GM Sustainable Workplaces VEC East, 5th Floor 30400 Van Dyke Warren, MI 48093



December 24, 2019

Mr. Peter Ramanauskas Project Manager for IND 0060306099 Waste, Pesticide and Toxins Division U.S. EPA Region 5 77 West Jackson Blvd. (DW-8J) Chicago, IL 60604-3590

Re: RCRA Corrective Action Administrative Order on Consent (AOC) Pilot Perimeter Groundwater Collection Trench Construction Certification Report GM GPS - Bedford Facility, IND 006036099, Docket No. RCRA 05-2014-0011 Bedford, Indiana

Dear Mr. Ramanauskas:

Please find enclosed the "final" Pilot Perimeter Groundwater Collection Trench Construction Certification Report (CCR) documenting the completion of the Pilot Trench at the General Motors (GM) Bedford Global Propulsion Systems (GPS) (formerly Castings, Engines, and Transmissions (CET) and formerly Powertrain) Facility (Facility) at 105 GM Drive in Bedford, Indiana, and select surrounding properties (Site). The "draft" CCR was initially submitted to EPA on June 22, 2018, but has been revised to incorporate the GM responses dated March 22, 2019 to EPA comments dated Sept. 7, 2018. The GM responses were approved by EPA in an email dated Dec. 5, 2019.

The Pilot Trench installation was completed as an Interim Measure for the East Plant Area under the Resource Conservation and Recovery Act (RCRA) Corrective Action (CA) project. This report is being submitted in accordance with the Administrative Order on Consent, effective Aug. 4, 2014 (United States Environmental Protection Agency (U.S. EPA) Docket No. RCRA 05-2014-011).

Please feel free to call me at 313-506-9465 if you have questions concerning this information or otherwise regarding the Bedford GM LLC project.

Sincerely,

Ed Peterson Senior Project Manager, Remediation Services GM Sustainable Workplaces

RH/aj/186



GENERAL MOTORS

GM Bedford Distribution List

Peter Ramanauskas	U.S. EPA, Region 5
Daniel Haag	U.S. EPA, OSC
Chris Myer	IDEM Management
Ed Peterson	GM Remediation Services
John Maher	GM Remediation Services
Ryan McDuffee	GM Bedford Environmental Compliance
Katie Kamm	GHD Project Manager
Bill Steinmann	GHD Project Geologist
Rick Hoekstra	GHD Design Engineer



GENERAL MOTORS



Construction Certification Report

Pilot Perimeter Groundwater Trench Collection System

General Motors LLC








Table of Contents

1.	Intro	uction	. 1
	1.1	General	. 1
	1.2	Report Organization	. 1
2.	Site	formation	. 2
	2.1	Site Location and Description	. 2
	2.2	Pilot Trench Location and Description	. 2
		2.2.1 Pilot Trench Design Basis	. 3
3.	Exec	tion of the Work	. 4
	3.1	Site Preparation	. 4
		 3.1.1 Working Platform 3.1.2 Electrical Resistivity Imaging 3.1.3 Ground Penetrating Radar 	. 6
	3.2	Trench Excavation	. 7
		3.2.1 Soil Handling and Stockpiling	. 8
	3.3	Bedrock Quality Verification	. 8
		3.3.1 Horizontal Fractures	11
	3.4	Trench Completion	12
		3.4.1Physical Barrier.3.4.2Grout Placement.3.4.3Perforated Drain Pipe3.4.4Wet Well Chamber (WW#4)3.4.5Pilot Trench Backfill3.4.5Pilot Trench Backfill3.4.6Geotextile.3.4.7Drainage Media Sand.3.4.8Stockpiled Fill Placement3.4.9East Plant Cover System.3.4.9.1Soil Barrier Layer – Compacted Clay.3.4.9.2Linear Low Density Polyethylene Liner3.4.9.3Drainage Geocomposite Layer.3.4.9.4Common Fill Layer3.4.10Topsoil Layer3.4.11Vegetative Cover Layer.	13 14 15 15 15 16 16 17 18 18 18
	3.5	Design Deviations	19
4.	Mon	pring Procedures	19
	4.1	Air Quality Monitoring	19
5.	Health and Safety Plan21		21
6.	Secu	ty2	21
7.	Record Keeping		21



Table of Contents

8.	Lessons Learned During Pilot Trench	. 22
9.	Operation, Maintenance, and Monitoring	. 24
	9.1 Vegetated Cover System	. 24
10.	Community Relations	. 24
11.	References	. 25

Figure Index

Figure	1.1	Facility Location
1 19010		r aomey Eooaaon

- Figure 1.2 Facility Plan
- Figure 2.1 Pilot Trench Location and Alignment
- Figure 3.1 Bedrock Topography
- Figure 3.2 Pilot Trench East Side Schematic
- Figure 3.3 Pilot Trench West Side Schematic
- Figure 3.4 Piezometer Locations within the Pilot Trench
- Figure 4.1 Air Monitoring Station Locations

Table Index

- Table 3.1 Temporary Water Treatment Plant Discharge Analytical Data
- Table 3.2 Pilot Trench Construction Off-Facility Hauling Summary
- Table 3.3 Summary of Waste Stockpile Analytical Results
- Table 3.4
 Summary of Trench Cutting Sample Test Results
- Table 3.5 Summary of Vertical and Horizontal Fractures from Final Confirmatory Videos
- Table 3.6
 Summary of Vinyl Sheet Piling Installation Log
- Table 3.7 Summary of Fill Material Analytical Test Results
- Table 3.8 Summary of Geotextile Material Test Results
- Table 3.9 Summary of In-Place Soil Barrier (Clay) Compaction Testing Results
- Table 3.10 Summary of LLDPE Liner Installation Log
- Table 3.11 Summary of LLDPE Test Seam Results
- Table 3.12 Summary of LLDPE Non-Destructive Seam Test Results
- Table 3.13 Summary of LLDPE Destructive Seam Test Results
- Table 3.14 Summary of LLDPE Seam Repairs
- Table 4.1 Summary of Air Monitoring Results



Appendix Index

Appendix A	Soil Erosion and Sediment Control Permit
Appendix B	Field Data Interim Review (Ground Penetrating Radar and "Trial" Bedrock Quality Verification Videos) (videos provided separately)
Appendix C	Final Confirmatory Videos (videos provided separately)
Appendix D	As-Built Drawings
Appendix E	Vinyl Sheet Piling Technical Data Sheet
Appendix F	Pure Gold Gel (Bentonite) Technical Data Sheet and Material Safety Data Sheet
Appendix G	Bedford Pilot Trench Air Monitoring - Summary of Ambient Air Monitoring To Date and Recommendation for Cessation of Ambient Air Monitoring Portion of Program
Appendix H	Photographic Log
Appendix I	Copies of Field QA Records
Appendix J	Pilot Trench Interim Groundwater Monitoring Program and Operations Schedule (Pilot Trench Performance Monitoring Plan (PMP) provided separately)
Appendix K	Responses to Comments received from U.S EPA regarding Pilot Trench Construction Certification Report, dated June 22, 2018

Acronyms List

AOC	Administrative Order on Consent
ASTM	American Society for Testing and Materials
Ben's Quarry	Ben's Quarry, LLC, 303 E Ingram Road, Springville, Indiana 47462
CA	Corrective Action
CLP	Community Liaison Panel
CQA	Construction Quality Assurance
DB-4	Detention Basin 4
ERI	Electrical Resistivity Imaging
Facility	GM GPS Bedford Facility
ft	Feet or Foot
GHD	GHD Services Inc.
GM	General Motors, LLC
GPR	Ground Penetrating Radar
GPS	Global Propulsion Systems
GWTP	Groundwater Treatment Plant



Acronyms List (cont'd)

HASP	Health and Safety Plan
HDPE	High-Density Polyethylene
HL Chapman	H.L. Chapman Pipeline Construction Inc.
IDEM	Indiana Department of Environmental Management
IM	Interim Measure
LLDPE	Linear Low Density Polyethylene
mg/kg	milligrams per kilogram
mg/m ³	milligrams per cubic meter
NAAQS	National Ambient Air Quality Standards
NAPL	Non-Aqueous Phase Liquid
NPDES	National Pollutant Discharge Elimination System
OMM	Operation, Maintenance, and Monitoring
PCBs	Polychlorinated biphenyls
Pilot Trench	Pilot Perimeter Groundwater Trench Collection System
PSI	Professional Service Industries, Inc.
QA	Quality Assurance
RA	Removal Action
RCRA	Resource Conservation and Recovery Act
Report	Construction Certification Report for the Pilot Perimeter Groundwater Trench Collection System
RFI	RCRA Facility Investigation
SES	Sevenson Environmental Services, Inc.
SSC	Site Source Control
TestAmerica	TestAmerica Laboratories, Inc.
TSCA	Toxic Substances Control Act
TSP	Total Suspended Particulate
TWA	Time-Weighted Average
U.S. EPA	United States Environmental Protection Agency
WW	Wet Well



1. Introduction

1.1 General

This Construction Certification Report (Report) has been prepared by GHD Services Inc. (GHD) to document the construction of the Pilot Perimeter Groundwater Trench Collection System (Pilot Trench), at the General Motors LLC (GM) Global Propulsion Systems (GPS) Bedford Facility (Facility) located in Bedford, Indiana, as part of the Resource Conservation and Recovery Act (RCRA) Corrective Action (CA) activities being conducted under the Administrative Order on Consent (AOC) (effective August 4, 2014) between United States Environmental Protection Agency (U.S. EPA) and GM for the Facility (Docket No. RCRA-005-2014-0011). The Pilot Trench is the first phase of the Perimeter Groundwater Trench Collection System Interim Measure (IM), which is intended to work in conjunction with the East Plant Area Removal Action (RA) Site Source Control (SSC) systems and Cover System IMs to provide horizontal and vertical control of contaminated groundwater transport.

This Report includes revisions based on responses to U.S. EPA comments received by GM on September 7, 2018, as well as email comments received on July 13, 2018.

The Pilot Trench was constructed to competent bedrock as an initial phase of the Perimeter Trench to evaluate the effectiveness of the planned IM prior to design and construction of remaining trench, as required. The Pilot Trench was specifically designed to span the bedrock valley in the northeast corner of the East Plant Area Cover System. This Report documents construction of the Pilot Trench, including details of the restoration of the cover system, where a portion of the Pilot Trench fell within the limits of the East Plant Area Final Cover System. The Facility location and Facility plan are presented on Figures 1.1 and 1.2, respectively.

1.2 Report Organization

The Report is organized in the following sections:

- i. Section 2 presents the Site location, description, the design basis and components of the Pilot Trench
- ii. Section 3 provides a description of the Pilot Trench installation.
- iii. Section 4 presents the air monitoring program implemented during construction.
- iv. Section 5 summarizes the approved health and safety procedures implemented during the Pilot Trench construction.
- v. Section 6 presents a description of the security measures taken to secure the Site during construction of the Pilot Trench.
- vi. Section 7 presents the record keeping procedures implemented during construction.
- vii. Section 8 presents the lessons learned and changes made to the original design, for future construction of other trench phases.



- viii. Section 9 summarizes the monitoring and maintenance that will be conducted for the completed Pilot Trench.
- ix. Section 10 presents various means of community participation and awareness that occurred during the Pilot Trench construction.
- x. Section 11 presents references cited in this Report.
- xi. Section 12 provides certification of the Pilot Trench construction completion.

2. Site Information

2.1 Site Location and Description

The Facility is located at 105 GM Drive in the City of Bedford, Shawswick Township, Lawrence County, Indiana. The Facility lies on approximately 256 acres of land on either side of GM Drive, with a piece on the east side of Bailey Scales Road. The East Plant Area represents a portion of the Facility and is located to the east of GM Drive and west of Bailey Scales Road (see Figure 1.2).

The Facility is bordered by residential and undeveloped areas to the north and east; to the south by the White River Port Authority (former Canadian and Pacific Railway railroad tracks have been removed), Bedford Recycling (formerly IMCO, a Kaiser Aluminum recycling facility) and a residential property; and to the west by the abandoned railway, a church, residential properties, commercial properties, and a cemetery.

The Facility is currently zoned and used for industrial purposes. The reasonably foreseeable future land use is industrial.

The Pilot Trench was constructed in the East Plant Area at the northeast corner of the East Plant Cover System. The alignment of the constructed Pilot Trench is presented on Figure 2.1.

2.2 Pilot Trench Location and Description

The Pilot Trench final design was presented to the U.S EPA in report entitled the "Pilot Perimeter Groundwater Trench Collection System Study", dated December 7, 2015, with Revision 1 to this design report issued on February 19, 2016. The design elements of the Pilot Trench include the following:

- Trench excavation to competent bedrock using specially-equipped trenching machine
- Cement-bentonite grout layer placed on trench bottom to provide low permeability seal
- Vinyl sheet piling on downgradient wall to prevent water from passing through trench
- 6-inch HDPE drain collection pipe to convey groundwater to wet well collection sump
- Gravel trench backfill providing preferential pathway in combination with collection pipe
- Geotextile over gravel backfill for filtration control as separation from overlying material
- Drainage media sand to provide hydraulic connection from overburden to bedrock trench



- Replacement of removed overburden soils, where suitable, or imported clean common fill
- Restoration of GM Bedford East Plant Area low permeability cover system, where removed.

The Pilot Trench is a section of the Perimeter Groundwater Trench Collection System IM approximately 750 feet (ft) in operational length, installed at the northeast corner of the East Plant Area Cover System along the downgradient extent of the property. The Pilot Trench alignment is approximately perpendicular to the karst valley feature defined by a drainage channel colloquially known as Tributary 3. The Pilot Trench consists of a continuous gravel-filled trench that crosses through detention basin 4 (DB-4) and along the east side of DB-5 to the south. The depth below grade of the Pilot Trench varies along its length with the deeper reaches being approximately 38 ft below ground surface (ft bgs) at the south end and approximately 28 ft bgs at the north end, while the shallowest depth below grade occurs near the mid-point beneath DB-4 at a depth of approximately 8 ft bgs.

A 6-inch diameter perforated high density polyethylene (HDPE) pipe was placed at the bottom of the excavated trench prior to gravel backfilling to facilitate groundwater conveyance via this preferential, gravity drainage (equivalent to a French drain) to Wet Well (WW) #4 located at Station 3+77. Four 30-inch diameter HDPE sumps were placed within the precast concrete WW#4 chamber to collect groundwater which is pumped to an on-Facility groundwater treatment plant (GWTP) via a buried underground forcemain. The GWTP was designed to remove low level polychlorinated biphenyl (PCB) concentrations in groundwater using a self-cleaning centrifugal filter system (Orival filtration) followed by granular activated carbon (GAC) treatment. Treated water is discharged under the National Pollutant Discharge Elimination System (NPDES) Permit No. IN0064424 back to Tributary 3.

2.2.1 Pilot Trench Design Basis

The planned Perimeter Groundwater Trench Collection System depth and alignment were determined based on bedrock topography, the elevation of competent bedrock, and groundwater flow direction. During the design process, the specific alignment for the Pilot Trench was based on the following considerations:

- The nature and extent of impacted groundwater and preferential flow pathways based upon the RCRA Facility Investigation (RFI) results and GM property boundaries (e.g. horizontal/vertical flow in fractured zones and horizontal flow at competent bedrock)
- The limits of the East Plant Area Cover System
- The number and location of RA SSC systems which have been installed upgradient of the trench within the bedrock valley directed to the existing Wet Well 3.
- The location and depth of competent rock (no significant open fractures) along this specific portion of the Perimeter Groundwater Trench Collection System
- Constraints of the bedrock trench construction methodology and bedrock trenching equipment (e.g., number of bends within the trench alignment, ability of the equipment to make turns, and depth restrictions of the equipment)

The Pilot Trench was designed to work in conjunction with the East Plant Area IM (RA SSC systems and East Plant Area Cover System IM) to provide horizontal and vertical control of groundwater



transport. Source removal activities have already minimized contact between higher concentration soils with groundwater. High concentration (over 50 mg/kg PCB) waste removal was completed in 2009 with these soils placed in the East Plant Area double lined TSCA landfill vault (Vault). The Vault Cover System construction was completed in 2013. The East Plant Area Cover System reduces groundwater recharge, thereby reducing the volume of groundwater collected by the Perimeter Groundwater Trench Collection System (minimization of vertical groundwater flow into the area from precipitation).

The Pilot Trench consists of the installation of a portion of the Perimeter Groundwater Trench Collection System IM and will be used to evaluate the current and future performance and location of the groundwater collection system, as required. The Pilot Trench transects karstic bedrock features found in the shallow groundwater such as grikes, open fractures, solution cavities, and vugs. Groundwater conveyed within these features is intersected and collects in the Pilot Trench, providing efficient means to drain upgradient groundwater for collection and treatment prior to off-Site migration.

The bottom elevation of the Pilot Trench was designed to be completed within competent rock, with a physical barrier (vinyl sheet piling) placed along the downgradient side of the Pilot Trench and a grout layer along the Pilot Trench floor to prevent leakage. The bottom elevations were determined through bedrock coring and geophysical testing prior to cutting the trench, and confirmed by video survey during the trenching activities. The physical barriers reduce the potential for downward migration of groundwater with a low-permeability seal (grout) along the bottom along the length of the Pilot Trench, as well as minimizing upgradient water from traversing across the Pilot Trench (plastic sheet piling).

A description of the components used in the construction of the Pilot Trench is presented in the following sections of this Report.

3. Execution of the Work

Request for bids were sent out to prospective contractors, with the design package (drawings and technical specifications) to Envirocon Inc., HIS Constructors, Northstar Environmental Remediation, Remedial Construction Services (RECON), and Sevenson Environmental Services, Inc. (SES). The design package was based on the Pilot Trench final design report presented to the U.S EPA entitled the "Pilot Perimeter Groundwater Trench Collection System Study", dated December 7, 2015, with Revision 1 to the report issued to U.S EPA on February 19, 2016. SES was the selected contractor and mobilized to the Site in August 2015 to commence construction of the Pilot Trench. The GWTP was constructed concurrently with the completion of the Pilot Trench. The GWTP was constructed by GHD, with trench forcemain tie-ins completed by SES under the Pilot Trench contract.

3.1 Site Preparation

Site preparation activities were completed prior to initiating Pilot Trench construction activities. Where possible, resources already in place to support the East Plant IMs were used for the Pilot Trench construction activities, including site trailers, first aid facilities, break facilities, tool and



material storage areas. The following is a list of Site preparation activities for the Pilot Trench construction not already completed in conjunction with other Site RCRA CA activities:

- Mobilized remaining construction support facilities, equipment, and personnel necessary to perform the work.
- Located and marked aboveground and underground utilities prior to commencing field activities. Utilities periodically required relocation during the course of the construction as needed, or required by law.
- Established erosion/sediment transport controls. A soil erosion and sediment control permit was required for the Pilot Trench installation and is provided in Appendix A.
- Constructed temporary berms and piping to divert surface water around the Pilot Trench area.
- Established Site security, Site communications, temporary access roads, and equipment laydown/parking area.
- Established on-Site staging areas for stockpiling overburden material removed during the construction of the working platform.
- Implemented fugitive particulate controls and institutional controls.
- Established air quality monitoring locations.
- Install a temporary water treatment system to treat water from the Pilot Trench excavation only (surface water was rerouted around the excavation area).

3.1.1 Working Platform

A working platform was constructed along the Pilot Trench alignment by removal of the overburden soils with an excavator to provide a working surface for operation of the trencher and to provide an area for the trench spoils to be discharged and managed. The working platform was constructed as close to the top of bedrock as possible, with minimal granular material used to level the path for the rock trencher. SES removed scrub vegetation (specifically stump and brush removal) along the Pilot Trench alignment in advance of overburden removal and bedrock excavation, as larger vegetation (e.g. trees) had previously been removed as part of the corehole drilling program conducted along the proposed trench alignment.

The top of bedrock was found to be irregular epi-karst, particularly along the south end of the Pilot Trench. Top of bedrock elevations were found to be higher than expected in some locations, as compared to the investigative corehole drilling data (coreholes were drilled at 150- to 200-ft intervals along the proposed Pilot Trench alignment). As a result, rock breaking was performed using an excavator with hoe ram attachment in order to remove the undulations in the bedrock surface. A layer of stone was placed over the exposed bedrock to create and level the working platform for loading and removal of bedrock. A protective construction fence was erected around the perimeter of the working platform during excavation to prevent unauthorized access into the Site and the open trench. Once the trench was cut, cuttings were placed back in the trench to prevent accidental falls into the trench by humans or animals.

A portion of the constructed Pilot Trench crossed the previously constructed East Plant Area Cover System (Cover System). The Cover System incorporates a low permeability compacted clay layer



overlain with a Linear Low Density Polyethylene (LLDPE) liner, a lateral drainage layer (drainage geocomposite), a protective soil cover layer (common fill), and a vegetative topsoil layer. Cover soils removed from above the LLDPE liner/drainage geocomposite layer were treated as clean fill. The contractor then removed the drainage geocomposite material and LLDPE liner layers of the Cover System where it fell within the limits of the working platform. The leading edges of the liners were protected so that the Cover System could be re-established during restoration activities. Soils excavated from beneath the Cover System liner/drainage geocomposite, including the clay barrier layer, were segregated and managed as impacted soils (less than 50 mg/kg PCBs) and removed from the Facility for disposal at Twin Bridges Recycling and Disposal Facility.

The bedrock surface topography along the trench alignment is presented on Figure 3.1.

3.1.2 Electrical Resistivity Imaging

Following construction of the working platform and prior to bedrock trenching, an electrical resistivity imaging (ERI) survey was completed to provide additional information on bedrock competency. The survey included delineation of potential groundwater migration pathways such as fractures and voids. The survey was completed using a Syscal R1 Plus receiver and a 72 electrode spread, with an internal switching board and a 200 Watt power source. Electrode spacing ranged from three to five feet. The results were assessed using a Wenner-Schumberger array. The results were found to be inconclusive due to variable trench conditions. Although the ERI survey was intended to be used to determine fractures and voids in the trench by reading the bedrock layer, the ERI survey also read other layers of soil and aggregate, which created obscure results. As such, it was determined that the ERI survey results would not be reliable and the pre-excavation identification of the fractures and voids within the trench would rely on the ground penetrating radar (GPR) survey results.

3.1.3 Ground Penetrating Radar

After the overlying overburden soils were removed and prior to bedrock trenching, GPR surveys along the Pilot Trench were completed following the ERI survey. GPR surveys were performed over two site visits (based on the sequencing of the overburden removal and platform construction) and in four segments along the length of the Pilot Trench.

Two GPR surveys were performed during the first Site visit. One survey was performed over a 175-ft section (Station 6+75 to 8+50) at the south end of the Pilot Trench and a second survey performed over 168-ft section (Station 0+70 to 2+38) at the north end of the Pilot Trench. Further GPR work could not be completed during the initial visit due to a large rock outcropping located just north of Station 6+75 that prevented grounding of the electrodes, as well as the presence of still intact cover system (PCB-impacted overburden) within DB-4 (approximately Station 2+50 to 3+25) which had not been removed at the time the initial GPR surveys were being conducted.

During the second Site visit, two additional GPR surveys were completed. The first survey covered a 228-ft section (Station 2+70 to 4+98) of the Pilot Trench, within the DB-4 valley. This section was located, toward the south of the inflection point (i.e., bend in Pilot Trench alignment). The second survey was completed over a 190-ft section (Station 4+87 to 6+75) of the Pilot Trench after the large rock outcropping had been removed. It is noted that GPR survey for Station 2+70 to 4+97 was completed through the overlying aggregate material that had been placed for the working platform, as opposed being conducted directly over the exposed bedrock surface.



Details of the GPR survey results, how the surveys were performed, how the data were acquired, downloaded and processed, where adjustment were made to correlate with any known information (i.e., coreholes), and the conclusions made by the GHD technician are presented in Appendix B. The GPR results were used to confirm the appropriate Pilot Trench depth was achieved by defining any change in rock conditions from fractured to more massive rock types.

In conclusion, acquired data provided on the generated GPR survey plots presented in Appendix B demonstrates that an adequate depth of investigation to confirm competent bedrock was achieved along all conducted transects. A strong GPR reflector identifying competent bedrock was observed to be present at the base of interpreted fracture/void responses along these transects. Comparison and ground-truthing of the acquired GPR survey results to historical corehole information was used to make final adjustments to the generated plots, involving slightly modified GPR velocities in order to account for the non-homogeneous properties of the shallow bedrock. Finally, the location of the strong GPR reflector as provided on the trench profile figures presented with the memorandum in Appendix B indicates that an appropriate depth of excavation to competent bedrock at the base of the trench was achieved.

3.2 Trench Excavation

A specially-equipped bedrock trenching machine, Trencor 1660, was used by H.L. Chapman Pipeline Construction, Inc. (HL Chapman), a rock trenching company subcontracted by SES to perform the bedrock excavation for the Pilot Trench. Bedrock trench excavation commenced on November 2, 2015 at the north end of the Pilot Trench alignment (Station 0+00) and continued to the south. Bedrock trenching was completed on December 12, 2015. Trenching progressed at a rate of approximately 30 linear feet per day.

The working platform and rock trenching equipment were leveled to be plumb within one percent of vertical to achieve vertical walls within the Pilot Trench excavation and followed the designed Pilot Trench alignment within two feet of the designated centerline. The rock trencher cutting arm worked to the prescribed design elevations using its own built-in internal positioning system, with the depths manually measured at regular intervals along the excavation to verify completed depths. The trench width cut was approximately two feet.

A clay dam and a temporary storm pipe were constructed adjacent to the Pilot Trench excavation to direct stormwater away from the excavation, preventing water from DB-3 and other upstream areas from entering the Pilot Trench.

The Pilot Trench was remotely inspected, to the extent it could be done safely, prior to installation of the remaining components, discussed in the following sections (See Section 3.3).

Groundwater and stormwater collected in the trench during the construction of the Pilot Trench was treated as PCB-impacted remediation water. This remediation water was collected and treated via a temporary water treatment plant constructed by SES. No oil was encountered during Pilot Trench construction. Water treatment consisted of tank settlement for sediments, influent bag filters, sand filtration, carbon filtration, and effluent bag filters. The treated water was batched and tested prior to discharge at the permitted Outfall 003 located directly east of the Pilot Trench. A summary of the temporary water treatment plant discharge analytical data is presented on Table 3.1.



3.2.1 Soil Handling and Stockpiling

Soils removed during the construction of the working platform outside the Cover System footprint and overburden soils above the Cover System liner were handled as clean soil (based on historical soil sampling results). The material was stockpiled for reuse as clean backfill.

Soil from beneath the Cover System liner were transported off-Site for disposal as <50 mg/kg PCBs-non-TSCA impacted soil. The PCB-impacted soil was transported to Twin Bridges Recycling and Disposal Facility by Young Trucking, Baugh Trucking, Bloomington Trucking Inc. and Strouse Trucking. A summary of the PCB-impacted soil disposal weights can be found in Table 3.2. An analytical summary of the soil samples (collected as required by Twin Bridges prior to material acceptance at the landfill) are provided in Table 3.3.

Rock cuttings from the trenching activities were placed back into the open trench for temporary storage. Storing the rock cuttings in the trench prevented the trench from potential collapse until the final construction components. This also alleviated safety concerns regarding maintaining an open trench. A sample of the rock spoils were collected by GHD to determine if PCBs were present in the rock. The rock cutting sample results were non-detect for total PCBs. A summary of the analytical results for the Pilot Trench rock cuttings are presented in Table 3.4. Off-Site disposal of the trench cuttings was not required due to the sample results.

Although the rock cutting samples were non-detect, the rock cuttings were deemed not suitable for re-use within the Pilot Trench as the drainage layer. It was determined that the rock cuttings could be stored on-Site for potential re-use at the Site in the future (in conformance with Indiana Department of Environmental Management's [IDEM] non-rule policy). A portion of the rock cuttings were stockpiled on the former lower modutank pad, located on Parcel 216 across Bailey Scales Road. The balance of the rock cuttings were used to raise the elevation of the bedrock trencher laydown area.

3.3 Bedrock Quality Verification

After a section of bedrock trenching was completed, but before the rock cuttings were placed back into the trench, GHD oversight personnel performed "trial" video inspections of the excavated trench wall to determine an effective method for documenting the nature of bedrock competency and for observation of the ability of any observed fractures to transmit groundwater into the trench. Several different methods for lowering the camera into the open trench and viewing the bedrock trench walls were field tested in order to determine the most practical, effective, and safe method to conduct the eventual confirmatory video recordings.

GHD completed a review of the 17 trial high definition quality video recordings performed during initial bedrock trenching. This preliminary review indicated that the video inspections provided high quality pictures with sufficient coverage of the bedrock walls to document that the trench had been completed within competent bedrock. The trial video inspections were used to support the decision to demobilize the bedrock trenching machine from the Site immediately upon completion of the rock trenching work, based on the conclusion that competent rock had been encountered. A summary of the general rock fracture conditions observed from these "trial" videos is provided in Appendix B. Copies of the "trial" videos have been sent separately.



Following determination of the most effective method for video inspection of the open trench, GHD oversight personnel regularly conducted final video inspections of the trench during the bedrock trench construction process. As a result, the video inspection process became a two-step process, including the initial "trial" inspection of the bedrock trench shortly after each trench section was cut, but before the trench was temporarily backfilled with the rock cuttings, and the confirmatory "final" inspections after the rock cuttings were removed, but before the sheet piling and pipe was installed and the trench backfilled with drainage media.

Once the temporarily stored rock cuttings were removed from the trench, confirmatory inspection videos documenting both the upgradient and downgradient sides of the trench wall were recorded. The videos were taken at approximately 5-ft intervals along the length of the Pilot Trench to provide documentation of the vertical and horizontal bedrock conditions. Copies of the confirmatory videos are provided in Appendix C (copies of these videos were supplied to U.S. EPA separately). A total of 165 videos were recorded and reviewed over the length of the Pilot Trench excavation. The final videos documented 59 vertical and 26 horizontal fractures.

The physical location (related to chainage along the trench centerline) of the majority of the vertical fractures were surveyed from a safe position along the top of the open trench. The videos identified additional fractures at deeper depths that could not be visually observed from the top of the trench, and therefore the location of those deeper features are approximated.

It should also be noted that seepage from the fractures was visually observed by field personnel to have diminished at the time of the final confirmatory video work performed in December 2015, as compared to general observations made during initial excavation of the Pilot Trench and the "trial" video recordings completed in late October/early November 2015. The general observation that trench seepage appeared to decrease is an intuitive outcome of drier weather and does not appear to be a reflection of trench performance, but evidence of seasonal variation. However, both the Pilot Trench and the GWTP have been designed with capacity sufficient for the varying productivity (i.e., groundwater removal) of the Pilot Trench.

Vertical fractures located at Stations 1+00 (VF9), 1+55 (VF15), 2+00 (VF19), 2+20 (VF22), 8+05 (VF55), and 8+10 (VF56) were identified as water bearing fractures. The majority of the vertical fractures terminated before the bottom of the trench, with the bedrock at the base of the trench generally observed to be in sound condition. Two of the water bearing vertical fractures (those at Stations 1+00 and 8+05) carried to the base of the trench but, narrowed significantly to very thin fractures as they approached the base of the trench. The vertical fracture locations are presented on Drawings C-06 and C-07 in Appendix D.

In general, the quality of the high definition video recordings demonstrated an exceptional ability to observe and record fractures within the trench walls and to see water emanating from the fractures (if present). The video recording technique that was tested and selected allowed GHD to perform a thorough survey along the entire Pilot Trench length. This video survey provided an indication of the fracture density, size of fractures, and ability to transmit groundwater, demonstrating that the rock fractures decreased with depth. Qualitative observations of rock fractures, groundwater flow, and comparison of general rock competency to expectations based on the pre-design investigation data were the feasible remote methods available for visual inspection of the trench sidewalls due to safety concerns with respect to standing too close to the edge of an open rock trench.



Table 3.5 presents the stations and approximate depths and/or lengths of the fractures observed from the confirmatory videos. Observations of the fracture cavities made during the review of the final confirmatory videos are provided on Table 3.5 and include both a determination if the cavity formed by the fracture was filled with native material (e.g., clay) or was potentially void of material and an indication that the fracture showed evidence of water flow.

Two station-based cross-sections along the length of the east and west walls of the Pilot Trench (Figures 3.2 and 3.3) have been prepared illustrating the visually observed horizontal and vertical fractures discussed above to allow for spatial reference of the information presented in this Report. Please note that a number of the deeper fractures were approximately positioned as they could not be visually identified from observing from the top of the trench because the field survey personnel could not get close to the edge of the open rock trench to safely perform this task. Therefore these deeper fracture locations could not be accurately surveyed. It should also be noted that many of the horizontal features within the Harrodsburg Formation are thin bedding features and not necessarily fractures or voids that can transmit water as part of the flow regime.

Although the video inspection data was instrumental in the preparation of the cross-sections, the decision process related to the final selected depth of the Pilot Trench involved the use of multiple lines of evidence collected prior to, during, and after trench construction. In addition to a qualitative assessment of the fractures presented in the cross-section figures, other physical evidence such as that derived from the series of pre-design coreholes installed along the proposed trench alignment was used to identify where competent bedrock generally exists along the east side of the East Plant Area. Subsequent to the design, other evidence such as geophysical (see Sections 3.1.2 and 3.1.3) and direct visual observations were employed to validate that the base of the bedrock trench was constructed within competent bedrock. Several examples of these lines of evidence are discussed in the next paragraph.

Visual observation of the post-construction cross-sections (Figures 3.2 and 3.3) clearly show a decreased frequency and density of the significant vertical fractures with depth within the Salem Formation. These vertical fractures are prevalent in the Salem Formation karstic features. The majority of the vertical fractures terminate above the bottom of the Pilot Trench. It should be noted that the two station-based cross-section figures are not an exact reproduction of all the fractures listed in Table 3.5, but a generalization of the video review and presentation of those fractures of significance.

The ability for fractures observed in the coreholes to convey water was also assessed as a line of evidence. Fractures identified in retrieved rock cores during pre-design drilling were measured and pressure testing of fractures was conducted.

Section 2.7 of the draft RFI Report presents a discussion of the site hydrogeologic characterization, including a mathematical evaluation of the hydraulic aperture width of karst bedrock fractures as it relates to transport of groundwater and DNAPL. Appendix J of the draft RFI Report presents the calculations performed by Dr. B.H. Keuper and subsequent testing, while Figures 2.41 and 2.42 of the draft RFI Report present graphs of the data with respect to hydraulic aperture width. When discussing the pressure testing results, the RFI Report also indicated that statistically the hydraulic conductivity of the bedrock decreased with depth.



Based on limited (thin) fractures near the base of the Pilot Trench and the observation that these fractures did not appear to produce substantial water, the base of the Pilot Trench was determined to have been completed within competent, more massive, bedrock. For confirmation, the final trench depth was also consistent with the bedrock corehole information used for design of the Pilot Trench.

To further confirm that the Pilot Trench was constructed to the appropriate depth, implementation of a Pilot Trench Performance Monitoring Plan (PMP) will evaluate the vertical and horizontal hydraulic performance of the Pilot Trench. The PMP activities will include dye trace studies to further support the observations that the Pilot Trench was sufficiently constructed into competent bedrock.

3.3.1 Horizontal Fractures

During the Pilot Trench bedrock wall inspection process, two horizontal fractures were observed to be discharging a small volume of water into the trench. The significance of this water flow is further evaluated in the context of verifying the Pilot Trench has been installed into the competent bedrock.

The horizontal fractures were not physically surveyed (in relation to the trench chainage), as they could not be observed from the top of the trench, however they were positioned upon review of the confirmatory videos. Two fractures on the west side of the trench at Stations 1+55 (HF5) and 8+65 (HF26) were found to have minimal flow, however at both locations the observed water flow from the horizontal fractures appeared to be hydraulically connected with surface water sources along the overburden/bedrock interface. The suggestion of contribution from the overburden regime is based on visual observations of the water quality (i.e., clarity/turbidity) and quantity. Therefore, this flow does not appear to represent a source of groundwater flow through the fracture system. The basis for concluding that water emanating from these two fractures is derived from near-surface infiltration is based on one or more of the following observations: visual observations of the water producing fracture, presence of turbid water quality indicative of direct contact with unconsolidated soils and the quantity of water emanating from the fractures.

For the fracture located at Station 1+55 (HF5), Table 3.5 specifically indicates that there was a large V-notch in the bedrock surface at the top of the trench connected to a vertical fracture at the same station. Although the horizontal fracture was observed to be approximately three-quarters of the way down the trench wall (approx. 15 ft), there was a clear visual connection of the vertical fracture originating from the top of the bedrock to the horizontal fracture at depth. As well, the observation of turbid water and varying flow rate related to precipitation are other lines of evidence that the water source was related to near surface infiltration.

As for the observed fracture located at Station 8+65 (HF26), Table 3.5 specifically notes that this horizontal fracture was one-quarter of the way down the trench wall (approx. 30 ft), but there was a vertical fracture in close proximity (Station 8+60). It should be noted that the horizontal fracture was estimated to extend from Station 8+60 to 8+65, with the vertical fracture at Station 8+60 extending vertically from the top of the trench to the mid-depth (i.e., past the horizontal fracture). As such, it was postulated that the flow observed in the horizontal fracture originated from the vertical fracture that extended down from the top of bedrock (i.e., below the water table). Although it is possible that groundwater flow observed in horizontal and vertical fractures could be considered potential "flow through" within the bedrock formation, the observations in the field during at the two fractures in question appeared to indicate vertical flow from the overburden/bedrock interface was more likely.



In addition, a water bearing horizontal fracture was observed to run between Stations 6+50 and 8+65 (HF23). This fracture was measured 14 ft below the bedrock surface. Iron staining from water seepage can be observed along the side of the trench in the video coverage. The seepage from the horizontal fracture diminished over the dry winter months relative to the time of trench construction.

3.4 Trench Completion

Once bedrock trenching was completed by HL Chapman, SES constructed the drainage features of the Pilot Trench. The work was completed in three stages. The first stage included the installation of drainage components in trench portions north of WW#4. The second stage included the installation of drainage components in trench portions south of WW#4. The third stage included installation of WW#4 and the associated water transmission lines.

Prior to installing the drainage components, the temporarily stored rock cuttings were removed. The excavated trench cuttings from the northern half of the Pilot Trench were stockpiled on Parcel 216 at the former lower modutank pad and trench cuttings from the southern half of the Pilot Trench were placed on the trencher laydown area.

The Pilot Trench as-built bottom of trench elevations are presented on Drawing C-02 in Appendix D.

3.4.1 Physical Barrier

A physical barrier was constructed on the downside wall of the trench once the cuttings were removed. ShoreGuard Synthetic Sheet Piling (vinyl sheet piling) made by Crane Materials International was installed on the eastern (downgradient) wall of the Pilot Trench to serve as a water resistant membrane to minimize the potential for groundwater entering the trench from the west from migrating beyond the downgradient trench wall. The technical data sheet for the vinyl sheet piling is provided in Appendix E.

Prior to installation, the vinyl sheet piles and geotextile materials were visually inspected to ensure they were free from damage. The visual inspections of materials were performed on an ongoing basis as the materials were used and the work progressed, however no specific written forms were generated during construction to document these visual inspections. There were no instances of damaged vinyl sheets that precluded them from being used and no geotextile rolls were deemed to have been damaged and returned to the supplier.

The vinyl sheet piling was cut to appropriate lengths, progressively lowered into the bottom of the open trench and the tongue and groove joints individually sealed with 1-component hydro swell Swellseal Sealant. The bottom of the vinyl sheet piles were marked six inches from the bottom to assist with grout placement by indicating the minimum depth of grout required to be placed at the base of the Pilot Trench. Inflated tire tubes were used during the vinyl sheet piling installation to keep the sheet piling in place until the trench bottom could be grouted and the gravel fill could be placed. The excess vinyl sheet piling was cut off to grade with the top of bedrock surface along the Pilot Trench alignment.

With regards to sealing of the tongue and groove joints, the groove of each sheet pile was filled with the sealing compound in a horizontal position, prior to lifting the sheet and sliding along the tongue of the vertical sheet pile within the trench. A continuous bead of the sealing compound was placed within the groove, which was visually observed for uniformity by the field Quality Assurance (QA)



personnel from both SES and GHD. The sealing compound was purchased separately from the plastic sheet piling as the sheet pile manufacturer did not supply this material, hence there were no manufacturer's installation procedures related to sealing of the tongue and groove joints in the plastic sheet piling. The sealing of the sheet piles was added as a design component to provide for an impermeable barrier on the back side of the bedrock trench. The sealing compound used was a hydrophilic waterstop that was designed for sealing smooth to very irregular construction joints and pipe penetrations. The sealing compound cures and swells in the presence of moisture or water. A field photo is included in the photographic log to clearly illustrate the sealing process.

A summary of the vinyl sheet piling installation log is presented in Table 3.6.

3.4.2 Grout Placement

Temporary clay dams were placed upstream and downstream of the sections of the trench where grout was placed. This was done to minimize the amount of water collecting in those sections while the grout was curing. Once the grout was sufficiently cured (curing completion time was determined by tapping the grout surface with rods and by previous field experience with grout curing time), the temporary clay dams were removed. This sequence continued until grout had been placed along the length of the barrier wall. The grout was placed at the bottom of the trench to seal the trench floor from potential groundwater migration and to cement the barrier wall in place. The combination of grout placement on the trench bottom and the vinyl sheet piling barrier wall on the downgradient wall was designed to inhibit groundwater from bypassing the trench, either by flowing vertically out the bottom or horizontally through (across) the trench.

Pure Gold Gel (bentonite) from CETCO Drilling Products was mixed with cement to form the grout mixture. The bentonite powder was added to the cement trucks as they arrived at the Site and was allowed to thoroughly mix, prior to emptying the grout mixture into the cement truck hopper. The technical data sheet and material safety data sheet for Pure Gold Gel is provided in Appendix F.

The grout mixture was tested in accordance with the American Society for Testing and Materials (ASTM) Method C109 (Standard Test Method for Compressive Strength of Hydraulic Cement Mortars) at a frequency of one sample per batch. Testing confirmed the minimum unconfined compressive strength results met the acceptance criteria of 100 psi.

The cement-bentonite grout mixture was poured into the Pilot Trench using a concrete hopper. A minimum of six inches of grout was placed at the base of the trench to provide a low-permeability seal to key in the physical barrier and thus prevent water from circumventing the barrier system by going under the installed physical barrier. To confirm that at least six inches of grout was placed, the trench bottom/floor was surveyed after the rock cuttings were removed and prior to placement of the grout. A second survey was completed following placement of the grout to confirm the grout thickness. The second survey also documented the slope of the trench bottom, which was used to determine whether additional grout was required to ensure the trench floor was sloped to effectively transport water to the Wet Well. The top of grout as-built topographic survey confirming the grout layer thickness is presented on Drawing C-02 in Appendix D.

Detail 1 on Drawing C-09 of the Bedrock Pilot Trench Record (As-Built) Drawings presented in Appendix D illustrates that the base of the excavated bedrock trench was covered with a 6-inch minimum thickness of cement-bentonite grout prior to placement of the perforated HDPE drain pipe



and granular backfill. The grout layer was installed to cover over remaining fractures still present at the base of the trench, and to prevent any groundwater that had entered the Pilot Trench via the horizontal and vertical fractures present in the sidewalls from escaping collection by exiting through the bottom of the Pilot Trench. Note that groundwater within water bearing fractures that are located partially above, and partially below, the grouted trench bottom will still discharge into the trench as groundwater within the fracture will flow in direction of lower hydraulic pressure (i.e., the trench cavity creates the lowest hydraulic pressure point within the geologic system).

The cement-bentonite grout layer was placed after installation of the plastic sheet piling on the back side of the excavated rock trench, such that the base of the plastic sheet piling was embedded into the grout layer to ensure complete containment of collected groundwater. As such, this combination of grout seal and sheet piling provides both vertical and horizontal control of contaminated groundwater.

3.4.3 Perforated Drain Pipe

A 6-inch perforated HDPE drain pipe was placed at the bottom of the excavated trench to facilitate groundwater conveyance via gravity drainage to the Wet Well location. The drain pipe was placed at the bottom of the trench once the grout had sufficiently set. The drain pipe was installed in accordance with the manufacturer's recommendations, and without kinks or bends. The grade of the pipe was maintained continuously without mounds or sags in the pipe, as confirmed by survey.

3.4.4 Wet Well Chamber (WW#4)

A Wet Well chamber was installed to house four vertical 2-ft diameter HDPE sump pipes. The chamber is located between Stations 3+50 and 4+00, at the low point within the Pilot Trench. Groundwater from the 6-inch diameter HDPE drain pipe installed at the bottom of the trench free-flows to the 4 sumps. The sumps, along with the wet well chamber, pumps and controls are referred to as WW#4. Water collected in WW#4 is transferred via buried forcemain to the on-Site GWTP for treatment prior to discharge at Outfall 004 under the NPDES permit (NPDES Permit No. IN0064424).

Two of the four 30-inch diameter sump pipes are equipped with electric submersible pumps (EPG Series 60, Model 60-6 vertical sump drainer pumps capable of 340 USGPM at total dynamic head of 166-ft.) with individual 3-inch diameter discharge lines connected to a 6-inch diameter header pipe within the WW#4 chamber. The header pipe leads to a buried HDPE forcemain. The third sump was installed to provide additional pumping capacity (i.e., install third pump if required).

The remaining fourth sump pipe was installed to facilitate the use of a diesel pump, to be installed as a backup pumping source in the event of a power outage and to provide supplemental pumping capabilities, if necessary.

As-built drawings for the WW#4 sumps and chamber construction are presented on Drawing C-10 and C-11 in Appendix D, however it should be noted that the internal piping was not surveyed as to the exact positioning within the WW#4 chamber but it closely replicates the original design (i.e., as-built drawings for WW#4 are copies of design drawings).



3.4.5 Pilot Trench Backfill

The drain pipe was covered using imported 1/4 inch diameter granular material. The gravel backfill extended to the top of bedrock. Prior to construction, the imported granular material was tested to ensure the material was acceptable for use as trench backfill. The results of the analytical test are present in Table 3.7. The granular material was transported from Ben's Quarry, LLC (Ben's Quarry), an approved off-Facility source, located in Springville, Indiana and end dumped directly into the trench. Multiple lifts of backfill were placed, allowing for natural spreading and compaction of the granular material.

3.4.5.1 Piezometers

Fifteen vertical 2-inch diameter piezometers were installed at approximate 50-ft intervals along the Pilot Trench. Seven piezometers were installed north of WW#4 and 8 were installed south of WW#4). Eleven piezometers were installed within the trench, along the inside groove of the vinyl sheet piling and rested on the grout base. Four piezometers were installed along the outside of the vinyl sheet piling (east of the sheet piling, downgradient of the trench). The piezometers were secured with a U-clamp drilled into the vinyl sheet piling. The piezometers will assist in evaluating the Pilot Trench performance. Piezometers locations are presented on Figure 3.4 and on Drawing C-03 in Appendix D.

3.4.6 Geotextile

Geotextile was placed over the top of the granular backfill to keep separation between the granular backfill and the overburden soil. The geotextile layer also acts as filtration control to minimize the fines from the overburden soil from entering the gravel backfill. The geotextile fabric was installed such that overlaps of the fabric panels were at least four feet.

Table 3.8 presents a summary of the manufacturer's testing results for the selected geotextile fabric, which were provided by the contractor as a submittal and reviewed and approved by the engineer prior to placement in the trench.

Prior to installation, SES and Quality Assurance (QA) personnel visually inspected the geotextile material to ensure the material was free from damage and contamination. The product tags were removed from each roll to cross-check against the contractor's submittal of the technical data for the material, confirming QA testing procedures were met prior to installation of the geotextile.

3.4.7 Drainage Media Sand

In areas where the trench extends beneath the Cover System, a sand component was added to the geotextile layer. The sand was placed above the geotextile placed over the backfilled trench and then the geotextile was wrapped over top of the sand (burrito-wrap). The purpose of the sand blanket is to create a vertical extension of the Pilot Trench to provide a downward pathway into the trench for water that had been in contact with <50 mg/kg soil within the Cover System from traversing past the Pilot Trench.

A schematic representation of the geotextile wrapped sand backfill over the bedrock trench is presented on detail Drawing C-09 in Appendix D.



3.4.8 Stockpiled Fill Placement

Stockpiled fill material was placed on either side of the geotextile-wrapped sand by end-dumping to complete backfilling of the excavated working platform. Fill material was placed and spread in approximate eight-inch (maximum) uncompacted lifts using a bulldozer, compacted to approximate six-inch thick lifts, and graded to promote surface water drainage away from the Pilot Trench.

A topographical survey of the completed backfill layer was performed. The as-built survey for the top of backfill layer is presented on Drawing C-02 in Appendix D.

3.4.9 East Plant Cover System

For the portion of the Pilot Trench located within the limits of the Cover System, the area was restored consistent with the previously installed Cover System design. The design included the following components (listed from bottom to top) placed over the compacted native and/or common fill backfill layer:

- Soil barrier layer compacted clay (12 inches)
- 60-mil LLDPE Liner
- Drainage geocomposite
- Common fill (12 inches)
- Topsoil (6 inches) and vegetative cover.

The East Plant Area Cover System Design Report (CRA, April 18, 2008) provides a detailed description of the Cover System design elements. As-built construction details for the East Plant Area Cover System are provided in the Construction Certification Report for the East Plant Area Cover System – Revision 1 (CRA, January 25, 2016).

3.4.9.1 Soil Barrier Layer – Compacted Clay

The soil (compacted clay) barrier layer consists of a one-foot thick layer of compacted clay taken from the former lower modutank area on Parcel 216.

The clay was trucked from Parcel 216 and end-dumped directly onto the pre-graded surface layer. The soil (clay) barrier layer was placed in two six-inch compacted lifts to achieve the desired twelve-inch thick common fill layer.

Following the placement of each compacted clay layer, CQA testing was performed. The maximum dry density and optimum moisture content results (Proctor) from the Parcel 216 samples were collected and used to calibrate the field nuclear densometer in order to confirm that the required 95 percent in place compaction had been achieved. Table 3.9 presents a summary of the clay compaction test data that was collected by Professional Service Industries, Inc. (PSI).

Grade control for the clay placement activities was initially performed using grade stakes and later using Global Positioning System (GPS) equipped dozers. The depth/thickness of the soil (clay) barrier layer was confirmed by survey, conducted on a 50-ft grid after completion of the clay placement activities. The top of clay surface was compared to the previous survey of the grading layer surface (at a similar 50-ft grid, where possible) to ensure the specified clay thickness of



12 inches (compacted). The surveyed top of clay contours are presented on Drawing C-02 in Appendix D.

3.4.9.2 Linear Low Density Polyethylene Liner

The 60-mil thick textured LLDPE liner (geomembrane) was placed above the completed compacted clay layer. The specifications for the 60-mil textured LLDPE liner were presented in the East Plant Area Cover System Design Report (CRA, April 18, 2008). The liner used for the trench was excess material stored on-Site from the East Plant Area Cover System. The manufacturer's liner product data has been previously reviewed and accepted.

The material was visually inspected by the field QA personnel prior to installation of the liner. Table 3.10 presents a summary of the LLDPE liner installation log maintained by the field QA personnel.

Test seams (i.e. trial welds) were conducted at a minimum frequency of twice per day for each piece of seaming equipment (hot wedge fusion and/or extrusion welders). If a test seam failed, the seaming equipment was rejected for field seaming until the deficiencies were corrected (i.e., reducing or increasing the machine speed) and a successful seam test was produced. Table 3.11 presents a summary of the test seam results for the LLDPE liner layer of the Cover System.

Non-destructive seam testing was performed by air pressure testing over the full length of the installed seams, including tie-in seams to the LLDPE liner layer of the existing Cover System,. Seams where non-destructive testing results did not meet the QA testing acceptance criteria were repaired using extrusion welding in lieu of the fusion welding. Less than 7-percent of the non-destructive seam tests completed on the LLDPE liner were rejected. Table 3.12 summarizes the non-destructive seam tests completed during the LLDPE liner installation for the Cover System.

Destructive seam tests were completed at a minimum frequency of one test per 500 linear feet of continuous seam or 300 linear feet of combined seams. Destructive seam test included five field test coupons tested for both shear and peel using a calibrated field tensiometer. A set of five test coupons for each passing destructive seam test performed in the field was provided to the field QA personnel to submit for similar peel and sheer laboratory testing. Table 3.13 summarizes the destructive seam test results completed during the LLDPE liner installation for the Pilot Trench. Destructive seam tests completed in the field and laboratory achieved acceptable results (i.e., destructive seam testing had a zero percent failure rate).

Some of the liner seams were damaged and repaired during construction (e.g. a result of the destructive seam testing). A summary of the LLDPE seam repairs is presented in Table 3.14. Seam repairs were tested in a non-destructive manner using vacuum box testing, with periodic destructive seam testing as appropriate.

Drawing C-08 in Appendix D presents the panel layout drawing, destructive seam test, and seam repair locations.



3.4.9.3 Drainage Geocomposite Layer

The drainage geocomposite used for the construction of the Cover over the Pilot Trench was excess material from the East Plant Area Cover System. Since the material was previously used and approved, a submittal containing the QA testing results was not required.

The drainage geocomposite was initially placed over the completed LLDPE liner layer by unrolling the panels in their general intended location. The panels were then adjusted for proper alignment to provide the required overlap for joining, including overlapping with the tie-in to the existing Cover System. Appropriate care was exercised to not damage the drainage geocomposite material or the underlying textured LLDPE liner material during placement and joining activities.

3.4.9.4 Common Fill Layer

Common fill was obtained from Ben's Quarry and delivered to the Pilot Trench by Young's Trucking. A sample of common fill was collected from the source to ensure the material was acceptable for use in the Cover System. The analytical testing results for the common fill are presented in Table 3.7.

A minimum of one foot of imported common fill material was placed by end-dumping directly onto the completed drainage geocomposite material. The common fill was spread in approximately eight-inch (maximum) thick uncompacted lifts using a bulldozer, resulting in approximate six-inch thick compacted lifts upon completion.

Grade control for the common fill placement activities was performed by SES using a combination of grade stakes and GPS located on their equipment (i.e., GPS-equipped dozer). A survey of the top of the common fill surface was compared to the previously surveyed pre-graded clay barrier layer surface to ensure the specified common fill thickness was placed over the Cover System footprint within the Pilot Trench alignment. Additional common fill was placed where required, to create a uniform surface prior to installation of the topsoil and vegetative cover layers. The surveyed top of Cover System common fill contours are presented on Drawing C-02 in Appendix D.

These stockpile fill material (discussed previously in Section 3.4.8) and the common fill material were field compacted with the construction equipment, however no formal compaction testing was performed (or required per the specifications). The underlying clay is either (1) the impermeable layer for the East Plant Area final cover system or (2) a clay cover placed over the trench in areas outside the final cover system to reduce surface water recharge directly into the trench. As such, the compaction testing of these clay layers is critical to achieving the specifications for cover permeability, not the stockpiled or common fill placement. Also, with the liner (geomembrane) and drainage geocomposite being placed over the clay layer comprising the final cover system, it would not be appropriate to compact the overlying common fill layer due to the potential for damaging the drainage geocomposite and/or liner. It should be noted that this same process was followed during implementation of the East Plant Area final cover system, with compaction of the common fill being completed using standard construction equipment.

3.4.10 Topsoil Layer

Following placement of the common fill material, a 6-inch lift of topsoil was placed over the working platform where the surface was backfilled with common fill material. The topsoil from the existing



East Plant Area Cover System was removed, stockpiled and reused for the Cover over the Pilot Trench Construction area.

As recorded-final contours representing the final surface of the topsoil layer is presented on Drawing C-01 in Appendix D.

3.4.11 Vegetative Cover Layer

Following placement of the topsoil material, grass seed was planted via drill seeding to establish a vegetative cover over the replaced Cover System and Pilot Trench alignment. Erosion control matting was placed over the seeded area to prevent erosion of the topsoil and loss of seed during the first growing season. Curlex II, a biodegradable blanket constructed of Aspen excelsior fabric was used for the slopes and swales.

3.5 Design Deviations

Deviations from the final design presented Pilot Trench design report entitled the "Pilot Perimeter Groundwater Trench Collection System Study", issued to U.S EPA dated December 7, 2015, with Revision 1 dated February 19, 2016, were as follows:

- The excavated bedrock trench was backfilled with rock cuttings for health and safety purposes (i.e., prevent accidental entry into deep trench by personnel or wildlife), with the cuttings subsequently removed via backhoe immediately prior to perforated pipe and stone drainage media backfill installation. This was a safety precaution determined to be appropriate in the field.
- During implementation of the Pilot Trench, the contractor determined that a more appropriate method of providing for possible future extension of the Pilot Trench was to lengthen the distance between the primary and secondary cleanouts. This eliminated the need for a steel plate at each end of the trench to hold back the stone drainage media should either end of the trench be extended during future trench construction.
- As part of restoration, a clay cap was placed over the entire length of the Pilot Trench, not just the section within the East Plant Area Cover System, to reduce the potential for infiltration of surface water and thus reducing the unnecessary infiltration of precipitation into the trench collection system and requiring treatment at the new Groundwater Treatment Plant (GWTP). This was also a decision made during backfilling and was efficient because of the availability of clean clay stockpiled on site for previous work.

4. Monitoring Procedures

4.1 Air Quality Monitoring

Air monitoring was conducted during Pilot Trench construction activities where there was a potential of airborne contaminants. Monitoring was performed in accordance with the Ambient Air Quality Monitoring Plan (AAQMP) (GHD, February 19, 2016) to quantify any airborne concentrations of contaminants. Monitoring occurred at locations nearest potential receptors during rock trenching activities and during the excavation of low-level non-TSCA PCB-impacted soil (<50 mg/kg) and subsequent loading for off-Site disposal.



Air monitoring was conducted by GHD from October 14, 2015 through March 16, 2016 (in addition portable dust monitors were used by SES in the immediate work areas (i.e., worker's breathing zone) under the Contractor's Site-specific HASP). Real time air monitoring for TSPs was conducted at the perimeter of the working zone for the Pilot Trench construction activities that included trenching and excavation activities for the Cover System. Air monitoring readings collected on October 14 and 15, 2015 prior to commencing excavation activities were used as background air results. Daily air monitoring activities began on October 16, 2015, coinciding with the start of excavation work.

Real-time air monitoring for dust was performed using TSI DustTrak aerosol monitors during operations that involved the disturbance/handling of potentially impacted material (remedial activities). The instruments were calibrated and operated in accordance with the manufacturer's specifications. Real time air monitoring was performed at the perimeter of the Pilot Trench work zone, including one upwind (background) location and three downwind locations. Figure 4.1 presents the locations of the air monitoring stations that were used during the Pilot Trench construction.

DustTraks were placed at the beginning of each work day and were programmed to continuously monitor dust concentrations through 15-minute time weighted average (TWA) readings. The action level was set at 0.15 milligrams per cubic meter (mg/m³) (action level) over the 15 minute TWA. The DustTraks were housed in environmental enclosures. Enclosures were attached to a surveying tripod and powered by a deep cycle marine battery. DustTraks were connected to a Netronix modem that streamed the data (in real-time) to a secure website called Environet. The Environet website allowed authorized users to set custom alert levels to send an email that notified an alarm, or some other threshold, had been triggered within the Pilot Trench construction work zone.

The daily air monitoring results are summarized in Table 4.1. The real-time dust concentrations collected between 0700 - 1700 hours were used as the work shift dust concentrations indicating potential exposure.

The action level for the daily TWA for TSPs/dust was not exceeded during the course of the trenching work. The daily TWA for TSPs/dust presented in Table 4.1 are considerably lower than the action level of 0.15 mg/m³. Appendix G provides a description of how the daily TWA was calculated.

The maximum daily TWA (0.108 mg/m³) for TSPs/dust occurred at the west station on November 2, 2016. On this day, the bedrock trenching process began at the north end of the Pilot Trench, nearest to the location of the west air monitoring station. The initial trench cut resulted in dust generation sufficient to trigger the maximum daily TWA. Once the trenching process continued down-gradient and the cutting action was below grade, the creation of airborne dust during the trenching activities was diminished

The second maximum daily TWA (0.094 mg/m³) for TSPs/dust occurred at the south station on December 12, 2015 and corresponded to the completion of rock cutting when the trench arm and final cut was again at the surface of the bedrock where the particulates more easily became airborne.

November 2, and December 12, 2015 were considered the "worst case" days for the creation of dust and similar conditions were not anticipated to complete the remainder of the installation of the Pilot



Trench. Neither of the 'worst case' readings exceeded the action level of 0.15 mg/m^3 over the 15 minute TWA.

On March 10, 2016, GM formally requested approval from U.S. EPA for the cessation of the real-time ambient air monitoring activities described in the AAQMP based on the air monitoring results collected and the remaining stages of construction/restoration with unimpacted materials. The request to terminate the ambient air monitoring program did not include termination of the use of portable dust monitors in the immediate work area (worker's breathing zones) used by SES. U.S. EPA approved cessation of the ambient air monitoring activities on March 14, 2016.

5. Health and Safety Plan

Work conducted by GHD was performed in accordance with the Site-specific HASP entitled "GM Bedford Site Specific Project Health and Safety Plan" dated May 2016. The general contractor (SES) and their subcontractors followed their contractor Site-specific HASPs.

6. Security

Temporary high visibility orange construction fencing was erected to enclose the active work areas. The general contractor was responsible for maintaining security during the construction period. The contractor inspected, maintained, and repaired the fencing, as necessary, to ensure protection of the public and security of the trenching work area. To increase security and safety of the site, the open areas of the bedrock trench were minimized by replacing the rock cuttings in the trench until pipe installation. The trench rock cuttings were used to backfill the trench as the work progressed which resulted in less open trench area, which increased overall safety.

7. Record Keeping

The record keeping activities included the following:

- Photographs and video of the Pilot Trench construction.
- Preparation of corehole logs.
- Records of inspections and cleanups performed during excavation and transportation of <50 mg/kg PCB impacted soils, as required.
- Waste manifests.

In addition, field records including inspection logs, field notes, surveys, GPR reports, videos, and sample results, were collected and are stored at the Site trailer or in GHD's archival records storage.

Appendix H presents a photographic log containing representative photographs of different phases of construction of the Pilot Trench. Appendix I presents copies of the field records pertinent to documentation that QA procedures were followed and the construction met the requirements of the design.



8. Lessons Learned During Pilot Trench

The Pilot Trench was constructed in accordance with the plans and specifications. The construction activities for the Pilot Trench installation were generally completed as expected, with few deviations during field implementation. The following bullets provide a summary of the successes and lessons learned during the Pilot Trench construction:

- The working platform constructed along the Pilot Trench alignment for operation of the trencher required removal of the overlying soil. During this soils removal, the top of bedrock was found to be irregular epi-karst, such that the top of bedrock elevations were often found to be higher than expected in various locations, as compared to the investigative corehole drilling data. Although this irregular bedrock surface was anticipated based on prior work on the project, the corehole data showed the expected top of bedrock along the trench alignment (north to south). With the overall width of the working platform being almost 40 ft, the working platform design should have accounted for the general cross slope from west to east perpendicular the bedrock collection trench was also performed at 150- to 200-ft intervals along the proposed alignment, the design of the future trench will recognize the cross slope when designing the working platform. This lesson learned does not change the fact that rock removal will be required, but recognition of this fact will allow for inclusion of an estimated quantity of rock breaking in the Contract Form of Bid so this cost can be accounted for by the construction contractor up front (and not require a change order).
- Rock trencher excavated through bedrock very efficiently and at a progress rate consistent with the advertised rate (approx. 30 feet per day), resulting in clean vertical side walls that facilitated access for visual observation of fractures and water discharge via video camera inspection. GM has previously shared with U.S. EPA select "trial" videos of both the actual trenching, as well as the trench interior walls, which show very clearly that the rock trenching methodology worked very efficiently for the Pilot Trench construction. Upon removal of the backfilled rock cuttings, final "confirmatory" videos were performed at 5-ft interval along the entire Pilot Trench length. GM has separately provided these additional videos of the trenching and interior trench walls to U.S. EPA due to the excessive file size for 165 video recordings.
- The excavated bedrock trench was backfilled with rock cuttings for health and safety purposes (i.e., prevent any accidental entry into deep trench by personnel or wildlife), with the cuttings subsequently removed via backhoe immediately prior to perforated pipe and stone drainage media backfill installation. This was a safety precaution determined to be appropriate in the field.
- The post-trenching video inspections validated the design depth of the Pilot Trench, which was intended to terminate within competent bedrock. This method, which was developed in the field, involved the use of a GoPro[™] camera affixed to a long pole, with rope and pulley system used to raise and lower video camera into the open trench. The video camera was very effective in performing the remote inspection across the entire length and width of the trench. Personnel operating the video camera enhanced their ability to gain photographic coverage by standing on a movable temporary bridge placed across the trench. This method allowed close up and detailed photographic documentation of the conditions along the entire trench length.



- Observations of the open trench walls provided a detailed evaluation of the bedrock fracture conditions, including any evidence of residual non-aqueous phase liquids (NAPL) in the observable voids or smeared on the trench walls. However, no such evidence of either condition was observed on the videos. Note that no evidence of residual NAPL has been observed in the water collected from trench to date.
- Observations of open trench side walls showed fractures typically narrowed in width and reduced in length with increasing depth, as observed on the face of the excavated trench walls, confirming previous observations regarding depth of competent bedrock made using ground penetrating radar (GPR), electrical resistivity imaging (ERI), and the rock core descriptions and downhole geophysical logging of exploratory coreholes that were installed in advance of trench construction.
- No fractures yielding a substantial volume of water were observed in the basal portion of the trench.
- Sheet pile installation performed efficiently and safely, with vinyl sheet piles being easy to cut in the field to individual lengths as measured upon reaching the required depth in the trench. GM intended to limit hydrogeologic communication with the downgradient side of the trench and evaluate several options (grout for one) before determining the cost effectiveness and ease of installation of the plastic sheet wall interlocking materials.
- During implementation of the Pilot Trench, the contractor determined that a more appropriate method of providing for any possible future extension of the Pilot Trench was to lengthen the distance between the primary and secondary cleanouts. This eliminated the need for a steel plate at each end of the trench to hold back the stone drainage media should either end of the trench be extended during future trench construction.
- As part of restoration, a clay cap was placed over the entire length of the Pilot Trench, not just the section within the East Plant Area Cover System, to reduce the potential for infiltration of surface water and thus reducing the unnecessary infiltration of precipitation into the trench collection system and requiring treatment at the new Groundwater Treatment Plant (GWTP). This was also a decision made during backfilling and was efficient because of the availability of clean clay stockpiled on site for previous work.
- The ERI survey investigation results were found to be inconclusive. Despite the inconclusive
 results from the ERI survey, other assessment methods used during trench excavation (visual,
 video recordings, etc.) were sufficient for determination of rock fractures and voids and
 confirmation of the depth of competent rock. In particular, the GPR survey data yielded much
 better resolution in the identification of significant fractures and voids in the bedrock in the area
 of the Pilot Trench. To supplement the GPR survey for the next phase of trenching, other
 geophysical methods will be researched and evaluated during design and planning that might
 provide better resolution or better identify the competent rock surface.
- In general, based on the limited (thin) fractures near the base of the Pilot Trench and the
 observation that these fractures did not appear to produce substantial water, the Pilot Trench
 was determined to have been completed within the competent, more massive, bedrock. For
 confirmation, the final trench depth was also in compliance with bedrock corehole information
 used for design of the Pilot Trench.



9. Operation, Maintenance, and Monitoring

The Pilot Trench Interim Groundwater Monitoring Program and Operation Schedule (Interim Monitoring Program) will be included as Appendix J upon approval by U.S EPA. This Interim Monitoring Program presents the parameters for monitoring the effectiveness of the Pilot Trench.

9.1 Vegetated Cover System

Routine inspections of the restored Cover System over the Pilot Trench area have been and will be conducted to ensure that the IM continues to meet the remedial action objectives. Inspections will be conducted concurrently with the East Plant Area Cover System inspections outlined in the Construction Certification Report for the East Plant Area Cover System Revision 1 (CRA, January 25, 2016).

The restored Cover System is inspected for the following items:

- Evidence of erosion, exposure of liner, settlement causing ponding of water, and areas of insufficient grass coverage.
- Evidence of burrowing animals, rooting trees, or other evidences of conditions impacting the integrity of the soil cover
- Evidence of damage caused by environmental conditions and/or monitoring and maintenance vehicular traffic

Areas where repairs are needed are recorded and reported to a representative of GM, whereupon arrangements are made to effectuate the repair. Maintenance of the Cover System and other grassed areas consists of the following elements, as required:

- Woody growth is removed, as needed, following routine OMM inspections.
- Areas where erosion is observed will be repaired by replacing vegetative cover soil to meet the surrounding grades and re-establishing the grass cover.
- Areas where the grass cover has declined to less than 75 percent as determined by visual inspection will be fertilized and re-seeded.

10. Community Relations

Prior to initiation of the construction activities, the project engineer went door-to-door along Bailey Scales Road to inform neighbors to the Site of the Pilot Trench project, specifically the use of the large rock trenching machine and the potential increased truck traffic, as well as to remind them of project contacts if they have concerns about the activities (i.e., noise).

On-going community relation activities and community participation in the review of the East Plant Area IM prior to initiation of the Pilot Trench included:

- Project Fact Sheets specific to the East Plant Area IM activities (March 2006 to December 2015)
- Project website (www.bedfordpowertraincorrectiveaction.com)



- GM organized community meetings for neighbors and the general public
- Community Liaison Panel involvement, as required


Project update meetings with the public are held bi-annually with meetings documenting the Pilot Trench construction for the public and the Community Liaison Panel (CLP) were held on:

- June 10, 2015, prior to construction kick-off
- December 12, 2015, following trencher activities
- June 29, 2016, following substantial completion of construction.


During these meetings the public was informed about the final design, expected impacts to traffic, noise, and reminded how to get in touch with the project team with any concerns.

11. References

- Conestoga-Rovers & Associates, Inc., Consolidated GM Bedford Health and Safety Plan, Ref. No. 13968 (95), November 2004, Modified March 27, 2007 and June 24, 2008.
- Conestoga-Rovers & Associates, Inc., RCRA Corrective Action Program, IM Alternatives Review Report, East Plant Area, Ref. No. 13968 (151), April 13, 2005.
- Conestoga-Rovers & Associates, Inc., East Plant Area Cover System Design Report, Revision 1, Ref. No. 13968 (163), April 18, 2008.
- Conestoga-Rovers & Associates, Inc., Construction Certification Report East Plant Area Cover System – Revision 1, Ref. No. 13968 (350), January 25, 2016.
- Conestoga-Rovers & Associates, Inc., Pilot Perimeter Groundwater Trench Collection System Study – Revision 1, Ref. No. 13968 (365), February 19, 2016
- GHD Services, Inc., Ambient Air Quality Monitoring Plan (AAQMP) Pilot Perimeter Groundwater Trench Collection System, Ref. No. 13968 (388), February 19, 2016.
- IDEM/Office of Land Quality, Brownfields Bulletin, Issue 23, 1st Quarter 2004.



13968-00(394)GN-WA002 JUN 22, 2018




13968-00(394)GN-WA003 JUN 22, 2018


	0 200 400ft
	LEGEND
600	GROUND SURFACE ELEVATION CONTOURS (feet AMSL)
	APPROXIMATE FACILITY BOUNDARY
	APPROXIMATE PARCEL BOUNDARY
· · · · · <u></u> · · · · <u></u>	SURFACE WATER
× × ×	FENCE LINE
	RAILROAD TRACKS
	DIRT ROADS
	ROADS / PAVED AREAS
	WEST PLANT COVER LIMIT
	EAST PLANT COVER LIMIT
	WEST PLANT AREA BOUNDARY
	EAST PLANT AREA BOUNDARY
	GM LLC OWNED RESIDENTIAL PROPERTIES
	VAULT LIMIT
● CH-5	AOI 8 NAPL REMOVAL LOCATION
WW1	WET WELL
	PROPOSED FUTURE TRENCH ALIGNMENT
·	PILOT TRENCH ALIGNMENT
GUERRETTAZ I PROPERTY BO THE LAWRENC PROPERTY LIN	BOUNDARY SURVEY BY BLEDSOE RIGGERT RECEIVED OCTOBER 2007. ADJACENT UNDARY LOCATIONS APPROXIMATED FROM E COUNTY SURVEY PLATS. ADJOINING IES MAY NOT ACCURATELY REPRESENT THE TY BOUNDARIES.

figure 1.2


FACILITY PLAN CONSTRUCTION CERTIFICATION REPORT, PILOT PERIMETER GROUNDWATER TRENCH COLLECTION SYSTEM GM GPS BEDFORD FACILITY Bedford, Indiana




13968-00(394)GN-WA023 JUN 22, 2018




13968-00(394)GN-WA004 JUN 19, 2017




P:\drawings\13000s\13968\13968-REPORTS\13968-00(394)\13968-00(394)GN\13968-00(394)GN-WA007.dwg Plot Date: AUG 15, 2019






P:\drawings\13000s\13968\13968-REPORTS\13968-00(394)\13968-00(394)GN\13968-00(394)GN-WA008.dwg Plot Date: AUG 15, 2019



13968-00(394)GN-WA005 JUN 22, 2018



CONSTRUCTION CERTIFICATION REPORT, PILOT PERIMETER **GROUNDWATER TRENCH COLLECTION SYSTEM GM GPS BEDFORD FACILITY** Bedford, Indiana



13968-00(394)GN-WA006 JUN 22, 2018

Temporary Water Treatment Plant Discharge Analytical Data Construction Certification Report GM CET Bedford Facility Bedford, Indiana

Area Sample Location: Sample Identification: Sample Date: Sample Type:	Units	P216 Effluent Post Bag Filter WW-216-102915-PB-40293 10/29/2015	P216 Effluent Post Bag Filter WW-216-110515-PB-40300 11/5/2015	P216 Effluent Post Bag Filter WW-216-110615-PB-40305 11/6/2015	P216 Effluent Post Bag Filter WW-216-110915-PB-40311 11/9/2015	P216 Effluent Post Bag Filter WW-216-111115-PB-40320 11/11/2015	P216 Effluent Post Bag Filter WW-216-112415-PB-40327 11/24/2015
Polychlorinated biphenyls (PCBs)							
Aroclor-1016 (PCB-1016)	ug/L	0.19 U	0.19 U	0.19 U	0.19 U	0.20 U	0.20 U
Aroclor-1221 (PCB-1221)	ug/L	0.19 U	0.19 U	0.19 U	0.19 U	0.20 U	0.20 U
Aroclor-1232 (PCB-1232)	ug/L	0.19 U	0.19 U	0.19 U	0.19 U	0.20 U	0.20 U
Aroclor-1242 (PCB-1242)	ug/L	0.19 U	0.19 U	0.19 U	0.19 U	0.20 U	0.20 U
Aroclor-1248 (PCB-1248)	ug/L	0.19 U	0.19 U	0.19 U	0.19 U	0.20 U	0.20 U
Aroclor-1254 (PCB-1254)	ug/L	0.19 U	0.19 U	0.19 U	0.19 U	0.20 U	0.20 U
Aroclor-1260 (PCB-1260)	ug/L	0.19 U	0.19 U	0.19 U	0.19 U	0.20 U	0.20 U
Total PCBs	ug/L	ND	ND	ND	ND	ND	ND

Notes:

U - Not detected at the associated reporting limit.

Temporary Water Treatment Plant Discharge Analytical Data Construction Certification Report GM CET Bedford Facility Bedford, Indiana

Area Sample Location: Sample Identification: Sample Date: Sample Type:	Units	P216 Effluent Post Bag Filter WW-216-120115-PB-40335 12/1/2015	P216 Effluent Post Bag Filter WW-216-120815-PB-40342 12/8/2015	P216 Effluent Post Bag Filter WW-216-010516-PB-40353 1/5/2016	P216 Effluent Post Bag Filter WW-216-021616-PB-40353 2/16/2016	P216 Effluent Post Bag Filter WW-216-030716-PB-40368 03/07/2016
Polychlorinated biphenyls (PCBs)						
Aroclor-1016 (PCB-1016)	ug/L	0.19 U	0.19 U	0.19 U	0.096 U	0.19 U
Aroclor-1221 (PCB-1221)	ug/L	0.19 U	0.19 U	0.19 U	0.096 U	0.19 U
Aroclor-1232 (PCB-1232)	ug/L	0.19 U	0.19 U	0.19 U	0.096 U	0.19 U
Aroclor-1242 (PCB-1242)	ug/L	0.19 U	0.19 U	0.19 U	0.096 U	0.19 U
Aroclor-1248 (PCB-1248)	ug/L	0.19 U	0.19 U	0.19 U	0.096 U	0.19 U
Aroclor-1254 (PCB-1254)	ug/L	0.19 U	0.19 U	0.19 U	0.096 U	0.19 U
Aroclor-1260 (PCB-1260)	ug/L	0.19 U	0.19 U	0.19 U	0.096 U	0.19 U
Total PCBs	ug/L	ND	ND	ND	ND	ND

Notes:

U - Not detected at the associated reporting lim

Date	Profile		Waste	Waste			Landfill	
Shipped	Number	Manifest No.	Description	Source	Truck No.	Transporter	Weight (tons)	Contractor
9/11/2015	608669IN	110915-001	Special Waste Solid Other	Pilot Trench	51	Young's Trucking	18.48	SES
9/11/2015	608669IN	110915-002	Special Waste Solid Other	Pilot Trench	55	Young's Trucking	17.57	SES
9/11/2015	608669IN	110915-003	Special Waste Solid Other	Pilot Trench	53	Young's Trucking	19.23	SES
9/11/2015	608669IN	110915-004	Special Waste Solid Other	Pilot Trench	54	Young's Trucking	20.15	SES
9/11/2015	608669IN	110915-005	Special Waste Solid Other	Pilot Trench	B16	Baugh	16.10	SES
9/11/2015	608669IN	110915-006	Special Waste Solid Other	Pilot Trench	28	Young's Trucking	14.70	SES
9/11/2015	608669IN	110915-007	Special Waste Solid Other	Pilot Trench	17	Young's Trucking	16.38	SES
9/11/2015	608669IN	110915-008	Special Waste Solid Other	Pilot Trench	34	Young's Trucking	14.26	SES
9/11/2015	608669IN	110915-009	Special Waste Solid Other	Pilot Trench	53	Young's Trucking	20.04	SES
9/11/2015	608669IN	110915-010	Special Waste Solid Other	Pilot Trench	51	Young's Trucking	19.77	SES
9/11/2015	608669IN	110915-011	Special Waste Solid Other	Pilot Trench	55	Young's Trucking	18.38	SES
9/11/2015	608669IN	110915-012	Special Waste Solid Other	Pilot Trench	B16	Baugh	16.42	SES
10/11/2015	608669IN	110915-013	Special Waste Solid Other	Pilot Trench	54	Young's Trucking	19.34	SES
10/11/2015	608669IN	110915-014	Special Waste Solid Other	Pilot Trench	34	Young's Trucking	14.55	SES
10/11/2015	608669IN	110915-015	Special Waste Solid Other	Pilot Trench	28	Young's Trucking	16.15	SES
10/11/2015	608669IN	110915-016	Special Waste Solid Other	Pilot Trench	17	Young's Trucking	17.88	SES
10/11/2015	608669IN	111015-001	Special Waste Solid Other	Pilot Trench	B16	Baugh	16.66	SES
10/11/2015	608669IN	111015-002	Special Waste Solid Other	Pilot Trench	47	Young's Trucking	16.63	SES
10/11/2015	608669IN	111015-003	Special Waste Solid Other	Pilot Trench	48	Young's Trucking	17.50	SES
10/11/2015	608669IN	111015-004	Special Waste Solid Other	Pilot Trench	42	Young's Trucking	17.36	SES
10/11/2015	608669IN	111015-005	Special Waste Solid Other	Pilot Trench	16	Young's Trucking	16.24	SES
10/11/2015	608669IN	111015-006	Special Waste Solid Other	Pilot Trench	34	Young's Trucking	18.16	SES
10/11/2015	608669IN	111015-007	Special Waste Solid Other	Pilot Trench	28	Young's Trucking	17.08	SES
10/11/2015	608669IN	111015-008	Special Waste Solid Other	Pilot Trench	17	Young's Trucking	17.75	SES
10/11/2015	608669IN	111015-009	Special Waste Solid Other	Pilot Trench	B16	Baugh	18.29	SES
10/11/2015	608669IN	111015-010	Special Waste Solid Other	Pilot Trench	47	Young's Trucking	16.71	SES
10/11/2015	608669IN	111015-011	Special Waste Solid Other	Pilot Trench	48	Young's Trucking	15.27	SES
10/11/2015	608669IN	111015-012	Special Waste Solid Other	Pilot Trench	42	Young's Trucking	14.24	SES
10/11/2015	608669IN	111015-013	Special Waste Solid Other	Pilot Trench	16	Young's Trucking	14.60	SES
10/11/2015	608669IN	111015-014	Special Waste Solid Other	Pilot Trench	34	Young's Trucking	16.42	SES
10/11/2015	608669IN	111015-015	Special Waste Solid Other	Pilot Trench	28	Young's Trucking	15.67	SES
10/11/2015	608669IN	111015-016	Special Waste Solid Other	Pilot Trench	17	Young's Trucking	17.60	SES
11/11/2015	608669IN	111115-001	Special Waste Solid Other	Pilot Trench	42	Young's Trucking	16.33	SES
11/11/2015	608669IN	111115-002	Special Waste Solid Other	Pilot Trench	3	Young's Trucking	15.82	SES
11/11/2015	608669IN	111115-003	Special Waste Solid Other	Pilot Trench	16	Young's Trucking	19.18	SES
11/11/2015	608669IN	111115-004	Special Waste Solid Other	Pilot Trench	17	Young's Trucking	18.49	SES
11/11/2015	608669IN	111115-005	Special Waste Solid Other	Pilot Trench	34	Young's Trucking	18.90	SES
11/11/2015	608669IN	111115-006	Special Waste Solid Other	Pilot Trench	47	Young's Trucking	17.39	SES
11/11/2015	608669IN	111115-007	Special Waste Solid Other	Pilot Trench	48	Young's Trucking	15.93	SES
11/11/2015	608669IN	111115-008	Special Waste Solid Other	Pilot Trench	B16	Baugh	17.80	SES

Date	Profile		Waste	Waste			Landfill	
Shipped	Number	Manifest No.	Description	Source	Truck No.	Transporter	Weight (tons)	Contractor
11/11/2015	608669IN	111115-009	Special Waste Solid Other	Pilot Trench	42	Young's Trucking	16.59	SES
11/11/2015	608669IN	111115-010	Special Waste Solid Other	Pilot Trench	3	Young's Trucking	17.46	SES
11/11/2015	608669IN	111115-011	Special Waste Solid Other	Pilot Trench	B16	Baugh	16.80	SES
11/11/2015	608669IN	111115-012	Special Waste Solid Other	Pilot Trench	17	Young's Trucking	17.07	SES
11/11/2015	608669IN	111115-013	Special Waste Solid Other	Pilot Trench	34	Young's Trucking	16.45	SES
11/11/2015	608669IN	111115-014	Special Waste Solid Other	Pilot Trench	16	Young's Trucking	18.51	SES
11/11/2015	608669IN	111115-015	Special Waste Solid Other	Pilot Trench	48	Young's Trucking	17.87	SES
11/12/2015	608669IN	111215-001	Special Waste Solid Other	Pilot Trench	42	Young's Trucking	16.95	SES
11/12/2015	608669IN	111215-002	Special Waste Solid Other	Pilot Trench	3	Young's Trucking	17.93	SES
11/12/2015	608669IN	111215-003	Special Waste Solid Other	Pilot Trench	B16	Baugh	19.83	SES
11/12/2015	608669IN	111215-004	Special Waste Solid Other	Pilot Trench	47	Young's Trucking	17.91	SES
11/12/2015	608669IN	111215-005	Special Waste Solid Other	Pilot Trench	48	Young's Trucking	16.25	SES
11/12/2015	608669IN	111215-006	Special Waste Solid Other	Pilot Trench	28	Young's Trucking	17.79	SES
11/12/2015	608669IN	111215-007	Special Waste Solid Other	Pilot Trench	17	Young's Trucking	18.58	SES
11/12/2015	608669IN	111215-008	Special Waste Solid Other	Pilot Trench	34	Young's Trucking	17.76	SES
11/12/2015	608669IN	111215-009	Special Waste Solid Other	Pilot Trench	16	Young's Trucking	22.41	SES
11/12/2015	608669IN	111215-010	Special Waste Solid Other	Pilot Trench	B16	Baugh	17.41	SES
11/12/2015	608669IN	111215-011	Special Waste Solid Other	Pilot Trench	42	Young's Trucking	16.56	SES
11/12/2015	608669IN	111215-012	Special Waste Solid Other	Pilot Trench	3	Young's Trucking	17.61	SES
11/12/2015	608669IN	111215-013	Special Waste Solid Other	Pilot Trench	48	Young's Trucking	17.03	SES
11/12/2015	608669IN	111215-014	Special Waste Solid Other	Pilot Trench	47	Young's Trucking	16.35	SES
11/12/2015	608669IN	111215-015	Special Waste Solid Other	Pilot Trench	28	Young's Trucking	15.14	SES
11/12/2015	608669IN	111215-016	Special Waste Solid Other	Pilot Trench	17	Young's Trucking	17.78	SES
11/12/2015	608669IN	111215-017	Special Waste Solid Other	Pilot Trench	16	Young's Trucking	20.94	SES
11/12/2015	608669IN	111215-018	Special Waste Solid Other	Pilot Trench	34	Young's Trucking	17.51	SES
11/13/2015	608669IN	111315-001	Special Waste Solid Other	Pilot Trench	28	Young's Trucking	17.01	SES
11/13/2015	608669IN	111315-002	Special Waste Solid Other	Pilot Trench	16	Young's Trucking	19.95	SES
11/13/2015	608669IN	111315-003	Special Waste Solid Other	Pilot Trench	50	Young's Trucking	17.32	SES
11/13/2015	608669IN	111315-004	Special Waste Solid Other	Pilot Trench	6	Young's Trucking	15.45	SES
11/13/2015	608669IN	111315-005	Special Waste Solid Other	Pilot Trench	11	Young's Trucking	18.24	SES
11/13/2015	608669IN	111315-006	Special Waste Solid Other	Pilot Trench	17	Young's Trucking	18.93	SES
11/13/2015	608669IN	111315-007	Special Waste Solid Other	Pilot Trench	B16	Baugh	18.90	SES
11/13/2015	608669IN	111315-008	Special Waste Solid Other	Pilot Trench	33	Young's Trucking	15.79	SES
11/13/2015	608669IN	111315-009	Special Waste Solid Other	Pilot Trench	34	Young's Trucking	17.03	SES
11/13/2015	608669IN	111315-010	Special Waste Solid Other	Pilot Trench	B16	Baugh	18.46	SES
11/13/2015	608669IN	111315-011	Special Waste Solid Other	Pilot Trench	50	Young's Trucking	16.33	SES
11/13/2015	608669IN	111315-012	Special Waste Solid Other	Pilot Trench	16	Young's Trucking	18.35	SES
11/13/2015	608669IN	111315-013	Special Waste Solid Other	Pilot Trench	6	Young's Trucking	16.12	SES
11/13/2015	608669IN	111315-014	Special Waste Solid Other	Pilot Trench	11	Young's Trucking	17.03	SES
11/13/2015	608669IN	111315-015	Special Waste Solid Other	Pilot Trench	34	Young's Trucking	17.66	SES

Date	Profile		Waste	Waste			Landfill	
Shipped	Number	Manifest No.	Description	Source	Truck No.	Transporter	Weight (tons)	Contractor
11/13/2015	608669IN	111315-016	Special Waste Solid Other	Pilot Trench	33	Young's Trucking	17.27	SES
11/13/2015	608669IN	111315-017	Special Waste Solid Other	Pilot Trench	41	Young's Trucking	15.18	SES
11/16/2015	608669IN	111615-001	Special Waste Solid Other	Pilot Trench	42	Young's Trucking	15.84	SES
11/16/2015	608669IN	111615-002	Special Waste Solid Other	Pilot Trench	6	Young's Trucking	17.08	SES
11/16/2015	608669IN	111615-003	Special Waste Solid Other	Pilot Trench	11	Young's Trucking	17.68	SES
11/16/2015	608669IN	111615-004	Special Waste Solid Other	Pilot Trench	28	Young's Trucking	14.25	SES
11/16/2015	608669IN	111615-005	Special Waste Solid Other	Pilot Trench	40	Young's Trucking	16.56	SES
11/16/2015	608669IN	111615-006	Special Waste Solid Other	Pilot Trench	34	Young's Trucking	16.74	SES
11/16/2015	608669IN	111615-007	Special Waste Solid Other	Pilot Trench	16	Young's Trucking	18.91	SES
11/16/2015	608669IN	111615-008	Special Waste Solid Other	Pilot Trench	B16	Baugh	18.53	SES
11/16/2015	608669IN	111615-009	Special Waste Solid Other	Pilot Trench	42	Young's Trucking	16.86	SES
11/16/2015	608669IN	111615-010	Special Waste Solid Other	Pilot Trench	6	Young's Trucking	16.85	SES
11/16/2015	608669IN	111615-011	Special Waste Solid Other	Pilot Trench	11	Young's Trucking	16.15	SES
11/16/2015	608669IN	111615-012	Special Waste Solid Other	Pilot Trench	28	Young's Trucking	14.81	SES
11/16/2015	608669IN	111615-013	Special Waste Solid Other	Pilot Trench	40	Young's Trucking	15.96	SES
11/16/2015	608669IN	111615-014	Special Waste Solid Other	Pilot Trench	34	Young's Trucking	16.49	SES
11/16/2015	608669IN	111615-015	Special Waste Solid Other	Pilot Trench	B16	Baugh	16.34	SES
11/16/2015	608669IN	111615-016	Special Waste Solid Other	Pilot Trench	16	Young's Trucking	17.70	SES
11/19/2015	608669IN	111915-001	Special Waste Solid Other	Pilot Trench	42	Young's Trucking	18.38	SES
11/19/2015	608669IN	111915-002	Special Waste Solid Other	Pilot Trench	16	Young's Trucking	18.55	SES
11/19/2015	608669IN	111915-003	Special Waste Solid Other	Pilot Trench	44	Young's Trucking	16.64	SES
11/19/2015	608669IN	111915-004	Special Waste Solid Other	Pilot Trench	48	Young's Trucking	17.26	SES
11/19/2015	608669IN	111915-005	Special Waste Solid Other	Pilot Trench	43	Young's Trucking	17.79	SES
11/19/2015	608669IN	111915-006	Special Waste Solid Other	Pilot Trench	24	Young's Trucking	17.35	SES
11/19/2015	608669IN	111915-007	Special Waste Solid Other	Pilot Trench	47	Young's Trucking	18.59	SES
11/19/2015	608669IN	111915-008	Special Waste Solid Other	Pilot Trench	34	Young's Trucking	16.89	SES
11/19/2015	608669IN	111915-009	Special Waste Solid Other	Pilot Trench	33	Young's Trucking	15.91	SES
11/19/2015	608669IN	111915-010	Special Waste Solid Other	Pilot Trench	42	Young's Trucking	16.66	SES
11/19/2015	608669IN	111915-011	Special Waste Solid Other	Pilot Trench	44	Young's Trucking	17.06	SES
11/19/2015	608669IN	111915-012	Special Waste Solid Other	Pilot Trench	16	Young's Trucking	18.02	SES
11/19/2015	608669IN	111915-013	Special Waste Solid Other	Pilot Trench	48	Young's Trucking	16.80	SES
11/19/2015	608669IN	111915-014	Special Waste Solid Other	Pilot Trench	43	Young's Trucking	15.24	SES
11/19/2015	608669IN	111915-015	Special Waste Solid Other	Pilot Trench	24	Young's Trucking	16.10	SES
11/19/2015	608669IN	111915-016	Special Waste Solid Other	Pilot Trench	47	Young's Trucking	16.41	SES
11/19/2015	608669IN	111915-017	Special Waste Solid Other	Pilot Trench	34	Young's Trucking	15.96	SES
11/20/2015	608669IN	112015-001	Special Waste Solid Other	Pilot Trench	33	Young's Trucking	16.65	SES
11/20/2015	608669IN	112015-002	Special Waste Solid Other	Pilot Trench	42	Young's Trucking	14.94	SES
11/20/2015	608669IN	112015-003	Special Waste Solid Other	Pilot Trench	48	Young's Trucking	16.07	SES
11/20/2015	608669IN	112015-004	Special Waste Solid Other	Pilot Trench	34	Young's Trucking	16.42	SES
11/20/2015	608669IN	112015-005	Special Waste Solid Other	Pilot Trench	B16	Baugh	17.59	SES

Date	Profile		Waste	Waste			Landfill	
Shipped	Number	Manifest No.	Description	Source	Truck No.	Transporter	Weight (tons)	Contractor
11/20/2015	608669IN	112015-006	Special Waste Solid Other	Pilot Trench	40	Young's Trucking	16.44	SES
11/20/2015	608669IN	112015-007	Special Waste Solid Other	Pilot Trench	24	Strouse	14.87	SES
11/20/2015	608669IN	112015-008	Special Waste Solid Other	Pilot Trench	20	Strouse	16.21	SES
11/20/2015	608669IN	112015-009	Special Waste Solid Other	Pilot Trench	9	Strouse	15.74	SES
11/20/2015	608669IN	112015-010	Special Waste Solid Other	Pilot Trench	41	Young's Trucking	15.71	SES
11/20/2015	608669IN	112015-011	Special Waste Solid Other	Pilot Trench	42	Young's Trucking	17.64	SES
11/20/2015	608669IN	112015-012	Special Waste Solid Other	Pilot Trench	48	Young's Trucking	16.11	SES
11/20/2015	608669IN	112015-013	Special Waste Solid Other	Pilot Trench	34	Young's Trucking	15.91	SES
11/20/2015	608669IN	112015-014	Special Waste Solid Other	Pilot Trench	B16	Baugh	17.16	SES
11/20/2015	608669IN	112015-015	Special Waste Solid Other	Pilot Trench	40	Young's Trucking	15.42	SES
11/20/2015	608669IN	112015-016	Special Waste Solid Other	Pilot Trench	24	Young's Trucking	17.58	SES
11/20/2015	608669IN	112015-017	Special Waste Solid Other	Pilot Trench	9	Strouse	16.03	SES
11/20/2015	608669IN	112015-018	Special Waste Solid Other	Pilot Trench	41	Young's Trucking	14.58	SES
11/20/2015	608669IN	112015-019	Special Waste Solid Other	Pilot Trench	1	Strouse	15.40	SES
11/20/2015	608669IN	112015-020	Special Waste Solid Other	Pilot Trench	20	Strouse	15.81	SES
11/23/2015	608669IN	112315-001	Special Waste Solid Other	Pilot Trench	42	Young's Trucking	16.06	SES
11/23/2015	608669IN	112315-002	Special Waste Solid Other	Pilot Trench	44	Young's Trucking	17.37	SES
11/23/2015	608669IN	112315-003	Special Waste Solid Other	Pilot Trench	36	Young's Trucking	17.69	SES
11/23/2015	608669IN	112315-004	Special Waste Solid Other	Pilot Trench	48	Young's Trucking	16.08	SES
11/23/2015	608669IN	112315-005	Special Waste Solid Other	Pilot Trench	9	Strouse	16.87	SES
11/23/2015	608669IN	112315-006	Special Waste Solid Other	Pilot Trench	1	Strouse	18.73	SES
11/23/2015	608669IN	112315-007	Special Waste Solid Other	Pilot Trench	20	Strouse	15.90	SES
11/23/2015	608669IN	112315-008	Special Waste Solid Other	Pilot Trench	47	Young's Trucking	17.89	SES
11/23/2015	608669IN	112315-009	Special Waste Solid Other	Pilot Trench	B16	Baugh	20.26	SES
11/23/2015	608669IN	112315-010	Special Waste Solid Other	Pilot Trench	43	Young's Trucking	18.06	SES
11/23/2015	608669IN	112315-011	Special Waste Solid Other	Pilot Trench	42	Young's Trucking	17.97	SES
11/23/2015	608669IN	112315-012	Special Waste Solid Other	Pilot Trench	9	Strouse	18.44	SES
11/23/2015	608669IN	112315-013	Special Waste Solid Other	Pilot Trench	44	Young's Trucking	17.79	SES
11/23/2015	608669IN	112315-014	Special Waste Solid Other	Pilot Trench	1	Strouse	17.86	SES
11/23/2015	608669IN	112315-015	Special Waste Solid Other	Pilot Trench	B16	Baugh	19.30	SES
11/23/2015	608669IN	112315-016	Special Waste Solid Other	Pilot Trench	20	Strouse	17.67	SES
11/23/2015	608669IN	112315-017	Special Waste Solid Other	Pilot Trench	47	Young's Trucking	18.53	SES
11/23/2015	608669IN	112315-018	Special Waste Solid Other	Pilot Trench	36	Young's Trucking	17.83	SES
11/23/2015	608669IN	112315-019	Special Waste Solid Other	Pilot Trench	48	Young's Trucking	17.46	SES
11/23/2015	608669IN	112315-020	Special Waste Solid Other	Pilot Trench	43	Young's Trucking	17.01	SES
11/24/2015	608669IN	112415-001	Special Waste Solid Other	Pilot Trench	42	Young's Trucking	17.45	SES
11/24/2015	608669IN	112415-002	Special Waste Solid Other	Pilot Trench	9	Strouse	16.95	SES
11/24/2015	608669IN	112415-003	Special Waste Solid Other	Pilot Trench	1	Strouse	16.65	SES
11/24/2015	608669IN	112415-004	Special Waste Solid Other	Pilot Trench	20	Strouse	15.28	SES
11/24/2015	608669IN	112415-005	Special Waste Solid Other	Pilot Trench	36	Young's Trucking	17.33	SES

Date	Profile		Waste	Waste			Landfill	
Shipped	Number	Manifest No.	Description	Source	Truck No.	Transporter	Weight (tons)	Contractor
11/24/2015	608669IN	112415-006	Special Waste Solid Other	Pilot Trench	48	Young's Trucking	15.64	SES
11/24/2015	608669IN	112415-007	Special Waste Solid Other	Pilot Trench	47	Young's Trucking	17.02	SES
11/24/2015	608669IN	112415-008	Special Waste Solid Other	Pilot Trench	2	Bloomington	16.14	SES
11/24/2015	608669IN	112415-009	Special Waste Solid Other	Pilot Trench	3	Bloomington	11.24	SES
11/24/2015	608669IN	112415-010	Special Waste Solid Other	Pilot Trench	1	Bloomington	14.04	SES
11/24/2015	608669IN	112415-011	Special Waste Solid Other	Pilot Trench	B16	Baugh	19.48	SES
11/24/2015	608669IN	112415-012	Special Waste Solid Other	Pilot Trench	9	Strouse	17.08	SES
11/24/2015	608669IN	112415-013	Special Waste Solid Other	Pilot Trench	1	Strouse	17.21	SES
11/24/2015	608669IN	112415-014	Special Waste Solid Other	Pilot Trench	20	Strouse	17.23	SES
11/24/2015	608669IN	112415-015	Special Waste Solid Other	Pilot Trench	47	Young's Trucking	18.71	SES
11/24/2015	608669IN	112415-016	Special Waste Solid Other	Pilot Trench	36	Young's Trucking	16.14	SES
11/24/2015	608669IN	112415-017	Special Waste Solid Other	Pilot Trench	48	Young's Trucking	16.42	SES
11/24/2015	608669IN	112415-018	Special Waste Solid Other	Pilot Trench	B16	Baugh	18.76	SES
11/24/2015	608669IN	112415-019	Special Waste Solid Other	Pilot Trench	1	Bloomington	16.84	SES
11/24/2015	608669IN	112415-020	Special Waste Solid Other	Pilot Trench	2	Bloomington	18.51	SES
11/24/2015	608669IN	112415-021	Special Waste Solid Other	Pilot Trench	3	Bloomington	13.17	SES
11/30/2015	608669IN	113015-001	Special Waste Solid Other	Pilot Trench	42	Young's Trucking	16.64	SES
11/30/2015	608669IN	113015-002	Special Waste Solid Other	Pilot Trench	B16	Baugh	20.07	SES
11/30/2015	608669IN	113015-003	Special Waste Solid Other	Pilot Trench	20	Strouse	18.66	SES
11/30/2015	608669IN	113015-004	Special Waste Solid Other	Pilot Trench	9	Strouse	18.09	SES
11/30/2015	608669IN	113015-005	Special Waste Solid Other	Pilot Trench	36	Young's Trucking	17.98	SES
11/30/2015	608669IN	113015-006	Special Waste Solid Other	Pilot Trench	48	Young's Trucking	16.92	SES
11/30/2015	608669IN	113015-007	Special Waste Solid Other	Pilot Trench	47	Young's Trucking	19.20	SES
11/30/2015	608669IN	113015-008	Special Waste Solid Other	Pilot Trench	23	Young's Trucking	18.89	SES
11/30/2015	608669IN	113015-009	Special Waste Solid Other	Pilot Trench	1	Strouse	20.78	SES
11/30/2015	608669IN	113015-010	Special Waste Solid Other	Pilot Trench	13	Strouse	18.91	SES
11/30/2015	608669IN	113015-011	Special Waste Solid Other	Pilot Trench	42	Young's Trucking	16.98	SES
11/30/2015	608669IN	113015-012	Special Waste Solid Other	Pilot Trench	20	Strouse	15.91	SES
11/30/2015	608669IN	113015-013	Special Waste Solid Other	Pilot Trench	9	Strouse	16.68	SES
11/30/2015	608669IN	113015-014	Special Waste Solid Other	Pilot Trench	B16	Baugh	20.01	SES
11/30/2015	608669IN	113015-015	Special Waste Solid Other	Pilot Trench	36	Young's Trucking	17.19	SES
11/30/2015	608669IN	113015-016	Special Waste Solid Other	Pilot Trench	48	Young's Trucking	16.80	SES
11/30/2015	608669IN	113015-017	Special Waste Solid Other	Pilot Trench	1	Strouse	18.86	SES
11/30/2015	608669IN	113015-018	Special Waste Solid Other	Pilot Trench	13	Strouse	18.24	SES
11/30/2015	608669IN	113015-019	Special Waste Solid Other	Pilot Trench	47	Young's Trucking	16.38	SES
11/30/2015	608669IN	113015-020	Special Waste Solid Other	Pilot Trench	23	Young's Trucking	18.85	SES
12/1/2015	608669IN	120115-001	Special Waste Solid Other	Pilot Trench	B16	Baugh	18.18	SES
12/1/2015	608669IN	120115-002	Special Waste Solid Other	Pilot Trench	42	Young's Trucking	16.52	SES
12/1/2015	608669IN	120115-003	Special Waste Solid Other	Pilot Trench	2	Bloomington	17.36	SES
12/1/2015	608669IN	120115-004	Special Waste Solid Other	Pilot Trench	3	Bloomington	13.70	SES
						-		

Date	Profile		Waste	Waste			Landfill	
Shipped	Number	Manifest No.	Description	Source	Truck No.	Transporter	Weight (tons)	Contractor
12/1/2015	608669IN	120115-005	Special Waste Solid Other	Pilot Trench	20	Strouse	17.16	SES
12/1/2015	608669IN	120115-006	Special Waste Solid Other	Pilot Trench	9	Strouse	14.99	SES
12/1/2015	608669IN	120115-007	Special Waste Solid Other	Pilot Trench	1	Strouse	18.67	SES
12/1/2015	608669IN	120115-008	Special Waste Solid Other	Pilot Trench	13	Strouse	15.89	SES
12/1/2015	608669IN	120115-009	Special Waste Solid Other	Pilot Trench	47	Young's Trucking	17.30	SES
12/1/2015	608669IN	120115-010	Special Waste Solid Other	Pilot Trench	48	Young's Trucking	16.92	SES
12/1/2015	608669IN	120115-011	Special Waste Solid Other	Pilot Trench	42	Young's Trucking	16.35	SES
12/1/2015	608669IN	120115-012	Special Waste Solid Other	Pilot Trench	B16	Baugh	18.41	SES
12/1/2015	608669IN	120115-013	Special Waste Solid Other	Pilot Trench	9	Strouse	18.37	SES
12/1/2015	608669IN	120115-014	Special Waste Solid Other	Pilot Trench	20	Strouse	18.28	SES
12/1/2015	608669IN	120115-015	Special Waste Solid Other	Pilot Trench	1	Strouse	17.71	SES
12/1/2015	608669IN	120115-016	Special Waste Solid Other	Pilot Trench	13	Strouse	17.86	SES
12/1/2015	608669IN	120115-017	Special Waste Solid Other	Pilot Trench	47	Young's Trucking	17.74	SES
12/1/2015	608669IN	120115-018	Special Waste Solid Other	Pilot Trench	48	Young's Trucking	16.27	SES
12/1/2015	608669IN	120115-019	Special Waste Solid Other	Pilot Trench	2	Bloomington	18.33	SES
12/1/2015	608669IN	120115-020	Special Waste Solid Other	Pilot Trench	3	Bloomington	12.70	SES
12/2/2015	608669IN	120215-001	Special Waste Solid Other	Pilot Trench	42	Young's Trucking	15.41	SES
12/2/2015	608669IN	120215-002	Special Waste Solid Other	Pilot Trench	B16	Baugh	15.79	SES
12/2/2015	608669IN	120215-003	Special Waste Solid Other	Pilot Trench	20	Strouse	16.43	SES
12/2/2015	608669IN	120215-004	Special Waste Solid Other	Pilot Trench	3	Bloomington	9.67	SES
12/2/2015	608669IN	120215-005	Special Waste Solid Other	Pilot Trench	9	Strouse	17.63	SES
12/2/2015	608669IN	120215-006	Special Waste Solid Other	Pilot Trench	1	Strouse	15.44	SES
12/2/2015	608669IN	120215-007	Special Waste Solid Other	Pilot Trench	2	Bloomington	16.50	SES
12/2/2015	608669IN	120215-008	Special Waste Solid Other	Pilot Trench	40	Young's Trucking	16.91	SES
12/2/2015	608669IN	120215-009	Special Waste Solid Other	Pilot Trench	13	Strouse	14.52	SES
12/2/2015	608669IN	120215-010	Special Waste Solid Other	Pilot Trench	48	Young's Trucking	15.75	SES
12/2/2015	608669IN	120215-011	Special Waste Solid Other	Pilot Trench	B16	Baugh	18.88	SES
12/2/2015	608669IN	120215-012	Special Waste Solid Other	Pilot Trench	42	Young's Trucking	14.02	SES
12/2/2015	608669IN	120215-013	Special Waste Solid Other	Pilot Trench	48	Young's Trucking	15.19	SES
12/2/2015	608669IN	120215-014	Special Waste Solid Other	Pilot Trench	20	Strouse	16.20	SES
12/2/2015	608669IN	120215-015	Special Waste Solid Other	Pilot Trench	9	Strouse	16.10	SES
12/2/2015	608669IN	120215-016	Special Waste Solid Other	Pilot Trench	13	Strouse	15.58	SES
12/2/2015	608669IN	120215-017	Special Waste Solid Other	Pilot Trench	1	Strouse	17.39	SES
12/2/2015	608669IN	120215-018	Special Waste Solid Other	Pilot Trench	40	Young's Trucking	15.13	SES
12/2/2015	608669IN	120215-019	Special Waste Solid Other	Pilot Trench	3	Bloomington	12.94	SES
12/2/2015	608669IN	120215-020	Special Waste Solid Other	Pilot Trench	2	Bloomington	20.18	SES
12/3/2015	608669IN	120315-001	Special Waste Solid Other	Pilot Trench	42	Young's Trucking	16.78	SES
12/3/2015	608669IN	120315-002	Special Waste Solid Other	Pilot Trench	B16	Baugh	19.36	SES
12/3/2015	608669IN	120315-003	Special Waste Solid Other	Pilot Trench	9	Strouse	18.78	SES
12/3/2015	608669IN	120315-004	Special Waste Solid Other	Pilot Trench	1	Strouse	19.00	SES
			-					

Date	Profile		Waste	Waste			Landfill	
Shipped	Number	Manifest No.	Description	Source	Truck No.	Transporter	Weight (tons)	Contractor
12/3/2015	608669IN	120315-005	Special Waste Solid Other	Pilot Trench	20	Strouse	19.74	SES
12/3/2015	608669IN	120315-006	Special Waste Solid Other	Pilot Trench	13	Strouse	18.51	SES
12/3/2015	608669IN	120315-007	Special Waste Solid Other	Pilot Trench	40	Young's Trucking	17.40	SES
12/3/2015	608669IN	120315-008	Special Waste Solid Other	Pilot Trench	43	Young's Trucking	17.99	SES
12/3/2015	608669IN	120315-009	Special Waste Solid Other	Pilot Trench	44	Young's Trucking	17.41	SES
12/3/2015	608669IN	120315-010	Special Waste Solid Other	Pilot Trench	47	Young's Trucking	18.77	SES
12/3/2015	608669IN	120315-011	Special Waste Solid Other	Pilot Trench	B16	Baugh	16.74	SES
12/3/2015	608669IN	120315-012	Special Waste Solid Other	Pilot Trench	42	Young's Trucking	16.21	SES
12/3/2015	608669IN	120315-013	Special Waste Solid Other	Pilot Trench	40	Young's Trucking	16.86	SES
12/3/2015	608669IN	120315-014	Special Waste Solid Other	Pilot Trench	9	Strouse	18.60	SES
12/3/2015	608669IN	120315-015	Special Waste Solid Other	Pilot Trench	1	Strouse	17.09	SES
12/3/2015	608669IN	120315-016	Special Waste Solid Other	Pilot Trench	13	Strouse	17.90	SES
12/3/2015	608669IN	120315-017	Special Waste Solid Other	Pilot Trench	43	Young's Trucking	17.61	SES
12/3/2015	608669IN	120315-018	Special Waste Solid Other	Pilot Trench	20	Strouse	17.64	SES
12/3/2015	608669IN	120315-019	Special Waste Solid Other	Pilot Trench	47	Young's Trucking	17.10	SES
12/3/2015	608669IN	120315-020	Special Waste Solid Other	Pilot Trench	44	Young's Trucking	16.97	SES
12/8/2015	608669IN	120815-001	Special Waste Solid Other	Pilot Trench	B16	Baugh	16.96	SES
12/8/2015	608669IN	120815-002	Special Waste Solid Other	Pilot Trench	42	Young's Trucking	16.60	SES
12/8/2015	608669IN	120815-003	Special Waste Solid Other	Pilot Trench	50	Young's Trucking	18.63	SES
12/8/2015	608669IN	120815-004	Special Waste Solid Other	Pilot Trench	46	Young's Trucking	17.69	SES
12/8/2015	608669IN	120815-005	Special Waste Solid Other	Pilot Trench	49	Young's Trucking	18.20	SES
12/8/2015	608669IN	120815-006	Special Waste Solid Other	Pilot Trench	B16	Baugh	17.31	SES
12/8/2015	608669IN	120815-007	Special Waste Solid Other	Pilot Trench	42	Young's Trucking	2.95	SES

Summary of Waste Stockpile Analytical Results Construction Certification Report GM GPS Bedford Facility Bedford, Indiana

Area Sample Location: Sample Identification: Sample Date: Sample Depth: Sample Type:		P215 215-40268 S-100815-PB-40268 10/8/2015 (0-0.33) ft	P215 215-40269 S-100815-PB-40269 10/8/2015 (0.5-1.5) ft	P215 215-40270 S-100815-PB-40270 10/8/2015 (0-0.33) ft	P215 215-40271 S-100815-PB-40271 10/8/2015 (0-0.33) ft Duplicate	P215 215-40272 S-100815-PB-40272 10/8/2015 (1.5-2.25) ft	P215 215-40273 S-100815-PB-40273 10/8/2015 (0-0.5) ft	P215 215-40274 S-100815-PB-40274 10/8/2015 (2-2.5) ft	P215 215-40275 S-100815-PB-40275 10/8/2015 (0-0.33) ft
Notes		Characterization of material beneath liner for trenching operation	Characterization of material beneath liner for trenching operation	Characterization of material beneath liner for trenching operation	Characterization of material beneath liner for trenching operation	Characterization of material beneath liner for trenching operation			
	Units								
Polychlorinated biphenyl (PCBs)									
Aroclor-1016 (PCB-1016)	mg/kg	0.23 U	0.22 U	0.23 U	0.24 U	0.25 U	0.23 U	0.24 U	1.2 U
Aroclor-1221 (PCB-1221)	mg/kg	0.23 U	0.22 U	0.23 U	0.24 U	0.25 U	0.23 U	0.24 U	1.2 U
Aroclor-1232 (PCB-1232)	mg/kg	0.23 U	0.22 U	0.23 U	0.24 U	0.25 U	0.23 U	0.24 U	1.2 U
Aroclor-1242 (PCB-1242)	mg/kg	0.23 U	0.22 U	0.23 U	0.24 U	0.25 U	0.23 U	0.24 U	1.2 U
Aroclor-1248 (PCB-1248)	mg/kg	0.23 U	0.22	0.23 U	0.24 U	0.25 U	0.23 U	0.24 U	4.5
Aroclor-1254 (PCB-1254)	mg/kg	0.23 U	0.22 U	0.23 U	0.24 U	0.25 U	0.23 U	0.24 U	1.2 U
Aroclor-1260 (PCB-1260)	mg/kg	0.23 U	0.22 U	0.23 U	0.24 U	0.25 U	0.23 U	0.24 U	1.2 U
Total PCBs	mg/kg	ND	0.22	ND	ND	ND	ND	ND	4.5

Notes:

U - Not detected at the associated reporting limit. TCLP - Toxicity Characteristic Leaching Procedure

Summary of Waste Stockpile Analytical Results Construction Certification Report GM GPS Bedford Facility Bedford, Indiana

Area Sample Location: Sample Identification: Sample Date: Sample Depth: Sample Type:		P215 215-40276 S-100815-PB-40276 10/8/2015 (1-2) ft	P215 215-40277 S-100815-PB-40277 10/8/2015 -	P215 215-40333 SO-215-112415-PB-40333 11/24/2015 -	P215 215-40340 SO-215-120415-PB-40340 12/4/2015 -	P215 215-40341 SO-215-120415-PB-40341 12/4/2015 - Duplicate
Notes		Characterization of material beneath liner for trenching operation	Characterization of material beneath liner for trenching operation	General Motors LLC - 15 point composite of trenching stockpile between 5+50 and 7+00	General Motors LLC - 15 point composite of trenching stockpile between 7+00 and 8+25	General Motors LLC - 15 point composite of trenching stockpile between 7+00 and 8+25
	Units					
Polychlorinated biphenyl (PCBs)						
Aroclor-1016 (PCB-1016)	mg/kg	1.3 U	0.24 U	0.21 U	0.035 U	0.035 U
Aroclor-1221 (PCB-1221)	mg/kg	1.3 U	0.24 U	0.21 U	0.035 U	0.035 U
Aroclor-1232 (PCB-1232)	mg/kg	1.3 U	0.24 U	0.21 U	0.035 U	0.035 U
Aroclor-1242 (PCB-1242)	mg/kg	1.3 U	0.24 U	0.21 U	0.035 U	0.035 U
Aroclor-1248 (PCB-1248)	mg/kg	14	1.1	0.21 U	0.035 U	0.035 U
Aroclor-1254 (PCB-1254)	mg/kg	1.3 U	0.24 U	0.21 U	0.035 U	0.035 U
Aroclor-1260 (PCB-1260)	mg/kg	1.3 U	0.24 U	0.21 U	0.035 U	0.035 U
Total PCBs	mg/kg	14	1.1	ND	ND	ND

Notes:

U - Not detected at the associated reporting limit. TCLP - Toxicity Characteristic Leaching Procedure

P216	P216
216-40316	216-40317
SO-216-111015-PB-40316	SO-216-111015-PB-40317
11/10/2015	11/10/2015
(0-0.5) ft	(0-0.5) ft
	Duplicate

General Motors LLC - 15
point composite of
trenching stockpile
between 2+00 and 4+00

0.037 U	0.037 U
0.037 U	0.037 U
ND	ND

Summary of Waste Stockpile Analytical Results Construction Certification Report GM GPS Bedford Facility Bedford, Indiana

Area Sample Location: Sample Identification: Sample Date: Sample Depth: Sample Type:		P216 216-40326 SO-216-111615-PB-40326 11/16/2015 -	P216 216-40349 SO-216-121015-PB-40349 12/10/2015 -	P216 216-40350 SO-216-121015-PB-40350 12/10/2015 -	P216 216-40351 SO-216-121015-PB-40351 12/10/2015 -	P216 216-40352 SO-216-121015-PB-40352 12/10/2015 -
Notes		MS/MSD, General Motors LLC - 15 point composite of trenching stockpile between 4+00 and 5+50	General Motors LLC - 5 point composite from beneath NW quadrant of <50 ppm PCB Stockpile	MS/MSD, General Motors LLC - 5 point composite from beneath NW quadrant of <50 ppm PCB Stockpile	General Motors LLC - 5 point composite from beneath NW quadrant of <50 ppm PCB Stockpile	General Motors LLC - 5 point composite from beneath NW quadrant of <50 ppm PCB Stockpile
	Units					
Polychlorinated biphenyl (PCBs)						
Aroclor-1016 (PCB-1016)	mg/kg	0.21 U	0.037 U	0.038 U	0.038 U	0.039 U
Aroclor-1221 (PCB-1221)	mg/kg	0.21 U	0.037 U	0.038 U	0.038 U	0.039 U
Aroclor-1232 (PCB-1232)	mg/kg	0.21 U	0.037 U	0.038 U	0.038 U	0.039 U
Aroclor-1242 (PCB-1242)	mg/kg	0.21 U	0.037 U	0.038 U	0.038 U	0.039 U
Aroclor-1248 (PCB-1248)	mg/kg	0.21 U	0.053	0.054	0.038 U	0.039 U
Aroclor-1254 (PCB-1254)	mg/kg	0.21 U	0.037 U	0.038 U	0.038 U	0.039 U
Aroclor-1260 (PCB-1260)	mg/kg	0.21 U	0.037 U	0.038 U	0.038 U	0.039 U
Total PCBs	mg/kg	ND	0.053	0.054	ND	ND

Notes:

U - Not detected at the associated reporting limit.

TCLP - Toxicity Characteristic Leaching Procedure

Summary of Trench Cutting Sample Test Results Construction Certification Report GM GPS Bedford Facility Bedford, Indiana

Area Sample Location: Sample ID: Sample Date:		P216 216-40299 S-216-110315-PB-40299 11/3/2015
Parameters PCBs	Units	
Aroclor-1016 (PCB-1016)	ug/kg	35 U
Aroclor-1221 (PCB-1221)	ug/kg	35 U
Aroclor-1232 (PCB-1232)	ug/kg	35 U
Aroclor-1242 (PCB-1242)	ug/kg	35 U
Aroclor-1248 (PCB-1248)	ug/kg	35 U
Aroclor-1254 (PCB-1254)	ug/kg	35 U
Aroclor-1260 (PCB-1260)	ug/kg	35 U
Total PCBs	ug/kg	ND

Footnotes:

ND	Not detected at the associated reporting limit.
U	Not detected at the associated reporting limit.

Summary of Vertical and Horizontal Fractures from Final Confirmatory Videos Construction Certification Report GM GPS Bedford Facility Bedford, Indiana

VF1 0+36 T - B Clay Dry East and West. West node about 3/4, east goes to bottom. VF2 0+45 T - 14 Clay Dry East and West. West node about 3/4, east goes to bottom. VF3 0+55 T - 18 Clay For (vest East and West. West node about 3/4, east goes to bottom. VF5 0+65 T - 8 Clay For (vest East and West. West node about 3/4, east goes to bottom. VF5 0+65 T - 8 Clay For (vest East and West. West node about 3/4, east goes to bottom. VF7 0+66 T - 8 Clay Dry East and West. West node. Vest about 3/4, east goes to bottom. VF7 0+60 Clay Dry Vest about 3/4, east goes to bottom about 3/4, east goes to bottom. Vest about 3/4, east goes to bottom. VF7 0+60 Clay Dry Vest about 3/4, east goes to bottom about 3/4, east goes to bottom about 3/4, east goes to bottom. VF7 0+60 Clay Dry Mest about 3/4, east goes to bottom about 3/4, east goes to bo	Name	Location	Depth/Length	Fill	Water	Fracture Notes
VF2 0+65 T - 18 Clay Dry East and West West and S4, seat goes to botom. VF4 0+68 T - 18 Clay Prov East and West Sail fracture only flow meet side. Past and West Sail fracture only flow of Past and West Sail fracture only flow (Post and at that state). East side tradies into 2 /F near bottom, one VF and at this state). VF5 0+65 T - 8 Clay Dry East and West Sail Sail Sail Sail Sail Sail Sail Sail	VF1	0+35	Т-В	Clav	Drv	Only visible on West side.
PT30+50T - 14ClayDryEast and West. Small Fracture only found near tobo.VF40+55T - 8ClayDryEast and West. Small Fracture only found in ear tobo.VF50+05T - 8ClayDryEast and West. Small fracture only found in ear tobo.VF50+05T - 8ClayDryEast and West. Small fracture only found in ear tobo.VF60+07T - 8ClayDryDryEast and West. Small fracture only found in ear tob.VF60+07T - 8ClayDryDryDryDryVF70+08M - 8ClayDryOnly visible on a static due black bl						
VF40+55T - BClayFlow (westEast and West. Divised agonal waters of 0-20 and oral at hal station. East ads beraks into 2 VF near boltom, one VF ends at hits station, the other at 0+0.VF50+65T - BClayDryEast and West. Divised signopol waters of 0-20 and oral at hal station. East ads beraks into 2 VF near boltom, one VF ends at hits station, the other at 0+0.VF60+70ClayDryOrly withe on west side. Disports to 50xth and ends at 0+75.VF70+80M - BClayDryOrly withe on east side. Lapportate to 50xth and ends at 0+75.VF70+80M - BClayDryOrly withe on east side.VF80+80T - 14ClayDryOrly withe on east side.VF80+80T - 14ClayDryOrly withe on east side.VF80+90T - 14ClayDryOrly withe on east side.VF81+30T - 34ClayDryOrly withe on east side.VF121+30T - 34ClayDryDry withe on east side.VF121+30T - 34ClayDryBoth East and West sides.VF121+30T - 34ClayDryBoth East and West sides.VF131+30T - 34ClayDryBoth East and West sides.VF141+45T - 34ClayDryBoth East and West sides.VF141+45T - 34ClayDryBoth East and West sides.VF141+30T - 34ClayDryBoth East and West sid	VF3	0+50	T - 1/4	-	Dry	
UPF6 0-86 T-B Clay Dry East and West Both sides diagonal towards 0-60 and and at that station. East acts basis into 2 VF near bottom, one VF ends at this station, the other at 0+60. VF6 0-70 T-B Clay Dry Orthow tables on west side. Diagonals to South and ends of 12/5. HF2 14.4 0-70.6 Clay Dry Vietal on the station. The statistic on the bottom of the trench. HF2 14.4 0-70.6 Clay Dry Vietal on the statistic on the statistic on the bottom of the trench. HF2 14.4 0-70.6 Clay Dry Vietal on the statistic on the bottom of the trench. HF2 14.0 0-70.0 Clay Dry East and West East and West HF3 14.0 0-70.0 Clay Dry East and West East and West HF4 T 0-70.0 Clay Dry East and West adds. East add West HF4 T 14.3 Clay Dry East and West adds. East add West adds. VF10 1-16.2 T.34. Clay Dry Only visible on west adds. East add West adds. VF11 1						
at 0 <=00. VF6 0-70. T = B Gay Dry Only visible on west site. Diagonals to South and ends at 0-75. VF7 1/4 0-70.0-0-80. Gay Dry Only visible on yest site. Diagonals to South and ends at 0-75. VF7 1/4 0-70.0-0-80. Gay Dry Only visible on yest site. Only visible on yest site. VF7 0-70.0-0-80. Gay Dry Only visible on yest side. Only visible on yest side. VF7 0-70.0-100. Clay Dry End and Viet VF7 1-70.0-100. Clay Dry End and Viet VF70 1-70.0 Clay Dry End and Viet Sint on the side on yest side. VF10 1-70.0 Clay Dry End and Viet side. Sint on one side. Sint one side. Sint one side. VF10 1-73.4 Clay Dry Bolt Est and West sides. Sint one side.		0+65	T-B			
VFFE 0-70 T. B Clay Dry APT Order values on west also. Dacomise to South and ends 10/75. HFI 14.4 0-760 - 0-60 Clay Dry HFI 14 May down trades on sont as also that on values and west. HFI 14.4 0-760 - 0-60 Clay Dry Over values on sont as also. Lage hole in middle of trench, VF forms after hole and carries on to the bottom of the trench. HFI 16 0-763 - 0-60 Clay Dry Delta west side. Lage hole in middle of trench, VF forms after hole and carries on to the bottom of the trench. HFI 16 0-763 - 0-60 Clay Dry Delta and West HFI 17 0-780 - 0-60 Clay Dry Delta and West HFI 14 0-760 - 0-60 Clay Dry Delta and West sides. HFI 140 T-18 Clay Dry Delta and West sides. VFI0 140 T-34 Clay Dry Dry Delta and West sides. VF11 1423 1-34 Clay Dry Dry Delta and West sides.		0.00		City	2.)	
IFF1 114 0+70 - 0+80 Clay Dy IFF at IV awy down poes on for 3 stations Viable enal and west. VF7 0+80 M*8 Clay Dry Only viable on feat and West. VF7 0+80 M*8 Clay Dry Only viable on feat and West. 0+80 M*8 Clay Dry Only viable on feat and West. 0+70 0+80 T 0+90 1+00 Clay Dry Only viable on feat and West. 0+71 0+90 T-00 Clay Dry Only viable on feat and West. Sector VF10 1+20 T-14 Clay Dry Only viable on sets ide. Sector S	VE6	0+70	T-B	Clav	Dry	
IFE2M0:680 - 0:60ClayDryVisible on East and WestVF70:480M. B.ClayDryOnly visible on west side.VF80:455T. 14.ClayDryOnly visible on west side.VF80:455T. 14.ClayDryOnly visible on west side.VF80:450T. 14.ClayDryEast and YestVF81:400T. 18.ClayDryBolt East and YestVF101:400T. 18.ClayDryBolt East and WestVF101:400T. 18.ClayDryOnly visible on west side.VF101:400T. 14.ClayDryOnly visible on west side.VF1121:430T. 34.ClayDryBoht East and West sides.VF1241:430T. 34.ClayDryBoht East and West sides.VF131:450T. 34.ClayDryOnly visible on West side.VF141:450T. 34.ClayDryOnly visible on West side.VF151:450T. 34.ClayDryOnly visible on West side.VF161:450T. 34.ClayDryOnly visible on East act West side.VF192:400T. 34.ClayDryOnly visible on East act act act act act act act act act ac						
OPE 0-465 T. 144 Clay Dry Only visible on east side. HF3 B 0-86.0-90 Clay Dry Both East and West dies. HF4 T 0-90.1+00 Clay Dry Both East and West dies. VF8 1+00 T. 14 Clay Dry Only visible on west side. VF10 1+10 T. 144 Clay Dry Only visible on west side. VF11 1+22 143.34 Clay Dry Only visible on west side. VF11 1+22 141.34 Clay Dry Both East and West sides. VF14 1+32 T. 34 Clay Dry Both East and West sides. VF14 1+30 T. 34 Clay Dry Only visible on West side. Large V shaps at top of franch. Water flowing 34 way down tranch. VF16 1+50 T. 34 Clay Dry Only visible on East side. Side into 2VFS and fram middle. VF16 1+50 T. 34 Clay Dry Only visible on East side. Side into 2VFS and forme into one at middle. Dr and middle of bench. VF12 2+40		Μ	0+80 - 0+90	Clay	Dry	
IFF3 B 0+85: 0+90 Clay Dr/ East and West IFF4 T 0+90: 1+00 Clay Flow (west West add and West addes. VF19 1+10 T: 1-8 Clay Dry Only visible on twest adde. VF11 1+20 T: 344 Clay Dry Only visible on East adde. Ends around station 1+15. VF12 1+23 T: 344 Clay Dry Only visible on East adde. Ends around station 1+55. VF12 1+33 T: 344 Clay Dry Only visible on East adde. East add West addes. VF13 1+33 T: 344 Clay Dry Both East and West addes. East add West addes. VF14 1+43 T: 344 Clay Dry Both East add West addes. East add West addes. VF14 1+40 T: 344 Clay Dry Only wisible on East add. Both East add. Statistic data and to add a table. East add West addes. VF14 1+60 1+70 Clay Dry Only wisible on East add. Statistic data and to add on a add add add add add add add add add						
HF4 T 0.90-1.00 Clay Dry Boh East and West sides. VF9 14:0 T - 14 Clay Dry Only visible on west side. Non the state of a small VF lead to large hole in middle of trench. Carries out to bottom a 2 VF. VF11 14:23 T.34 Clay Dry Only visible on west side. VF13 14:33 Clay Dry Boht East and West sides. VF14 14:43 T - 34 Clay Dry Boht East and West sides. VF14 14:45 T - 34 Clay Dry Boht East and West sides. VF15 14:55 T - 34 Clay Dry Boht East and West sides. VF16 14:50 T - 34 Clay Dry Only visible on West side. Large V shape at top of trench. West flowing 34 way down trench. VF16 14:50 T - 34 Clay Dry Only visible on East side. Sharts into 2 VF a after midie. VF16 14:50 T - 34 Clay Dry Only visible on East side. Sharts into 2 VF a after midie. VF16 14:30 T - 34 Clay Dry Only visible on East side. Sharts at this station tof trench. Large section						
IPF9 1+00 T - B Clay Flow (vest West side water flowing out of VF 54 way down. On East side 2 small VF lead to large hole in middle of trench. Carries out to bottom as 2 VF. VF10 1+10 T - 3/4 Clay Dry Only visible on test side. Ends around station 1+15. VF12 1+22 1+23 L-3/4 Clay Dry Boht East and West sides. VF14 1+30 T - 3/4 Clay Dry Boht East and West sides. VF14 1+43 T - M Clay Dry Boht East and West sides. VF14 1+45 T - M Clay Dry Boht East and West sides. VF15 1+50 T-3/4 Clay Prov Only visible on West side. Xear flowing at station 1+55 at VF. VF16 1+60 T - 3/4 Clay Dry Only visible on West side. Xear flowing at station 0+55 at VF. VF16 1+60 T - 3/4 Clay Dry Only visible on East side. Splits into 2 VF and forms into one at middle. On east, statis as 3 VF and forms inty F at about middle of trench. VF18 1+30 T - 3/4 Clay Dry Only visible on East side. Statis at side station but onds at 2+00 in the middle. On east						
VF16 1-10 T. 1/4 Clay Dry Only visible on sest side. VF11 1-22 T. 3.4 Clay Dry Both East and West sides. VF13 1+32 T. 3.4 Clay Dry Both East and West sides. VF14 1+45 B T. 3.4 Clay Dry Both East and West sides. VF14 1+45 B T. 3.4 Clay Dry Both East and West sides. VF16 1+60 1+7.3 Clay Dry Only visible on West side. Large V shape at top of trench. Water flowing 3/4 way down trench. VF16 1+60 1+7.3 Clay Dry Only visible on East side. Site in to 2 VF a after flowing 1/4 way down trench. VF16 1+60 1+7.3 Clay Dry Only visible on East side. Site in the site in to a site in the					,	
VF11 1+20 T - 3/4 Clay Dry Only Visible on East side. Ends around station 1+15. VF12 1+25 1/4.3/4 Clay Dry Both East and West sides. VF14 1+36 T - M Clay Dry Both East and West sides. VF14 1+45 T - M Clay Dry Both East and West sides. VF16 1+50 T-3/4 Clay Flow (west Only Visible on West side. Large V shape at top of trench. Water flowing 3/4 way down trench. VF16 1+50 T - 3/4 Clay Dry Only visible on East side. VF16 1+60 T - 3/4 Clay Dry Only visible on East side. VF17 1+70 T - 3/4 Clay Dry East and West. VF18 1+30 T - 3/4 Clay Dry East and West. VF18 1+30 Clay Dry Only visible on West side. Water flowing at 2+00 in the model of the trench (on a diagonal). VF21 2+00 T - 3/4 Clay Dry Only visible on East side. East and West and East and	VF9	1+00	Т-В	Clay	Flow (west	West side water flowing out of VF 3/4 way down. On East side 2 small VF lead to large hole in middle of trench. Carries out to bottom as 2 VF.
UP12 1423 14.34 Clay Dry Both East and West iddes. VP13 1430 T. 34 Clay Dry Both East and West iddes. VP14 1445 T. 34 Clay Dry Both East and West iddes. VP15 1455 T. 34 Clay Dry Only visible on West idde. Water flowing at station 1+55 at VF. VP16 1+60 T. 344 Clay Dry Only visible on East iside. Splits into 2 VFs after middle. VP16 1+60 T. 344 Clay Dry Only visible on East iside. VP17 T. 734 Clay Dry East and West. On west, starts as 2 VFs and flowing is not one at middle. On east, starts as 3 VFs and forms 1 VF at about middle of therenh. VP19 2+00 T. 34 Clay Dry Only visible on East is die. Starts at this station but ends at 2+00 in the middle of the tench (on a diagonal). are form invising throughout the VF. VF20 2+05 T1/4 Clay Dry East and West. On wisible on East is die. Starts at this station but ends at 2+00 in the middle of the tench (on a diagonal). Large chunks missing throughout the VF. VF22 2+05 T1/4 Clay Dry	VF10	1+10		Clay	Dry	
VF131+30TTClayDryBoth East and West ides.VF141+46THClayDryBoth East and West ides.VF151+55TTClayFlow (westOnly visible on West ide. Large V shape at too of trench. Water flowing 3/4 way down trench.VF161+60T3.4ClayDryOnly visible on East ide. Splits into 2 VFs after middle.VF161+60T3.4ClayDryOnly visible on East ide. Splits into 2 VFs after middle.VF171+70T3.4ClayDryOnly visible on East ide. Splits into 2 VFs after middle.VF181+80T3.4ClayDryEast and West.VF192+00T3.4ClayDryEast and West.VF192+00T3.4ClayDryEast and West.VF192+00T3.4ClayDryOnly visible on East ide.VF212+10T3.4ClayDryOnly visible on East ide.VF222+20TBClayDryOnly visible on East ide.VF222+20TBClayDryOnly visible on East ide.VF232+242+26T1.4ClayDryEast and West.VF242+40TMClayDryOnly visible on East ide.VF232+26TSClayDryOnly visible on East ide.VF242+40TMClay						
VF14 1+45 T - M Clay Dry Both East and West iddes. VF15 1+55 T - 3/4 Clay Flow Only visible on West idde. Targe V shape at top of trench. Water flowing 3/4 way down trench. VF16 1+60 T - 3/4 Clay Dry Only visible on West idde. East idde. Splits into 2 VFs after mixidle. VF16 1+60 T - 3/4 Clay Dry East and West. VF17 1-7.34 Clay Dry East and West. East and West. VF18 1+60 T - 3/4 Clay Dry East and West. East and West. VF19 2+00 T - 3/4 Clay Dry East and West. East and West. East and West. VF20 2+05 T - M Clay Dry Only visible on East side. Starts at this station but ends at 2+00 in the middle of the trench (on a diagonal). Large chunks missing throughout the VF. VF22 2+05 T - 1/4 Clay Dry East and West. East and West. VF23 2+25 T - 1/4 Clay Dry East and West.						
IFF5 B 1+50-1+60 Clay Flow (rest Only visible on West side. Large V shape at top of tranch. Water flowing 3/4 way down trench. VF16 1+50 T-3/4 Clay Dry Only visible on East side. Splits into 2 VF's after middle. VF16 1+60 T-3/4 Clay Dry Only visible on East side. Splits into 2 VF's after middle. VF17 1+70 T-3/4 Clay Dry East and West. Only visible on West side. Splits into 2 VF's after middle. On east, starts as 3 VFs and forms 1 VF at about middle of tench. VF18 1+80 T-3/4 Clay Dry East and West. Only visible on West side. Subtra this station but ends at 2+00 in the middle of the tench (no a diagonal). Large dunnals. VF21 2+10 T-3/4 Clay Dry Only visible on East side. Starts at this station but ends at 2+00 in the middle of the tench (no a diagonal). Large dunnals. VF21 VF22 2+20 T - 8 Clay Dry Only visible on East side. Starts at 1this station but ends at 2+00 and the tench (no a diagonal). Large dunnals. VF22 VF22 2+20 T - 8 Clay Dry Only visible on East side. Starts at 2						
VF16 1+65 T - 34 Clay Flow Only visible on West side. Large y bhase at top of trench. Water flowing 3/4 way down trench. VF16 1+60 T - 34 Clay Dry Only visible on East side. VF16 1+70 T - 34 Clay Dry Only visible on East side. VF17 1+71 T - 34 Clay Dry East and West. VF18 1+80 T - 34 Clay Dry East and West. VF19 2+00 T - 34 Clay Dry Only visible on West side. Starts at this station but ends at 2+00 in the middle of the trench. (on a diagonal). VF20 2+05 T - M Clay Dry Only visible on East side. Starts at this station but ends at 2+00 in the middle of the trench (on a diagonal). VF21 2+10 T - 34 Clay Dry Only visible on East side. Starts at this station but ends at 2+00 at the bottom of trench. East side ends at 34. West ends just before bottom of trench. VF22 2+20 T - B Clay Dry East and West. On East 2, anall VFs. VF24 2+40 T - M Clay Dry Only visible on East side. Starts at 2+50 at the bottom of trench. East side ends at 3/4. We						
VF16 1+60 T - 3/4 Clay Dry Only visible on East side. VF17 1+70 T - 3/4 Clay Dry East and West. VF18 1+80 T - 3/4 Clay Dry East and West. VF19 2+00 T - 3/4 Clay Dry East and West. VF18 1+80 T - 3/4 Clay Dry East and West. VF19 2+00 T - 3/4 Clay Dry Only visible on East side. Starts at this station but ends at 2+00 in the middle of the trench (on a diagonal). Large chunks missing throughout the VF. VF20 2+05 T - M Clay Dry Only visible on East side. Starts at this station but ends at 2+00 in the middle of the trench (on a diagonal). Large chunks missing throughout the VF. VF20 2+05 T - M Clay Dry Only visible on East side. Starts at this station of trench. East side ends at 3/4. West ends just before bottom of trench. VF22 2+25 T - 1/4 Clay Dry East and West. On East 3/de. Starts at 2+60 appearing as a VF but, turns and becomes HF at this station. VF26 2+40 T - M Clay Dry Only visible on East 3/de. Starts at 2+60 appearing as a VF	-					
IHF6 M 1+60 1+70 Clay Dry Only visible on East side. VF17 1+70 T.34 Clay Dry East and West. Only visible on Rest side. Water flowing near bottom of trench. Large section missing at op. VF18 1+80 T.34 Clay Dry East and West. Only visible on Rest side. Starts at this station but ends at 2+00 in the middle of the trench (on a diagonal). VF20 2+05 T. M Clay Dry Only visible on East side. Starts at this station but ends at 2+00 in the middle of the trench (on a diagonal). VF21 2+10 T. 34 Clay Dry Only visible on East side. Starts at this station but ends at 2+00 in the middle of the trench (on a diagonal). VF22 2+20 T. B Clay Dry Only visible on East side. Starts at this station but ends at 2+00 in the middle of the trench (on a diagonal). VF22 2+20 T. 4 Clay Dry East and West. On East vide. Starts at this station but ends at 2+00 in the middle of the trench (on a diagonal). VF22 2+20 T. 14 Clay Dry East and West. VF22 2+40 T. M Clay Dry Only visible on East vide. VF24						
VF17 1+70 T - 3/4 Clay Dry East and West. VF18 1+80 T - 3/4 Clay Dry East and West. On west, starts as 2 VFs and forms into one at middle. On east, starts as 3 VFs and forms 1 VF at about middle of trench. VF18 1+80 T - 3/4 Clay Dry east and West. On west side. Water flowing near bottom of trench. Large section missing at top. VF20 2+05 T - M Clay Dry Only visible on East side. Starts at this station but ends at 2+00 in the middle of the trench (on a diagonal). VF21 2+10 T - 8 Clay Dry Only visible on East side. Starts at this station but ends at 2+00 at the bottom of the trench (on a diagonal). VF21 2+10 T - 8 Clay Dry Only visible on East side. VF22 2+25 T - 1/4 Clay Dry East and West. On East 3/4. VF24 2+40 T - M Clay Dry Only visible on East side. VF25 2-70 Clay Dry Only visible on East side. Here VF26 2+80 T - 8 Clay Dry Only visibl						
VF18 1+80 T.3/4 Clay Dry East and West. On west side. Marks flowing near bottom of trench. Large section missing at top. VF19 2+00 T - N Clay Dry Only visible on East side. Water flowing near bottom of trench. Large section missing at top. VF20 2+05 T - M Clay Dry Only visible on East side. Starts at this station but ends at 2+00 in the middle of the trench (on a diagonal). Large chunks missing throughout the VF. VF21 2+10 T - 3/4 Clay Dry Only visible on East side. Starts at this station but ends at 2+00 in the motion of trench. East side ends at 3/4. West ends just before bottom of trench. VF22 2+20 T - 1/4 Clay Dry East and West. On West water flowing and staining near bottom of trench. East side ends at 3/4. West ends just before bottom of trench. VF23 2+25 T - 1/4 Clay Dry East and West. On East 3/de. Starts at 2+60 appearing as a VF but, turns and becomes HF at this station. VF24 2+40 T - M Clay Dry Only visible on East 3/de. VF25 2+60 T - M Clay Dry Only visible on East 3/de. VF26 2+40 T - M						
VF192+00T - 3/4ClayFlow (west only visible on West side. Water flowing near bottom of trench. Large section missing at top. only visible on East side. Starts at this station but ends at 2+00 in the middle of the trench (on a diagonal). VF212+05T - MClayDryOnly visible on East side. Starts at this station but ends at 2+00 in the middle of the trench (on a diagonal). Large chunks missing throughout the VF.VF222+20T - BClayFlow (west only) &ClayFlow (west only) &ClayEast and West. On East, 2 small VF's.VF222+20T - 1/4ClayDryEast and West. On East, 2 small VF's.ClayClayDryEast and West.VF242+40T - MClayDryEast and West.Class. Starts at 2+60 appearing as a VF but, turns and becomes HF at this station.VF252+60T - BClayDryOnly visible on East side.Starts at 2+60 appearing as a VF but, turns and becomes HF at this station.VF262+70ClayDryOnly visible on East side.Starts at 2+60 appearing as a VF but, turns and becomes HF at this station.VF272+10T - BClayDryOnly visible on West side.VF283+44T - 3/4ClayDryEast and West.VF273+10T - BClayDryEast and West.VF283+44T - 3/4ClayDryEast and West.VF293+45T - MClayDryEast and West.VF283+44T - 3/4ClayDryE						
only & only only <thonly< th=""> only only <t< td=""><td></td><td></td><td></td><td></td><td></td><td></td></t<></thonly<>						
VF20 2+06 T. M Clay Dry Only visible on East side. Starts at this station but ends at 2+00 in the middle of the trench (on a diagonal). Large chunks missing throughout the VF. VF21 2+20 T. B Clay Dry Only visible on East side. Starts at this station but ends at 2+00 at the bottom of the trench (on a diagonal). Large chunks missing throughout the VF. VF22 2+20 T. B Clay Dry East and West. On West water flowing and staining near bottom of trench. East side ends at 3/4. West ends just before bottom of trench. VF22 2+20 T. 1/4 Clay Dry East and West. On East, 2 small VFs. VF24 2+40 T. M Clay Dry East and West. On East, 2 small VFs. VF24 2+40 T. M Clay Dry Only visible on East Side. HF7 M 2+60 - 2+70 Clay Dry Only visible on East side. Starts at 2+60 appearing as a VF but, turns and becomes HF at this station. HF8 B 2+65 - 2+70 Clay Dry Only visible on East and West. VF26 2+85 T - B Clay Dry East and West. VF27 3+10 T - B Clay Dry East and West.					•	
VF21 2+10 T - 3/4 Clay Dry Only visible on East side. Starts at this station but ends at 2+00 at the bottom of the trench (on a diagonal). Large chunks missing throughout the VF. VF22 2+20 T - B Clay Flow (west only) & East and West. On West water flowing and staining near bottom of trench. East side ends at 3/4. West ends just before bottom of trench. VF23 2+25 T - 1/4 Clay Dry East and West. On East. 2 small VFs. VF24 2+40 T - M Clay Dry East and West. VF25 2+60 T - M Clay Dry Only visible on East Side. VF26 2+60 T - M Clay Dry Only visible on East Side. HF7 M 2+60 - 2+70 Clay Dry Only visible on East Side. HF8 B 2+65 - 2+70 Clay Dry Only visible on East Side. VF26 2+85 T - B Clay Dry East and West. VF27 3+10 T - B Clay Dry East and West. VF28 3+44 T - 3/4 Clay Dry East and West. VF29 3+44 T - 3/4 Clay Dry East and West. VF29 3+450 T - M Clay Dry	VF20	2+05	T - M	Clay		Only visible on East side. Starts at this station but ends at 2+00 in the middle of the trench (on a diagonal).
VF232+25T - 1/4ClayDryEast and West.VF242+40T - MClayDryEast and West.VF252+60T - MClayDryOnly visible on East Side.HF7M2+65 - 2+70ClayDryOnly visible on East Side. Starts at 2+60 appearing as a VF but, turns and becomes HF at this station.HF8B2+65 - 2+70ClayDryOnly visible on East Side.HF7M2+60 - 2+70ClayDryOnly visible on East Side.HF8B2+65 - 2+70ClayDryOnly visible on East Side.HF7M2+60 - 2+70ClayDryOnly visible on East Side.HF8B2+65 - 2+70ClayDryOnly visible on West side.HF22+85T - BClayDryEast and West.VF283+44T - 3/4ClayDryEast and West.VF293+45T - MClayDryEast and West.VF283+45T - MClayDryOnly visible on East side, the VF at this station joins the VF at 3+44 to create 1 VF from the middle to 3/4 way down the trench. On the West side, the VF does not join the VF at 3+44, just ends in middle.VF293+45T - MClayDryOnly visible on West side.VF313+60T - MClayDryEast and West. Both end at the HF in middle (HF9)VF333+80T - 3/4ClayDryEast and West. Both have stalining, west apapears to be wet but no water flowing.	VF21		T - 3/4		Dry	
only &VF232+25T - 1/4ClayDryEast and West.VF242+40T - MClayDryEast and West.VF252+60T - MClayDryOnly visible on East Side.HF7M2+60 - 2+70ClayDryOnly visible on East Side. Starts at 2+60 appearing as a VF but, turns and becomes HF at this station.HF8B2+65 - 2+70ClayDryOnly visible on West Side.HF9M2+70 - 3+85ClayDryOnly visible on West Side.VF262+85T - BClayDryEast and West.VF273+10T - BClayDryEast and West.VF283+44T - 3/4ClayDryEast and West.VF283+44T - 3/4ClayDryEast and West.VF293+45T - MClayDryEast and West.VF293+45T - MClayDryEast and West.VF213+60T - MClayDryEast and West.VF313+60T - MClayDryOnly visible on West side.VF333+80T - 3/4ClayDryEast and West. Both end at the HF in middle (HF9)VF333+80T - 3/4ClayDryEast and West. Both end at the HF in middle (HF9)VF333+80T - 3/4ClayDryEast and West. Both end at the HF in middle (HF9)VF333+80T - 3/4ClayDryEast and West. Both	VF22	2+20	T-B	Clav	Flow (west	East and West. On West water flowing and staining near bottom of trench. East side ends at 3/4. West ends just before bottom of trench.
VF232+25T - 1/4ClayDryEast and West, On East, 2 small VF's.VF242+40T - MClayDryEast and West.VF252+60T - MClayDryOnly visible on East Side.HF7M2+60 - 2+70ClayDryOnly visible on East Side.HF8B2+65 - 2+70ClayDryOnly visible on West side.HF9M2+70 - 3+85ClayDryOnly visible on West side.VF262+85T - BClayDryEast and West.VF273+10T - BClayDryEast and West.VF283+44T - 3/4ClayDryEast and West.VF283+45T - MClayDryEast and West.VF283+45T - MClayDryEast and West.VF283+45T - MClayDryEast and West.VF283+45T - MClayDryEast and West.VF293+45T - MClayDryOnly visible on East side, the VF at this station joins the VF at 3+44 to create 1 VF from the middle to 3/4 way down the trench. On the West side, the VF does not join the VF at 3+44.just ends in middle.VF303+50T - MClayDryOnly visible on East side.VF313+60T - MClayDryOnly visible on East and West.VF333+75T - MClayDryEast and West. Both end at the HF in middle (HF9)VF333+80T - 3/4<						
VF252+60T - MClayDryOnly visible on East Side.HF7M2+60 - 2+70ClayDryOnly visible on East Side.Starts at 2+60 appearing as a VF but, turns and becomes HF at this station.HF8B2+65 - 2+70ClayDryOnly visible on East Side.HF9M2+70 - 3+85ClayDryEast and West.VF262+85T - BClayDryEast and West.VF273+10T - BClayDryEast and West.VF283+44T - 3/4ClayDryEast and West.VF283+44T - 3/4ClayDryEast and West.VF283+45T - MClayDryEast and West.VF283+45T - MClayDryEast and West.VF283+45T - MClayDryEast and West.VF283+45T - MClayDryOnly visible on East side, the VF at this station joins the VF at 3+44, just ends in middle.VF283+50T - MClayDryOnly visible on East side. Ends at HF9HF10T3+560ClayDryOnly visible on West side.VF333+60T - MClayDryEast and West. Both end at the HF in middle (HF9)VF333+80T - 3/4ClayDryEast and West. Both end at the HF in middle (HF9)VF333+80T - 3/4ClayDryEast and West. Both end at the HF in middle (HF9)VF333+80T - 3	VF23	2+25	T - 1/4	Clay	Dry	East and West. On East, 2 small VF's.
HF7M2+60 - 2+70ClayDryOnly visible on East side. Starts at 2+60 appearing as a VF but, turns and becomes HF at this station.HF8B2+66 - 2+70ClayDryOnly visible on West side.HF9M2+70 - 3+85ClayDry & StainingEast and West. Staining on the west side can be found at stations 2+75, 2+80, 2+90, 3+15, 3+25, 3+40 and 3+60VF262+85T - BClayDryEast and West.VF283+44T - 3/4ClayDryEast and West.VF293+44T - 3/4ClayDryEast and West.VF293+45T - MClayDryEast and West.VF293+45T - MClayDryEast and West.VF293+45T - MClayDryEast and West.VF303+50T - MClayDryOnly visible on West side.VF313+60T - MClayDryOnly visible on West. Both end at the HF in middle (HF9)VF333+80T - 3/4ClayDryEast and West. Both end at the HF in middle (HF9)VF343+90T - 3/4ClayStainingEast and West. Both end at the HF in middle (HF9)VF343+90T - 3/4ClayDryEast and West. Both end at 3+95, East ends at 4+00.HF11B3+85 - 4+00NothingStainingEast and West. West ends at 3+95, East ends at 4+45HF13B4+00 - 4+30ClayDryEast and West. West ends at 3+95, East ends at 4+45HF	VF24	2+40	T - M	Clay	Dry	East and West.
HF7M2+60 - 2+70ClayDryOnly visible on East side. Starts at 2+60 appearing as a VF but, turns and becomes HF at this station.HF8B2+66 - 2+70ClayDryOnly visible on West side.HF9M2+70 - 3+85ClayDry & StainingEast and West. Staining on the west side can be found at stations 2+75, 2+80, 2+90, 3+15, 3+25, 3+40 and 3+60VF262+85T - BClayDryEast and West.VF283+44T - 3/4ClayDryEast and West.VF293+44T - 3/4ClayDryEast and West.VF293+45T - MClayDryEast and West.VF293+45T - MClayDryEast and West.VF293+45T - MClayDryEast and West.VF303+50T - MClayDryOnly visible on West side.VF313+60T - MClayDryOnly visible on West. Both end at the HF in middle (HF9)VF333+80T - 3/4ClayDryEast and West. Both end at the HF in middle (HF9)VF343+90T - 3/4ClayStainingEast and West. Both end at the HF in middle (HF9)VF343+90T - 3/4ClayDryEast and West. Both end at 3+95, East ends at 4+00.HF11B3+85 - 4+00NothingStainingEast and West. West ends at 3+95, East ends at 4+45HF13B4+00 - 4+30ClayDryEast and West. West ends at 3+95, East ends at 4+45HF	VF25	2+60	T - M	Clav	Drv	Only visible on East Side.
HF9M2+70 - 3+85ClayDry & StainingEast and West. Staining on the west side can be found at stations 2+75, 2+80, 2+90, 3+15, 3+25, 3+40 and 3+60VF262+85T - BClayDryEast and West.VF273+10T - BClayDryEast and West.VF283+44T - 3/4ClayDryEast and West.VF293+45T - MClayDryEast and West.VF293+50T - MClayDryEast and West.VF303+50T - MClayDryOnly visible on East side. Ends at HF9HF10T3+55 - 3+60ClayDryOnly visible on West side.VF333+60T - MClayDryEast and West. Both end at the HF in middle (HF9)VF333+80T - 3/4ClayDryEast and West. Both end at the HF in middle (HF9)VF343+90T - 3/4ClayDryEast and West. Both have staining, west appears to be wet but no water flowing.VF343+90T - 3/4ClayDryEast and West. West ends at 3+95, East ends at 4+00.HF11B3+85 - 4+00NothingStainingEast and West. West ends at 3+95, East ends at 4+25, East ends at 4+25, East ends at 4+45HF13B4+00+430ClayDryEast and West. West ends at 3+95, East ends at 4+45HF13B4+00T - MClayDryEast and West. West ends at 4+25, East ends at 4+45HF13B4+00T - MClayDry </td <td></td> <td>М</td> <td>2+60 - 2+70</td> <td></td> <td></td> <td></td>		М	2+60 - 2+70			
VF262+85T - BClayDryEast and West.VF273+10T - BClayDryEast and West.VF283+44T - 3/4ClayDryEast and West.VF293+45T - MClayDryEast and West. On East side, the VF at this station joins the VF at 3+44 to create 1 VF from the middle to 3/4 way down the trench. On the West side, the VF does not join the VF at 3+44, just ends in middle.VF303+50T - MClayDryOnly visible on East side. Ends at HF9HF10T3+55 - 3+60ClayDryOnly visible on West side.VF313+60T - MClayDryEast and West. Both end at the HF in middle (HF9)VF323+75T - MClayDryEast and West. Both end at the HF in middle (HF9)VF333+80T - 3/4ClayDryEast and West. Both end at the HF in middle (HF9)VF333+80T - 3/4ClayDryEast and West. Both end at the HF in middle (HF9)VF343+90T - 3/4ClayDryEast and West. Both end at the HF in middle (HF9)VF333+80T - 3/4ClayDryEast and West. Both end at the HF in middle (HF9)VF343+90T - 3/4ClayDryEast and West. West side has a large V shape at top of trench and then narrows out. East side has large hole just above the bottom of the trench, VF ends there.HF11B3+85 - 4+00NothingStainingEast and West. West ends at 3+95, East ends at 4+00.HF123/	HF8	В	2+65 - 2+70	Clay	Dry	Only visible on West side.
VF273+10T - BClayDryEast and West.VF283+44T - 3/4ClayDryEast and West.VF293+45T - MClayDryEast and West. On East side, the VF at this station joins the VF at 3+44 to create 1 VF from the middle to 3/4 way down the trench. On the West side, the VF does not join the VF at 3+44, just ends in middle.VF303+50T - MClayDryOnly visible on East side. Ends at HF9HF10T3+55 - 3+60ClayDryOnly visible on West side.VF313+60T - MClayDryEast and West. Both end at the HF in middle (HF9)VF333+80T - 3/4ClayDryEast and West. Both end at the HF in middle (HF9)VF333+80T - 3/4ClayDryEast and West. Both have staining, west appears to be wet but no water flowing.VF343+90T - 3/4ClayDryEast and West. West side has a large V shape at top of trench and then narrows out. East side has large hole just above the bottom of the trench. VF ends there.HF11B3+85 - 4+00NothingStainingEast and West. West ends at 3+95, East ends at 4+00.HF123/43+95 - 4+45ClayDryEast and West. West ends at 3+25, East ends at 4+45HF13B4+00T - MClayDryEast and West. West ends at 4+25, East ends at 4+45HF13B4+00T - MClayDryEast and West. Large V shape at top and gets narrower as it decreases.	HF9	М	2+70 - 3+85	Clay	Dry & Staining	East and West. Staining on the west side can be found at stations 2+75, 2+80, 2+90, 3+15, 3+25, 3+40 and 3+60
VF28 3+44 T - 3/4 Clay Dry East and West. VF29 3+45 T - M Clay Dry East and West. On East side, the VF at this station joins the VF at 3+44 to create 1 VF from the middle to 3/4 way down the trench. On the West side, the VF does not join the VF at 3+44, just ends in middle. VF30 3+50 T - M Clay Dry Only visible on East side. Ends at HF9 HF10 T 3+55 - 3+60 Clay Dry Only visible on West side. VF31 3+60 T - M Clay Dry East and West. Both end at the HF in middle (HF9) VF32 3+75 T - M Clay Dry East and West. Both end at the HF in middle (HF9) VF33 3+80 T - 3/4 Clay Dry East and West. Both have staining, west appears to be wet but no water flowing. VF33 3+90 T - 3/4 Clay Dry East and West. West side has a large V shape at top of trench and then narrows out. East side has large hole just above the bottom of the trench. VF ends there. HF11 B 3+85 - 4+00 Nothing Staining East and West. West ends at 3+95, East ends at 4+00. HF12 3/4 3+95 - 4+45 Clay Dry E	VF26	2+85	Т-В	Clay	Dry	East and West.
VF293+45T - MClayDryEast and West. On East side, the VF at this station joins the VF at 3+44 to create 1 VF from the middle to 3/4 way down the trench. On the West side, the VF does not join the VF at 3+44, just ends in middle.VF303+50T - MClayDryOnly visible on East side. Ends at HF9HF10T3+55 - 3+60ClayDryOnly visible on West side.VF313+60T - MClayDryEast and West. Both end at the HF in middle (HF9)VF323+75T - MClayDryEast and West. Both end at the HF in middle (HF9)VF333+80T - 3/4ClayDryEast and West. Both end at the HF in middle (HF9)VF333+80T - 3/4ClayDryEast and West. Both have staining, west appears to be wet but no water flowing.VF343+90T - 3/4ClayDryEast and West. West side has a large V shape at top of trench and then narrows out. East side has large hole just above the bottom of the trench, VF ends there.HF11B3+85 - 4+00NothingStainingEast and West. West ends at 3+95, East ends at 4+00.HF123/43+95 - 4+45ClayDryEast and West. West ends at 4+25, East ends at 4+45HF13B4+00 - 4+30ClayDryEast and West. Large V shape at top and gets narrower as it decreases.VF354+00T - MClayDryEast and West. Large V shape at top and gets narrower as it decreases.						
West side, the VF does not join the VF at 3+44, just ends in middle. VF30 3+50 T - M Clay Dry Only visible on East side. Ends at HF9 HF10 T 3+55 - 3+60 Clay Dry Only visible on East side. Ends at HF9 VF31 3+60 T - M Clay Dry East and West. Both end at the HF in middle (HF9) VF32 3+75 T - M Clay Dry East and West. Both end at the HF in middle (HF9) VF33 3+80 T - 3/4 Clay Dry East and West. Both have staining, west appears to be wet but no water flowing. VF34 3+90 T - 3/4 Clay Dry East and West. Both have staining, west appears to be wet but no water flowing. VF34 3+90 T - 3/4 Clay Dry East and West. West ends at 3+95, East ends at 4+00. HF11 B 3+85 - 4+00 Nothing Staining East and West. West ends at 3+95, East ends at 4+00. HF12 3/4 3+95 - 4+45 Clay Dry East and West. West ends at 4+25, East ends at 4+45 HF13 B 4+00 - 4+30 Clay Dry East and West. Large V shape at top and gets narrower as it decreases.						
VF30 3+50 T - M Clay Dry Only visible on East side. Ends at HF9 HF10 T 3+55 - 3+60 Clay Dry Only visible on West side. VF31 3+60 T - M Clay Dry & Staining East and West. Both end at the HF in middle (HF9) VF32 3+75 T - M Clay Dry East and West. Both end at the HF in middle (HF9) VF33 3+80 T - 3/4 Clay Dry East and West. Both end at the HF in middle (HF9) VF34 3+90 T - 3/4 Clay Dry East and West. Both end at the HF in middle (HF9) VF34 3+90 T - 3/4 Clay Dry East and West. Both end at the HF in middle (HF9) VF34 3+90 T - 3/4 Clay Dry East and West. West side has a large V shape at top of trench and then narrows out. East side has large hole just above the bottom of the trench, VF ends there. HF11 B 3+85 - 4+00 Nothing Staining East and West. West ends at 3+95, East ends at 4+00. HF12 3/4 3+95 - 4+45 Clay Dry East and West. West ends at 4+25, East ends at 4+45 HF13 B 4400 - 4+30	VF29	3+45	Т-М	Clay	Dry	
HF10 T 3+55 - 3+60 Clay Dry Only visible on West side. VF31 3+60 T - M Clay Dry & Staining East and West. Both end at the HF in middle (HF9) VF32 3+75 T - M Clay Dry East and West. Both end at the HF in middle (HF9) VF33 3+80 T - 3/4 Clay Dry East and West. Both end at the HF in middle (HF9) VF33 3+80 T - 3/4 Clay Staining East and West. Both have staining, west appears to be wet but no water flowing. VF34 3+90 T - 3/4 Clay Dry East and West. West side has a large V shape at top of trench and then narrows out. East side has large hole just above the bottom of the trench, VF ends there. HF11 B 3+85 - 4+00 Nothing Staining East and West. West ends at 3+95, East ends at 4+00. HF12 3/4 3+95 - 4+45 Clay Dry East and West. West ends at 4+25, East ends at 4+45 HF13 B 4+00 - 4+30 Clay Dry West side only. VF35 4+00 T - M Clay Dry East and West. Large V shape at top and gets narrower as it decreases.						
VF31 3+60 T - M Clay Dry & Staining East and West. Both end at the HF in middle (HF9) VF32 3+75 T - M Clay Dry East and West. Both end at the HF in middle (HF9) VF33 3+80 T - 3/4 Clay Dry East and West. Both have staining, west appears to be wet but no water flowing. VF33 3+80 T - 3/4 Clay Dry East and West. Both have staining, west appears to be wet but no water flowing. VF34 3+90 T - 3/4 Clay Dry East and West. West side has a large V shape at top of trench and then narrows out. East side has large hole just above the bottom of the trench, VF ends there. HF11 B 3+85 - 4+00 Nothing Staining East and West. West ends at 3+95, East ends at 4+00. HF12 3/4 3+95 - 4+45 Clay Dry East and West. West ends at 4+25, East ends at 4+45 HF13 B 4+00 - 4+30 Clay Dry West side only. VF35 4+00 T - M Clay Dry East and West. Large V shape at top and gets narrower as it decreases.						
VF32 3+75 T - M Clay Dry East and West. Both end at the HF in middle (HF9) VF33 3+80 T - 3/4 Clay Staining East and West. Both have staining, west appears to be wet but no water flowing. VF33 3+80 T - 3/4 Clay Dry East and West. Both have staining, west appears to be wet but no water flowing. VF34 3+90 T - 3/4 Clay Dry East and West. West side has a large V shape at top of trench and then narrows out. East side has large hole just above the bottom of the trench, VF ends there. HF11 B 3+85 - 4+00 Nothing Staining East and West. West ends at 3+95, East ends at 4+00. HF12 3/4 3+95 - 4+45 Clay Dry East and West. West ends at 4+25, East ends at 4+45 HF13 B 4+00 - 4+30 Clay Dry West side only. VF35 4+00 T - M Clay Dry East and West. Large V shape at top and gets narrower as it decreases.						
VF33 3+80 T - 3/4 Clay Staining East and West. Both have staining, west appears to be wet but no water flowing. VF34 3+90 T - 3/4 Clay Dry East and West. West side has a large V shape at top of trench and then narrows out. East side has large hole just above the bottom of the trench, VF ends there. HF11 B 3+85 - 4+00 Nothing Staining East and West. West ends at 3+95, East ends at 4+00. HF12 3/4 3+95 - 4+45 Clay Dry East and West. West ends at 4+25, East ends at 4+45 HF13 B 4+00 - 4+30 Clay Dry West side only. VF35 4+00 T - M Clay Dry East and West. Large V shape at top and gets narrower as it decreases.						
VF34 3+90 T - 3/4 Clay Dry East and West. West side has a large V shape at top of trench and then narrows out. East side has large hole just above the bottom of the trench, VF ends there. HF11 B 3+85 - 4+00 Nothing Staining East and West. West ends at 3+95, East ends at 4+00. HF12 3/4 3+95 - 4+45 Clay Dry East and West. West ends at 4+25, East ends at 4+45 HF13 B 4+00 - 4+30 Clay Dry West side only. VF35 4+00 T - M Clay Dry East and West. Large V shape at top and gets narrower as it decreases.						
trench, VF ends there. HF11 B 3+85 - 4+00 Nothing Staining East and West. West ends at 3+95, East ends at 4+00. HF12 3/4 3+95 - 4+45 Clay Dry East and West. West ends at 4+25, East ends at 4+45 HF13 B 4+00 - 4+30 Clay Dry West side only. VF35 4+00 T - M Clay Dry East and West. Large V shape at top and gets narrower as it decreases.						
HF11 B 3+85 - 4+00 Nothing Staining East and West. West ends at 3+95, East ends at 4+00. HF12 3/4 3+95 - 4+45 Clay Dry East and West. West ends at 4+25, East ends at 4+45 HF13 B 4+00 - 4+30 Clay Dry West side only. VF35 4+00 T - M Clay Dry East and West. Large V shape at top and gets narrower as it decreases.				2.01		
HF12 3/4 3+95 - 4+45 Clay Dry East and West. West ends at 4+25, East ends at 4+45 HF13 B 4+00 - 4+30 Clay Dry West side only. VF35 4+00 T - M Clay Dry East and West. Large V shape at top and gets narrower as it decreases.	HF11	В	3+85 - 4+00	Nothing	Staining	
HF13 B 4+00 - 4+30 Clay Dry West side only. VF35 4+00 T - M Clay Dry East and West. Large V shape at top and gets narrower as it decreases.						
	HF13	В	4+00 - 4+30	Clay	Dry	West side only.
HE14 T A+10 A+15 Clay Dry Only visible on West Side						
	HF14	Т	4+10 - 4+15	Clay	Dry	Only visible on West Side.

Summary of Vertical and Horizontal Fractures from Final Confirmatory Videos Construction Certification Report GM GPS Bedford Facility Bedford, Indiana

Name	Location	Depth/Length	Fill	Water	Fracture Notes
VF36	4+15	T - 3/4	Clay	Dry & Staining	East and West. Staining on West side near bottom of VF, the rest is dry.
VF37	4+25	T - M	Clay	Dry	Only visible on East Side, very thin.
VF38	4+40	T - M	Clay	Dry & Staining	East and West. Staining at bottom of VF on West side. Large V shape at top of trench and then narrows after.
HF15	В	4+45 - 4+55	Mathing	Drv	Only visible on West side. Fracture is very fine.
			Nothing		
VF39	4+57	T - 3/4	Clay	Dry & Staining	East and West. Staining at bottom of VF on West side. West side, one VF goes top to middle and then breaks into 2 thin VF and continues to 3/4 way down trench. East side, one large VF goes top to middle and a second thin VF starts beside it and goes middle to close but not through the bottom of
HF16	М	4+70 - 4+75	Clay	Dry	West side only.
VF40	4+95	T - 3/4	Clav	Drv	East and West. Large V shape at top and gets narrower as it decreases.
VF41	5+00	М - В	Nothing	Dry & Staining	East and West. Very fine fracture starting from middle and ends just before the bottom of the trench. West has staining at bottom.
VF42	5+20	1/4 - 3/4	Clay	Dry	East and West.
VF43	5+25	T - M	Clay	Dry	East and West.
VF44	5+40	Т-В	Clay	Dry	East and West. Large V shape at top and gets narrower as it decreases. Ends just before the bottom of the trench.
HF17	М	5+40 - 5+50	Clay	Dry	East and West. Both start at VF's at 5+40. On east side HF is in 2 small fractures very close to one another.
HF18	т	5+50 - 6+00	Clay	Dry	East and West. East ends at 5+75, west ends a 6+00.
HF19	М	5+70 - 5+80	Clay	Dry	East side only.
VF45	5+80 & 5+8	5 T-M	Clay	Dry	East and West. East appears closer to 5+80 and west is closer to 5+85, but still appear to be the same fracture. Large V shape at top and gets narrower as it decreases.
HF20	3/4	5+90 - 6+05	Clav	Drv	East and West
VF46	6+20	Т-В	Clav	Drv	East and West.
HF21	T	6+20 - 6+90	Clay	Dry	East and West.
VF47	6+40	Т-В	Clay	Dry	East and West. Goes to bottom of trench.
HF22	1/4 & M	6+40 - 7+05	Clay	Dry	East and West. Starts at 1/4 down trench, at station 6+50 moves to middle of trench.
HF23	1/4 & M	6+50 - 8+65	Clay	Dry & Staining	East and West. Starts at 1/4 down trench, at station 7+70 moves to middle of trench. Staining apparent from 8+10 to 8+65 on West side.
VF48	6+75	T - 3/4	Clay	Dry	East and West.
VF49	6+90	T - M	Clay	Dry	East and West. Large V shape at top and gets narrower as it decreases.
HF24	T & 1/4	7+05 - 7+80	Clay	Dry	East and West. At 7+70 appears to move to 1/4 of the trench rather than the top.
VF50	7+35	T - 3/4	Clay	Dry & Staining	East and West. Staining near bottom of the trench on the west side. Large V shape at top and gets narrower.
VF51	7+55	T - M	Clay	Dry	Only visible on East Side.
VF52	7+60	T - 3/4	Clay	Dry	East and West.
VF53	7+75	T - M	Clay	Wet	East and West. Both sides appear wet after the fracture ends.
HF25	Т	7+90 - 8+65	Clay	Dry	East and West.
VF54	8+00	T - M	Clay	Dry	East and West. East is in 2 VF, the one to the south only goes 1/4 of the way down the trench.
VF55	8+05	Т-В	Clay & Nothing	Flow (east side)	Only visible on East side. Large gaps missing at top of trench. Water flowing near bottom of trench just trickling.
VF56	8+10	T-B	Clay	Dry, Staining &	East and West. Large water stains and flow coming from bottom of fracture on West side. On East side, large V shape chunk missing at top of
VF57	8+30	T - 1/4	Clay	Flow (west	trench. East ends about half way down trench. Goes to bottom. East and West. Water stains coming from bottom of fracture on west side. East side has a very thin VF that is dry.
-			Clay		
VF58	8+50	<u>T-M</u>	Clay	Dry	East and West.
VF59	8+60	T - M	Clay	Dry Otaliala a 8	East and West.
HF26	1/4	8+60 - 8+65	Clay	Staining & Flow	West side only. Water flowing out of HF at station 8+65.

Notes:

VF - Vertical Fracture

HF - Horizontal Fracture

T - Top

M - Approximately mid-height of trench at that station

B - Bottom

1+15 - Station designation, for example, 115 feet along length of trench from the north-most section

BOLD - Indicates fractures depicted on Figures 3.2 and 3.3. Table and figures represent two independent reviews of the final videos and may not represent actual scale. - Fractures depicted on Figures 3.2 and 3.3 are intended to be a general representation of the more significant fractures viewed from the videos.

Summary of Vinyl Sheet Piling Installation Log Construction Certification Report GM GPS Bedford Facility Bedford, Indiana

Date	Length (L.F.)	Start Station	End Station	Number of Panels
1/26/2016	10	3+10	3+20	5
1/27/2016	30	2+80	3+10	15
1/28/2016	42	2+38	2+80	21
1/28/2016	26	3+20	3+46	13
2/2/2016	68	1+70	2+38	34
2/3/2016	126	0+44	1+70	63
2/4/2016	2	0+40	0+44	1
2/22/2016	76	3+46	4+22	38
2/23/2016	40	4+22	4+62	20
2/26/2016	20	4+62	4+82	10
2/29/2016	100	4+82	5+82	50
3/1/2016	34	5+82	6+20	17
3/2/2016	70	6+20	6+90	35
3/3/2016	38	6+90	7+28	19
3/4/2016	40	7+28	7+68	20
3/7/2016	40	7+68	8+08	20
3/8/2016	49	8+08	8+57	24.5

Summary of Fill Material Analytical Test Results Construction Certification Report GM GPS Bedford Facility Bedford, Indiana

			IDEM Screening Soil Exposure Direct Contact Excavation	IDEM Screening Soil Exposure Direct Contact Commercial/Industrial	IDEM Screening Soil Exposure Direct Contact Residential	Common	
Parameter	Method	Units	2015	2015	2015	Fill	Stone
Aluminum	EPA 6010	mg/kg	100000	100000	100000	13600	2810
Arsenic	EPA 6010	mg/kg	920	30	9.4	4.6	7.8
Barium	EPA 6010	mg/kg	100000	100000	21000	99.9	61.2
Beryllium	EPA 6010	mg/kg	3800	2300	220	0.63	NA
Cadmium	EPA 6010	mg/kg	1900	980	98	0.33 J	0.45 J
Calcium	EPA 6010	mg/kg	-	-	-	2930	246000
Chromium	EPA 6010	mg/kg	-	-	-	16.8	7.8
Chromium, Hexavalent	EPA 7196A	mg/kg	2700	63	4.2	NA	NA
Cobalt	EPA 6010	mg/kg	590	350	32	5.9	4.9
Copper	EPA 6010	mg/kg	79000	47000	4300	8.6	4
Cyanide	EPA 9012	mg/kg	510	130	29	NA	0.16 J
Endrin aldehyde	EPA 8081	mg/kg	-	-	-	NA	NA
Iron	EPA 6010	mg/kg	100000	100000	77000	12800	10700
Lead	EPA 6010	mg/kg	1000	800	400	11.1	3.6
Magnesium	EPA 6010	mg/kg	-	-	-	1580	22200
Manganese	EPA 6010	mg/kg	46000	26000	2500	391	349
Mercury	EPA 7471	mg/kg	3.1	3.1	3.1	0.036 J	NA
Nickel	EPA 6010	mg/kg	38000	22000	2100	13.7	18.3
Percent Moisture	ASTM D2974-8	7 %		-	-	15.9	6.4
Potassium	EPA 6010	mg/kg	-	-	-	802	1190
Sodium	EPA 6010	mg/kg	-	-	-	35.3 J	235
Vanadium	EPA 6010	mg/kg	9900	5800	550	24.3	15.4
Zinc	EPA 6010	mg/kg	100000	100000	32000	51.5	51.7

Notes

"-" No limits have been set by IDEM

NA No result recorded

J Estimated concentration above the adjusted method detection limit and below the adjusted reporting limit

Summary of Geotextile Material Test Results Construction Certification Report GM GPS Bedford Facility Bedford, Indiana

			Grab T	ensile	Grab Elo	Elongation Trap		Trap Tear		Trap Tear						
			Machine	Cross	Machine	Cross	Machine	Cross	CBR			Water Flow				
Roll Number	Weight	Thickness	Direction	Direction	Direction	Direction	Direction	Direction	Puncture	UV Resistance	AOS	Rate	Permeability	Permittivity		
										(% strength retained/500						
	(oz/sq yd)	(mils)	(lb	is)	(%	6)	(lk	os)	(lbs)	hrs)	(U.S. sieve)	(gpm/sq ft)	(cm/sec)	(sec-1)		
J10135072	11.56	166.4	338	369	63	78	148	179	1099	70	100	95	0.514	1.29		
J10135073	11.56	166.4	338	369	63	78	148	179	1099	70	100	95	0.514	1.29		
J10135089	11.56	166.4	338	369	63	78	148	179	1099	70	100	95	0.514	1.29		
J10135090	11.56	166.4	338	369	63	78	148	179	1099	70	100	95	0.514	1.29		
J10135091	11.56	166.4	338	369	63	78	148	179	1099	70	100	95	0.514	1.29		
J10135092	11	161.6	325	327	62	79	136	163	1006	70	100	88	0.464	1.2		
J10135093	11	161.6	325	327	62	79	136	163	1006	70	100	88	0.464	1.2		
J10135094	11	161.6	325	327	62	79	136	163	1006	70	100	88	0.464	1.2		
J10135095	11	161.6	325	327	62	79	136	163	1006	70	100	88	0.464	1.2		
J10135096	11	161.6	325	327	62	79	136	163	1006	70	100	88	0.464	1.2		
J10135097	11	161.6	325	327	62	79	136	163	1006	70	100	88	0.464	1.2		
J10135098	11	161.6	325	327	62	79	136	163	1006	70	100	88	0.464	1.2		
J10135099	11	161.6	325	327	62	79	136	163	1006	70	100	88	0.464	1.2		
J10135100	11	161.6	325	327	62	79	136	163	1006	70	100	88	0.464	1.2		
J10135101	11	161.6	325	327	62	79	136	163	1006	70	100	88	0.464	1.2		
J10135102	11	161.6	325	327	62	79	136	163	1006	70	100	88	0.464	1.2		
J10135103	11	161.6	325	327	62	79	136	163	1006	70	100	88	0.464	1.2		

Summary of In-Place Soil Barrier (Clay) Compaction Testing Results Construction Certificate Report GM GPS Bedford Facility Bedford, Indiana

Test Date	Location	Test ID	Daily Test Number	Test Depth Depth	Elevation of Test (ft)	Proctor Soil ID/Lab # ⁽¹⁾	Optimum Moisture Content (%) ^(1,2)	Moisture Content (%)	Moisture Content Above/Below Optimum Moisture (%) ⁽³⁾	Moisture Content Test Pass/Fail	Maximum Dry Density (Pound-Force per ft ³) ⁽¹⁾	Dry Density (Pound-Force per ft ³)	Wet Density (Pound-Force per ft ³)	Compaction (%) ⁽⁴⁾	Compaction Test Pass/Fail	
05/20/2016	Pilot Trench		6	6	-	00141392-29-S1	16.8	21.9	5.1	PASS	105.7	103.9	126.6	98.3	PASS	
05/24/2016	Pilot Trench		1	6	623.3	00141392-29-S1	16.8	17.9	1.1	PASS	105.7	108.3	127.7	102.5	PASS	
05/24/2016	Pilot Trench		2	6	604.7	00141392-29-S1	16.8	17.2	0.4	PASS	105.7	105.9	124.1	100.2	PASS	

Notes:

⁽¹⁾ Soil proctor information.

⁽²⁾ Test results included a fail value for the compaction test and/or moisture content, which required a subsequent retest either the same day or the next if a failure occurred.

⁽³⁾ Accepted moisture content to be within 0-5% of optimum moisture content of proctor.

⁽⁴⁾ Accepted compaction to be at least 95% of maximum dry density of proctor.

⁽⁵⁾ PSI Pass/Fail Codes are as follows:

1 = Fill material A = Test results comply with specifications

2 = Backfill B = Compaction does not comply with specifications

3 = Base course C = Retest of previous test

4 = Sub-base D = Moisture in excess of specifications

5 = Soil cement E = Moisture below specifications

6 = Other

⁽⁶⁾ Moisture content results were below optimum moisture percentage, however the compaction at these locations all exceeded the 95% criteria.

"-" Information unavailable

Comments

PSI Pass/Fail Code ⁽⁵⁾	Overall Test⊡ Pass/Fail

A	PASS
А	PASS
А	PASS

Summary of LLDPE Liner Installation Log Construction Certification Report GM GPS Bedford Facility Bedford, Indiana

Panel ID			Pa	anel Dimensio	ons	Installation	
Number	Date Deployed	Area	Length (feet) ⁽¹⁾	Width (feet)	Area (feet ²)	Approved (QA ID) ⁽²⁾	Comment
EP808	05/24/2016	Trench	163	22.5	3,667.50	CRH	
EP809	05/24/2016	Trench	190	22.5	4,275.00	CRH	
EP810	05/24/2016	Trench	57	22.5	1,282.50	CRH	
EP811	05/24/2016	Trench	23	22.5	517.50	CRH	
EP812	05/24/2016	Trench	23	22.5	517.50	CRH	
EP813	05/24/2016	Trench	64	22.5	1,440.00	CRH	
EP814	05/24/2016	Trench	92	22.5	2,070.00	CRH	
EP815	05/24/2016	Trench	90	22.5	2,025.00	CRH	
EP816	05/24/2016	Trench	18	22.5	405.00	CRH	

Notes:

⁽¹⁾ Installed length represents field measurement of actual deployed length. For trapezoidal shapes, the measured length was the longer side.

⁽²⁾ Installation approval refers to visual inspection of installation procedures.

⁽³⁾ The panel shape was not always recorded on the Panel Installation Log form; however, the panel shape is presented on the respective Drawing.

Summary of LLDPE Test Seam Results **Construction Certification Report** GM GPS Bedford Facility Bedford, Indiana

		Ambient	Seamer I	Machine	Fus	sion/Extrusion			Pe	el Test ^(1,2) (p	opi)		Shear Test	⁽¹⁾ (ppi)			
Date	Time	Temperature	ID	ID	Weld Type	Temperature	Speed	Coupon 1	Coupon 2	Coupon 3	Coupon 4	Coupon 5	Coupon	Coupon	QA ID	Pass/Fail	Comments
		(°F)				(°F)		A/B	A/B	A/B	A/B	A/B	1/2/3	4/5			
24-May-16	11:50	-	KS	22	Fusion	550	500	97/98	98/91	92/96	97/101	100/99	98/98/99	99/99	CRH	Pass	
24-May-16	14:55	-	MM	53	Extrusion	550	500	96	96	87	106	104	96/109/100	97/90	CRH	Pass	
24-May-16	16:35	-	KS	22	Fusion	800	500	86/90	91/92	85/92	86/89	94/86	102/106/99	91/91	CRH	Pass	
24-May-16	16:40	-	KS	22	Fusion	800	500	92/89	93/91	91/86	89/94	90/89	86/91/106	97/99	CRH	Pass	
25-May-16	8:00	-	KS	56	Extrusion	500	500	103	103	99	102	103	108/112/111	112/116	CRH	Pass	
25-May-16	8:00	-	MM	53	Extrusion	550	500	114	118	107	114	118	117/115/113	120/120	CRH	Pass	
25-May-16	13:00	-	MM	53	Extrusion	550	500	100	101	110	101	107	108/113/112	107/93	CRH	Pass	
25-May-16	13:00	-	KS	56	Extrusion	500	500	97	92	100	95	110	104/99/108	96/108	CRH	Pass	

Notes:

"_" Data not available

T/T Weld was made between the textured side of both panels.

S/S Weld was made between the smooth side of both panels.

S/T or T/S Weld was made between the textured side of one panel and the smooth side of the second panel.

(1) Acceptance of test seams requires shear test results of 90 ppi (1,500 psi) and peel test results of 75 ppi (1,250 psi) for fusion welds and 66 (1,100 psi) for extrusion welds. (2)

Extrusion welds result in a single, continuous seam for peel tests to be performed on (therefore, only one sided peel test required).

Summary of LLDPE Non Destructive Seam Test Results Construction Certification Report GM GPS Bedford Facility Bedford, Indiana

						ŀ	Pressure Te	esting				
			Seam	Station	Pressu	re (psi)	Tin	ne	Pass/Fail ⁽¹⁾⁽²⁾			
Seam Number	Test Date	Location	Start	End	Start	End	Start	End	Test	Test Crew ID	QA ID	Comments ⁽³⁾
808/809	24-May-16	Pilot Trench	0+94	1+63	32	32	2:40	2:45	Pass	SS	CRH	
809/810	24-May-16	Pilot Trench	0+57	T/S	32	31	2:45	2:50	Pass	SS	CRH	
810/811	24-May-16	Pilot Trench	0+23	T/S	32	29	2:50	2:55	Fail	SS	CRH	
810/811	24-May-16	Pilot Trench	0+23	T/S	32	30	3:00	3:05	Pass	SS	CRH	
808/809	24-May-16	Pilot Trench	0+94	0+27	32	31	3:10	3:15	Pass	SS	CRH	
808/809	24-May-16	Pilot Trench	0+27	0+10	32	31	4:00	4:05	Pass	SS	CRH	
808/809	24-May-16	Pilot Trench	0+08	0+00	32	31	4:05	4:10	Pass	SS	CRH	
815/814	24-May-16	Pilot Trench	0+00	0+91	32	32	4:20	4:25	Pass	SS	CRH	
815/808	24-May-16	Pilot Trench	Text	20'	32	31	4:25	4:30	Pass	SS	CRH	
809/812	24-May-16	Pilot Trench	0+00	0+23	32	30	4:55	5:00	Pass	SS	CRH	
813/814	24-May-16	Pilot Trench	Text	18'	32	31	5:05	5:10	Pass	SS	CRH	
809/813	24-May-16	Pilot Trench	0+00	0+28	32	32	5:10	5:15	Pass	SS	CRH	
809/813	24-May-16	Pilot Trench	0+39	0+46	32	31	5:20	5:25	Pass	SS	CRH	
809/813	24-May-16	Pilot Trench	0+50	0+64	32	31	5:29	5:34	Pass	SS	CRH	
812/813	24-May-16	Pilot Trench	Text	8'	32	31	5:35	5:40	Pass	SS	CRH	

Notes:

"_"	Data not available
T/T	Weld was made between the textured side of both panels.
S/S	Weld was made between the smooth side of both panels.
S/T or T/S	Weld was made between the textured side of one panel and the smooth side of the second panel.
(1)	The following are acceptance/rejection criteria for non-destructive seam testing:
(2)	 Per GRI GM6, the maximum pressure drop for 60 mil smooth and textured LLDPE over a 2 minute pressure test is 3.0 psi. Per GRI GM6, the minimum air pressure for the air pressure test is 25 psi and the maximum air pressure is 35 psi for 60 mil smooth and textured LLDPE liner. Per ASTM 5641, a vacuum is applied to a soaped section of seam, if bubbles appear, it indicates unbonded areas that will therfore require repair (i.e. seam failed an acceptable seam.
(3)	The vacuum box test does not require time or air pressure measurements to be collected. Refer to Table 3.21 for seam repair details and Table 3.20 for destructive test details.

ed test). No bubbles indicate

Summary of LLDPE Destructive Seam Test Results Construction Certification Report GM GPS Bedford Facility Bedford, Indiana

Test Sample ID	Location	Seam Number	Field Test Date	Weld Type ⁽¹⁾	Peel 1A ⁽¹⁾	Peel 1B ⁽¹⁾	Peel 2A ⁽¹⁾	Peel 2B ⁽¹⁾	Peel 3A ⁽¹⁾	Peel 3B ⁽¹⁾	Peel 4A ⁽¹⁾	Peel 4B ⁽¹⁾	Peel 5A ⁽¹⁾	Peel 5B ⁽¹⁾	Shear 1A ⁽¹⁾	S
DS 380	Pilot Trench	809-810	5/25/2016	Fusion	104	110	117	117	120	109	111	116	115	113	116	
DS 381	Pilot Trench	808-Tie-in	5/25/2016	Extrusion	106	-	107	-	97	-	104	-	85	-	122	
DS 382	Pilot Trench	808-809	5/25/2016	Fusion	114	110	113	99	110	113	99	111	114	110	122	
DS 383	Pilot Trench	813-Tie-in	5/25/2016	Extrusion	114	-	85	-	97	-	94	-	106	-	117	
DS 384	Pilot Trench	809-815	5/24/2016	Fusion	111	105	104	105	103	101	107	101	102	107	95	
DS 385	Pilot Trench	814-815	5/24/2016	Fusion	94	100	105	98	103	104	106	96	96	103	105	

Notes:

" - " Data not available or not recorded.

(1) Destructive seam quality assurance field test results

(2) obtained using field tensiometer (ASTM D4437).

(2) Destructive seam quality assurance test results obtained from TRI/Environmental, Inc. laboratory testing final reports (ASTM D6392).

 ⁽³⁾ Acceptance of destructive seam shear test requires a minimum of 90 ppi (1,500 psi) and acceptance of destructive seam peel test requires a minimum of 75 ppi (1,250 psi) for fusion welds and 66 ppi (1,100 psi) for extrusion welds.

Shear 1B ⁽¹⁾	Shear 2A ⁽¹⁾	Shear 2B ⁽¹⁾	Test Pass/Fail ⁽³⁾	Laboratory Test Date
131	115	122	Pass	6/15/2016
122	166	166	Pass	6/15/2016
122	123	116	Pass	6/15/2016
125	151	123	Pass	6/15/2016
105	104	106	Pass	6/15/2016
102	101	102	Pass	6/15/2016

Summary of LLDPE Destructive Seam Test Results Construction Certification Report GM GPS Bedford Facility Bedford, Indiana

Test Sample ID	Location	Seam Number	Field Test Date	Weld Type ⁽²⁾	Peel 1A ⁽²⁾	Peel 1B ⁽²⁾	Peel 2A ⁽²⁾	Peel 4A ⁽²⁾	Peel 5A ⁽²⁾	Peel 1B ⁽²⁾	Peel 2B ⁽²⁾	Peel 3B ⁽²⁾	Peel 4B ⁽²⁾	Peel 5B ⁽²⁾	Shear 1 ⁽²⁾	Shear 2 ⁽²⁾	Shear 3 ⁽²⁾	Shear 4 ⁽²⁾	Shear 5 ⁽²⁾	Mean Peel A	Mean Peel B	Shear	est Pass/Fail ⁽³⁾
																				(ppi) ⁽²⁾	(ppi) ⁽²⁾	(ppi) ⁽²⁾	
DS 380	Pilot Trench	809-810	5/25/2016	Heat Fusion	113	113	108	111	108	122	124	119	118	116	124	120	121	123	122	111	120	122	Pass
DS 381	Pilot Trench	808-Tie-in	5/25/2016	Single Extrusion	112	118	112	119	116	-	-	-	-	-	120	130	123	122	120	115	-	123	Pass
DS 382	Pilot Trench	808-809	5/25/2016	Heat Fusion	115	111	118	118	116	117	117	119	125	120	130	124	117	126	126	116	120	125	Pass
DS 383	Pilot Trench	813-Tie-in	5/25/2016	Single Extrusion	114	114	123	111	121	-	-	-	-	-	119	118	117	120	121	117	-	119	Pass
DS 384	Pilot Trench	809-815	5/24/2016	Heat Fusion	119	119	118	122	114	119	118	118	128	130	123	129	126	132	124	118	123	127	Pass
DS 385	Pilot Trench	814-815	5/24/2016	Heat Fusion	113	112	114	114	110	119	111	117	114	116	119	119	120	116	117	113	115	118	Pass

Notes:

" - " Data not available or not recorded.

⁽¹⁾ Destructive seam quality assurance field test results

obtained using field tensiometer (ASTM D4437).

(2) Destructive seam quality assurance test results obtained from TRI/Environmental, Inc. laboratory testing final reports (ASTM D6392).

 (3) Acceptance of destructive seam shear test requires a minimum of 90 ppi (1,500 psi) and acceptance of destructive seam peel test requires a minimum of 75 ppi (1,250 psi) for fusion welds and 66 ppi (1,100 psi) for extrusion welds.

Summary of LLDPE Seam Repairs Construction Certification Report GM GPS Bedford Facility Bedford, Indiana

Repair		Repair				Repair		Repair-Size	
Number	Location	Date	Seam ID	Panel	Location (Station) ⁽¹⁾	Туре ⁽²⁾	Length□ (in)	Width□ (in)	Pass/
R 2006	Pilot Trench	24-May-16	EP399	-	Fireman PIV east of WTP	Р	2	27	Fai
R 2006	Pilot Trench	24-May-16	EP399	-	Fireman PIV east of WTP	Р	2	27	Pas
R 2007	Pilot Trench	26-May-16	808/Tie-in	-	SE end of 808/Tie-in	Р	3	6	Pas
R 2008	Pilot Trench	26-May-16	808/Tie-in	-	SE end of 808/Tie-in	Р	1	3	Pas
R 2009	Pilot Trench	26-May-16	808/Tie-in	-	SE end of 808/Tie-in	Р	2	3	Pas
R 2010	Pilot Trench	26-May-16	808/Tie-in	-	SE end of 808/Tie-in	Р	1	1	Pas
R 2011	Pilot Trench	26-May-16	808/Tie-in	-	SE end of 808/Tie-in	Р	2	2	Pas
R 2012	Pilot Trench	26-May-16	808/Tie-in	-	SE end of 808/Tie-in	Р	2	5	Pas
R 2013	Pilot Trench	26-May-16	808/Tie-in	-	SE end of 808/Tie-in	Р	1	5	Pas
R 2014	Pilot Trench	26-May-16	808/Tie-in	-	E edge 808/Tie-in	Р	1	2	Pas
R 2015	Pilot Trench	26-May-16	808/Tie-in	-	NE edge 808/Tie-in	Р	3	3	Pas
R 2016	Pilot Trench	26-May-16	808/Tie-in	-	NE edge 808/Tie-in	Р	3	3	Pas
R 2017	Pilot Trench	26-May-16	808/Tie-in	-	NE edge 808/Tie-in	Р	2	3	Pas
R 2018	Pilot Trench	26-May-16	808/Tie-in	-	NE edge 808/Tie-in	Р	3	4	Pas
R 2019	Pilot Trench	26-May-16	808/Tie-in	-	NW edge of 808/809	Р	2	6	Pas
R 2020	Pilot Trench	26-May-16	808/Tie-in	-	NW edge of 808/810	Р	2	3	Pas
R 2021	Pilot Trench	26-May-16	808/Tie-in	-	NE edge 808/Tie-in	Р	1	2	Pas
R 2022	Pilot Trench	26-May-16	-	809	S end panel 809	Р	3	7	Pas
R 2023	Pilot Trench	26-May-16	809/815	-	S end 809/N end 815	Р	2	5	Pas
R 2024	Pilot Trench	26-May-16	Tie-in/815	-	E centre of 815/W on Tie-in	Р	2	3	Pas
R 2025	Pilot Trench	26-May-16	Tie-in/815	-	E centre of 815 on Tie-in	Р	1	1	Pas
R 2026	Pilot Trench	26-May-16	815/814	-	E central 814/W of 815	Р	2	5	Pas
R 2027	Pilot Trench	26-May-16	814/Tie-in	-	W central 814/Tie-in	Р	3	6	Pas
R 2028	Pilot Trench	26-May-16	814/Tie-in	-	W central 814/Tie-in	Р	1	2	Pas
R 2029	Pilot Trench	26-May-16	814/Tie-in	-	SW 814	Р	1	1	Pas
R 2030	Pilot Trench	26-May-16	814/813	-	814/813/819	Р	1	2	Pas
R 2031	Pilot Trench	26-May-16	-	813	N of DB-5 outfall	Р	1	1	Pas
R 2032	Pilot Trench	26-May-16	-	813	Around DB-5 outfall	Р	10	9	Pas
R 2033	Pilot Trench	26-May-16	816/Tie-in	-	W on 814/Tie-in	Р	3	3	Pas
R 2034	Pilot Trench	26-May-16	-	813	S of DB-5 outfall	Р	1	1	Pas
R 2035	Pilot Trench	26-May-16	-	813	SW of DB-5 outfall	Р	1	1	Pas
R 2036	Pilot Trench	26-May-16	-	813	NE WW-4	Р	2	2	Pas
R 2037	Pilot Trench	26-May-16	-	813	N side WW-4	Р	9	2	Pas
R 2038	Pilot Trench	26-May-16	813/819	-	NW of WW-4	Р	3.5	4	Pas
R 2039	Pilot Trench	26-May-16	-	813	N of electrical panel	Р	3	1	Pas
R 2040	Pilot Trench	26-May-16	-	813	N of electrical panel	Р	3	2	Pas
R 2041	Pilot Trench	26-May-16	-	813	NW WW-4	Р	2	2	Pas
R 2042	Pilot Trench	26-May-16	-	813	NW ground inspection well	Р	2	4	Pas
R 2043	Pilot Trench	26-May-16	-	813	N elctrical panel post beside 42	Р	3.5	2	Pas
R 2044	Pilot Trench	26-May-16	-	813	Beside (E) of R 2045	Р	1.5	1.5	Pas
R 2045	Pilot Trench	26-May-16	-	813	nduit line to electrical panel (cen	Р	2.5	3	Pas
R 2046	Pilot Trench	26-May-16	-	813	S electrical conduit	Р	4	8	Pas
R 2047	Pilot Trench	26-May-16	-	813	C post electical panel	Р	5	3	Pas
R 2048	Pilot Trench	26-May-16	_	813	W of electrical panel	Р	1.5	1.5	Pas

ail Pass Pass Pass Pass Pass Pass ⊃ass Pass Pass Pass Pass ⊃ass Pass Pass Pass Pass Pass Pass Pass ⊃ass DS 385 Pass ⊃ass Pass Pass Pass Pass ass Pass Pass Pass Pass Pass Pass Pass Pass ⊃ass Pass Pass Pass Pass Pass Pass Pass

Comment ⁽³⁾

ss/Fail

Summary of LLDPE Seam Repairs Construction Certification Report GM GPS Bedford Facility Bedford, Indiana

Repair		Repair				Repair		Repair-Size	į
Number	Location	Date	Seam ID	Panel	Location (Station) ⁽¹⁾	<i>Туре</i> ⁽²⁾	Length□ (in)	Width□ (in)	Pass/
R 2049	Pilot Trench	26-May-16	-	813	N of R 2051	Р	2	1.5	Pas
R 2050	Pilot Trench	26-May-16	-	813	S electrical panel post	Р	4	5	Pas
R 2051	Pilot Trench	26-May-16	-	813	N of R 2054	Р	2	2	Pas
R 2052	Pilot Trench	26-May-16	-	813	Grounding inspection well	Р	2.5	2.5	Pas
R 2053	Pilot Trench	26-May-16	-	813	SW WW-4	Р	2	3	Pas
R 2054	Pilot Trench	26-May-16	813/812	-	S end 812	Р	2	2	Pas
R 2055	Pilot Trench	26-May-16	813/Tie-in	-	N of R 2057	Р	1.5	1.5	Pas
R 2056	Pilot Trench	26-May-16	813/812	-	NE corner of panel 812	Р	1	1.5	Pas
R 2057	Pilot Trench	26-May-16	-	Tie-in	Tie-in, W of R 2058	Р	2	2	Pas
R 2058	Pilot Trench	26-May-16	-	812	Centre	Р	2.5	2.5	Pas
R 2059	Pilot Trench	26-May-16	-	Tie-in	Panel south of R 2057	Р	1	1	Pas
R 2060	Pilot Trench	26-May-16	808/Tie-in	-	NW edge of 808/819	Р	1	4	Pas
R 2061	Pilot Trench	26-May-16	-	809	Monitoring wel	Р	4	7	Pas
R 2062	Pilot Trench	26-May-16	808/Tie-in	-	W centre of 809/808	Р	1	2	Pas
R 2063	Pilot Trench	26-May-16	808/Tie-in	-	W centre of 809/808	Р	4	5	Pas
R 2064	Pilot Trench	26-May-16	808/Tie-in	-	E centre 809/810	Р	2	4	Pas
R 2065	Pilot Trench	26-May-16	808/Tie-in	-	W of 810 on Tie-in	Р	1	1	Pas
R 2066	Pilot Trench	26-May-16	808/Tie-in	-	SE end of 808/Tie-in	Р	1	1	Pas
R 2067	Pilot Trench	26-May-16	808/Tie-in	-	SE end of 808/Tie-in	Р	1	5	Pas
R 2068	Pilot Trench	26-May-16	808/Tie-in	-	SE end of 808	Р	1	1	Pas
R 2069	Pilot Trench	26-May-16	808/Tie-in	-	NE edge 808/Tie-in	Р	1	1	Pas
R 2070	Pilot Trench	26-May-16	813/Tie-in	-	NW on 813/Tie-in	Р	1	6	Pas
R 2071	Pilot Trench	26-May-16	808/Tie-in	-	N central 810	Р	2	4	Pas
R 2072	Pilot Trench	26-May-16	-	812	NE corner of panel	Р	1.5	2	Pas

Notes:

" _ "	Data not available or not recorded.
"D"	Damaged
"DS #"	Destruct Sample
"P"	Patch Repair
"Ex"	Extrusion Weld
(1)	Destructive seam quality assurance fi
(2)	Destructive seam quality assurance to
(3)	Acceptance of destructive seam shea

Destructive seam quality assurance field test results obtained using field tensiometer (ASTM D4437).

Destructive seam quality assurance test results obtained from TRI/Environmental, Inc. laboratory testing final reports (ASTM D6392).

Acceptance of destructive seam shear test requires minumum 90 ppi (1,500 psi) and acceptance of destructive seam peel test requires minimum 75 ppi (1,250 psi) for fusion weld and 66 ppi (1,100 psi) for extrusion welds.

s/Fail	Comment ⁽³⁾	
ass		
ass	DS 382	
ass		
ass		
ass		
ass	DS 380	
ass		
ass		
ass	DS 381	
ass		
ass		
ass	DS 383	
ass		
ass		

Table 4.1

Summary of Air Monitoring Results Construction Certification Report GM GPS Bedford Facility Bedford, Indiana

Date	#West	#West Station *North Station		Station	*East Station		*South Station	
	Work	24 hour	Work	24 hour	Work	24 hour	Work	24 hour
	Shift	TWA	Shift	TWA	Shift	TWA	Shift	TWA
	Average		Average		Average		Average	
10/16/2015	0.007	0.026	NA	NA	NA	NA	0.04	0.037
10/19/2015	0.007	0.025	NA	NA	NA	NA	0.015	0.026
10/20/2015	0.018	0.03	NA	NA	NA	NA	0.025	0.031
10/21/2015	0.023	0.032	NA	NA	NA	NA	0.076	0.052
10/22/2015	0.029	0.035	NA	NA	NA	NA	0.073	0.051
10/23/2015	0.035	0.037	0.029	0.027	NA	NA	0.047	0.04
10/26/2015	0.012	0.028	0.007	0.018	NA	NA	0.008	0.023
10/27/2015	0.016	0.029	0.012	0.02	NA	NA	0.016	0.027
10/28/2015	0.012	0.028	0.007	0.018	NA	NA	0.009	0.024
10/29/2015	0.009	0.026	0.004	0.017	NA	NA	0.009	0.024
10/30/2015	0.016	0.029	0.012	0.021	NA	NA	0.014	0.026
10/31/2015	0.019	0.031	0.014	0.021	NA	NA	0.018	0.028
11/2/2015	0.108	0.068	0.029	0.027	NA	NA	0.014	0.026
11/3/2015	0.058	0.047	0.019	0.024	NA	NA	0.017	0.027
11/4/2015	0.079	0.056	0.026	0.026	NA	NA	0.026	0.031
11/5/2015	0.031	0.036	0.024	0.026	NA	NA	0.035	0.035
11/6/2015	0.011	0.027	0.008	0.019	NA	NA	0.011	0.025
11/9/2015	0.026	0.033	0.026	0.026	NA	NA	0.024	0.03
11/10/2015	0.036	0.037	0.027	0.027	NA	NA	0.04	0.037
11/11/2015	0.041	0.04	0.067	0.043	NA	NA	0.051	0.041
11/12/2015	0.019	0.03	0.013	0.021	NA	NA	0.022	0.029
11/13/2015	0.008	0.026	0.006	0.018	NA	NA	0.015	0.026
11/16/2015	0.033	0.036	0.022	0.025	NA	NA	0.025	0.03
11/17/2015	0.026	0.034	0.018	0.023	NA	NA	0.025	0.03
11/18/2015	0.021	0.031	0.007	0.018	NA	NA	0.008	0.023
11/19/2015	0.008	0.026	0.005	0.018	NA	NA	0.01	0.024
11/20/2015	0.021	0.032	0.016	0.022	NA	NA	0.022	0.029
11/23/2015	0.015	0.029	0.011	0.02	NA	NA	0.015	0.026
11/24/2015	0.031	0.036	0.025	0.026	NA	NA	0.031	0.033
11/25/2015	0.026	0.034	0.016	0.022	NA	NA	0.018	0.028
11/30/2015	0.031	0.036	0.032	0.029	NA	NA	0.039	0.036
12/1/2015	0.011	0.027	0.007	0.019	NA	NA	0.012	0.025
12/2/2015	0.029	0.035	0.024	0.025	NA	NA	0.033	0.034
12/3/2015	0.034	0.037	0.03	0.028	NA	NA	0.043	0.038
12/4/2015	0.043	0.041	0.035	0.03	NA	NA	0.047	0.04
12/7/2015	0.057	0.046	0.045	0.034	NA	NA	0.064	0.047
12/8/2015	0.043	0.04	0.036	0.03	NA	NA	0.043	0.038
12/9/2015	0.03	0.035	0.028	0.027	NA	NA	0.039	0.036
12/10/2015	0.056	0.046	0.04	0.032	NA	NA	0.059	0.045
12/11/2015	0.078	0.055	0.063	0.042	NA	NA	0.094	0.059
12/14/2015	0.006	0.025	0.006	0.018	NA	NA	0.001	0.021
12/15/2015	0.01	0.027	0.006	0.018	NA	NA	0.008	0.023

Table 4.1

Summary of Air Monitoring Results Construction Certification Report GM GPS Bedford Facility Bedford, Indiana

Date	#West Station		*North Station		*East Station		*South Station	
	Work	24 hour	Work	24 hour	Work	24 hour	Work	24 hour
	Shift	TWA	Shift	TWA	Shift	TWA	Shift	TWA
	Average		Average		Average		Average	
12/16/2015	0.027	0.034	0.021	0.024	NA	NA	0.033	0.034
12/17/2015	0.014	0.028	0.012	0.021	NA	NA	0.016	0.027
12/18/2015	0.014	0.029	0.013	0.021	NA	NA	0.018	0.028
12/21/2015	0.025	0.033	0.016	0.022	NA	NA	0.018	0.028
12/22/2015	0.03	0.035	0.023	0.025	NA	NA	0.032	0.034
12/23/2015	0.013	0.028	0.006	0.018	NA	NA	0.008	0.023
1/4/2016	0.007	0.025	0.024	0.026	NA	NA	0.008	0.023
1/5/2016	0.014	0.028	0.015	0.022	NA	NA	0.016	0.027
1/6/2016	0.024	0.033	0.019	0.023	0.014	0.02	0.023	0.03
1/7/2016	0.029	0.035	0.023	0.025	0.023	0.024	0.032	0.033
1/8/2016	0.047	0.042	0.029	0.027	0.034	0.029	0.045	0.039
1/11/2016	0.022	0.032	0.019	0.023	0.022	0.024	0.013	0.025
1/12/2016	0.02	0.031	0.019	0.023	0.019	0.023	0.025	0.031
1/13/2016	0.031	0.036	0.027	0.027	0.03	0.027	0.036	0.035
1/14/2016	0.03	0.035	0.022	0.025	0.021	0.023	0.025	0.031
1/15/2016	0.019	0.031	0.013	0.021	0.012	0.02	0.018	0.028
1/18/2016	0.006	0.025	0.009	0.019	0.006	0.017	0.01	0.024
1/19/2016	0.013	0.028	0.015	0.022	0.013	0.02	0.017	0.027
1/20/2016	0.03	0.035	0.024	0.025	0.025	0.025	0.032	0.033
1/21/2016	0.049	0.043	0.037	0.031	0.04	0.031	0.052	0.042
1/22/2016	0.05	0.043	0.037	0.031	0.046	0.034	0.056	0.043
1/25/2016	0.023	0.032	0.018	0.023	NA	NA	0.024	0.03
Minimum	0.001	0.023	0.004	0.017	0.003	0.016	0.001	0.021
Maximum	0.108	0.068	0.067	0.043	0.07	0.044	0.094	0.059
Average	0.028	0.034	0.021	0.024	0.024	0.025	0.029	0.032

Notes:

Modem connection problem to the network denoted by "NA"

Bold denotes station generally considered to be upwind on day of readings



GHD | Construction Certification Report | 013968 (394)

Appendix A Soil Erosion and Sediment Control Permit

RULE 5 - NOTICE OF INTENT (NOI)

State Form 47487 (R6 / 2-15) Indiana Department of Environmental Management Office of Water Quality Approved by State Board of Accounts, 2005

Type of St	ubmittal (Check App	propriate Box):
🖾 Initial	Amendment	

Permit Number:

(Note: The initial submittal does not require a permit number; the Department will assign a number. A permit number is required when filing an amendment, applying for renewal, or correspondence related to this permit).

1000

Note: Submission of this Notice of Intent letter constitutes notice that the project site owner is applying for coverage under the National Pollutant Discharge Elimination System (NPDES) General Permit Rule for Storm Water Discharges Associated with Construction Activity. Permitted project site owners are required to comply with all terms and conditions of the General Permit Rule 327 IAC 15-5 (Rule 5).

Name of Project:	NAME AND LC	DCATION OF PROJECT	County:			
	nch Collection System & Gro	undwater Treatment Plant	Lawrence			
Brief Description of Project Location:						
The work area is located on General Motors, LLC property, between GM Drive and Bailey Scales Road.						
Project Location: Describe location in Latitude and Longitude (Degrees, Minutes, and Seconds or Decimal representation) and by legal description (Section, Township, and Range, Civil Township)						
Latitude:						
N35 52' 57" W86 28'42"						
Quarter: Sectio	-		Civil Township: Shawswick			
Does 🖾 all or 🗌 part of this project I 🖾 Yes 🔲 No If yes, name the MS		of a Municipal Separate Storm Sewer S	System (MS4) as defined in 327 IAC 15-13?			
City of Bedford	-(3).					
	SITE OWNER OF PROJECT AND	CONTACT INFORMATION OF PRO	JECT			
Name of Company (If Applicable):						
General Motors LLC						
Name of Project Site Owner: (An Ind	lividual)		Title/Position:			
Address: 20200 Mound Road						
30200 Mound Road State: ZIP Code:						
City: Warren		MI	48093			
Phone:						
313-510-428						
Ownership Status (check one):	I					
Governmental Agency: 🔲 Federal	🗌 State 🔲 Local Non-Governm	nental: 🖾 Public 🔲 Private 🔲 Othe	er: (Explain)			
Contact Person:		Name of Company: (If Applicable)				
Cheryl Hiatt		General Motors LLC				
Affiliation to Project Site Owner:		· · · · · · · · · · · · · · · · · · ·				
Project Manager						
Address: (if different from above)						
(same)						
City:		State:	ZIP Code:			
	LAN.	E-Mail Address: (If Available)				
Phone:	FAX:	E-Mail Address. (If Available)				
	BBO IEC					
PROJECT INFORMATION Project Description:						
Residential-Single Family Residential-Multi-Family Commercial Industrial Other: (Explain) Environmental remediation						
Name of Receiving Water:						
Bailey's Branch Creek						
(Note: If applicable, name of municipal operator of storm sewer and the ultimate receiving water. If a retention pond is present on the property, the name of the nearest possible receiving water receiving discharge must be provided).						
Project Acreage						
Total Acreage: 25 Proposed Land Disturbance: (in acres) 15.2						
Total Impervious Surface Area: (in square feet, estimated for completed project) 1.2						
Project Duration						
Estimated Start Date: August 17, 2015 Estimated End Date for all Land Disturbing Activity: February 2016						

(Continued on Reverse Side)

 By signing this Notice of Intent letter, I certify the following: A. The storm water quality measures included in the Construction Plan comply with the requirements of 327 IAC 15-5-6.5, 327 IAC 15-5-7, and 327 IAC 15-5-7.5; B. the storm water pollution prevention plan complies with all applicable federal, state, and local storm water requirements; C. the measures required under 327 IAC 15-5-7 and 327 IAC 15-5-7.5 will be implemented in accordance with the storm water pollution prevention plan; D. if the projected land disturbance is One (1) acre or more, the applicable Soil and Water Conservation District or other entity designated by the Department, has been sent a copy of the Construction Plan for review; E. storm water quality measures beyond those specified in the storm water pollution prevention plan will be implemented during the life of the permit if necessary to comply with 327 IAC 15-5-7; and F. implementation of storm water quality measures will be inspected by trained individuals.
In addition to this form, I have enclosed the following required information:
☑ Verification by the reviewing agency of acceptance of the Construction Plan.
Proof of publication in a newspaper of general circulation in the affected area that notified the public that a construction activity is to commence, including all required elements contained in 327 IAC 15-5-5 (9). The Proof of Publication <u>Must</u> include company name and address, project name, address/location of the project, and the receiving stream to which storm water will be discharged. Following is a sample Proof of Publication:
"XERT Development Inc. (10 Willow Lane, Indianapolis, Indiana 46206) is submitting a Notice of Intent to the Indiana Department of Environmental Management of our intent to comply with the requirements of 327 IAC 15-5 to discharge storm water from construction activities associated with Water Garden Estates located at 24 Washout Lane, Indianapolis, Indiana 46206. Runoff from the project site will discharge to the White River. Questions or comments regarding this project should be directed to Walter Water of XERT Development Inc."
\$100 check or money order payable to the Indiana Department of Environmental Management. A permit fee is required for all NOI submittals (initial and renewal). A fee is not required for amendments.
SITE OWNER OF PROJECT RESPONSIBILITY STATEMENT
By signing this Notice of Intent letter, I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information or violating the provisions of 327 IAC 15-5, including the possibility of fine and imprisonment for knowing violations. Printed Name of Project Owner: <u>CENERAL MOTORS LLC (CHERYL HIATT PROJECT MAWAGER</u>) Signature of Project Owner: <u>CENERAL MOTORS LLC (CHERYL HIATT PROJECT MAWAGER</u>) This Notice of Intent must be signed by an individual meeting the signatory requirements in 327 IAC 15-4-3(g). All NOI submittals must include an original signature (FAX and photo copies are not acceptable).
 Note: Within 48 hours of the initiation of construction activity, the project site owner must notify the appropriate plan review agency and IDEM, Office of Water Quality of the actual project start date if it varies from the date provided above. Note: A permit issued under 327 IAC 15-5 is granted by the commissioner for a period of five (5) years from the date coverage commences. Once the five (5) year permit term duration is reached, a general permit issued under this rule will be considered expired, and as necessary for construction activity continuation, a new Notice of Intent letter (Renewal) is required to be submitted ninety (90) days prior to the termination of coverage. The submittal must include the NOI Letter, Proof of Publication, Fee, and verification that the plan for the project was approved (original verification of plan approval is acceptable provided the scope of the project has not changed from the original submittal).
Mail this form to: Indiana Department of Environmental Management Storm Water Program, IGCN, Room 1255 100 North Senate Avenue Indianapolis., IN 46204-2251
327 IAC 15-5-6 (a) also requires a copy of the completed Notice of Intent letter be submitted to the local Soil and Water Conservation District or other entity designated by the Department, where the land disturbing activity is to occur.
Questions regarding the development or implementation of the Construction Plan/Storm Water Pollution Prevention Plan should be directed to the local county Soil and Water Conservation District (SWCD). If you are unable to reach the SWCD or have other questions please direct those inquiries to the IDEM Storm Water Permit Coordinator at 317/233-1864 or 800/451-6027 ext.3-1864. For information and forms visit <u>http://www.in.gov/idem/4896.htm</u> .

CONSTRUCTION PLAN CERTIFICATION

Appendix B Field Data Interim Review - GPR and "Trial" Bedrock Quality Verification Videos (videos provided separately) GHD

DRAFT FOR REVIEW – PRIVILEGED AND CONFIDENTIAL

١	1	e	m	0	ra	n	d	u	m	
	_	-		•					_	

To:	Cheryl Hiatt (GM), Ed Peterson (GM)	Ref. No.:	013968
From:	Rick Hoekstra/Bill Steinmann/crh/798	Date:	December 17. 2015
110111.		Dale.	December 17, 2013
CC:	Glenn Turchan (GHD), Jim McGuigan (GHD) Katie Kamm (GHD), Joe Rothfischer (GHD) Paul Gallaway (GHD)		
Re:	Bedrock Trench Field Data Interim Review Geophysical Surveys, Inspections, Photographs, a GM CET Bedford Facility Bedford, Indiana	and Videos	

This Memorandum is intended to document field observations made prior to and during initial rock trenching activities for the pilot bedrock pilot trench being constructed in the northeast corner of the East Plant Area at the GM Bedford facility. This is an interim memorandum to document that the bedrock pilot trench has been completed to the correct depth and that no identified major vertical fractures were observed to the installed depth, supporting the previous decision to demobilize the rock trenching machine from the Site. Additional information will be presented in the Construction Certification Report.

The initial field activity required by the contractor to facilitate the rock trenching machine for installation of the bedrock pilot trench for groundwater collection involved removal of the overburden materials to the bedrock surface. During this initial construction activity, the top of bedrock was found to be very irregular and often at different elevations than expected, as the design was based on coreholes drilled at 150 to 200-foot intervals along the proposed alignment. As such, field adjustments were required to the proposed working platform elevation upon which the rock trenching equipment would be situated (i.e., rock breaking was performed to remove the undulations and create a more uniform working surface).

The attached Figure 1 (from Drawing C-05 of the pilot trench construction drawings) presents the surveyed top of bedrock after the overburden soils were removed and the adjusted top of working platform after rock breaking to facilitate implementation of the rock trencher. At the north end of the pilot trench, top of bedrock was found to be 2 to 3 feet below original design elevation as the excavation proceeded up the slope north of detention basin 4, with the adjusted top of working platform following the exposed top of rock (i.e., little rock breaking required). However, for the south half of the pilot trench, top of bedrock was found to be as much as 8 feet higher than expected (approximate chainage 6+50), but then flattening out to become 3 to 5 feet lower than the original design elevation at the far south end of the trench (approximate chainage 8+50). To facilitate a more appropriate working platform for the rock trencher, substantial rock breaking was performed to provide a more even surface.



The above discussion of the adjusted working platform depths/elevations is important to understanding the field observations made during the geophysical surveys and video recordings, as the depths to fractures and interpolated top of competent bedrock (strongest reflector) is based on actual (not design) conditions.

Geophysical Survey Results

Ground penetrating radar (GPR) surveys were completed over the pilot trench alignment after the overlying overburden soils were removed but prior to rock excavation itself. The GPR surveys were completed along four segments as the contractor provided appropriate access for the GHD technician. Besides overburden removal, the contractor was required to perform rock breaking at some locations along the trench alignment to remove undulations in the bedrock surface in order to provide a more consistent working platform for the rock trenching subcontractor.

During the initial site visit by the GHD technician, two GPR surveys were performed over a 175-foot section (6+75 to 8+50) at the south end of the pilot trench and a 168-foot section (0+70 to 2+38) at the north end of the trench. No further GPR work could be completed at that time due to a large rock outcropping just north of 6+75 that prevented grounding of the electrodes any further to the south, while the overburden removal had not been completed within detention basin 4 (approximately 2+50 to 3+25). During a subsequent site, two additional GPR surveys were completed over a 228-foot section (2+70 to 4+97.5) in the valley where detention basin 4 had been located toward the south beyond the inflection point (bend in trench alignment) and a 190-foot section (4+87 to 6+75) from the inflection point to the north end of the previous GPR survey completed at the south end of the trench. It should be noted that for the 2+70 to 4+97.5 section, the GPR survey was completed through the overlying aggregate material placed as the working platform for the rock trenching machine, as opposed to directly over the exposed bedrock surface like the other three surveys.

A separate memorandum prepared by the GHD technician is attached to this interim memorandum providing details of how the GPR surveys were performed, how the data was acquired, how it was downloaded and processed, where adjustment were made to correlate with known information (i.e., coreholes), and the conclusions made by the GHD technician. Figure 2 presents the results of the four GPR surveys overlain on the design Drawing C-05 to illustrate the correlation between the strong reflector noted in the GPR survey at the various locations along the pilot trench alignment and the previously delineated top of competent bedrock used for design of the pilot trench. In summary, the location of the strong GPR reflector as provided on the trench profile figures (see attached separate memorandum) indicates that based on the GPR results, an appropriate depth to the base of the trench was achieved.

Trench Photographic/Video Observations

As the trench was being cut through the bedrock, GHD conducted several "trial" videos of the trench walls in order to refine the field process for final confirmatory video recordings to be completed immediately prior to collection system construction. Current construction involved cutting through the bedrock to the prescribed depth, with sampling of the rock cuttings to determine if contamination was present and then placement of the rock cuttings back into the pilot trench until sample results were obtained as well as to ensure safety on the project site (i.e., no open trench for any extended length of time). As the bedrock trenching progressed, oversight personnel performed video recordings on a "trial" basis utilizing several different methodologies for lowering the camera and viewing the trench walls in order to determine the most practical and effective

method for conducting the final confirmatory video recordings at a later date (after the rock cuttings were removed from the backfilled trench).

The intent of the future final video recordings would be to fully document all encountered rock stratigraphy and associated visual observations of fractures, rock staining, infiltrating water, and any other evidence of groundwater having travelled through the bedrock in this area at frequent (10 to 20-foot) intervals along the trench alignment. However, GHD has completed a review of the "trial" video recordings performed during rock trenching in order to provide sufficient documentation in support of the decision to demobilize the rock trenching machine from the site. The following bullet points summarize the general conditions observed at the 17 video recording locations illustrated on the attached Figure 3 (as marked up from Drawing C-05 of the pilot trench construction drawings):

Video 1 (0+30)	 several large clay-filled fractures on both sides of trench near ground surface two vertical fractures extending to bottom of excavated trench rock cut located within sloped portion leading to start of trench at 0+40 (i.e., trench not yet cut to full design depth at this location)
Video 2 (0+50)	 excavation approximately 22 feet in depth below top of bedrock horizontal fracture located 2 to 3 feet from bottom of trench vertical fracture observed approx. 10 feet up slope (not observed at surface)
Video 3 (0+75)	 excavation approximately 20 feet in depth below top of bedrock waterbearing open fracture noted by on-site personnel at approx. 0+60 vertical fracture observed up slope approx. 10-15 feet, which extends to 16 feet significant void observed on east side approx. 4-8 feet down (much less on west side) vertical fracture extends down from void, but does not extend to bottom no major horizontal fractures observed over entire depth
Video 4 (1+25)	 excavation approximately 20 feet in depth below top of bedrock clay-filled vertical fracture connects to horizontal fracture approx. 5 feet from bottom similar fracturing noted on east side, fracture splits in three (still ends before bottom) diagonal fracture observed looking to the south but no evidence near bottom no major horizontal fractures observed over entire depth
Video 5 (2+50)	 excavation only 8 feet deep, as noted on Drawing C-05 (not stated on video) horizontal fracture observed approx. 3 feet from bottom wet trench walls, but no evidence of visible flow some stylolites observed on west wall near bottom
Video 6 (3+90)	 recorded in the approximate location of the future wet well excavation approximately 15 feet, as noted on Drawing C-05 vertical fracture observed when looking to the north horizontal fracture located approx. 4-5 feet from bottom some water in trench, with visible flow noted on west wall second horizontal fracture located approx. 2 feet from bottom, rising to north significant vug observed on east wall when looking to the north

Video 7 (4+50)	 excavation up to 20 feet deep, as noted on Drawing C-05 vertical fracture noted 20 feet to south, does not extend to bottom (but wet to bottom) horizontal fracture located approx. 1-2 feet from bottom no fracturing noted when looking south from this location
Video 8 (4+80)	 location of video recording after inflection point (bend in trench) excavation approx. 20-25 feet deep (based on adjusted working platform) no noticeable fractures looking to the north contractor noted much harder rock as excavation moved south of inflection point
Video 9 (4+90)	 excavation approx. 20-25 feet deep (based on adjusted working platform) waterbearing fracture noted on west wall by on-site personnel at approx. 5+20 vertical fracture observed to south, connecting to horizontal fracture 5 feet from bottom vertical fracture does not appear extend to bottom (definitely not on east side)
Video 10 (5+50)	 excavation approx. 25 feet deep (based on adjusted higher working platform) horizontal fracture observed approx. 5 feet from top of bedrock possible smaller horizontal fracture approx. 10 feet from top no vertical fractures observed on either side horizontal fracture visible near bottom on east wall (but did not see on west wall)
Video 11 (6+25)	 horizontal fracture observed approx. 5 feet from top of bedrock wet on west wall, but could have originated from ground surface two more horizontal fractures noted approx. 10-12 feet down clay-filled void at surface appears to lead to vertical fracture near (but not to) bottom
Video 12 (6+50)	 excavation approx. 25 feet deep (based on adjusted higher working platform) clay-filled vertical fracture crosses horizontal fracture neat top of trench extends close to bottom of trench, but appears to pinch out before bottom orange staining from vertical fracture extends down below fracture to bottom (visible orange staining appears to be iron staining from the ground surface) same fracture is slightly offset on east side, but not nearly as obvious (less staining) vertical fracture on east side reduces considerably about halfway down
Video 13 (6+70)	 excavation approx. 25-30 feet deep (no adjustment to working platform) clay-filled vertical fracture to north, with orange staining, likely from iron leaching vertical fracture ends at horizontal fracture approximately halfway down horizontal fracture near bottom of trench when looking south
Video 14 (6+90)	 vertical fracture located approx. 10 feet to south horizontal fracture approx. 5 feet down (ends at vertical fracture) staining observed below horizontal fracture, but no vertical fracture visible horizontal fracture observed about halfway down both trench walls horizontal fracture noted approx. 3 feet from bottom, wet but no visible water
Video 15 (7+50)	 excavation approx. 30 feet deep (working platform adjusted lower at far south end) vertical fracture at approx. 7+50 on east side, offset approx. 5 feet south on west side) two horizontal fractures observed 10-15 feet below top of bedrock (wet)

	 vertical fracture ends at lower horizontal fracture, but wet below this depth no fractures visible in bottom half of trench in either direction
Video 16 (8+00)	 horizontal fracture located approx. 5 feet below top of bedrock another horizontal fracture noted approx. 15 feet down, with what appears to be iron staining below this depth clay-filled vertical fracture (with flowing water) extends to bottom (almost pinched out) bottom of trench has some backfilled cuttings to create berm to block water (i.e., could not visually confirm if vertical fracture actually went to bottom of trench) same vertical fracture on east side (offset 5 feet north), much smaller with no staining (fairly large near surface, but much thinner after horizontal fracture halfway down) looking south, smaller vertical fracture, pinching out at horizontal fracture 15 feet down
Video 17 (8+25)	 excavation approx. 30 feet deep (working platform adjusted lower at far south end) looking north, small clay-filled vertical fracture (upper 5 feet only), offsets to east two horizontal fractures approx. 10 feet below top of bedrock (approx. 1-foot apart) another horizontal fracture noted about halfway down (approx. 15 feet deep)

- no fractures visible in bottom half of trench in either direction


In summary, there were many horizontal fractures present along the length of the bedrock pilot trench, but only a few vertical fractures were observed at depth. Only one or two potentially extended to the bottom of the trench, but these appeared to pinch out or there were some rock cuttings present that prevented viewing to the actual bottom of the trench at that location. Based on the observations made above for the 17 videos completed to December 9, 2015 (completion of rock trenching), excavation appears to have been completed to the appropriate depth for installation of the groundwater collection system, recognizing that the bedrock pilot trench cannot collect 100 percent of groundwater but not wanting to extend the trench into any lower waterbearing aquifers in subsequent geologic units where groundwater has been deemed clean based on historical groundwater sampling.

Additional Considerations


In addition to the review of the geophysical surveys and video recordings presented in this interim memo, GHD presents the following additional considerations that further confirm that the rock excavation has been performed to the correct depth for the pilot trench installation and re-confirm the design considerations:

- pilot trench was designed as a prescriptive remedy to exert more control of the potentially impacted groundwater that could migrate off-Site
- elevation of the bottom of the trench will drain the water flowing horizontally to the wet well pumping system for treatment at the new GWTP
- pilot trench bottom elevation was selected to go as deep as any identified major fractures but without encountering the next geologic unit and potential clean aquifer
- pilot trench designed on the balance of probabilities to intercept most of the impacted groundwater


- prescriptive design is based on the collected information from bedrock corehole review, downhole geophysical results, packer-pressure test results, analytical results of groundwater and surface water samples, and evaluation of the groundwater flow systems at the Site
- pilot trench was intended supplement (or replace) the Site Source Control System (which has been operating well over the past 10+ years)
- historical dye tracer testing found that no impacted water from the Site was migrating downstream in the creeks past the Site Source Control System
- pilot trench is the "Cadillac" version of the Site Source Control System (as discussed during the U.S. EPA annual meeting)
- nature of the bedrock is such that the upper bedrock has been demonstrated to be more weathered, while the lower bedrock has lower hydraulic conductivity with less fractures
- infiltration percolates vertically from surface within the karstic rock and migrates horizontally to the creeks (CSM agreed with Dr. Kueper)
- observed fractures were not created by the trenching activities but are naturally occurring
- completion of the final trench construction is designed so that the trenching will not create any new cross-connections to lower aquifers



······



·····



·····



Memorandum

To:	Glenn Turchan, Jim McGuigan	Ref. No.:	013968-00
From:	Joe Rothfischer	Date:	December 16, 2015
CC:	Rick Hoekstra, Bill Steinmann, Katie Kamm		
Re:	Draft GPR Survey Results Pilot Trench Alignment GM Powertrain Bedford Facility Bedford, Indiana		

1. Introduction

GHD Limited completed a ground penetrating radar (GPR) geophysical survey on behalf of General Motors (GM) at the Bedford Facility (Site) between October 1 and 4, 2015, and also between October 27 and 30, 2015. The focus of the investigation was the bedrock pilot trench located near the downgradient property boundary, adjacent to Bailey Scales Road. In order to characterize the nature of the bedrock subsurface and assess the degree and extent of fractures and voids, a GPR survey was completed along the bedrock pilot trench alignment prior to excavation with a rock trenching machine. Details of the GPR survey can be described as follows.

2. Geophysical Survey Method

The GPR investigation was completed with a GroundExplorer[™] GPR System equipped with an 80 MHz high dynamic range (HDR) antenna. The GPR antennas were mounted to a plastic sled, which was pulled along the survey transects. GPR traces were recorded in a GPR controller, which stacked GPR traces as the sled was being pulled and distance measured with an odometer wheel. Position control was maintained by tying in GPR survey transects to the chainages painted on the bedrock surface along the pilot trench alignment. Prior to commencing the GPR work, a level survey was completed along the bedrock pilot trench alignment to facilitate topographic correction of the GPR transects.

3 GPR Data Processing

Upon return from the Site, the GPR data were downloaded to a computer and compiled for data processing and plotting. Data processing for the GPR trace plots generally consisted of the following: noise (DC) removal, background removal, amplitude correction and band-pass filtering. In addition, topographic corrections were applied to the data based on the initial level survey. Where necessary some trace plots



were re-processed with slightly modified velocities, in order to correlate with corehole information (where available) regarding the presence of fractures.

4. GPR Survey Results

The GPR data were processed as four trace plots as presented in Figures 1 to 4, from north to south along the chainages provided on each figure. For Figures 1, 3, and 4 the GPR survey was completed on the excavated bedrock surface, while for Figure 2 the GPR survey was completed over the working platform consisting of coarse aggregate material. Based on these plots, it is evident that for each transect, an adequate depth of investigation was achieved with the GPR survey.


Review of Figures 1 to 4 indicates that a strong GPR reflector was identified at the base of interpreted fracture and void responses along the four transects. The depth to the strong reflector varied along the profiles as follows. At the north end of the trench, the depth to the strong reflector varied from 17 feet (ft) below ground surface (bgs) at station 0+70 to 6 ft bgs at station 2+35, adjacent to corehole CH-23. Figure 2 reveals that based on the GPR results, the thickness of the overlying coarse aggregate platform generally ranged from 3 to 5 ft bgs. The depth to the strong reflector ranged from 2 to 4 feet at the topographic trough along the alignment, and became gradually thicker to the south where a depth of 11 ft bgs was measured at station 4+75. The results presented on Figure 3 reveal that the depth to the strong reflector ranged from approximately 15 ft bgs at station 4+85 to 22 ft bgs at station 6+75, indicating that the interpreted zone of fracturing and voids become slightly thicker as chainage increased to the south. From that point (6+75), the trace plot results on Figure 4 suggest that the strong reflector appears to level out, where the depth to the interpreted reflector was a consistent 24 ft bgs.


The depth to the strong reflector as interpreted from the trace plots was transferred to the pilot trench profile, as discussed in the summary memorandum to which this memo is attached. Review of the location of the strong reflector on the trench profile indicates that based on the GPR results, an appropriate depth to the base of the trench was achieved.

5. Conclusions

Review of the GPR data provided on the trace plots demonstrates that an adequate depth of investigation was achieved along all four transects. A strong GPR reflector was also identified at the base of interpreted fracture and void responses along these transects. Comparison and ground-truthing of the GPR results to historical corehole information where available yielded final adjustment of the trace plots, which consisted of reprocessing of some trace plots with slightly modified velocities in order to account for non-homogeneous properties of the shallow bedrock.

Finally, the location of the strong GPR reflector as provided on the trench profile figure indicates that based on the GPR results, an appropriate depth to the base of the trench was achieved.







13968-00(PRES258)GN-WA002 DEC 11/2015

figure 2

Bedford, Indiana



¹³⁹⁶⁸⁻⁰⁰⁽PRES258)GN-WA003 DEC 9/2015




13968-00(PRES258)GN-WA004 DEC 8/2015

figure 4

Appendix C Final Confirmatory Videos (videos provided separately)

Appendix D As-Built Drawings



KEY MAP

DRAWING INDEX


DWG. No.	REV. No	TITLE
C-01	0	BEDROCK PILOT TRENCH - OVERBURDEN EXCAVATION
C-02	0	BEDROCK PILOT TRENCH - PLAN AND PROFILE
C-03	0	BEDROCK PILOT TRENCH - OVERALL RESTORATION PLAN
C-04	0	BEDROCK PILOT TRENCH - NORTH AREA FINAL CONTOURS
C-05	0	BEDROCK PILOT TRENCH - SOUTH AREA FINAL CONTOURS
C-06	0	BEDROCK PILOT TRENCH - NORTH AREA VERTICAL FRACTURES
C-07	0	BEDROCK PILOT TRENCH - SOUTH AREA VERTICAL FRACTURES
C-08	0	BEDROCK PILOT TRENCH - FINAL COVER SYSTEM 60-MIL LLDPE LINER
C-09	0	BEDROCK PILOT TRENCH - DETAILS
C-10	0	WET WELL 4 DETAILS (1 OF 2)
C-11	0	WET WELL 4 DETAILS (2 OF 2)

AS-BUILT DRAWINGS SEPTEMBER 22, 2017 (REVISED JULY 19, 2019) CONSTRUCTION CERTIFICATION REPORT EAST PLANT AREA GROUNDWATER COLLECTION SYSTEM BEDROCK PILOT TRENCH DESIGN

GM CET BEDFORD FACILITY BEDFORD, INDIANA





13968-00(394)GN-WA001 SEP 22, 2017



	NՉ		Revision		Date	9	Initial
	⊨ +						
0 20 50ft							
0							
			LEGEND				
			GROUND SURFACE				
		~~~~~~	ELEVATION CONTOURS (fee	t AMSL)			
			FENCE LINE DIRT ROADS				
			ROADS / PAVED AREAS				
			ELECTRICAL POWER LINE				
			FORCEMAIN TO TREATMEN OVERHEAD ELECTRICAL PO				
			WATERMAIN				
			OVERHEAD WIRES				
			JNDERGROUND TELEPHON				
	_ · · ·		APPROXIMATE SURFACE W				
			APPROXIMATE PROPERTY I	SUUNDARY			
			STORM SEWER GUARD RAIL				
		D	GRAVITY DRAIN (HDPE SOL		PE)		
			TOP OF BEDROCK CONTOU LOW FLOW CHANNEL	R			
	G.O.		SSC EXTRACTION TRENCH				
			MONITORING WELL TO/IN R	OCK			
			BOREHOLE				
(2)		C.O. O	CLEANOUT				
CHAR ( SHAR !			MANHOLE CATCHBASIN				
			POWER POLE				
			EXISTING LIMIT OF CAPPING	3			
			RIPRAP EROSION PROTECT	ION			
415	1.4.1		GRAVEL ROAD AREA				
	1 <u>1</u> 1						
			POWER SUPPLY				
	_		CONTROL CONDUIT				
Con Car			HDPE FORCEMAIN PILOT TRENCH				
(Lo		-	CLEANOUT				
For							
ML/ KGOLD F							
IN V V MI							
			_				
			SCALE VERIFICATION	ON			
		THIS BAR MEASUR	SCALE VERIFICATIO		ACCORDING	GLY.	
		THIS BAR MEASUR			ACCORDING	GLY.	
					ACCORDING	GLY.	
	Аррг	THIS BAR MEASUR			ACCORDING	GLY.	
	Appr				ACCORDING	GLY.	
	Appr				ACCORDING	GLY.	
	Appr				ACCORDING	GLY.	
	Аррг				ACCORDING	GLY.	
	Appr				ACCORDING	GLY.	
	Appr				ACCORDING	GLY.	
	Appr				ACCORDING	GLY.	
	Appr		RES 1" ON ORIGINAL. ADJUS	ST SCALE A	ACCORDING	GLY.	
	Appr			ST SCALE A	ACCORDING	GLY.	
	Appr		RES 1" ON ORIGINAL. ADJUS	ST SCALE A		GLY.	
	Appr		RES 1" ON ORIGINAL. ADJUS	ST SCALE A		GLY.	
	Appr		RES 1" ON ORIGINAL. ADJUS	ST SCALE A		GLY.	
		roved	ES 1" ON ORIGINAL. ADJUS	ST SCALE A			
	CORR	roved	ES 1" ON ORIGINAL. ADJUS	ST SCALE A	JULY 19,	2019	C.R.H. C.R.H.
		roved	DRAWING STATU	ST SCALE A	JULY 19, SEPT. 15,	2019	C.R.H.
	CORR	roved	ES 1" ON ORIGINAL. ADJUS	ST SCALE A	JULY 19,	2019	
	CORR	roved	ES 1" ON ORIGINAL. ADJUS	SS	JULY 19, SEPT. 15, Date	2019	C.R.H.
670 670 111111111111111111111111111111111111	CORR	Toved	DRAWING STATU	S S FAC	JULY 19, SEPT. 15, Date	2019	C.R.H.
670 670 111111111111111111111111111111111111	CORR	Toved	ES 1" ON ORIGINAL. ADJUS	S S FAC	JULY 19, SEPT. 15, Date	2019	C.R.H.
	CORR AS-BU	Toved	DRAWING STATU	S S FACI	JULY 19, SEPT. 15, Date	2019 , 2017	C.R.H. Initial
	CORR AS-BU	Toved	DRAWING STATU	S S FACI	JULY 19, SEPT. 15, Date	2019 , 2017	C.R.H. Initial
	CORR AS-BU	Toved	DRAWING STATU OTHER DRAWINGS Status ET BEDFORD, IND LLECTION SYSTEM	S S FACI DIANA CERTIF	JULY 19, SEPT. 15, Date	2019 , 2017	C.R.H. Initial
	CORR AS-BU	TOVED	DRAWING STATU OTHER DRAWINGS Status T BEDFORD, IND LLECTION SYSTEM ROCK PILOT	S S FACI DIANA CERTIF		2019 , 2017	C.R.H. Initial
	CORR AS-BU	TOVED	DRAWING STATU OTHER DRAWINGS Status ET BEDFORD, IND LLECTION SYSTEM	S S FACI DIANA CERTIF		2019 , 2017	C.R.H. Initial
	CORR AS-BU	TOVED	DRAWING STATU OTHER DRAWINGS Status T BEDFORD, IND LLECTION SYSTEM ROCK PILOT	S S FACI DIANA CERTIF		2019 , 2017	C.R.H. Initial
	CORR AS-BU	TOVED	DRAWING STATU OTHER DRAWINGS Status T BEDFORD, IND LLECTION SYSTEM ROCK PILOT	S S FACI DIANA CERTIF		2019 , 2017	C.R.H. Initial
	CORR AS-BU	TOVED	DRAWING STATU OTHER DRAWINGS Status T BEDFORD, IND LLECTION SYSTEM ROCK PILOT	S S FACI DIANA CERTIF		2019 , 2017	C.R.H. Initial
	CORR AS-BU	TOVED	ES 1" ON ORIGINAL. ADJUS	S S FACI DIANA CERTIF		2019 , 2017	C.R.H. Initial
	CORR AS-BU	oved	ES 1" ON ORIGINAL. ADJUS	S S FACI DIANA CERTIF		2019 , 2017	C.R.H. Initial
	CORR AS-BU	oved	DRAWING STATU DRAWING STATU OTHER DRAWINGS Status T BEDFORD, IND LLECTION SYSTEM ROCK PILOT BURDEN EXC	S S FACI DIANA CERTIF	JULY 19, SEPT. 15, Date	2019 ,2017 ,2017	C.R.H. Initial
	GRC	e Reference: BASE MAP COMP	ES 1" ON ORIGINAL. ADJUS DRAWING STATU OTHER DRAWINGS Status T BEDFORD, INC LLECTION SYSTEM ROCK PILOT BURDEN EXC SURDEN EXC LLECTION SYSTEM	S S FACI DIANA CERTIF TREN CAVA	JULY 19, SEPT. 15, Date	2019 ,2017 ,2017	C.R.H. Initial
	GRC	Toved	Reviewed By:	S S S FAC DIANA CERTIF TREN CAVA	JULY 19, SEPT. 15, Date	2019 ,2017 ,2017 ,2017 ,2017	C.R.H. Initial
	GRC	e Reference: BASE MAP COMP	ES 1" ON ORIGINAL. ADJUS	S S S S CERTIF TREN CERTIF TREN CAVA	JULY 19, SEPT. 15, Date	2019 ,2017 2 N RE	C.R.H. Initial
	GRC	Toved	Reviewed By:	S S S FAC DIANA CERTIF TREN CAVA	JULY 19, SEPT. 15, Date ILITY FICATIO ICH TION	2019 ,2017 ,2017 ,2017 ,2017 ,2017 ,2017 ,2017 ,2017 ,2017	C.R.H. Initial

13968-00(394)CI-WA004 JULY 19, 2019





"ø. —	<i>e</i>								)		X	
EA		INSTALLED POWER ELECTRICAL CABLE			50.8		IROUGH CAP STR				$\frac{1}{100}$	
			1/			(INCLUDING HE FULLY RESTOR	OPE LINER),SECUR		OF CUTS,			
		CH	-63		<b>■</b> CH-64			9			$\sim$	
670			628.0	632.0							AREA TO PRIOR	
СҢ-62	0-676	0 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9	000			LIMITOFPILO		■ ^{CH-65}		2 C-09		- Yack
	00			PT-7 -99		EMMITOE PILOT TR	ENCH APPRX - 200				$\mathcal{L}$	
					T-8,00,8-T	1 640.00		3'		JE DE		
	TUNIUM CON	INSTALLED NEW PUMP CONTROL PANEL				-9 09 60 0PT	4.0			J.		
610		TWELL 3 CTRICAL PANEL					IPT-		PRO		$\langle \rangle \langle \rangle$	5
-012 -012	WET W						CH-66		00-0		L L	
			ETENTION SIN 5						IPT-11	648 648		74J
				F	STALLED 8" Ø DR ORCEMAIN TO NE REATMENT PLANT	N GROUNDWATEF			in L		+38	
r se	8	March 1	No contraction of the second sec					Internet and the second	) for		XCZ	
	/ / ×	PLAN			430 VS	632			Hunder Star	3 / GC/,	3 \ \70 {	
		SCALE: 1"=50'										
LIMIT OF B	EDROCK PI	LOT TRENCH ~853'									-	660
								TOP OF CA	EMPORARY CLEAN	OUT — 0.28'		655
~290' RE\$	STORED CO	VER SYSTEM-				ТОР С	PERMANENT C DF CAP ELEVATION	CLEANOUT		c.o.		650
					TOP OF CLEA	AN BACKFILL		c.c	)		7	645
		FINAL GRADE		TI	OP OF DRAINAGE I							640
RESTOF	RED 60 MIL L AND CAP				GRAVEL							640
												635
PRE-CO	ONSTRUCTI OF BEDRO	оп			Letter Start							630
 ≣ ── <u>─</u>				A. Constant								625
			J. Com			6"ØHDP	E 45° SDR11 ELBO ELEVATION = 619	00 - 00 - 00 - 00 - 00 - 00 - 00 - 00				620
												615
13.70				)``e_ <b>O</b> ``e_O``e		° 0 ° 0 0	0.6.0					013
												610
05.00												605
												600
												595
592.30 590.92							DR11 WYE FITTIN LEVATION = 605.4					590
	TO	OP OF 6" THICK CEMENT BENTONITE GROUT	<u></u>									585
												580
												575
												570
												565
607.83	615.32	623.98	628.01	630.65	634.21	637.78	640.53	642.09	643.44	644.07	1	FINISHED GR/ ELEVATION
601.13	607.83	613.87	619.24	625.17	626.54	629.21	632.26	633.30	635.39	638.81		TOP OF GRAV BACKFILL
594.94 6( 594.30	594.30 594.89 60	597.14 6	598.90	599.43 6;	600.84	602.44 6:	603.91	605.74 6	607.13 6:	Q		COLLECTION F
53	06 594			73	1	02	31			09.		TOP OF 6" TH
594	594.	290.05	597.43	598.	600.	601.	603.	604.96	606.23	607		CEMENT BENTONITE GF
3+50 3+69.76 3+73.73	3+80.37 3+84.32 3+84.32 4+00	4+50	5+00	5+50	00+9	6+50	7+00	7+50	8+00	8+50	00+6	CHAINAGE

<u>PROFILE</u>


HORZ: 1"=50' VERT: 1"=10'

	GHD		
Source Reference:			
BASE MAP CO	MPLETED BY AIR-LAND SUR	VEYS, FLINT, MI. APRI	L 2001
Project Manager:	Reviewed By:	Date:	
G.T.	C.R.H.	SEPTEMBE	R 2017
Scale:	Project Nº:	Report Nº:	Drawing Nº:
AS SHOWN	13968-00	394	C-02
	•	13968-00(394)CI-\	

GROUNDWATER COLLECTION SYSTEM CERTIFICATION REPORT

BEDROCK PILOT TRENCH

PLAN AND PROFILE



	LEGEND		
OE           WM           O/H           U/G           U/G           UT	LEGEND GROUND SURFACE ELEVATION CONTOURS (feet AMSL) VEGETATION FENCE LINE DIRT ROADS ROADS / PAVED AREAS ELECTRICAL POWER LINE FORCEMAIN TO TREATMENT FACILITY OVERHEAD ELECTRICAL POWER LINE WATERMAIN OVERHEAD WIRES UNDERGROUND ELECTRICAL LINE UNDERGROUND TELEPHONE LINE APPROXIMATE SURFACE WATER LOOD APPROXIMATE PROPERTY BOUNDAR STORM SEWER GUARD RAIL GRAVITY DRAIN (HDPE SOLID WALL P TOP OF BEDROCK CONTOUR LOW FLOW CHANNEL SSC EXTRACTION TRENCH MONITORING WELL TO/IN ROCK BOREHOLE CLEANOUT MANHOLE CATCHBASIN POWER POLE EXISTING LIMIT OF CAPPING RIPRAP EROSION PROTECTION GRAVEL ROAD AREA FINAL CONTOUR	E CATION Y	
— — E — — — U/G — — F — <b>4</b> — <b>4</b>	POWER SUPPLY CONTROL CONDUIT HDPE FORCEMAIN PILOT TRENCH		
U/G F C.O. O	POWER SUPPLY CONTROL CONDUIT HDPE FORCEMAIN PILOT TRENCH CLEANOUT		
— — U/G — F — F —	POWER SUPPLY CONTROL CONDUIT HDPE FORCEMAIN PILOT TRENCH		
U/G F C.O. O	POWER SUPPLY CONTROL CONDUIT HDPE FORCEMAIN PILOT TRENCH CLEANOUT ADDITIONAL COREHOLE MONITORING		
U/G F F C.O. O ■CH-65	POWER SUPPLY CONTROL CONDUIT HDPE FORCEMAIN PILOT TRENCH CLEANOUT ADDITIONAL COREHOLE MONITORING SURVEY COMPLETED ON AUGUST 13,	, 2018	
C.O. O CH-65 THIS BAR MEAS	POWER SUPPLY CONTROL CONDUIT HDPE FORCEMAIN PILOT TRENCH CLEANOUT ADDITIONAL COREHOLE MONITORING SURVEY COMPLETED ON AUGUST 13, SCALE VERIFICATION	, 2018	
U/G F F C.O. O ■CH-65	POWER SUPPLY CONTROL CONDUIT HDPE FORCEMAIN PILOT TRENCH CLEANOUT ADDITIONAL COREHOLE MONITORING SURVEY COMPLETED ON AUGUST 13, SCALE VERIFICATION	, 2018	
C.O. O CH-65 THIS BAR MEAS	POWER SUPPLY CONTROL CONDUIT HDPE FORCEMAIN PILOT TRENCH CLEANOUT ADDITIONAL COREHOLE MONITORING SURVEY COMPLETED ON AUGUST 13, SCALE VERIFICATION	, 2018	
C.O. O CH-65 THIS BAR MEAS	POWER SUPPLY CONTROL CONDUIT HDPE FORCEMAIN PILOT TRENCH CLEANOUT ADDITIONAL COREHOLE MONITORING SURVEY COMPLETED ON AUGUST 13, SCALE VERIFICATION SURES 1" ON ORIGINAL. ADJUST SCALE	, 2018	
C.O. O CH-65 THIS BAR MEAS	POWER SUPPLY CONTROL CONDUIT HDPE FORCEMAIN PILOT TRENCH CLEANOUT ADDITIONAL COREHOLE MONITORING SURVEY COMPLETED ON AUGUST 13, SCALE VERIFICATION SURES 1" ON ORIGINAL. ADJUST SCALE	, 2018	
C.O. O CH-65 THIS BAR MEAS	POWER SUPPLY CONTROL CONDUIT HDPE FORCEMAIN PILOT TRENCH CLEANOUT ADDITIONAL COREHOLE MONITORING SURVEY COMPLETED ON AUGUST 13, SCALE VERIFICATION SURES 1" ON ORIGINAL. ADJUST SCALE	, 2018	C.R.F
Approved	POWER SUPPLY CONTROL CONDUIT HDPE FORCEMAIN PILOT TRENCH CLEANOUT ADDITIONAL COREHOLE MONITORING SURVEY COMPLETED ON AUGUST 13, SCALE VERIFICATION SURES 1" ON ORIGINAL. ADJUST SCALE	, 2018 ACCORDINGLY.	C.R.F C.R.F

Revision

50ft

0 20


Date


Initial




	N⊇		Revision		Date	Initial
· · ·						
0 20 50ft					_	
~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~						
t						
				_		
			LEGEND			
			GROUND SURFACE			
			ELEVATION CONTOURS (fee /EGETATION	t AMSL)		
	=		DIRT ROADS			
LES ROAD			ROADS / PAVED AREAS ELECTRICAL POWER LINE			
$\left(\begin{array}{c} \\ \\ \\ \end{array} \right)$	_	—— F — F	FORCEMAIN TO TREATMEN			
			OVERHEAD ELECTRICAL PO WATERMAIN	WER LINE		
	_	O/H (OVERHEAD WIRES			
			JNDERGROUND ELECTRICA			
		· · · · · · · /	APPROXIMATE SURFACE W	ATER LOCATI	ON	
top,	-		APPROXIMATE PROPERTY E	BOUNDARY		
			STORM SEWER GUARD RAIL			
	-		GRAVITY DRAIN (HDPE SOLI)	
			TOP OF BEDROCK CONTOU LOW FLOW CHANNEL	~		
	G	· 5	SSC EXTRACTION TRENCH			
	N	W-X233Y120A	MONITORING WELL TO/IN RO	DCK		
FARTY AMA						
			CLEANOUT MANHOLE			
K/ / (STET) /		СВ-3	CATCHBASIN			
LAP				<u>,</u>		
			EXISTING LIMIT OF CAPPING			
415			RIPRAP EROSION PROTECT			
() [] (to get)	1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1		GRAVEL ROAD AREA			
	_		POWER SUPPLY			
	-	U/G (CONTROL CONDUIT			
			HDPE FORCEMAIN PILOT TRENCH			
		-	CLEANOUT			
		IPT-5 🕤 🛛	PIEZOMETER			
MAL MOP 1						
$ \uparrow \uparrow \downarrow \downarrow $						
			SCALE VERIFICATIO	 DN		
	\vdash		RES 1" ON ORIGINAL. ADJUS			
		THIS DAK WEASUR		T JUALE AU		
	Арр	roved				
	1					
KI IZINY KY K						
Co Co Co Co						
			DRAWING STATU	5		
			DRAWING STATU	S		
			DRAWING STATU	S		
			DRAWING STATU:	S		
			DRAWING STATU	S		
		RECTED REFERENCE TO			JULY 19, 2019	C.R.H.
	CORF		OTHER DRAWINGS		SEPT. 15, 2017	C.R.H.
						-
		JILT	OTHER DRAWINGS Status		Date	C.R.H.
		GM CE	OTHER DRAWINGS Status T BEDFORD	FACIL	Date	C.R.H.
		GM CE	OTHER DRAWINGS Status	FACIL	Date	C.R.H.
	AS-BI	GM CE BI	OTHER DRAWINGS Status T BEDFORD	FACIL	Date	C.R.H. Initial
	AS-BI	GM CE BI DUNDWATER CO	OTHER DRAWINGS Status ET BEDFORD EDFORD, IND LLECTION SYSTEM		Date	C.R.H. Initial
	AS-BI	GM CE BI DUNDWATER CO	OTHER DRAWINGS Status ET BEDFORD EDFORD, IND		Date	C.R.H. Initial
	AS-BI	GM CE BE DUNDWATER CO BEDF	OTHER DRAWINGS Status ET BEDFORD EDFORD, IND LLECTION SYSTEM		Date Date ITY CATION RE	C.R.H. Initial
	AS-BI	GM CE BE DUNDWATER CO BEDF	OTHER DRAWINGS Status ET BEDFORD EDFORD, IND LLECTION SYSTEM ROCK PILOT		Date Date ITY CATION RE	C.R.H. Initial
	AS-BI	GM CE BE DUNDWATER CO BEDF	OTHER DRAWINGS Status ET BEDFORD EDFORD, IND LLECTION SYSTEM ROCK PILOT		Date Date ITY CATION RE	C.R.H. Initial
	AS-BI	GM CE BE DUNDWATER CO BEDF	OTHER DRAWINGS Status T BEDFORD T BEDFORD, IND LLECTION SYSTEM ROCK PILOT L RESTORA		Date Date ITY CATION RE	C.R.H. Initial
	AS-BI	GM CE BE DUNDWATER CO BEDF	OTHER DRAWINGS Status ET BEDFORD EDFORD, IND LLECTION SYSTEM ROCK PILOT		Date Date ITY CATION RE	C.R.H. Initial
	GRO	GM CE BE DUNDWATER CO BEDF OVERAI	OTHER DRAWINGS Status T BEDFORD T BEDFORD, IND LLECTION SYSTEM ROCK PILOT L RESTORA		Date Date ITY CATION RE	C.R.H. Initial
	GRO	JILT GM CE BE DUNDWATER CO BEDF OVERAI	OTHER DRAWINGS Status T BEDFORD DFORD, IND LLECTION SYSTEM ROCK PILOT L RESTORA		Date Date ITY CATION RE CH PLAN	C.R.H. Initial
	AS-BU	JILT GM CE BE DUNDWATER COI BEDF OVERAI	OTHER DRAWINGS Status T BEDFORD EDFORD, IND LLECTION SYSTEM ROCK PILOT LL RESTORA LL RESTORA LL RESTORA	FACIL IANA CERTIFIC TRENC TION F	Date Date ITY CATION RE CH PLAN	C.R.H. Initial
	AS-BU	JILT GM CE BE DUNDWATER CO BEDF OVERAI	OTHER DRAWINGS Status T BEDFORD DFORD, IND LLECTION SYSTEM ROCK PILOT L RESTORA	FACIL IANA CERTIFIC TRENC TION F	Date	C.R.H. Initial
	AS-BU GR(JILT GM CE BE DUNDWATER COI BEDF OVERAI e Reference: BASE MAP COMP ct Manager: G.T.	OTHER DRAWINGS Status T BEDFORD, IND LLECTION SYSTEM ROCK PILOT L RESTORA	FACIL IANA CERTIFIC TRENC TION F	Date Date ITY CATION RE CH PLAN	PORT
	AS-BU	JILT GM CE BE DUNDWATER COI BEDF OVERAI e Reference: BASE MAP COMP ct Manager: G.T.	OTHER DRAWINGS Status T BEDFORD, IND LLECTION SYSTEM ROCK PILOT L RESTORA	FACIL IANA CERTIFIC TRENC TION F	Date Date ITY CATION RE CH PLAN . APRIL 2001 rember 2017 Drawi	C.R.H. Initial


13968-00(394)CI-WA001 JUL 31, 2019









	Nº		Revision		Date	Initial
0 20 50ft						
		-	EGEND			
		610 ELEVA	IND SURFACE ATION CONTOURS (fee TATION	et AMSL)		
			E LINE ROADS S / PAVED AREAS			
N: 1324392.22 E: 3125084.54		E ELECT	TRICAL POWER LINE EMAIN TO TREATMEN			
N: 1324377.46 E: 3125090.03		WM WATE	HEAD ELECTRICAL PO RMAIN HEAD WIRES	WER LINE		
VERTICAL FRACTURE N: 1324363.49 E: 3125095.42		UT UNDE	RGROUND ELECTRIC/ RGROUND TELEPHON OXIMATE SURFACE W	IE LINE	ATION	
	-	STM STORI	OXIMATE PROPERTY I M SEWER	BOUNDARY	, ,	
80.08		GRAV	D RAIL ITY DRAIN (HDPE SOL OF BEDROCK CONTOU		PE)	
618	O	SSC E	ELOW CHANNEL			
4+60	N	W-X233Y120A ● MONIT CH-20 ■ BORE C.O. O CLEAN		UUK		
		MH-2 O MANH CB-3 CATCI	IOLE HBASIN			
VERTICAL FRACTURE	L.	EXIST	R POLE			
N: 1324361.53 E: 3125092.50 VERTICAL FRACTURE			AP EROSION PROTECT	ION		
N: 1324376.15 E: 3125087.06		E POWE	Contour Er Supply Rol Conduit			
401.84 077.67		HDPE	FORCEMAIN TRENCH			
		C.O. O CLEAN	NOUT			
	SCALE VERIFICATION					
	Арр	roved				
			DRAWING STATU	S		
	AS-B				SEPT. 15, 201	
						Initial
			BEDFORD FORD, INE			
	GR	OUNDWATER COLLE	CTION SYSTEM	CERTI	FICATION F	REPORT
		NORTH AREA	VERTICAL		CTURE	:5
The second secon			GHD			
	Sour	e Reference:				
		BASE MAP COMPLETE			MI. APRIL 2001	
		G.T.	iewed By: C.R.H.		EPTEMBER 2017	
	Scale	: Proje 1" = 20'	^{ect №:} 13968-00	Report №: 39		wing №: C-06
		I		13968-00	(394)CI-WA011 S	FP 22 2017




SCALE VERIFICATION TURE THIS BAR MEASURES 1" ON ORIGINAL. ADJUST SCALE ACCORDINGLY. CTURE Approved DRAWING STATUS S S Image: S							
		NՉ		Revision		Date	Initial
	0 20 50ft						
		\vdash		I EGEND			
				GROUND SURFACE	et AMSL)		
			<u>@@</u>	VEGETATION	,		
				DIRT ROADS			
		_	F	FORCEMAIN TO TREATMEN			
			WM	WATERMAIN			
			UT	UNDERGROUND TELEPHO	NE LINE		
				APPROXIMATE PROPERTY			
)	GUARD RAIL	LID WALL P	IPE)	
		 C.0		LOW FLOW CHANNEL			
			C.O. O	CLEANOUT			
PARTING LIMIT OF CAPPING PROVE PRODUCTION PRIVATE RODOR PROTECTION PORCE SUPPLY PORCESSION PORCE SUPPLY PORCESSION PORCE SUPPLY PORCESSION PORCE SUPPLY PORCESSION PORE			CB-3	CATCHBASIN			
				EXISTING LIMIT OF CAPPIN			
COUNTER ENDER COUNTER ENDER COUNTER ENDER COUNTER ENDER COUNTERENCE COUNTERENCE COUNTERENCE COUNTERENCE					TION		
CO. O CLEMOUT CO. O CLEMOUT SCALE VERIFICATION SCALE VERIFICATION THIS BAR MEASURES 1' ON ORIGINAL ADJUST SCALE ACCORDINGLY. THIS BAR MEASURES 1' ON ORIGINAL ADJUST SCALE ACCORDINGLY. CILVE Approved DRAWING STATUS DRAWING STATUS DRAWING STATUS GM CET BEDFORD FACILITY BEDFORD, INDIANA GM CET BEDFORD FACILITY BEDFORD, INDIANA GROUNDWATER COLLECTION SYSTEM CERTIFICATION REPOR BEDROCK PILOT TRENCH SOUTH AREA VERTICAL FRACTURES Just SUTT Reference: DRAE MAP COMPLETED BY AIRLAND SURVEYS, FLINT, MI. APRIL 201 Project Net GRI GI							
CO. O. CLEMOUT			F F	HDPE FORCEMAIN			
SCALE VERIFICATION THIS BAR MEASURES 1° ON ORIGINAL ADJUST SCALE ACCORDINGLY. THIS BAR MEASURES 1° ON ORIGINAL ADJUST SCALE ACCORDINGLY. Approved Approved Approved DRAWING STATUS DRAWING							
SCALE VERIFICATION THIS BAR MEASURES 1° ON ORIGINAL ADJUST SCALE ACCORDINGLY. THIS BAR MEASURES 1° ON ORIGINAL ADJUST SCALE ACCORDINGLY. Approved Approved Approved DRAWING STATUS DRAWING							
TURE THIS BAR MEASURES 1' ON ORIGINAL ADJUST SCALE ACCORDINGLY. Approved Approved Approved DRAWING STATUS Approved DRAWING STATUS DRAWING STATUS Assuult Status DRAWING STATUS DRAWI	JRE	F					
Image: September 2017 CR.H. Source Reference: BASE MAP COMPLETED BY AIRLAND SURVEYS, FLINT, ML APRIL 2001 Project Manager: G.T. C.R.H. GT. C.R.H. September 2017 September 2017 September 2017 September 2017 Seale: "Project Namager: "1" = 20" Project Namager: "20"	TURE		THIS BAR MEASUF			ACCORDINGLY.	
Image: September 2017 CR.H. Source Reference: BASE MAP COMPLETED BY AIRLAND SURVEYS, FLINT, ML APRIL 2001 Project Manager: G.T. C.R.H. GT. C.R.H. September 2017 September 2017 September 2017 September 2017 Seale: "Project Namager: "1" = 20" Project Namager: "20"							
AS-BUILT SEPT. 15, 2017 C.R.H. AS-BUILT SEPT. 15, 2017 C.R.H. Status Date Initial GROUNDWATER COLLECTION SYSTEM CERTIFICATION REPORT BEDROCK PILOT TRENCH BEDROCK PILOT TRENCH SOUTH AREA VERTICAL FRACTURES Source Reference: BASE MAP COMPLETED BY AIR-LAND SURVEYS, FLINT, MI. APRIL 2001 Project Manager: C.R.H. SEPTEMBER 2017 Scale: Project NP: Date: September 2017 Scale: 11 = 20' Project NP: Date: Drawing NP:	CTURE	App	proved				
AS-BUILT SEPT. 15, 2017 C.R.H. AS-BUILT SEPT. 15, 2017 C.R.H. Status Date Initial GROUNDWATER COLLECTION SYSTEM CERTIFICATION REPORT BEDROCK PILOT TRENCH BEDROCK PILOT TRENCH SOUTH AREA VERTICAL FRACTURES Source Reference: BASE MAP COMPLETED BY AIR-LAND SURVEYS, FLINT, MI. APRIL 2001 Project Manager: C.R.H. SEPTEMBER 2017 Scale: Project NP: Date: September 2017 Scale: 11 = 20' Project NP: Date: Drawing NP:							
AS-BUILT SEPT. 15, 2017 C.R.H. AS-BUILT SEPT. 15, 2017 C.R.H. Status Date Initial GROUNDWATER COLLECTION SYSTEM CERTIFICATION REPORT BEDROCK PILOT TRENCH BEDROCK PILOT TRENCH SOUTH AREA VERTICAL FRACTURES Source Reference: BASE MAP COMPLETED BY AIR-LAND SURVEYS, FLINT, MI. APRIL 2001 Project Manager: C.R.H. SEPTEMBER 2017 Scale: Project NP: Date: September 2017 Scale: 11 = 20' Project NP: Date: Drawing NP:							
AS-BUILT SEPT. 15, 2017 C.R.H. AS-BUILT SEPT. 15, 2017 C.R.H. Status Date Initial GROUNDWATER COLLECTION SYSTEM CERTIFICATION REPORT BEDROCK PILOT TRENCH BEDROCK PILOT TRENCH SOUTH AREA VERTICAL FRACTURES Source Reference: BASE MAP COMPLETED BY AIR-LAND SURVEYS, FLINT, MI. APRIL 2001 Project Manager: C.R.H. SEPTEMBER 2017 Scale: Project NP: Date: September 2017 Scale: 11 = 20' Project NP: Date: Drawing NP:							
AS-BUILT SEPT. 15, 2017 C.R.H. AS-BUILT SEPT. 15, 2017 C.R.H. Status Date Initial GROUNDWATER COLLECTION SYSTEM CERTIFICATION REPORT BEDROCK PILOT TRENCH BEDROCK PILOT TRENCH SOUTH AREA VERTICAL FRACTURES Source Reference: BASE MAP COMPLETED BY AIR-LAND SURVEYS, FLINT, MI. APRIL 2001 Project Manager: C.R.H. SEPTEMBER 2017 Scale: Project NP: Date: September 2017 Scale: 11 = 20' Project NP: Date: Drawing NP:							
AS-BUILT SEPT. 15, 2017 C.R.H. AS-BUILT SEPT. 15, 2017 C.R.H. Status Date initial GM CET BEDFORD FACILITY BEDFORD, INDIANA GROUNDWATER COLLECTION SYSTEM CERTIFICATION REPORT BEDROCK PILOT TRENCH SOUTH AREA VERTICAL FRACTURES Source Reference: BASE MAP COMPLETED BY AIR-LAND SURVEYS, FLINT, MI. APRIL 2001 Project Manager: C.R.H. SEPTEMBER 2017 Scale: "1" = 20" Project N ^S : Report N ^S : Date: 13968-00 394 C-07		-		DRAWING STATU	JS		
Status Date Initial GM CET BEDFORD FACILITY BEDFORD, INDIANA GROUNDWATER COLLECTION SYSTEM CERTIFICATION REPORT BEDROCK PILOT TRENCH SOUTH AREA VERTICAL FRACTURES BEDROCK PILOT TRENCH SOUTH AREA VERTICAL FRACTURES Surce Reference: BASE MAP COMPLETED BY AIR-LAND SURVEYS, FLINT, MI. APRIL 2001 Project Manager: C.R.H. SEPTEMBER 2017 Scale: Scale: Project N [®] : 1" = 20" 13968-00 394 C-07	¢ 33	\square					
Status Date Initial GM CET BEDFORD FACILITY BEDFORD, INDIANA GROUNDWATER COLLECTION SYSTEM CERTIFICATION REPORT BEDROCK PILOT TRENCH SOUTH AREA VERTICAL FRACTURES BEDROCK PILOT TRENCH SOUTH AREA VERTICAL FRACTURES Surce Reference: BASE MAP COMPLETED BY AIR-LAND SURVEYS, FLINT, MI. APRIL 2001 Project Manager: C.R.H. SEPTEMBER 2017 Scale: Scale: Project N [®] : 1" = 20" 13968-00 394 C-07							
GM CET BEDFORD FACILITY BEDFORD, INDIANA GROUNDWATER COLLECTION SYSTEM CERTIFICATION REPORT BEDROCK PILOT TRENCH SOUTH AREA VERTICAL FRACTURES Source Reference: BASE MAP COMPLETED BY AIR-LAND SURVEYS, FLINT, MI. APRIL 2001 Project Manager: Reviewed By: Date: G.T. C.R.H. SEPTEMBER 2017 Scale: 1" = 20' Trawing N°: C-07		AS-B	UILT				C.R.H.
BEDFORD, INDIANA GROUNDWATER COLLECTION SYSTEM CERTIFICATION REPORT BEDROCK PILOT TRENCH SOUTH AREA VERTICAL FRACTURES Source Reference: BASE MAP COMPLETED BY AIR-LAND SURVEYS, FLINT, MI. APRIL 2001 Project Manager: G.T. Scale: 1" = 20' 13968-00 394 C-07							Initial
GROUNDWATER COLLECTION SYSTEM CERTIFICATION REPORT BEDROCK PILOT TRENCH SOUTH AREA VERTICAL FRACTURES							
BEDROCK PILOT TRENCH SOUTH AREA VERTICAL FRACTURES Source Reference: BASE MAP COMPLETED BY AIR-LAND SURVEYS, FLINT, MI. APRIL 2001 Project Manager: C.R.H. September 2017 Scale: Project N ² : 1" = 20' 13968-00 394		CP					-р∩рт
Source Reference: BASE MAP COMPLETED BY AIR-LAND SURVEYS, FLINT, MI. APRIL 2001 Project Manager: G.T. Scale: 1" = 20' Reviewed By: C.R.H. SEPTEMBER 2017 Scale: 1" = 20' Reviewed By: C.R.H. SEPTEMBER 2017 Scale: 1" = 20' Reviewed By: C.R.H. September 2017 C-07							
Source Reference: BASE MAP COMPLETED BY AIR-LAND SURVEYS, FLINT, MI. APRIL 2001 Project Manager: Reviewed By: G.T. C.R.H. September 2017 Scale: Project Nº: 1" = 20' 13968-00 394 C-07							S
Source Reference: BASE MAP COMPLETED BY AIR-LAND SURVEYS, FLINT, MI. APRIL 2001 Project Manager: Reviewed By: G.T. C.R.H. September 2017 Scale: Project Nº: 1" = 20' 13968-00 394 C-07	\mathcal{V}	\vdash					
Source Reference: BASE MAP COMPLETED BY AIR-LAND SURVEYS, FLINT, MI. APRIL 2001 Project Manager: Reviewed By: G.T. C.R.H. September 2017 Scale: Project Nº: 1" = 20' 13968-00 394 C-07	Z.C.)			GHD			
$\begin{array}{c c c c c c c c c c c c c c c c c c c $		0-	no Deference				
$G.T. C.R.H. SEPTEMBER 2017$ $Scale: Project N^{\circ}: Project N^{\circ}: Drawing N^{\circ}: C-07$		Sourc		LETED BY AIR-LAND SURV	EYS, FLINT,	, MI. APRIL 2001	
Scale: Project №: Report №: Drawing №: 1" = 20' 13968-00 394 C-07		Proje	-			EPTEMBER 2017	
13968-00/394)CI-Wa011 SEP 22 201		Scale	9:	Project №:	Report N ^o	: Draw	
				13968-00			






ND 3 C-09	20'-0"	INSTALL #53 STONE UNDERLAIN WITH GEOTEXTILE IN LIEU OF 6" OF TOPSOIL
		ACTED NATIVE BACKFILL



	0 6 1ft 2ft	NՉ		Revision		Date	Initial
	1/2" = 1'						
/	3'-0" WIDE TRENCH						
1 F	SEE CIVIL DRAWINGS						
	6"Ø PERFORATED DRAINS						
⇒	8"Ø HDPE SDR17 FORCEMAIN						
	TO EQ TANK AT NEW GWTP						
ECTRICAL	LINES						
	BILL OF MATERIALS						
MARK	DESCRIPTION						
1	EPG-ELECTRICAL SUBMERSIBLE PUMP SERIES S60, MODEL 60-6, 25 HP, 3 PHASE, 460 VOLTS, 3 INCH DISCHARGE, VERTICAL SUMP DRAINER, Q= 340 USGPM AT TDH=166FT. C/W STARTER CONTROL PANEL 3"Ø CS GALVANIZED PIPE						
3	EPG 3"Ø CHECK VALVE, TYPE CVSE300 EPG 3"Ø PITLESS ADAPTOR NW SERIES MTD ON CHANNEL AT MID POINT						
4 5	3"Ø NPT FLANGE ADAPTOR						
6 7	C8X11.5 STEEL CHANNEL WELD OR BOLT TO 24" STEEL PIPE EPG 2"Ø PERFORATED PVC STILLING WELL MOUNTED TO C-CHANNEL						
8	WITH 2 U-BOLT CLAMPS 3"Ø WAFER STYLE BUTTERFLY VALVE C/W HANDLE AND 10 POSITION NOTCH PLATE						
9	3"Ø x 8"Ø CS GALVANIZED CONCENTRIC INCREASER						
10 11	30"Ø X 18" LONG CS GALVANIZED PIPE C/W FLANGE 30"Ø HDPE ADAPTOR RING AND STEEL BACKING FLANGE						
12	STILLING WELL LATERAL SUPPORT MOUNTED TO 30"Ø HDPE SDR9 PIPE SUMP AT 12" ABOVE WELL PIPE PERFORATIONS AND BOTTOM OF WELL PIPE AND AT MID POINT, TYP						
13 14	8"Ø DR17 HDPE FORCEMAIN 8'-0"x8'-0"x8'-0" HIGH PRECAST CONCRETE VAULT SECTION	╠─		SCALE VE	RIFICATION		
14	8'-0"x8'-0" PRECAST CONCRETE FLAT CAP C/W CAST-IN-PLACE BILCO HATCH, VERIFY SIZE WITH HATCH SUPPLIER		THIS BAR MEASU		IAL. ADJUST SCALE	ACCORDINGLY.	
16	4'-0"x6'-0" CLEAR OPENING, ACCESS DOOR TYPE JD, BILCO OR EQUAL C/W LOCK, HANDLE, CAST INTO CAP, VERIFY WITH HATCH SUPPLIER						
17 18	3"Ø GALVANIZED VENT PIPE C/W GOOSE NECK AND INSECT SCREEN 30"Ø HDPE SDR9 PIPE SUMP, WITH PERFORATED BOTTOM.	Ap	proved				
19 20	8"Ø CS GALVANIZED PIPE 3"Ø WELDOLET						
21	6"Ø U-BOLT CLAMP AND FLOOR STANCHION						
22 23	3"Ø x 90° THREADED CS GALVANIZED THREADED ELBOW 1 1/4"Ø BOLTS, NUTS AND WASHERS TO SUIT						
24 25	6"Ø CS GALVANIZED ELBOW						
-0	GUIDE RAIL I-BEAM MOUNTED AT BOTTOM TO WELL PIPE BASE, TO CHANNEL AT TOP OF WELL PIPE AND AT ITEM 15 UP TO U/S OF ITEM 16 WITH CHAIN HOOK			DRAWIN	G STATUS		
26	4"Ø DR17 HDPE PIPE						
27 28	6"Ø CS GALVANIZED PIPE 6"Ø VICTAULIC SNAP-JOINT (STYLE 78) WITH GASKET SEALS						
29 30	8"Ø VICTAULIC SNAP-JOINT (STYLE 78) WITH GASKET SEALS 3"Ø THREADED REMOVAL LEG WELDED TO HEEL OF 6"Ø ELBOW UP TO U/S						
31	OF ITEM 16 6"Ø x 90° DR17 HDPE LR ELBOW	AS-B	UILT (COPY OF DESIGN	,		JULY 19, 2019	
32 33	4"Ø x 90° DR17 HDPE ELBOW 8"x4" HDPE REDUCER TEE			Status		Date	Initial
34 35	4"Ø VICTAULIC RIGID COUPLING (STYLE HP-70) WITH CAP END 6"Ø VICTAULIC RIGID COUPLING (STYLE HP-70) WITH CAP END						
36	6"Ø U-BOLT CLAMP), INDIAN		
37 38	GUARDRAIL POST ANCHORAGE 2'-0"x2'-0" CLEAR OPENING, ACCESS DOOR TYPE J, BILCO OR EQUAL C/W		OUNDWATER CC			IFICATION F	KEPORT
39	42" STD OSHA RAILING SYSTEM WITH MID-RAIL, 1½"Ø GALVANIZED PIPE C/W CLAMP COMPONENTS				VELL 4 S (1 OF 2)		
40	SELF CLOSING GALVANIZED LADDER SAFETY GATE						
41 42	ALUMINUM ACCESS LADDER 30"Ø x 12" LONG CS GALVANIZED PIPE C/W FLANGE		,				
43	6"Ø DR17 HDPE PIPE			G			
44 ALL EXPO	PROLINE PROMAG 50P ELECTROMAGNETIC FLOWMETER Q _{MAX} =4850 usgpm SED PIPING FROM PITLESS ADAPTOR TO BE PROTECTED WITH 2"	Sour	ce Reference:				
INSULATIO	G, VALVES, FITTINGS AND PIPE SUPPORTS, ACCESSORIES, EQUIPMENT	Prois	ect Manager:	Reviewed By:	Data		
	TY DEVICES WITHIN CHAMBER TO BE CS GALVANIZED UNLESS NOTED	FIDJE	G.T.	C.R.H.	Date:	SEPTEMBER 2017	7
		Scal	e: AS SHOWN	Project Nº:	-00 Report N		wing №:
				13968		00(394)CI-WA014	C-10
					10000-		



MARK	
1	EPG-ELECTRICAL SUBMERSIBLE PUMP SERIES S60, MO 3 PHASE, 460 VOLTS, 3 INCH DISCHARGE, VERTICAL SUM 340 USGPM AT TDH=166FT. C/W STARTER CONTRO
2	3"Ø CS GALVANIZED PIPE
3	EPG 3"Ø CHECK VALVE, TYPE CVSE300
4	EPG 3"Ø PITLESS ADAPTOR NW SERIES MTD ON CHANNI
5	3"Ø NPT FLANGE ADAPTOR
6	C8X11.5 STEEL CHANNEL WELD OR BOLT TO 24" S
7	EPG 2"Ø PERFORATED PVC STILLING WELL MOUNTED WITH 2 U-BOLT CLAMPS
8	3"Ø WAFER STYLE BUTTERFLY VALVE C/W HANDLE AN NOTCH PLATE
9	3"Ø x 8"Ø CS GALVANIZED CONCENTRIC INCRE
10	30"Ø X 18" LONG CS GALVANIZED PIPE C/W FL
11	30"Ø HDPE ADAPTOR RING AND STEEL BACKING
12	STILLING WELL LATERAL SUPPORT MOUNTED TO 30"Ø F SUMP AT 12" ABOVE WELL PIPE PERFORATIONS AND BC PIPE AND AT MID POINT, TYP
13	8"Ø DR17 HDPE FORCEMAIN
14	8'-0"x8'-0"x8'-0" HIGH PRECAST CONCRETE VAULT
15	8'-0"x8'-0" PRECAST CONCRETE FLAT CAP C/W CAST-IN HATCH, VERIFY SIZE WITH HATCH SUPPLIE
16	4'-0"x6'-0" CLEAR OPENING, ACCESS DOOR TYPE JD, BI C/W LOCK, HANDLE, CAST INTO CAP, VERIFY WITH HA
17	3"Ø GALVANIZED VENT PIPE C/W GOOSE NECK AND IN
18	30"Ø HDPE SDR9 PIPE SUMP, WITH PERFORATED
19	8"Ø CS GALVANIZED PIPE
20	3"Ø WELDOLET
21	6"Ø U-BOLT CLAMP AND FLOOR STANCHIC
22	3"Ø x 90° THREADED CS GALVANIZED THREADED
23	1 1/4"Ø BOLTS, NUTS AND WASHERS TO SU
24	6"Ø CS GALVANIZED ELBOW
25	VERTICAL LEVEL REGULATOR HANGER ASSEMBLY WIT FRP GUIDE RAIL I-BEAM MOUNTED AT BOTTOM TO WELL CHANNEL AT TOP OF WELL PIPE AND AT ITEM 15 UP TO WITH CHAIN HOOK
26	4"Ø DR17 HDPE PIPE
27	6"Ø CS GALVANIZED PIPE
28	6"Ø VICTAULIC SNAP-JOINT (STYLE 78) WITH GASK
29	8"Ø VICTAULIC SNAP-JOINT (STYLE 78) WITH GASK
30	3"Ø THREADED REMOVAL LEG WELDED TO HEEL OF 6"\$ U/S OF ITEM 16
31	6"Ø x 90° DR17 HDPE LR ELBOW
32	4"Ø x 90° DR17 HDPE ELBOW
33	8"x4" HDPE REDUCER TEE
34	4"Ø VICTAULIC RIGID COUPLING (STYLE HP-70) WIT
35	6"Ø VICTAULIC RIGID COUPLING (STYLE HP-70) WIT
36	6"Ø U-BOLT CLAMP
37	GUARDRAIL POST ANCHORAGE
38	2'-0"x2'-0" CLEAR OPENING, ACCESS DOOR TYPE J, BIL C/W LOCK, HANDLE, CAST INTO CAP, VERIFY WITH HA
39	42" STD OSHA RAILING SYSTEM WITH MID-RAIL, 1½"Ø G/ C/W CLAMP COMPONENTS
40	SELF CLOSING GALVANIZED LADDER SAFETY
41	ALUMINUM ACCESS LADDER
42	30"Ø x 12" LONG CS GALVANIZED PIPE C/W FL
43	6"Ø DR17 HDPE PIPE
	POSED PIPING FROM PITLESS ADAPTOR TO BE PROTECT

INSULATION TO EXIT FROM CHAMBER ALL PIPING, VALVES, FITTINGS AND PIPE SUPPORTS, ACCESSORIE EQUIPMENT AND SAFETY DEVICES WITHIN CHAMBER TO BE CS GA UNLESS NOTED OTHERWISE

	1 					
	NՉ		Revision		Date	Initial
	──					
	—					
RIALS						
PTION						
/IP SERIES S60, MODEL 60-6, 25 HP, RGE, VERTICAL SUMP DRAINER, Q=						
V STARTER CONTROL PANEL						
VE, TYPE CVSE300						
ES MTD ON CHANNEL AT MID POINT GE ADAPTOR						
O OR BOLT TO 24" STEEL PIPE						
G WELL MOUNTED TO C-CHANNEL LT CLAMPS						
VE C/W HANDLE AND 10 POSITION						
PLATE CONCENTRIC INCREASER						
NIZED PIPE C/W FLANGE						
ND STEEL BACKING FLANGE						
FORATIONS AND BOTTOM OF WELL D POINT, TYP						
FORCEMAIN						
CONCRETE VAULT SECTION T CAP C/W CAST-IN-PLACE BILCO	SCALE VERIFICATION					
ITH HATCH SUPPLIER		THIS BAR MEASURES 1" ON ORIGINAL. ADJUST SCALE ACCORDINGLY.				
DOOR TYPE JD, BILCO OR EQUAL P, VERIFY WITH HATCH SUPPLIER						
DOSE NECK AND INSECT SCREEN	Ар	proved				
NIZED PIPE						
DOLET						
D FLOOR STANCHION /ANIZED THREADED ELBOW						
ID WASHERS TO SUIT						
IIZED ELBOW						
GER ASSEMBLY WITH FIBERGLASS T BOTTOM TO WELL PIPE BASE, TO						
D AT ITEM 15 UP TO U/S OF ITEM 16 IN HOOK			DRAWING STATU	IS		·
NIZED PIPE YLE 78) WITH GASKET SEALS						
YLE 78) WITH GASKET SEALS						
ED TO HEEL OF 6"Ø ELBOW UP TO FEM 16						
DPE LR ELBOW	AS-B	UILT (COPY OF DESIGN D	RAWING) Status		JULY 19, 2019 Date	C.R.H.
OUCER TEE (STYLE HP-70) WITH CAP END		GM CE	ET BEDFORD	FAC	ILITY	
(STYLE HP-70) WITH CAP END			EDFORD, INC			
			LECTION SYSTEM			PORT
T ANCHORAGE S DOOR TYPE J, BILCO OR EQUAL						
P, VERIFY WITH HATCH SUPPLIER			WET WELL			
DMPONENTS		I	DETAILS (2 O)F 2)		
D LADDER SAFETY GATE						
NIZED PIPE C/W FLANGE						
DPE PIPE			GHD			
R TO BE PROTECTED WITH 2"	Sour	ce Reference:				
PORTS, ACCESSORIES, IAMBER TO BE CS GALVANIZED	Sour	GUINGICICIUC.				
	Proje	ect Manager:	Reviewed By:	Date:		
	[]	G.T.	C.R.H.		EPTEMBER 2017	
	Scal		Project Nº:	Report Nº		
	Scal	e: AS SHOWN	Project №: 13968-00	39		-11

Appendix E Vinyl Sheet Piling Technical Data Sheet





SG-325		
Allowable Moment (M)	2,960 ft-lb/ft	13.17 kN-m/m
Section Modulus (Z)	11.1 in ³ /ft	597 cm³/m
Moment of Inertia (I)	39 in ⁴ /ft	5,326 cm⁴/m
Impact Strength	13,750 in-lbs/in ²	2,406 N-mm/mm ²
Thickness (t)	0.250 in	6.4 mm
Section Depth	7.0 in	178 mm
Section Width	24 in	610 mm
Material	Weatherable Rigid Vir	ıyl
Standard Colors	Grey, Clay	
Technology	Box Profile, I-Beam Loc	ck, XCR™
Standard Packaging	20 sheets/bundle	
7.0"	.250"	

Physical properties are defined by ASTM testing standards. The Aluminum Association Design Manual. The Naval Facilities Design Manual DM 7.2. The US Army Corps of Engineers General Design Guide: PVC Sheet Pile and/or standard engineering practice. The values shown are nominal and may vary. The information found in this document is believed to be true and a ccurate. No warranties of any kind are made as to the suitability of any CMI products for particular applications or the results obtained there from. Crane Materials International is a Crane Building Products® company. ShoreGuard®, The ShoreGuard®, C-Loc®, TimberGuard®, GeoGuard®, Dara Dock®, Shore-All®, GatorGates®, GatorDock ElitefM, ArmorWareIM, ArmorWareIM, UltraCompositefM, Lille ValiTM, Elite PanellM, Elite Fascia PanellM, Riat PanellM, Kathred Stateria, Crane Materials International TM logo. CMI Sheet Piling IM, GatorDock III, Hau Textured Stateria, Crane Materials International TM logo. CMI Sheet Piling IM, GatorDock III, Hau Textured Staterials International Potent numbers 4.474,921 + 4,600.588; 5.292.208; 5.145.287; 6.000.883; 6.033.155; 6.053.666; T420.154; 6.575.667; 7.059.807; 7.056.066; 7.025.539; 7.393.482; 5.503.503; 5.803.672; 6.231.271; 1.245.061CA and other patents pending. © 2011 Crane Materials International. All Rights Reserved.

24" -

Appendix F Pure Gold Gel (Bentonite) Technical Data Sheet and Material Safety Data Sheet



MATERIAL SAFETY DATA SHEET

1. Product and Company Identification

Material name	PUREGOLD® GEL
Version #	13
Revision date	21-February-2009
Chemical description	Smectite Clay
Manufacturer	CETCO Drilling Products Group 2870 Forbs Avenue Hoffman Estates, IL 60192 US safetydata@amcol.com http://www.cetco.com/ General Information (800) 527-9948 CHEMTREC® (800) 424-9300

2. Hazards Identification

Emergency overview	Material can be slippery when wet
Potential health effects	
Routes of exposure	Inhalation.
Eyes	Dust or powder may irritate eye tissue.
Skin	Non-irritating to the skin.
Inhalation	Repeated or prolonged inhalation may cause toxic effects. For additional information on inhalation hazards, see Section 11 of this safety data sheet.
Ingestion	No significant adverse effects are expected upon ingestion of the product.
Target organs	Lungs.
Chronic effects	This product has the potential for generation of respirable dust during handling and use. Dust may contain respirable crystalline silica. Overexposure to dust may result in pneumocononiosis, a respiratory disease caused by inhalation of mineral dust, which can lead to fibrotic changes to the lung tissue, or silicosis, a respiratory disease caused by inhalation of silica dust, which can lead to inflammation and fibrosis of the lung tissue. Occupational exposure to nuisance dust (total and respirable) and respirable crystalline silica should be monitored and controlled.

3. Composition / Information on Ingredients

The manufacturer lists no ingredients as hazardous according to OSHA 29 CFR 1910.1200.

Composition comments Bentonite contains naturally occurring crystalline silica (not listed in Annex I of Directive 67/548/EEC) in quantities less than 6%. Occupational Exposure Limits for impurities are listed in Section 8.

4. First Aid Measures

First aid procedures	
Eye contact	Flush eyes immediately with large amounts of water. If irritation persists get medical attention.
Skin contact	No special measures required. Get medical attention if irritation develops or persists.
Inhalation	Remove to fresh air. If not breathing, give artificial respiration or give oxygen by trained personnel. Get medical attention, if needed.
Ingestion	No special measures required. If ingestion of a large amount does occur, seek medical attention.
Notes to physician	Provide general supportive measures and treat symptomatically.
C Fire Fighting Mass	

5. Fire Fighting Measures

Flammable properties	This material will not burn.			
Extinguishing media Suitable extinguishing media	Use any media suitable for the surrounding fires. Dry chemical, CO2, water spray or regular foam.			

Protection of firefighters Protective equipment and precautions for firefighters	Material can be slippery when wet
Hazardous combustion products	None known.
6. Accidental Release M	leasures

Personal precautions	Material can be slippery when wet. Wear a dust mask if dust is generated above exposure limits.	
Environmental precautions	No special environmental precautions required.	
Methods for cleaning up	Avoid the generation of dusts during clean-up. Collect dust or particulates using a vacuum cleaner with a HEPA filter. Reduce airborne dust and prevent scattering by moistening with water.	

7. Handling and Storage

Handling

Storage

Keep formation of airborne dusts to a minimum. Provide appropriate exhaust ventilation at places where dust is formed. In case of insufficient ventilation, wear suitable respiratory equipment. Guard against dust accumulation of this material. No special storage conditions required. No

special restrictions on storage with other products.

8. Exposure Controls / Personal Protection

Occupational exposure limits

ACGIH				
Impurities		Туре	Value	Form
INERT OR NUISANCE DUST	(SEQ250)	TWA	10 mg/m3 3 mg/m3	Inhalable particles. Respirable particles.
QUARTZ (14808-60-7)		TWA	0.025 mg/m3	Respirable fraction.
U.S OSHA				
Impurities		Туре	Value	Form
INERT OR NUISANCE DUST (SEQ250)		PEL	15 mg/m3 5 mg/m3	Total dust. Respirable fraction.
		TWA	5 mg/m3 50 mppcf 15 mppcf 15 mg/m3	Respirable fraction. Total dust. Respirable fraction. Total dust.
QUARTZ (14808-60-7)		TWA	2.4 mppcf 0.3 mg/m3 0.1 mg/m3 0.1 mg/m3	Respirable. Total dust. Respirable. Respirable dust.
posure guidelines	Occupational exposure to nuisance dust (total and respirable) and respirable crystalline silica should be monitored and controlled.			
gineering controls	If material is ground, cut, or used in any operation which may generate dusts, use appropriate local exhaust ventilation to keep exposures below the recommended exposure limits. If engineering measures are not sufficient to maintain concentrations of dust particulates below the OEL, suitable respiratory protection must be worn.			
rsonal protective equipme	nt			
Eye / face protection	Wear dust goggles	Wear dust goggles. Eye wash fountain is recommended.		
Skin protection	No special protective equipment required.			
Respiratory protection	Use a particulate filter respirator for particulate concentrations exceeding the Occupational Exposure Limit.			

 Exposure Limit.

 General hygeine
 Use good industrial hygiene practices in handling this material.

 considerations

9. Physical & Chemical Properties

Appearance	Not available.
Color	Not available.

Odor	None.
Odor threshold	Not available.
Physical state	Solid.
Form	Granular. Powder. Pellets. or Chips.
рН	7 - 11
Melting point	Not available.
Freezing point	Not available.
Boiling point	Not available.
Flash point	Non-flammable
Evaporation rate	Not available.
Flammability	Not available.
Flammability limits in air, upper, % by volume	Not available.
Flammability limits in air, lower, % by volume	Non-explosive
Vapor pressure	Not available.
Vapor density	Not available.
Specific gravity	2.5497 estimated
Relative density	Not available.
Solubility (water)	Negligible
Partition coefficient	Not available.
(n-octanol/water)	
Auto-ignition temperature	Not available.
Decomposition temperature	Not available.
VOC	0 % estimated

10. Chemical Stability & Reactivity Information

Stable at normal conditions.
None known.
None known.
None known.
Will not occur.

11. Toxicological Information

Chronic effects

In 1997, IARC (the International Agency for Research on Cancer) concluded that crystalline silica inhaled from occupational sources can cause lung cancer in humans. However in making the overall evaluation, IARC noted that "carcinogenicity was not detected in all industrial circumstances studied. Carcinogenicity may be dependent on inherent characteristics of the crystalline silica or on external factors affecting its biological activity or distribution of its polymorphs." (IARC Monographs on the evaluation of the carcinogenic risks of chemicals to humans, Silica, silicates dust and organic fibres, 1997, Vol. 68, IARC, Lyon, France.)

In June 2003, SCOEL (the EU Scientific Committee on Occupational Exposure Limits) concluded that the main effect in humans of the inhalation of respirable crystalline silica dust is silicosis. "There is sufficient information to conclude that the relative risk of lung cancer is increased in persons with silicosis (and, apparently, not in employees without silicosis exposed to silica dust in quarries and in the ceramic industry). Therefore, preventing the onset of silicosis will also reduce the cancer risk..." (SCOEL SUM Doc 94-final, June 2003)

According to the current state of the art, worker protection against silicosis can be consistently assured by respecting the existing regulatory occupational exposure limits. Occupational exposure to nuisance dust (total and respirable) and respirable crystalline silica should be monitored and controlled.

Carcinogenicity

IARC Monographs on Occupational Exposures to Chemical Agents: Overall evaluation			
QUARTZ (14808-60-7)	1 Human carcinogen.		
US ACGIH Threshold Limit Values: A2 carcinogen			
QUARTZ (14808-60-7)	Group A2 Suspected human carcinogen.		
US NTP Report on Carcinogens: Known carcinogen			
QUARTZ (14808-60-7)	Known carcinogen.		

12. Ecological Information

Ecotoxicological data

Product	Test Results	
PUREGOLD® GEL	LC50 Fish: 19005 mg/l 96.00 Hours estimated	
* Estimates for product ma	ay be based on additional component data not shown.	
Ecotoxicity	This material is not expected to be harmful to aquatic life.	

Environmental effects Based on the physical properties of this product, significant environmental persistence and bioaccumulation would not be expected.

Persistence and degradability Not available.

13. Disposal Considerations

Disposal instructions Dispose in accordance with all applicable regulations. Material should be recycled if possible.

14. Transport Information

DOT

Not regulated as dangerous goods.

IATA

Not regulated as dangerous goods.

IMDG

Not regulated as dangerous goods.

15. Regulatory Information

US federal regulations	OSHA Process Safety Standard: This material is not known to be hazardous by the OSHA Highly Hazardous Process Safety Standard, 29 CFR 1910.119.	
Superfund Amendments and F	Reauthorization Act of 1986 (SARA)	
Hazard categories	Immediate Hazard - No Delayed Hazard - Yes Fire Hazard - No Pressure Hazard - No Reactivity Hazard - No	
Section 302 extremely hazardous substance	No	
Section 311 hazardous chemical	Yes	
Inventory status		
Country(s) or region	Inventory name	On inventory (yes/no)*
Australia	Australian Inventory of Chemical Substances (AICS)	Yes
Canada	Domestic Substances List (DSL)	Yes
Canada	Non-Domestic Substances List (NDSL)	No
China	Inventory of Existing Chemical Substances in China (IECSC)	Yes
Europe	European Inventory of New and Existing Chemicals (EINECS) No	
Europe	European List of Notified Chemical Substances (ELINCS) No	
Japan	Inventory of Existing and New Chemical Substances (ENCS) Yes	
Korea	Existing Chemicals List (ECL)	Yes
New Zealand	New Zealand Inventory	Yes

Country(s) or region	Inventory name	On inventory (yes/no)*
Philippines	Philippine Inventory of Chemicals and Chemical Substances (PICCS)	Yes
United States & Puerto Rico	Toxic Substances Control Act (TSCA) Inventory	Yes
A "Yes" indicates that all compone	nts of this product comply with the inventory requirements administered by the	governing country(s)
State regulations	WARNING: This product contains a chemical known to the State of Ca	alifornia to cause cancer.
US - California Proposition 65	- Carcinogens & Reproductive Toxicity (CRT): Listed substance	
QUARTZ (14808-60-7)	Listed.	
US - California Proposition 65	- CRT: Listed date/Carcinogenic substance	
QUARTZ (14808-60-7)	Listed: October 1, 1988 Carcinogenic.	
US - Pennsylvania RTK - Hazar	dous Substances: Listed substance	
QUARTZ (14808-60-7)	Listed.	

16. Other Information

Further information This safety datasheet only contains information relating to safety and does not replace any product information or product specification.

Recommended restrictions Workers (and your customers or users in the case of resale) should be informed of the potential presence of respirable dust and respirable crystalline silica as well as their potential hazards. Appropriate training in the proper use and handling of this material should be provided as required under applicable regulations.

HMIS ratings

HMIS		<mark>hmis® hmis® hi</mark> hmis®	NIS® HMIS	CINID 8
	EALTH	*	1	
SIMH SIMH	LAMMAI	BILITY	0	CINIT ACI
^{ssim} Pl	HYSICAL	HAZARD	0	CIMIN
SIMH SIMH	SONAL PROTECTIO	N		

	HMIS® HMIS® HMIS® HMIS® HMIS® HMIS®
NFPA ratings	Health: 1 Flammability: 0 Instability: 0
Disclaimer	The information provided in this Safety Data Sheet is correct to the best of our knowledge, information and belief at the date of its publication. The information given is designed only as a guidance for safe handling, use, processing, storage, transportation, disposal and release and is not to be considered a warranty or quality specification. The manufacturer expressly does not make any representations, warranties, or guarantees as to its accuracy, reliability or completeness nor assumes any liability, for its use. It is the user's responsibility to verify the suitability and completeness of such information for each particular use.
	Third party materials: Insofar as materials not manufactured or supplied by this manufacturer are used in conjunction with, or instead of this product, it is the responsibility of the customer to obtain, from the manufacturer or supplier, all technical data and other properties relating to these and other materials and to obtain all necessary information relating to them. No liability can be accepted in respect of the use of this product in conjunction with materials from another supplier. The information relates only to the specific material designated and may not be valid for such material used in combination with any other materials or in any process, unless specified in the text.
Issue date	21-February-2009
Other information	CETCO is an AMCOL International company.



PUREGOLD® GEL



PUREGOLD®

TECHNICAL DAT

DESCRIPTION

PUREGOLD GEL is a minimum 90 bbl yield, organic-free, untreated, high quality bentonite drilling fluid designed for the groundwater monitoring industry. PUREGOLD GEL is certified to NSF/ANSI Standard 60, Drinking Water Treatment Chemicals - Health Effects.

RECOMMENDED USE

PUREGOLD GEL is recommended for environmental rotary drilling where ambient groundwater quality and soil chemistry must be maintained. PUREGOLD GEL can be used in fresh or saltwater mud systems.

CHARACTERISTICS

- Chemically stable. Results from TCLP Metals Analysis are below RCRA limits for hazardous constituents
- Contaminant free. All 116 priority pollutants tested were below TCLP detection limits
- Lubricates and cools drilling bit
- Mixes quickly to achieve required viscosity
- Removes cuttings and cavings from the borehole
- Seals borehole wall to reduce fluid loss and impedes inter-aquifer groundwater movement
- Stabilizes and supports borehole wall

MIXING AND APPLICATION

PUREGOLD GEL mixing ratios in lbs per 100 gallons of water:

Normal Conditions	30-50 lbs
Sand and Gravel	50-70 lbs
Fluid Loss Control	70-80 lbs

BULK DENSITY

54 lbs/ft³

PACKAGING

50 lb bag, 48 per pallet. All pallets are plastic-wrapped.

2870 Forbs Avenue ■ Hoffman Estates, IL 60192 ■ P 800.527.9948 ■ F 847.851.1332 ■ www.cetco.com/dpg

Appendix G Bedford Pilot Trench Air Monitoring



Memorandum

To:	Peter Ramanauskas – U.S. EPA, Gerald O'Callaghan - IDEM	Ref. No.:	013968-25
	P.C. FOR		
From:	Jim McGuigan, Pete Bridcut, Brett Tarkington/jp/800	Date:	March 10, 2016
CC:	Cheryl Hiatt, Ed Peterson, Katie Kamm, Paul Gallaway		
Re:	Bedford Pilot Trench Air Monitoring – Summary of A Recommendation for Cessation of Ambient Air Moni GM CET Bedford Facility Bedford, Indiana		-

This memo has been prepared to summarize the results of the Ambient Air Quality Monitoring Plan (AAQMP) being carried out at the current construction of a Pilot Perimeter Groundwater Trench Collection System (Pilot Trench). The Ambient Air Quality Monitoring Plan is currently being performed in addition to the general contractor's (Sevenson Environmental Services (SES)) use of portable dust monitors in the immediate work area (worker's breathing zones) under the contractor's site-specific Health and Safety Plan. The ambient air monitoring program involves the real time air monitoring for dust surrounding the construction area for the Pilot Trench. The "worst case" construction activities, including; the removal of PCB impacted soils (<50 ppm) beneath the East Plant Cover System liner, transport and proper disposal of the PCB impacted soils, and the bedrock trenching during periods of low rain fall activity, have been completed. Results reported to date by the real time monitoring are consistently well below the established action level. Based on the current low results being reported on-site, we believe the real time ambient air monitoring is no longer warranted on site for the remaining stages of construction.

1. Background

This Ambient Air Quality Monitoring Plan (AAQMP) was prepared by GHD, Services, Inc. (GHD) for Interim Measure (IM) activities to be completed for the construction the Pilot Perimeter Groundwater Trench Collection System Study (Pilot Trench), at the General Motors LLC (GM) Bedford Casings, Engines and Transmissions (CET) Facility (Facility), located in Lawrence County, Indiana. The Pilot Trench is being constructed at the northeast corner of the Facility property west of Bailey Scales Road, with supporting temporary construction facilities (temporary access roads, staging areas) located to the north, west and south of the Pilot Trench with the combined Pilot Trench and support areas hereto referred to as the Site.

The Pilot Trench construction activities required the excavation of soils and bedrock potentially impacted with polychlorinated biphenyls (PCBs) at low levels (<50 mg/kg). The objective of the ambient air monitoring program is to quantify the airborne concentrations of contaminants, if any, at the locations of the nearest



potential receptors. Based on historical sampling results, PCB concentrations in soils (within the excavation area) were reported at levels ranging from non-detect to a maximum concentration of 42.2 mg/kg. The purpose of the ambient air monitoring is to assess potential PCB and dust emissions at the perimeter of the working zone during the PCB-impacted soil excavation and subsequent loading for offsite transport and disposal, and during the bedrock trenching activities. The specific objectives included the following:

- Perform real-time air monitoring for total dust in and around the work area to characterize potential exposures to workers in the exclusion zone and those in the area around the exclusion zone.
- Perform real-time air monitoring for total dust levels to evaluate potential fugitive dust emissions containing PCBs at the property boundaries of the Site.
- Establish and implement procedures to ensure appropriate responses to elevated levels of particulate matter. This may include slowing or stopping work activities, identifying areas requiring respiratory protection, application of dust suppressants, or arranging for a timely evacuation of the work site in the event that hazardous concentrations of airborne emissions are detected.
- Perform background perimeter air monitoring to establish baseline real-time dust concentrations.
- Communicate the hazards associated with exposures to dust and PCB-impacted dust to the affected workers and other potential receptors.
- Provide recommendations for controlling site exposures, respiratory protection and other personal protective equipment (PPE) to site management.

The Site perimeter air monitoring has been conducted during work activities in which PCB-impacted soils were encountered and have the potential for creating airborne dust. The air monitoring data was collected and compiled in accordance with established guidelines. In addition, the results were communicated to GM, site workers, and others as required and/or as necessary to ensure the safety and health of potentially affected individuals.

2. Exposure Standards and Guidelines

The U.S. Occupational Safety and Health Administration (OSHA) promulgate workplace standards to protect the safety and health of workers. The administration of these standards has been delegated to the Indiana Occupational Safety and Health Administration (IOSHA), which is part of the Indiana Department of Labor. The IOSHA standards are identical to the OSHA standards and apply to all places of employment in the state, with the exception of federal government employees, the U.S. Postal Service, private sector maritime activities, and certain agricultural operations. The National Institute for Occupational Safety and Health (NIOSH) and the American Conference of Governmental Industrial Hygienists (ACGIH) have established guidelines to protect workers from chemical hazards on the job. Table 2.1 summarizes the OSHA permissible exposure limits (PEL), NIOSH Immediately Dangerous to Life and Health (IDLH) guidelines, and ACGIH threshold limit values (TLV) for PCBs and total dust.

Table 2.1	Occupational	Exposure	Limits and	Guidelines
-----------	--------------	-----------------	------------	------------

Analyte	IOSHA PEL	ACGIH-TLV	NIOSH - IDLH ³	Units
	TWA ¹	TWA ²		
PCBs (chlorodiphenyl 54%)	0.5	0.5	5	mg/m ³
Total Dust ⁴	15	10	NE	mg/m ³

Notes:

- Permissible Exposure Limit Time Weighted Average (PEL-TWA) = An 8-hour time weighted average. An exposure to any material listed in 29 CFR 1910.1000, Tables Z1 and Z2, in any 8-hour work shift of a 40-hour workweek shall not exceed the 8-hour time weighted average limit given for that material in the table.
- Threshold Limit Value Time Weighted Average (TLV-TWA) = The TWA concentration for a conventional 8-hour workday and a 40-hour workweek, to which nearly all workers may be repeatedly exposed, day after day, without adverse effect (ACGIH, 2015).
- Immediately Dangerous to Life and Health (IDLH) = Indicates an exposure to airborne contaminants that is likely to cause death or immediate or delayed permanent adverse health effects or prevent escape from such an environment.
- 4. A TLV for Particles Not Otherwise Specified (PNOS) has not been established. ACGIH recommends that airborne concentration for these compounds be kept below 10 mg/m³.

The U.S. Environmental Protection Agency (U.S.EPA) has established National Ambient Air Quality Standards (NAAQS) for five primary pollutants, including particulate matter (dust). The NAAQS for particulate matter are based on a 24-hour average. The NAAQS are derived at levels designed to protect public health, and are based on the known effects of each substance on human health, vegetation and other components of the environment such as soil, water, materials (e.g. metalwork and masonry), visibility and personal comfort and well-being.

There currently is no NAAQS for PCBs. However, U.S.EPA has established generic community exposure limits in the risk-based screening table (target cancer risk of 1E-6). GHD believes that the residential risk based screening level (low risk) of 0.000028 mg/m³ is appropriate based on the limited potential exposure period (4 – 5 months). However, GHD has chosen to use the "high risk" screening level of 0.0000049 mg/m³ to provide additional protection to members of the surrounding community.

The community exposure guideline values for the identified COI are summarized in Table 2.2:

Table 2.2 Community Exposure Guidelines (Inhalation)

Compound of Interest (COI)	Averaging Period	Exposure Standard/Guideline	Units
Particulate Matter (PM-10) ¹	24-hour	0.15	mg/m ³
PCBs	24-hour	0.0000049	mg/m ³
Natao			

Notes:

1. PM10 is particulate matter 10 micrometers or less in diameter

3. Dust Action Level Derivation from PCB Data

Work area and community action levels were established to facilitate a timely and appropriate response to the detection of airborne hazards associated with airborne dust. Action levels were set at levels lower than the established exposure limits and guidelines. The purpose was to ensure that if these levels are detected, they were effectively communicated to affected workers and Site management so that appropriate actions could be taken to reduce airborne concentrations to acceptable levels. The site-specific action levels for the project are listed in Table 3.1. The real-time dust monitoring data have been compared to the PELs for dust of 15 mg/m³. The concentration of PCB in soil (based on previous soil investigations) has been used to establish the PCB action level by estimating the concentration of airborne PCB-containing dust as outlined below.

No real-time methods exist for detection of airborne PCBs. Measuring the total dust concentration provides the quickest means of screening potential exposure to workers and the community. The total dust concentration necessary to reach the work area action level of 0.5 mg/m³ (OSHA PEL) can be estimated from the soil sampling data. This estimate is based on calculating the Equivalent Airborne Dust Concentration based on the applicable exposure limit (EADC_{EL}). The EADC_{EL} calculation determines what dust level would equal the exposure limit for a specific soil contaminant, in this instance, PCBs. The following equation shows this relationship.

 $EADC_{EL} = EL \times Conc^{-1}_{Contaminated soil} \times 10^{6}$

Where:

EL = Exposure Limit, mg/m³ Conc⁻¹_{Contaminated soil} = Inverse of the soil PCB concentration, kg/mg

The maximum soil concentration of PCBs is reported to be 42.2 mg of mg/kg of PCBs. Using the equation above, the EADC_{EL} is calculated as shown below:

 $\text{Total dust} = \text{EADC}_{EL} = \frac{mg_{soil}}{m_{air}^3} = \left(\frac{0.5 \ mg_{PCBs}}{m_{air}^3}\right) \left(\frac{kg_{soil}}{42.2 \ mg_{PCBs}}\right) \left(\frac{10^6 mg_{soil}}{kg_{soil}}\right) = 11,848 \ \text{mg/m}^3$

Where:

EL = The OSHA PEL of 0.5 mg/m^3 Conc⁻¹_{Contaminated soil} = One kg of soil contains 42.2 mg of PCBs 10^6 = The number of mg of soil in a kg of soil

This calculated total dust concentration (11,848 mg/m³) for PCBs is unlikely. As such, real time air monitoring for worker exposure was based on dust readings as summarized in Table 3.1.

Table 3.1 Real Time Air Monitoring Site Action Levels

Analyte	Action Level	Description of Action
Total Dust	< 5.0 mg/m ³	No action required
Readings (Work Zone Action $\geq 5.0 - < 15 \text{ mg/m}^3$	≥ 5.0 - < 15 mg/m ³	Apply water or dust suppressant to soils generating the dust.
Levels) ¹	≥ 15 mg/m ³	Initiate Stop Work Authority (SWA). Notify onsite contractor safety & health officer and construction superintendent. Institute engineering controls to

Analyte	Action Level	Description of Action				
		reduce dust levels.				
Total Dust Readings ² (Perimeter Action Levels) ³	< 0.15 mg/m ³	No action required. Continue monitoring at upwind perimeter (background) and at up to three perimeter downwind locations. ³				
	≥ 0.15 mg/m ³	 Initiate SWA, immediately measure the upwind background level using the same monitor. 				
		 Determine primary source of dust and then apply water or dust suppressant to dusting surfaces. Continue dust monitoring activities with increased focus on downwind dust levels until readings are consistently below 2.5 mg/m³. 				
		 If dust suppression efforts do not reduce perimeter dust concentrations below 5 mg/m³ within 15 minutes after initiate SWA and consult with the Project Manager, others as appropriate to determine an appropriate course of action to reduce dust levels to acceptable levels. 				

Table 3.1 Real Time Air Monitoring Site Action Levels

Notes:

1. Work area action Levels are based on sustained (>1 min) airborne concentrations within the worker's breathing zone. Spurious or non-sustained peak readings or surface, contact readings while cause for concern may not indicate the need for additional action requiring PPE upgrade.

2. Perimeter dust readings will be taken upwind (background) prior to initiating work.

3. Dust readings will be taken over an integrated (average) sampling period not to exceed 15 minutes.

The maximum PCB concentration in the soil samples collected was also used to determine the $EADC_{EL}$ for community exposures. The community exposure limit for PCBs GHD has chosen to use is 0.0000049 mg/m³ Using the same maximum soil concentration reported for PCBs, the community EADC_{EL} is calculated as follows:

Total dust = EADC_{*EL*} =
$$\frac{mg_{soil}}{m_{air}^3} = \left(\frac{0.000049 \, mg_{PCBs}}{m_{air}^3}\right) \left(\frac{kg_{soil}}{42.2 \, mg_{PCBs}}\right) \left(\frac{10^6 mg_{soil}}{kg_{soil}}\right) = 0.12 \, \text{mg/m}^3$$

Where:

EL = The risk based community exposure limit of 0. 0.0000049 mg/m^3

 10^6 = The number of mg of soil in a kg of soil

The average dust concentration measured during the work day (10 hours) and the average background dust concentrations during non-work periods were used to calculate the 24-hour time weighted average (TWA) dust concentration. The averaged data was compared to the NAAQS for dust and the EADC_{EL} for PCBs.

4. Real Time Perimeter Dust Monitoring

Real-time air monitoring for dust has been performed during work operations involving the disturbance/handling of impacted material (remedial activities) using TSI Dustrak aerosol monitors or equivalent. The instruments are calibrated and operated in accordance with the manufacturer's specifications or applicable test/method specifications. Real time air monitoring has been performed at the Site perimeter – one upwind (background) and up to three downwind locations.

DustTraks are placed at the beginning of each work day and programmed to continuously monitor dust concentrations taking 15-minute time weighted average (TWA) readings. The DustTraks are housed in environmental enclosures. Each enclosure is attached to a surveying tripod and powered by a deep cycle marine battery. Each DustTrak is connected to a Netronix modem that streams the data (in real-time) to a secure website called Environet. The Environet website allows authorized users to set custom alert levels that will send an email if an alarm or some other threshold is triggered at the site.

- 1. Particulate dust levels are monitored at up to four locations which include 1 upwind location to monitor dust background concentrations and up to three downwind locations to monitor dust levels leaving the site.
- Dust levels are integrated over a period not to exceed 15 minutes; therefore the dust monitors are set to record the 15-minute time-weighted average over this period. The action level is set at 0.15 mg/m³ over the 15 minute TWA.
- 3. If particulate levels are detected in excess of 0.15 mg/m³ for two consecutive 15 minute intervals, the upwind background level is measured immediately using the same portable monitor.

5. Monitoring Results

The air monitoring program commenced on October 14, 2015 by setting the air stations up surrounding the lined portion of the landfill site in which the pilot trench was design to cross. Air readings were conducted over October 14 and 15 in order to collect background air results. The air monitoring program continued with daily air monitoring during trench construction activities commencing on October 16, 2015. The results of the daily air monitoring are summarized below in Table 5.1. The dust concentrations collected between 0700 – 1700 were used as the work shift dust concentrations. The dust concentrations collected between 1700 – 0700 were used to calculate the overall background dust concentration at each sampling locations. The daily 24 hour time weighted average (TWA) dust concentrations for each sampling location were calculated as follows:

$$24 - hour TWA = \frac{(C_1 \times T_1) + (C_2 \times T_2)}{24 \ hours} = \frac{mg}{m^3}$$

Where:

- C1 = Average concentration (in mg/m3) during the typical work shift, defined as 0700 1700
- T1 = 10 hours
- C2 = Overall project average concentration (in mg/m3) during the typical non-work hours (background), defined as 1700 0700
- T2 = 14 hours

Date	#West Station		*North Station		*East Station		*South Station	
	Work Shift Average	24-hour TWA						
10/16/2015	0.007	0.026	NA	NA	NA	NA	0.040	0.037
10/19/2015	0.007	0.025	NA	NA	NA	NA	0.015	0.026
10/20/2015	0.018	0.030	NA	NA	NA	NA	0.025	0.031
10/21/2015	0.023	0.032	NA	NA	NA	NA	0.076	0.052
10/22/2015	0.029	0.035	NA	NA	NA	NA	0.073	0.051
10/23/2015	0.035	0.037	0.029	0.027	NA	NA	0.047	0.040
10/26/2015	0.012	0.028	0.007	0.018	NA	NA	0.008	0.023
10/27/2015	0.016	0.029	0.012	0.020	NA	NA	0.016	0.027
10/28/2015	0.012	0.028	0.007	0.018	NA	NA	0.009	0.024
10/29/2015	0.009	0.026	0.004	0.017	NA	NA	0.009	0.024
10/30/2015	0.016	0.029	0.012	0.021	NA	NA	0.014	0.026
10/31/2015	0.019	0.031	0.014	0.021	NA	NA	0.018	0.028
11/2/2015	0.108	0.068	0.029	0.027	NA	NA	0.014	0.026
11/3/2015	0.058	0.047	0.019	0.024	NA	NA	0.017	0.027
11/4/2015	0.079	0.056	0.026	0.026	NA	NA	0.026	0.031
11/5/2015	0.031	0.036	0.024	0.026	NA	NA	0.035	0.035
11/6/2015	0.011	0.027	0.008	0.019	NA	NA	0.011	0.025
11/9/2015	0.026	0.033	0.026	0.026	NA	NA	0.024	0.030
11/10/2015	0.036	0.037	0.027	0.027	NA	NA	0.040	0.037
11/11/2015	0.041	0.040	0.067	0.043	NA	NA	0.051	0.041
11/12/2015	0.019	0.030	0.013	0.021	NA	NA	0.022	0.029
11/13/2015	0.008	0.026	0.006	0.018	NA	NA	0.015	0.026
11/16/2015	0.033	0.036	0.022	0.025	NA	NA	0.025	0.030
11/17/2015	0.026	0.034	0.018	0.023	NA	NA	0.025	0.030
11/18/2015	0.021	0.031	0.007	0.018	NA	NA	0.008	0.023
11/19/2015	0.008	0.026	0.005	0.018	NA	NA	0.010	0.024

Table 5.1 Daily Air Monitoring Results

Date	#West Station		*North Station		*East Station		*South Station	
	Work Shift Average	24-hour TWA						
11/20/2015	0.021	0.032	0.016	0.022	NA	NA	0.022	0.029
11/23/2015	0.015	0.029	0.011	0.020	NA	NA	0.015	0.026
11/24/2015	0.031	0.036	0.025	0.026	NA	NA	0.031	0.033
11/25/2015	0.026	0.034	0.016	0.022	NA	NA	0.018	0.028
11/30/2015	0.031	0.036	0.032	0.029	NA	NA	0.039	0.036
12/1/2015	0.011	0.027	0.007	0.019	NA	NA	0.012	0.025
12/2/2015	0.029	0.035	0.024	0.025	NA	NA	0.033	0.034
12/3/2015	0.034	0.037	0.030	0.028	NA	NA	0.043	0.038
12/4/2015	0.043	0.041	0.035	0.030	NA	NA	0.047	0.040
12/7/2015	0.057	0.046	0.045	0.034	NA	NA	0.064	0.047
12/8/2015	0.043	0.040	0.036	0.030	NA	NA	0.043	0.038
12/9/2015	0.030	0.035	0.028	0.027	NA	NA	0.039	0.036
12/10/2015	0.056	0.046	0.040	0.032	NA	NA	0.059	0.045
12/11/2015	0.078	0.055	0.063	0.042	NA	NA	0.094	0.059
12/14/2015	0.006	0.025	0.006	0.018	NA	NA	0.001	0.021
12/15/2015	0.010	0.027	0.006	0.018	NA	NA	0.008	0.023
12/16/2015	0.027	0.034	0.021	0.024	NA	NA	0.033	0.034
12/17/2015	0.014	0.028	0.012	0.021	NA	NA	0.016	0.027
12/18/2015	0.014	0.029	0.013	0.021	NA	NA	0.018	0.028
12/21/2015	0.025	0.033	0.016	0.022	NA	NA	0.018	0.028
12/22/2015	0.030	0.035	0.023	0.025	NA	NA	0.032	0.034
12/23/2015	0.013	0.028	0.006	0.018	NA	NA	0.008	0.023
1/4/2016	0.007	0.025	0.024	0.026	NA	NA	0.008	0.023
1/5/2016	0.014	0.028	0.015	0.022	NA	NA	0.016	0.027
1/6/2016	0.024	0.033	0.019	0.023	0.014	0.020	0.023	0.030
1/7/2016	0.029	0.035	0.023	0.025	0.023	0.024	0.032	0.033

Table 5.1 Daily Air Monitoring Results

Date	#West Station		*North Static	*North Station		*East Station		*South Station	
	Work Shift Average	24-hour TWA							
1/8/2016	0.047	0.042	0.029	0.027	0.034	0.029	0.045	0.039	
1/11/2016	0.022	0.032	0.019	0.023	0.022	0.024	0.013	0.025	
1/12/2016	0.020	0.031	0.019	0.023	0.019	0.023	0.025	0.031	
1/13/2016	0.031	0.036	0.027	0.027	0.030	0.027	0.036	0.035	
1/14/2016	0.030	0.035	0.022	0.025	0.021	0.023	0.025	0.031	
1/15/2016	0.019	0.031	0.013	0.021	0.012	0.020	0.018	0.028	
1/18/2016	0.006	0.025	0.009	0.019	0.006	0.017	0.010	0.024	
1/19/2016	0.013	0.028	0.015	0.022	0.013	0.020	0.017	0.027	
1/20/2016	0.030	0.035	0.024	0.025	0.025	0.025	0.032	0.033	
1/21/2016	0.049	0.043	0.037	0.031	0.040	0.031	0.052	0.042	
1/22/2016	0.050	0.043	0.037	0.031	0.046	0.034	0.056	0.043	
1/25/2016	0.023	0.032	0.018	0.023	NA	NA	0.024	0.030	
Minimum	0.001	0.023	0.004	0.017	0.003	0.016	0.001	0.021	
Maximum	0.108	0.068	0.067	0.043	0.070	0.044	0.094	0.059	
Average	0.028	0.034	0.021	0.024	0.024	0.025	0.029	0.032	

Table 5.1 Daily Air Monitoring Results

Notes:

•

Modem connection problem to the network denoted by "NA" **Bold** - denotes station generally considered to be upwind on day of readings ٠

The maximum reading at the west station (0.108 mg/m³ - Nov. 2) corresponded to the commencement of the bedrock trenching process at the north end of the Pilot Trench in the proximity of the initial west air station set up. Upon starting the trenching process, minimal groundwater was initially encountered. Once the trenching process continued down-gradient, groundwater was continually encountered within the trench, limiting the creation of dust during the trenching process. The maximum reading at the south station (0.094 mg/m³ - Dec. 11) corresponded to the completion of the trenching when the trenching equipment was moved out of the trench area to the south and cleaned off prior to mobilizing to the laydown area for disassembly. These days were considered the "worst case" days in the creation of dust and similar conditions would not be anticipated as work to complete the installation of the trench components is conducted.

6. Recommendation for Cessation of Ambient Air Monitoring

The 24-hour TWA readings are considerably lower than the action level of 0.15 mg/m³. Any continued work in completing the trench will occur while dealing with the collected groundwater within the trench and should aid in the suppression of any created dust issues.

In addition, composite samples of the created trench cuttings were collected and submitted for analyses of chemical testing for total PCBs. Sampling was performed between 0+40 to 2+00 at the north end of the trench, 2+00 to 4+00 over the shallow portion of the trench, 4+00 to 5+50, 5+50 to 7+00 and 7+00 to 8+30 as the trenching proceeded south. The results of the chemical testing were all reported below the laboratory detection limits.

At this juncture of the construction on the Pilot Trench, it does not appear that the ambient air monitoring is productive, as all results to date have been well below the action levels. The stone within the working platform around the Pilot Trench appears to act as a collection area for site run off. Along with the groundwater within the trench, the working conditions will be relatively moist during the clean out and installation of remaining components within the Pilot Trench and it appears that continued ambient air monitoring with the real time stations should not be required.

The general contractor, Sevenson Environmental Services (SES), will continue to use portable dust monitors in the immediate work area (worker's breathing zones) and at designated off-site locations (if necessary) to monitor airborne dust concentrations as part of their Health and Safety program. At the conclusion of each work shift, the recorded data from these instruments will be filed, downloaded, and stored by SES.

If airborne concentrations of dust or VOCs are detected above the action levels established for the site, designated site safety personnel, site superintendents, affected workers, and GHD representatives will be notified and appropriate actions will be taken to ensure the health and safety of the site workers as well as potential off-site receptors.

Appendix H Photographic Log



Photo 1: Trencher at WW, looking south. Nov. 2015





Photo 2: Trencher at WW, looking north. Nov. 2015





Photo 3: Trencher moving south from inflection point. Nov. 2015





Photo 4: Trencher prior to inflection point. Nov. 2015





Photo 5: Tree clearing north of new GWTP. Nov. 2015





Photo 6: Trench north of bend. Nov. 2015





Photo 7:

East wall of trench at 5+00. Nov. 2015



Construction Certification Report for Pilot Perimeter Groundwater Trench Collection System



Photo 8: West wall of trench at 5+00. Nov. 2015



Construction Certification Report for Pilot Perimeter Groundwater Trench Collection System



Photo 9: Loading contaminated soil. Nov. 2015





Photo 10: Trench from 5+75 to 6+25. Nov. 2015





Photo 11: Trench at 6+50. Nov. 2015





Photo 12: Trench at 6+50 stopped. Nov. 2015





Photo 13: Surficial void at 6+70. Nov. 2015





Photo 14: East side of vertical fracture at 6+70. Nov. 2015





Photo 15: West side of vertical fracture at 6+70. Nov. 2015





Photo 16: Vertical fracture at 6+90. Nov. 2015





Photo 17: East side of vertical fracture at 6+90. Nov. 2015





Photo 18: West side of vertical fracture at 6+90. Nov. 2015





Photo 19: East trench wall near 7+50. Dec. 2015





Photo 20: Orange marking at 7+50. Dec. 2015





Photo 21: Pink line at end of trench. Dec. 2015





Photo 22: Extended working platform. Dec. 2015





Photo 23: Pipe trenches to WTP. Dec. 2015





Photo 24: Exposed trench from 3+50 to 3+20. Dec. 2015



Construction Certification Report for Pilot Perimeter Groundwater Trench Collection System



Photo 25: Connection at WTP containment area. Dec. 2015





Photo 26: PIV for new firemain. Dec. 2015





Photo 27: Joint restraints on firemain (deep). Dec. 2015





Photo 28: Joint restraints on firemain (shallow). Dec. 2015





Photo 29: Thrust block for firemain. Dec. 2015





Photo 30: Concrete breaking at MH-10 and MH-14. Dec. 2015





Photo 31: Manhole placement at MH-10 and MH-14. Dec. 2015





Photo 32: Fire hydrant at new WTP. Dec. 2015





Photo 33: Rock breaking east of GWTP. Dec. 2015





Photo 34: Pressure testing of firemain. Dec. 2015





Photo 35: Laying pipe in trench. Dec. 2015



Construction Certification Report for Pilot Perimeter Groundwater Trench Collection System



Photo 36: Fence panels over trench. Dec. 2015





Photo 37: Pipe trench towards Adler tank. Jan. 2016





Photo 38: Pipe trench looking southeast. Jan. 2016





Photo 39: Water in pipe trench. Jan. 2016





Photo 40: Trench cleared for sheet piling. Jan. 2016





Photo 41: Sanding access road due to freezing. Jan. 2016





Photo 42: East side of pilot trench at 3+20, looking north. Jan. 2016





Photo 43: West side of pilot trench at 3+20, looking north. Jan. 2016





Photo 44: Ice in pipe trench. Jan. 2016





Photo 45: Setting pipe into MH-7. Jan. 2016





Photo 46: Grading north of GWTP. Jan. 2016





Photo 47: Trench cleanout for vinyl sheet installation. Jan. 2016





Photo 48: Vinyl sheeting installation. Jan. 2016





Photo 49: Trench cleaned out north of 4+70. Feb. 2016





Photo 50: Cleaning out trench south of 4+70. Feb. 2016





Photo 51: Buildup of fines at trench bottom. Feb. 2016





Photo 52: Clay-infused fracture as trench turns north. Feb. 2016





Photo 53: Lowering super sack for dam. Feb. 2016





Photo 54:

Sump location cleaned out. Feb. 2016



Construction Certification Report for Pilot Perimeter Groundwater Trench Collection System



Photo 55: South trench with cuttings removed. Feb. 2016





Photo 56: Trench cave-in. Feb. 2016



Construction Certification Report for Pilot Perimeter Groundwater Trench Collection System



Photo 57: Trench video and survey verification. Feb. 2016





Photo 58: Sump cleanout. Feb. 2016





Photo 59: Horizontal fracture from 8+00 to 8+65. Feb. 2016





Photo 60: Sheet piling to inflection point. Feb. 2016





Photo 61: Runoff from working platform. Feb. 2016





Photo 62: Piezometer in trench. Feb. 2016





Photo 63: Pouring grout using concrete bucket. Feb. 2016





Photo 64: Angle connection for vinyl sheeting. Feb. 2016





Photo 65: Vinyl sheet piling to the south. Feb. 2016





Photo 66: Monitoring wells inside the trench. Mar. 2016





Photo 67: Road erosion at guard rail on east side of Bailey Scales Road. Mar. 2016





Photo 68: Flow in creek downstream of site. Mar. 2016





Photo 69: Flow just past North Jackson. Mar. 2016





Photo 70: Flow at Broomsage Bridge. Mar. 2016





Photo 71: Water in DB-5 cleared up. Mar. 2016





Photo 72: Grout placement using concrete bucket. Mar. 2016





Photo 73: Erosion protection installed by SES on east side of the Bailey Scales Road. Mar. 2016





Photo 74: Riprap at discharge under Bailey Scales Road. Mar. 2016





Photo 75: Completion of vinyl sheeting. Mar. 2016





Photo 76: Floating barge in DB-5. Mar. 2016





Photo 77: Completion of grout placement. Mar. 2016





Photo 78: Stone placement in base of trench. Mar. 2016





Photo 79: Gravel base placed in trench. Mar. 2016





Photo 80: Absorbent boom at SW outfall to SW pond. Mar. 2016





Photo 81: Welded perforated pipe. Mar. 2016





Photo 82: Water quality in creek downstream from site. Mar. 2016





Photo 83: Welding perforated pipe to WW sump. Mar. 2016





Photo 84: Sump and perforated pipe in north trench. Mar. 2016





Photo 85: Stone placement at northern cleanout. Mar. 2016





Photo 86: Stormwater discharge from DBs (filter socks on discharge). Mar. 2016



Construction Certification Report for Pilot Perimeter Groundwater Trench Collection System



Photo 87: Stone backfill in north trench section. Mar. 2016





Photo 88: WTP discharge around WW4 chamber. Mar. 2016





Photo 89: Piezometers in south trench. Mar. 2016





Photo 90: Perforated pipe in south trench. Mar. 2016





Photo 91: Welding south cleanout. Mar. 2016





Photo 92: Sump pipes set into trench, surrounded by 2-inch stone. Mar. 2016





Photo 93: Filter fabric over north trench. Mar. 2016





Photo 94: Clay backfill over north trench. Mar. 2016





Photo 95: Cutting vinyl sheets to bedrock. Mar. 2016





Photo 96: Cover clay before pending rain. Mar. 2016






Photo 97: Blind flange on backwash line. Apr. 2016





Photo 98: Stone backfill in south trench. Apr. 2016





Photo 99: Cutting holes in WW chamber. Apr. 2016





Photo 100: Filtration media over north trench. Apr. 2016





Photo 101: Covered filtration media over north trench. Apr. 2016





Photo 102: Discharge from pilot trench at modutanks. Apr. 2016





Photo 103: Pipe manifold connection at existing WTP. Apr. 2016





Photo 104: Backfill behind sheets at sump area. Apr. 2016





Photo 105: Stone placed in south trench. Apr. 2016





Photo 106: Secure site during rainfall event. Apr. 2016





Photo 107: SW discharge after DBs settled. Apr. 2016





Photo 108: Backfilling working platform. Apr. 2016





Photo 109: Placement of filtration media at working platform. Apr. 2016





Photo 110: Covering of filtration media at working platform. Apr. 2016





Photo 111: Backfilling around sumps with 2-inch stone. Apr. 2016





Photo 112: Levelling subgrade with #11 stone and filter fabric at WW sumps. Apr. 2016





Photo 113: Compacting subgrade around WW4 sumps. Apr. 2016





Photo 114: Setting south chamber base for WW sumps. Apr. 2016





Photo 115: Setting top of south chamber for WW sumps. Apr. 2016





Photo 116: Backfilling around WW chambers. Apr. 2016





Photo 117: HDPE sleeve between WW chambers. Apr. 2016





Photo 118: Overflow pipe from WW3. Apr. 2016





Photo 119: Clay level around WW chambers. Apr. 2016





Photo 120: Bypass access road. Apr. 2016





Photo 121: Pumping DB-2 water through bag filters. Apr. 2016





Photo 122: Risers installed on firemain and forcemain MHs. Apr. 2016





Photo 123: Filtration media over south trench. Apr. 2016





Photo 124: Killdeer eggs north of GWTP. Apr. 2016





Photo 125: Filtration media south of WW4. Apr. 2016





Photo 126: Backfilling south trench. Apr. 2016





Photo 127: Clay from GWTP placed over south trench. Apr. 2016





Photo 128: Removal of generator for GWTP. Apr. 2016





Photo 129: Excavating north of GWTP. Apr. 2016






Photo 130: Lightning strike of tree by GWTP. May. 2016





Photo 131: Backfilling south trench. May. 2016





Photo 132: Storm drain along east side of GWTP. May. 2016





Photo 133: Excavating beside Old Barlow Lane. May. 2016





Photo 134: Excavation for 8-inch forcemain. May. 2016





Photo 135: Forcemain to EQ tank. May. 2016





Photo 136: Backfilling conduit trench to pull box. May. 2016





Photo 137: Forcemain in trench north of drive area. May. 2016





Photo 138: Storm drain from east side of GWTP to north area. May. 2016



Construction Certification Report for Pilot Perimeter Groundwater Trench Collection System



Photo 139: First lift of stone on drive area. May. 2016





Photo 140: Blocked access road from Barlow Lane to trench. May. 2016



Construction Certification Report for Pilot Perimeter Groundwater Trench Collection System



Photo 141: Transition from 12-inch to 18-inch stone at drive area. May. 2016












Photo 143: Compacting stone over outfall pipe. May. 2016





Photo 144: Infiltration media south of WW4 chamber. May. 2016











Photo 146: Conduits run for WW4 cables and generator. May. 2016



Construction Certification Report for Pilot Perimeter Groundwater Trench Collection System










Photo 148: Clay over fill along south trench forcemain. May. 2016





Photo 149: Grounding inspection well by generator. May. 2016





Photo 150: Forming rebar mat for generator pad. May. 2016





Photo 151: Preparing for liner repair around power poles. May. 2016





Photo 152: Posts for electrical panel at WW4. May. 2016





Photo 153: Concrete pour for containment around generator pad at GWTP. May. 2016



Construction Certification Report for Pilot Perimeter Groundwater Trench Collection System



Photo 154: Grading clay over south trench area. May. 2016





Photo 155: Liner placement over trench area. May. 2016





Photo 156: Liner repair at firemain and PIV. May. 2016



Construction Certification Report for Pilot Perimeter Groundwater Trench Collection System



Photo 157: Geocomposite and filter fabric over liner. May. 2016












Photo 159: Backfilling anchor trench at north end. May. 2016





Photo 160: Placing common fill over liner. May. 2016





Photo 161: Grout sealing of MH-16. May. 2016











Photo 163: Re-establishing low flow channels in DB-4. Jun. 2016





Photo 164: Placing stone in DB-4 low flow channels. Jun. 2016





Photo 165: Backwash pipe connected for SW pond discharge. Jun. 2016



Construction Certification Report for Pilot Perimeter Groundwater Trench Collection System



Photo 166: Power cables and fiber optic pulled to WW4 control panel. Jun. 2016



Construction Certification Report for Pilot Perimeter Groundwater Trench Collection System



Photo 167: Riprap around DB-5 outfall pipe. Jun. 2016





Photo 168: Riprap in low flow channel for DB-4. Jun. 2016





Photo 169: Lowering pump into WW4. Jun. 2016





Photo 170: Installation of electrical panels at WW4. Jun. 2016





Photo 171: Grading topsoil over trench area. Jun. 2016





Photo 172: Grading topsoil over PIV and MHs. Jun. 2016





Photo 173: Pressure valve outside of WW4. Jun. 2016












Photo 175: Seeding north of new GWTP. Jun. 2016





Photo 176: Seeding and erosion control mat over trench. Jun. 2016












Photo 178: Backfilling over 8-inch forcemain. Jun. 2016





Photo 179: Placing #53 stone for WW4 access road. Jun. 2016





Photo 180: Compaction of #53 stone for WW4 access road. Jun. 2016





Photo 181: Placement of rock southeast of WW4. Jun. 2016





Photo 182: Laying out diesel pump pad. Jun. 2016





Photo 183: Access road to WW4 and around DB-4. Jun. 2016





Photo 184: Seeding former modutanks area. Jun. 2016





Photo 185: Conduits between WW4 and diesel pump pad. Jun. 2016



Construction Certification Report for Pilot Perimeter Groundwater Trench Collection System



Photo 186: Placing stone for pad around WW4. Jun. 2016





Photo 187: Hooking up backup pump near WW4. Jun. 2016





Photo 188: Floats and transducers in WW4. Jun. 2016





Photo 189: Re-enforcing rock barrier with riprap. Jun. 2016.



Construction Certification Report for Pilot Perimeter Groundwater Trench Collection System



Photo 190: Seeding and placing erosion control mat in DB-3. Jun. 2016












Photo 192: WW4 guard rails installed. Jun. 2016





Photo 193: Raising pipe into MH-7. Jul. 2016



Appendix I Copies of Field QA Records

Mon Nov 2/15 weather: 43° FC/ear high 75°F 6:30 Ar stations pair calibration - all units at faster 6340 7:00 583 4 23 General use of PPE. Air station sétup. W W E mg/m³ 0.018 0.021 0.025 Pewer/network connection 5 0-025 8:00 Clenn Turchan - call regarding SEC issues Forwarded by C. Matt. - & Hatt has heard from GM Plant inadiquete response by GHD to SES reguarts by Mike Reynolds (Beaton Off (Hes). - 11 issues - requests escort on site, - GMD does not want written records. -concerns, with concrete usphout. - accomentation from M. Reynolds on MA ethons - all day issue - Arench (Loday) pumped at a 8000 gallons - SES have bridge on gite for assembly - to be used by BRG For surveying depth. 16:30 Conference call I Mc Goigan K. Kamm T. Leo T. Pridat. -all GHD inspections require an escort. - it no written report -> document and submit through email to tiling, sty egoit off 17:20 1730 Ste off Este. Ait Agtion collection for charging. 18:15 AF 3/7e. daily GEC inspections to now be implemented. & crew to be in a 6:30 to pump at trench for trencher to start up after satety meeting in a.m.

SUBJECT DATE Tues Nov 3/15 Weather! 40°F, Clear high 75°F Air Stations of air cal all units at trailer 61400m. 6130 7:00 SES Hag: Strety wound open Trench, Air station got sp. W N E ma /m 3 0/024 20025 00023 Tower/Network connection 0.024 moved wer for access to pumps by SES moved ~ 10' N for GHD MW access. Bill Steinmann eJ. McGuigan an-gite. > BM sately training. -site tout etrenching explanation. "a Trench sports - sample to equeral - composite sample every 200' -presently at 200' - SES grading work platform with excess stone. cont' toenching (uster touck available it realed) Lair monitor exceedance, stoockpile (Trench 1 2 (-15 pointe composite sample & 0450 1 toench cottings -sample cent for totat PCBs. 100 FeolEy -7 team. \$ +00 1+50 2400 GM Pergonnel on site Chetty Hist, Ed, Poterson, Bill McFarland, Marikay Scott - on site to Your remediation, GWTP + trench. extend No strenchil - shift french alignment to avoid extend to original - shift french alignment to avoid ealign to boation, missed contamination removal ealign out location chrisPorter BRG Skotch to Roll, contamination 1720 Eg + SES down \$17:30 SES ST SITE. Arr-station collection e dauging 18-15 off site.

Wed Nor 4/15 Weather 50°F Clear high 769F 6230 Ais station - & and call courts at trailer. 1:00 9ES Hes, Front End Loader Egit. Air station set up Ny N mg/m³ 0.038 0.036 Pour /Network Connection S E 0.032 0020 / - doen hovy 's. State of Chery/wants video of Hond. 583. GHD. 5128. Doure, Randy, Shave. Jim Mc. Tim, Pole. 13:00 Glen Turchan Je Paz Dale Charders. Dale Charders. Me Entyre Carry Risk H. Wade. generally all seeps O Mone. _ SE9 side of trench. "Bill boyle - next week Audits 1+90 completed. to. Fretue not counted 2 C.O. when SES budget foday to Katie e will forward. to BM before FM. Rock breaking is welveded in C.O. iii) RH. to have top of stone elev. along Barlow lane. SES have (2700 pt credit to move) - broken into 2 line items. to more stockpile - grading plan for stockpile. -> CAD working on it. Construction Plan - just courteey call. - we can discharge daily 154 weekt. daily zao zoo 4th weekly Mien monthly = plant migt ron lareek 5 days testing.

DATE SUBJECT - Geophysical Testing complete, Fri. 8 Grading Tree cutting tomorrow. Grad Grid Inskallation. @ Comp Steel Tank 90% done & Carbon Vessels in Bldg 2 more foday. Valves to comp fomorrow - 2 trucks, Zwk flumbing in Plant For containment Open Steel Tank. For yourks, te w wk flumbrug in Plant For containing Open Steel Tank. Your court Sprinkler in Plant in court Root on Blog. Five Prention Manager Switch Gear do be on site next wh 'eather Permitting Sof + Sun weather Permitting Sat & Sun. email Plant to acknowledge will Cont for pert momth. GAS - 160 of franch excavated working plattorm above to morrow to complete patch testing 2 wk - Mill's coming next wk; - Impact got Goaging Plan, to move stock pite · cont trenching + backfilling. pages Sw pumiping trenchar averaging 30' / day. De Month. Pipe installation.

(Jac

SECTION 6:

Sec. 1

4

Page 1 of 1

Inspection Date: Jewy 41/15 Inspector: Jewy 41/15 Project Name: Get CET Featured. Project Location: Address: City: State: Zip: Jaco CM Date: Bedford IN 47421. GM Project Manager: Cherry Hiratt Consultant Project Manager: A74421. Consultant Superintendent: Consultant Project Manager: Consultant Site Health & Safety Officer. Consultant Site Health & Safety Officer. Constructor Superintendent: Contractor Steperintendent: Contractor Steperintendent: Contractor Steperintendent: Contractor Superintendent: Contractor Steperintendent: Contractor Steperintendent: Contractor Steperintendent: MUMER AUDIT QUESTION YES NO NA COMMENTS 1 Work areas (zones) have been clearly identified and communicated to site parts of the level of PPE is being followed? Deccon of Hoxy s into impact stactopic increases of the level of PPE is being followed? 2 Personal decontamination procedures for the level of project increases of the level of project increases of the level of project increases of the level of project increase of the level of project increase of the level of project increases of the	SECTIO	N 6 SITE CONTROL AND DECO	NTAMI	INAT	ION			
<u>GM CET Badfard</u> Project Location: Address: <u>GM Project Location:</u> <u>GM Project Manager:</u> <u>Charry Hratt '</u> Consultant Name: <u>Charry Hratt '</u> Consultant Name: <u>Charry Hratt '</u> Consultant Superintendent: <u>Marrier Kartier Karter Kar</u>	19 1		_			е Г		
Address: City: State: Zip: BAD GM Drive Bedford IN 47421. GM Project Manager: IN 47421. Consultant Name: Consultant Project Manager: IN 47421. Consultant Superintendent: Im Im 47421. Consultant Superintendent: Im Im McGurgan. Contractor Name: Contractor Project Manager: Consultant Superintendent: Contractor Project Manager: Contractor Superintendent: Contractor Superintendent: Contractor Site Health & Safety Officer Environmental Service MUMBER AUDIT QUESTION YES NO NA COMMENTS 1 Work areas (zones) have been clearly identified and communicated to site personnel? Image:	GM	CET Bestord.						
Back CM bring Bedford IN 47421. GM Project Manager: Chary / Hratt / Consultant Name: Consultant Project Manager: Consultant Name: Tim McGutaan. Consultant Superintendent: Consultant Superintendent: Tim McGutaan. Consultant Superintendent: Consultant Site Health & Safety Officer: TBridget//T.Les. Contractor Name: Contractor Project Manager: Contractor Superintendent: Contractor's Superintendent: Contractor Site Health & Safety Officer Acady Campbell Dure Letsing. Item NUMBER AUDIT QUESTION YES NO NA COMMENTS 1 Work areas (zones) have been clearly identified and communicated to site personnel? Decon of Hoxy's into impact stocky ite zone 2 Personal decontamination procedures for the level of PEIs is being followed? Image schield used when spray ing dow 3 Equipment decontamination sibeing conducted properly? Image schield used when spray ing dow 4 Decontamination waste is being handled properly? Image schield used with lined and properly? 5 Decontamination is not spread by one the CRZ? SITE CONTROL AND DECONTAMINATION		cation:		City	ч м	State	Zin	
GM Project Manager: Cherry / Hratt / Consultant Name: Consultant Project Manager: GHD: Jim Me Guizan / Consultant Superintendent: Consultant Site Health & Safety Officer: Katse Kamm ZBNded/T.Les. Contractor Name: Contractor Project Manager: Sevenson Environmental / genvice Jim Pazdevski, Contractor Superintendent: Contractor Site Health & Safety Officer Randy Campbell Number Item Vers No NA Communicated to site personnel? Consultantion procedures for the level of PPE is being followed? 1 Work areas (zones) have been clearly identified and communicated to site personnel? 2 Personal decontamination procedures for the level of PPE is being followed? 3 Equipment decontamination is being conducted properly? 4 Decontamination waste is being handled properly? 5 Decontamination methods are being implemented to ensure contamination is not spread beyond the CR2? Section 6 SITE CONTROL AND DECONTAMINATION		GM Andre		P	attend	111	47471.	
Consultant Name: Consultant Project Manager: GHD: Jim Me Guizant Consultant Superintendent: Jim Me Guizant Kathe Kamm Consultant Site Health & Safety Officer: Contractor Name: Contractor Project Manager: Contractor Superintendent: Contractor Superintendent: Contractor's Superintendent: Contractor Site Health & Safety Officer Audy Campbell Dave Leizing: Item Contractor Site Health & Safety Officer MUMBER AUDIT QUESTION VES NO NA COMMENTS I Work areas (zones) have been clearly identified and communicated to site personnel? 1 Work areas (zones) have been clearly identified and communicated to site personnel? 2 Personal decontamination procedures for the level of PPE is being followed? 3 Equipment decontamination is poing conducted properly? 4 Decontamination waste is being implemented to ensure contamination is not spread beyond the CRZ? SECTION 6 SITE CONTROL AND DECONTAMINATION	GM Proje	ct Manager:		P	ang	//0	-(//-(
GHD. Jim McGuzan: Consultant Superintendent: Consultant Site Health & Safety Officer: Katie Kamm TBNdet/TLee: Contractor Name: Contractor Project Manager: Sevenson Environmental Gervice Jim Razdevski, Contractor's Superintendent: Contractor Site Health & Safety Officer Acnacy Campbell Dure Leising: NUMBER AUDIT QUESTION YES NO NA COMMENTS 1 Work areas (zones) have been clearly identified and communicated to site personnel? Decorn of Hoxy's into impret stackprike zone 2 Personal decontamination procedures for the level of PPE is being followed? Impact sheed when spray ing dow 3 Equipment decontamination is being conducted properly? Impact zone containination waste is being handled properly? 4 Decontamination methods are being implemented to ensure contamination is not spread beyond the CRZ? Impact zone containination waste is being handled properly? 5 Decontamination is not spread beyond the CRZ? Stite CONTROL AND DECONTAMINATION	Che	any Hratt.						
Katie Kamm TBridet/Tiles Contractor Name: Contractor Project Manager: Sevenson Environmental Genvice Jim Pazdevski Contractor's Superintendent: Contractor Site Health & Safety Officer Pandy Campbell Dave Leizing. CHECK IF NOT APPLICABLE I Work areas (zones) have been clearly identified and communicated to site Decon of Hoxy's into improf stackprice 2 Personal decontamination procedures for the Decon of Hoxy's into improf stackprice 2 Personal decontamination is being Decon of Hoxy's into improf stackprice 3 Equipment decontamination is being Imposed when spray try dow 4 Decontamination is being Imposed zone contained with limed 5 Decontamination is not Imposed zone contained with limed spread beyond the CR2? STE CONTROL AND DECONTAMINATION								
Katie Kamm TBridet/Tiles Contractor Name: Contractor Project Manager: Sevenson Environmental Genvice Jim Pazdevski Contractor's Superintendent: Contractor Site Health & Safety Officer Pandy Campbell Dave Leizing. CHECK IF NOT APPLICABLE I Work areas (zones) have been clearly identified and communicated to site Decon of Hoxy's into improf stackprice 2 Personal decontamination procedures for the Decon of Hoxy's into improf stackprice 2 Personal decontamination is being Decon of Hoxy's into improf stackprice 3 Equipment decontamination is being Imposed when spray try dow 4 Decontamination is being Imposed zone contained with limed 5 Decontamination is not Imposed zone contained with limed spread beyond the CR2? STE CONTROL AND DECONTAMINATION	GHD.			Jim Me Gutzani				
Contractor Name: Contractor Project Manager: Sevence on Environmental Service Jim Pazdevski Contractor's Superintendent: Jim Pazdevski Contractor's Superintendent: Contractor Site Health & Safety Officer Part Leising Contractor Site Health & Safety Officer NUMBER AUDIT QUESTION YES NO NA COMMENTS 1 Work areas (zones) have been clearly identified and communicated to site personnel? Impact Stock pression of Hoxy 5 into impact stockpile Zone 2 Personal decontamination procedures for the level of PPE is being followed? Impact Stock of the property? Impact Zone contractor down of the property? 4 Decontamination waste is being handled property? Impact Zone contained with lined 5 Decontamination is not spread beyond the CR2? 5 SITE CONTROL AND DECONTAMINATION				Consultant Site Health & Safety Officer:				
Sevenson Environmental gervice Jim Pazdevski Contractor's Superintendent: Contractor's Superintendent: Randy Campbell Image Leising: Contractor's Superintendent: Contractor Site Health & Safety Officer NUMBER AUDITQUESTION YES NO NA COMMENTS 1 Work areas (zones) have been clearly identified and communicated to site personnel? Image Science 2 Personal decontamination procedures for the level of PPE is being followed? Image Science 3 Equipment decontamination is being conducted properly? Image Science 4 Decontamination waste is being handled properly? Image Science 5 Decontamination is not spread beyond the CRZ? STECONTROL AND DECONTAMINATION								
Contractor's Superintendent: Bandy Compbell Contractor Site Health & Safety Officer Bandy Compbell Contractor Site Health & Safety Officer ITEM AUDIT QUESTION YES NO NA COMMENTS 1 Work areas (zones) have been clearly identified and communicated to site personnel? Ves NO NA COMMENTS 2 Personal decontamination procedures for the level of PPE is being followed? Imposed the Comparison of Trucks Imposed when spray ing dow 3 Equipment decontamination is being conducted properly? Imposed to make a combanded with lined properly? 4 Decontamination methods are being implemented to ensure contamination is not spread beyond the CRZ? Imposed to make a combanded with lined 5 Decontamination is not spread beyond the CRZ? SITE CONTROL AND DECONTAMINATION	E I //O					- 1 1		
Randy Campbell Tave Leising. ITEM NUMBER AUDIT QUESTION YES NO NA COMMENTS 1 Work areas (zones) have been clearly identified and communicated to site personnel? Image: Deccon of Hoxy's into impact stockpile zone 2 Personal decontamination procedures for the level of PPE is being followed? Image: Deccon of Thomas are shield used when spray ing dow 3 Equipment decontamination is being conducted property? Image:			Jervi	-			4	
ITEM AUDIT QUESTION YES NO NA COMMENTS 1 Work areas (zones) have been clearly identified and communicated to site personnel? Image: Decconn of Hoxy 5 into impact stockpile zone 2 Personal decontamination procedures for the level of PPE is being followed? Image: Decconn of Trucks 3 Equipment decontamination is being conducted properly? Image: Decconn of Trucks 4 Decontamination waste is being handled properly? Image: Deconn of Zone contamined with limed clary is pread beyond the CRZ? 5 Decontamination is not spread beyond the CRZ? SITE CONTROL AND DECONTAMINATION						Difficer		
ITEM NUMBER AUDITQUESTION YES NO NA COMMENTS 1 Work areas (zones) have been clearly identified and communicated to site personnel? Image: Decom of Hoxy 5 into Impact stockpile Zones 2 Personal decontamination procedures for the level of PPE is being followed? Image: Decom of Theory 5 into Impact stockpile Zones 3 Equipment decontamination is being conducted properly? Image: Decom of Theory 5 into Impact stockpile Zones 4 Decontamination waste is being handled properly? Image: Decom of Zones 5 Decontamination methods are being implemented to ensure contamination is not spread beyond the CRZ? Image: Decontract And Decontamination SITE CONTROL AND DECONTAMINATION	KO	nay composit			Dave Leiging.			
NUMBER AUDIT QUESTION YES NO NA COMMENTS 1 Work areas (zones) have been clearly identified and communicated to site personnel? Image: Communicated to site personnel? Image: Communicated to site personnel? Image: Communicated to site personnel? 2 Personal decontamination procedures for the level of PPE is being followed? Image: Communicated to site personducted properly? Image: Communicated to site personducted properly? 3 Equipment decontamination is being conducted properly? Image: Communicated to ensure contamination is not spread beyond the CRZ? Image: Communicated to ensure contamination is not spread beyond the CRZ? SECTION 6 SITE CONTROL AND DECONTAMINATION					CHECK IF NO	T APPLICA	BLE	
 1 Work areas (zones) have been clearly identified and communicated to site personnel? 2 Personal decontamination procedures for the level of PPE is being followed? 3 Equipment decontamination is being conducted properly? 4 Decontamination waste is being handled properly? 5 Decontamination methods are being implemented to ensure contamination is not spread beyond the CRZ? SECTION 6 								
 level of PPE is being followed? 3 Equipment decontamination is being conducted properly? 4 Decontamination waste is being handled properly? 5 Decontamination methods are being implemented to ensure contamination is not spread beyond the CRZ? SECTION 6 			YES NO	D NA				
 level of PPE is being followed? 3 Equipment decontamination is being conducted properly? 4 Decontamination waste is being handled properly? 5 Decontamination methods are being implemented to ensure contamination is not spread beyond the CRZ? SECTION 6 	1	identified and communicated to site			Decon of Hoxy	s inte i	mpart stockpile zone	
 conducted properly? 4 Decontamination waste is being handled properly? 5 Decontamination methods are being implemented to ensure contamination is not spread beyond the CRZ? SECTION 6 	2				face shield use Trucks	ed when	n spray try down	
Section 6 Secontainination intendeds are being implemented to ensure contamination is not is not is not is spread beyond the CRZ?	3					<i>A</i> ,	1 -1 11 1	
Section 6 Secontainination intendeds are being implemented to ensure contamination is not is not is not is spread beyond the CRZ?	4	0	Ø 🗆		impact zone c clay berm.	ontain	ed with lined	
	5	implemented to ensure contamination is not						
Safety Observation Tour:	SECTION 6	5			SITE CONTROL AND DEC	ONTAMINAT	ION	
	Safety Ob	servation Tour:						

Safe Observations	Corrective Measures	Completion Dates
Worker wearing face &	ield during gray aperati	921.
Plagtic under deame	o times on access vam	b .
	run off to containment	Zent
	a ourse to provide suppo	A control water
Unsafe Observations	Corrective Measures	Completion Dates
	-	
		10/28/13

REVISED DRAFT FOR REVIEW

 \mathbb{C}

Bill Dayle - Thurs. E) separating 200' Sections. Air. Awill be moved to D' SES up to speed on Documents on site MM's by 20th © KK. Temay Shand - holoody 1 Mason Twoking. metutype ? Were not utslizing the nothing evolutly. were not utslizing the appropriate trucking route. Large trucks on East Oclific Road. TO -s was concerned we were hauling contaminated 12 3155 - can Chery confirm progress payments. 2nd to be submitted. 09-Heath change out are limited as at yot pattern changes. GM appreciated that somerete wash at replaced. with roll of box 1445 - 1st mary deconned " akayed on inspection. 1430 - 2nd mary decon inspected 1 ok. 1430 GM personnel AF gite. trencher down (d) Fevential heating up) shit down for zomin every couple of hours to cool down. - due to slope, trencher does not have down force on chain that would be desired (trencher bouncing/skipping off rock) > chain expected to come off due to this - Anally happened - expected to have occurred sconer -trench backfilled, cont it to ~ 17:00. 17:15 Egit down pomp off Ar Station collection for charging 18:00 OFF SITE

SUBJECT DATE Thurs Dov 5/15 Weather: 59°F Overcast high 75°F 6:30 Air station pickup - pair calibr. all units at trailer 6:40 7:00. SES HEG. Acedents can accor in asingle second Air station set up U/ N E mg/m³ 0.035 0.040 0.03 0.035 0.040 0.030 Power/notwork connection 0.032 - trencher down - chaindrive at from trencher bounding, - Finish backfilling trench. - trucks having glone for working platform 10:00 E station not registering on notwork. network connection loose on station, reinserted + Fixed. Day Z SES WTP sampling. EATIvent 8 40300. 0.80 14:25 MSIMSD Lagrashon 6 40301 17:30 1.07 Lead carbon 7. 40302 1.32 14-34 Sand Filter 1 3 40303 1.92. 14:37 Influent 1 40304 3.64 14:40. to 17:20 E Monitor for samples. 17:30 SES AF site. Air stations collected tcharged. 18:15 OFF - 17e.

Fri Nov 6/15. Weather! 65°F Overcast high 67°F. 630 Air stations & arealibr all units at trailer 640. 700 GES HES: Dress for the Job. Air station sotup; W mg/m³ 0.020 N. 0.020, 0.01 0.017 0.023 Power/network. - frenching to be up tooing. - scattolding to be set up for trucks on Monday. - pump crew was in at 4:00 am to pump water - 2.82" Rain Duernight. 12:10 Jack Spires - GM security \$12 276 9050, Anveks are of for using GM scales starting Monday - do atter shift change. Photo download. - 3 the weekly Test (2 move) 13:00 SES WTP Sampling. + Sample Prep for Saturday delivery. 15:30 3" Batch test ND -> dump 3" Haller Tank. 17:20 SES Egit down Air station, collection for charging. NI, E. ES stations brought In for weekend. 18:15 AF Site Cooler delivery to Fed Ex For Saturday delivery McIntyre to be working Sat. Sun. C. Seng to be on site for GHD. GHD STEVEN BAVETZ GHD 6520 Corporate Drive Indianapolis IN 46278 USA T 317 291 7007 D 317 291 7020 M 317 441 9588 E steven.bavetz@ghd.com W www.ghd.com VATER | ENERGY & RESOURCES | ENVIRONMENT | PROPERTY & BUILDINGS | TRANSPORTATION

SUBJECT DATE Mon Nova 9/15 Weather: 32°F Clear high 56°F (laterain) 6:30 Air stations pair colibrat. all units at trailer 6:40. TOO SES HES. 53As contamination handling/seatfolding Air station sot up W N E S. mg/m³ 0.021. 0.038. 0.026 0.036 Power network - tolenching to cont - scattolol assembly + lining of trucks for contamination. -untarp limited area of contamin. stockpile (pending p.m. vain) - G-Seng contacted by SES -unhack out tall pipe + remove bridge over bypass pipes - Final Meeting Minutes - Oct -> sent out. - Draft Minutes 11-04-15 - sent out. 8:00 Mike Reynolds - 3rd batch sample ND. - chem results are available 1812 788 0303 - SES will discharge Adlantauk to work -SES will discharge Adlertank to week. GHD. Steve Bavetz - on gite to sign manifests as per S. Reynolds SES - only 1 get at scales operating at Twin Bridges - frocks held up a 40 min for weighing. - only 2 rounds of trucks today I to contact Twin Bridges on clearing up issue. 12:00 M. Curtis - message that E air station was down (Brett - station checked (Notwork - 3 sec Flash + power - Jok) 14:40 1800 301 9663 Pine Envire - Matt Manion. L's left on to callet E air station in matt appears off line no hr ago - will look into issue, 15:45 Matt Manion - Netronics have everything up egoing 11:05 J- McGuigan - C: Hight wants french videos for presentat of 75 video gent by zbigtemail (780116) 13:00 - video taken of trench using pipes - sent to JHC. (450HL) M. Curtis. SEG WITP sampled - 4th day & testing - I more reg o Emonitor - 5 day TAT Alle not properly saved as FSK file? 17:20 SES Eg ++ Trencher down > at CRAWTP outfall Air station collection for charging. 18:00 OFF gite - 7 FedEx delivery for 989 water scuptes

0.124 Rain they Nov 10/15 Weather: 43 F Fog, high 58°F cloudy 630 Am stations pair calibration all units @ traiter 6:40 700 SES HES Spotter's Responsibility. Arristation setup. M E S mg/m³ 0.027 0.028 0018 0.021 Power/Network - treveling cont - granting to encounter have rock at sump (www) -GDS issues at grade change (SES encountered this before) - SES will encounter hard rock up south slope (From rock broaking) - harling constamination (& Young Trucks) Power allouits RAIN 0.12" 6:45 9:30 not registering on network -> stations checked status- Liten Numt 10:30 Phil Curtis. - Pine Emiro - could be cell carrier problem - ~ 5th call today with same connection, problem. - will get back to me from toobble shooting 9:95 -> Composite soil Sample - Torench Cuttings 2+00 to 4+00 - sent out I day TAT (dup) on 15 pt. composite sample pourtis@pine-environmental.com 13:30 Phil Eurtis - Pine - wide spread cell carrier outage reported today by several systems. - Keep systems on -> Flagh drive ghould vecover data when back Rawa Fleigher Re: 988 WIP Batch Regults - rugh results from Nor 6th - status presed onto SES will be available tomorrow p.m. - gtatus pressed onto SES Swill be available tomorrow p.m. (pending rain tomorrow & nept Tues) 16:30 Brott Tero Wing ton-GHD - will be leaving units on overnight in hope of having data retitored if notwork comes back on line - will record work haves 959 p.m actrities - tvenching - south work platform grading. 17:25 East Air station collected for charging. 17:45 OFF gite.

SUBJECT DATE 11/ed Nov 11/15 Weather: 32° F 7thy Cldy high 66° F Air stations & air calibration, Estation at traiter 6:40 6:30 700 SEG H4S. Pay attention watch what you're doing/ Air station N/ N. E. S. mg/m e.056. 0.028 6.039. 0.049 pair alibration restarted restarted prostarted Power/network V paire 7:45 700 grucks on site for louding contamination. -sweeping Bailey Scoles. -cont trenching / south working platform. 11:45-W, E & S. station on-line * M station not on-line 948 - Phil Curtis Att stations not on line (off line as of \$155) - Does GPS on trencher esteet modern? -will check with Notronics. - email to apolote Brett Erkington, K. Kalmm, P. Gallway 1300 GHD. - P. Brislert SES-Shame, Dave. Mc/utyre. Rym. Griffith Tiles, D. Charters PH: KK, RH, O GM Cheryl. JMc. Ed Peterson. @ Heg Mc Spone. GES -> None. Tomorrow Mc estes 3 tarty. @ Pilot. - Trench update CO. KK to Forward to Chery today Requests - Revisiting pipe line grading RH Finalizing today Action Plan - Trenching Spoils Rubble + 6" minus + Trenching Sports Soit Handling RH on site Tres, Wed. to discuss on site with the

Winterization of WTP Temperatures starting to drop -Liner Sub 7 atter Nov 1 ST&M CH son work some thing out. Q. McI. GWTP complete - update schedule sent out. - Blog completed. - de livevies to be this work. Mid Adlantic -> tanks Finished. -underground plant. -deetwical in plant. -denp. lighting inside zuk concrete pouts minor. - will coordinate with. SP Working Platform Fact Outfall Trucking Mon. Manflole Detreny Tres. Toucking & Trenching - Zuk. Pipe Work. to 1 with force mater - > 20th of Jan critical -> z west 11000 Etire line). RH - will provide dwgs. chambers should be on site for Thanks, My (wk break for XMas), direction of Installation.

Weekly Construction Meeting Groundwater Treatment Plant Tuesday, November 10th, 2015

3. Week of 11/23/15 through 11/27/15

- a. Continue Interior piping
- b. Rentention Pad Concrete
- c. Truck Pad
- d. Interior Electrical and Lights
- e. Buildout of interior rooms
- f. Receive Switchgear and Transformer

4. Schedule Questions:

Change Orders:

- 1. C.O. #3 need to issue Rip Rap and Building Permits
- 2. Fencing
- 3. C.O. #4 Bathroom
 - a.Doors
 - b.Windows
 - C.Acoustical Ceilings
 - d.Lights
 - e.Revised heating and cooling
 - f.Drywall
 - g.Bathroom Fixtures: Toilet, sink, grab bars, mirror, sanitary

Open Questions/Concerns:

- 1. Congested area, # of lifts
- 2. Current set of plans ones on table were older version
- 3. Painting
- 4.

Weekly Construction Meeting Groundwater Treatment Plant Tuesday, November 10th, 2015

Safety:

1.10

- GHD Safety Audit Thursday Bill Doyle
- Pre-Task Plans for upcoming work.
 - o Welding
 - o Underground Pipe Work

Submittals:

- 1. Air Handling Units returned with comments
- 2. Heat Trace and pipe insulation need follow-up

Schedule:

- 1. Week of 11/09/15 through 11/13/15
 - a. Building Trim-out
 - b. Ceiling framing and deck
 - c. Clean building
 - d. Concrete Stairs
 - e. 8" to 6" Pipe under Truck Pad
 - f. Hang pipe
 - g. Finish Overhead Doors
 - h. Electrical Cable Tray and conduit
 - i. Unload pump skids Wednesday
 - j. Fire Protection Shambaugh
 - k. Tank Erection (Mid Atlantic) -

2. Week of 11/16/15 through 11/20/15

- a. Finalize Building Architectural Build-out
- b. U/G pipe in Retention Area
- c. Receive, Unload, Set Filter Skid
- d. Continue to hang pipe
- e. Electrical Conduit
- f. Start final grading and rebar at Retention Pad

Page No. 1

Construction Progress Meeting Sign-in Sheet Bedrock Pilot Trench and GWTP GM Remediation Bedford, Indiana

Company Name	Represented By	Telephone No. F	Fax No.	Email Address
Szurusod	LAND (CANBO	4 812-278-9584		
SEVENSON	Dow LAVerDI	•		
Sevenson	Shave Reynol	ds 812-278-9584		
	J.m Pazdersk	Ĺ		
·(c1	Larry Elia			
GHD	Dale Charter	5 2693770042		
SENEH SON	DAVID Leisine	716-609-2902		
GHD	TIM 140			tim, leo @ GHD. com
GHD,	Star Bartz	317-441-9588	n	Steen, but & gld. com

Date

SUBJECT DATE lab is shart statt. North Canton. is ok payment. - critical line Hem Trench Cuttong. KK water - From Trench. Turbiolity - is good results. www.3 generally <10 ppb. gw. appears good. SES - 1st invotce on French work. - has CH received it. (has not seen it) 4903 - 2nd invotce has been forwarded. (Foroct) Thes SES still having mourier difficulties 489Z in getting invoices to GM. Randy Campbell 3 gawkers. - stopping on Briley Sales. Dave > no trattic issues, the slote, SEC noke Reynolds accepting verbal chemical results prior to discharge to creek. Mit - Sat e Sun hagt wk. GHD awaiting response. GM to be contacted. GEG - crew will ALC Saterdays. MLC shot down. I thanks giving -GM off this coming Monday. -GM will be on-site 19th +18th. Fight to be backed home.

violee taken at Trench. location of south and of WW4 installation (~ 3+90) - video of trench set of (sump to be installed) with water in base of tronch. -scattolding bridge set up with working platterm as base + excavator bucket set up to support back side (N side) while on bridge. - video sont (7 big 4 email) -> B. Steinmann - KKanon - R Hockstra. ·T Me Guizden. - SES WTP botch regults 11-05-15 -> ND. 14230 massage left for Mike Reynolds - discharging 3 "Allertank -5th batch sample collected from SES WTP - sample sent to North Canton (oked by C.Hatt) 17:30 GEST MLC att site - M station - nor network, data all day -left running overnight. W, E + S stations collected + charged. 18:15 AT 9,70.

0.08" Rain. SUBJECT DATE Thurs. Nov 12/15. wather: 49° F Clay high 56°F. Windy. W, E & S. Air stations & air calibre at traiter 6:40 630 SES HES: Ladder / scattolding satety. Au stations W M E. S mg/m³ c.o.V 0.004 0.018 0.010. Power/network. 700 I not vegistering on notwork. 8:30 Matt Manion - Pine Envivon. - Netronix problem - modeun/carrier issue - email to B. Tarkington - N unit off line, replaced with back-up - it no connections by atternoon - all modems pulled to replace SIM eards Metronix FedEx Account 4399 6802 8. Forward fides of french work > R. Hockstra + B Steinman. email J-Rothfischer Corchole into CH-19, CH-53, CH-60, 11:10 812 788 0303 Mike Reynolds - 15+ 3 days of SES WIP operation complete SES informed - will use as dean water for backwash. (Test America) No further results today from Pitts. -> power down 14:00 Bill Dayle - four of SES work area. - signage for Contined Space (Adler tanks) - chocking all pipe lines Junits back on network ~ 12:00. B. Tavkington. - send I madem at a time for SIM card replacement -cont'touch. - having contamination. > last Truck in am. (16) 22.4 ton. HES to check weight in a.m. - gweeping Bailoy Scales Rd.

\$100 Alloraits appear on network map -south data not coming up Fri Nov 13/15 ok noon Weather: 39°F Clear high 55°F 700 SES Hes Mat 1 Handling Satety 630 -> Air Station & air calibr. at traiker all outs 6:40 Air station setup M Modern N E S Paves/Notwork 0.010 0.007 0.012 0.016 - cont frenhing, - Fill egrade 300 laydown area & road aress to pomps etrenely - havling contain notion (9 Young Treaks) - sweeping Berley Scales, 8:00 1+00 video to R Hockstra + B. Steinman. - vides taken prior to intection point of trench (4450) - houtzontal Foadure 20'depth (Formation Zone) - BRG to short torench cotting sample location. - met with C. Porter 0+00-2+00 -stockpile limits 2+00 +4+00 - Stockpile centre lines -proposed sample adjenda -trench cuttings every 150' to end of trench. 13:30 Mike Roynolds - provided chemical vesults to date. -reported the site was of -no defisionse - PAUED > download of 1400 -> PAILED, - prast Maeting Monutes sett out - SES contamination stockpile topped e secured 16:30 main over Asite 17:00 Trenches shit down for maintenance prop - Air stations all brought in for weekend - charged. 18-15 of site.

DATE SUBJECT Mon Nov16/15. Weather: 43°F Overcast high 56°F 6:15 Air Station Carr calib. all stations 6:25 Arnold Compbell to hold off pumping to Modertank until offer meeting -10' water in WW4 area somp pit. e 3' by Frencher (4+80) 1:00 GES Heg: General Work site Satety. Arr stations W/ M(Buckep) E 721 Filot Trench Water Sample 40325 - Influent Pipe to Modulank. Video - 4+80 -> email JHC, KK, RH, BS, JR. Soit Sample Trench Cottings 40326 (MSMSD) (1 > surveyed in by BRG. Lo sent with gample notes. to BS. Fed Ex cooler out =717:00 picked op! 12:00 Rain started. (Drizzle at noon) - trucks done after 2 rounds A. Gruesbeck. on gite to sigh man fests. SES - having contamination. -tvenching cont /backfilling. 17:15 trencher > main terance backfilling / grading cont' = ghut dawn Air Hation collection echanging. 12:15 8# 9/7e -> 0.05" Rain 4+50 Wideo Trench -> KK, JMc. * A station modern not returned by Metronix

O. O. Rain Gauge Tug Nov 17/15 weather, 46° F Rain (Light) high 60° F 6:30 Air stations & air calib. all units at frailer 6:40. 1:00 SES HES: Safe Work Decisions: Arr stations w/ AR E 5 Power Network wouldn't start or shut other batteries polled & rebooted. -no trucking due to rain -trenching to cont' Go Pro Files Trench 1 -backfilling trench; 012 - water management. 016 - 6 Serg & M Curdis -> Flag pole set up for video 024 -video attempt at n 4+90 - semi successful > can work at bugs. 250 4480 Progress Meeting Agenda. -transfer trench video to zud backup disk -17:00. Trencher down - og & maintenance. Skepholds & R Hockstrg > Grading parts & piping alignment - effective sheet pile at Semid-remove -allow 1" stone - angle of repose. - place forcemain over bedrock - no breaking required - breaking will be required from egil tark at GWIT -Findout if MH-7 (or other) is the source to storm water pond 17:45 Ar Station collection & charging 18:15 JMc eft. - Rack competency discussion. - pending geophysics results on bedrack 19:00 Off Site 0.07" Ratu & Nair station modern not received

SUBJECT O.16 "Kade Gauge Wed. Nov 18/15 Weathers 61°F Drizzle/Rain high 62° 6:36 Air gration, gair calib, all units at togiler 7:00 9E9 Hegy Sate Driving - Geagonal Weather Air Stations W N E mg/m 0.015 0.012 Pawer/Natural S. 0.016 > SES with Chem Results? 8:10 BIS Mike Reynolds - dremical regults are available at artrailer -ND for 1st wk operation, SES will be discharging > - coht trenching / no having at contamination (Rain) Cherry Mist + Ed Peterson. - indicated that seepage zones ~ 2' above have of trench. - CH survey every vertical tracture EPA > trench is a cut off wall. - GW Flow to east from west. vertical fractures -> take hydrostatic pressure att -sealing bottom - to ensure no contamination to lower zones. -cannot predict fractures of it water bearing. - pressure relief allowing expansion of foature - trench allowing poeterential How collection. going deeper may create of observe. unknown situations -1+25 vertical tractures do not go to bottom. -CH would like B5 to reason through in written form. that ventical tractures are none conductive hydraulically. - CH needs a decision on being satisfied with thereh design or whether it needs to go deeper. > this week. not deeper - cross contamination - water will be drained to WWY. " - may go below but we won I go + degret because - - -- trench release hydraulic pressure. - is intercepting Fracture networks. that cross trench. - collection of fiture migration, of contamination

ł

H

4

H

H. H

H

-

-

-


+

t

+

t

t



what are we trying to prove? -> No contamination beyond the collection french. · monitoring wells installed every so' in trench. E + W of trench -> not Feasible. - may encounter attend Jastures - It lite, may have been there previously. Peter - cylimate PCB's concentration May 2016: <10 pb 705ppb, The - May 2016 300 gpm. 100 Progress Meeting. GHD .: JMC, KK, RH. SES! RC, SR, DL GM: CH, EP. TL, PB. 3P Mediw, B. pH! DC GT. @ Savety Issues. - McI - None. 3ES-CHD Audit. - Cotto - no comment SES - Aine, Katre to tollow, WHP Trench 532' and of day - maintaining schedule. - Flowing down with pain edepth. Should be done. -> Dec 9th. (aug 30'/day) Public Meeting on 9th 31 on 26' dopth. C.O. -> does 9ES have ok. to release frenchen cleaning backfill -> Maide 2 will need to video Idocument trench Fractures Follow up bohind SES shed pilling - growt - backfill. -every 50" 2" Monitor 7" on zig Zag . 1 14" stone backfill behind vinyl sheeting

GROL

C

Project M Scale:

SUBJECT AEG will not do whit pricing, A C.O.3 - convert lines into TEM & excess havlage, Cho. Z: juto GM. -> end of wach. Manificating for hauling contamination. - K. Kamm. be back down. Dec 9th. KK to look into individual for Mon Tues next week, 3 SES - MH behind CRA WTP MH-6. - piping directed to MH-6 (then MH-7) - will still go, the to SW pond. -add a section MH-7 outfall 002. O - order of pipe installation & GHD request / W pipes to be installed. Trenching spoils if clean. -need to ask GM, where it can be used. - Parcel 216 + spread or as Gran B' below drive area. Trench. backfill. Light to get back to SES Ly working platform to stay in there. - will have excess mat'l left out. - rubble broken rock - what to do with it GHB - to look into it. - use a grapler to sort out rock for re-use. GT. - Bern beside road -> Gr would not go for that. SES - winterization of with - providing a costing. >163000 - heat trace - very hard to come by - cheaper to build containment bldg. - Mat -> would have to remove for repairs. - weather conditions what is bare minimum. stopping point. due to conditions, temporary force main, over dura scrim. Lover Imer. or 9ES continues to treat water.

-

1

NR

XX

I

1

N IS

50 & GHD GWTP - carbon Gets - floe vlater in - 35 pipe installed -electric lights - Mp rap on outsides lopes Z WKS Cont Mech. Elec Underground Pipe to Tanks Concrete Containment Pad S-Root Brain (North Site). Months Continuing. > N leg Pilot Trench Batch Trenching > Discharging. ZWK - leging by Gwtt - grading by Gwtt - prep for piping installation - havling contamination Month. - Contrag ZWK gES with wkly for Next 3 Wks. (8) Completion of haulting -gampling base. Air Flations - relocating this week - continue with area is contained. - hoperolly and of year. CO 3 by SES, 0 B KK. vagiant at CRA WTP. was trespossing. GM Security has been notified Mike Reynolds - given chemical, Next WK's Meeting Tues p.m. 17:00 Trenching stopped for day to relocate stations Air stations collected for changing in army 40 19 O.Zl Ratu 18-00 # 557 End of Day

GRO

G

Scale:

SUBJECT DATE Thors Nov 19/15 Weather: 43°F Clear high 56°F 6:30 Air stations pair calib. all units at trailer 6:40 2:00 SES HES' Handling Gas Cylinders AN stations (M) N E mg/m³ 6.014 0.014 0.018 Power/network 0.011 - harling contamination 10 Young Trucks. - cont to enching 28' yesterday. 9:45 Notvoning. - message left. - stay on line -> message left. Li eshailed location change B. Tarkington Emodem. to be couriered out today (N unit) 10:36 - Vasilieous not in office early this work to charge out SIM cards 14:00 -get GOPro Remote synched with Comerg 14:00 - video of Hench to test G. Song Flag pole' 5+50 (toenching at a G+10). 3' wkg platform + 26' trench. 16:30 hydraulic line on sweeper leak on Builey Scales Kd. 16:37 -150'N of Twit 3 -> contained on road only. 12t & -absorbant applied on road-swept up + collected. -leak (ngal) sweeper to SES laydown (PZIG) for repair. -Mc Alister to be on -site for repair in a.m. 16:38 K Kamp - informed & reported to GM. -nd release to Trib 3 -only off site impact on apphalt surface Bailey Scales Rel. - check with KKamm as to sampling SES laydown. -Trenda Cuttings 4+00 - 5+50 ND. - Topuch Water to Modestank 1710 Egit down (trencher /dozer/ excavator). 17:20 & Cleaning Battey Scales. Air station, collected / charging. 18:15 OFF Site. EPA to be of site next week,

F

T

H

F

t

TH TH

H H H

+

-

+

4

4

H

#

#

=

Ħ

H

H

F H

Sevenson Environmental Services, Inc. SPILL INCIDENT REPORT

DATE OF INCIDENT: 11-19-2015

TIME OF INCIDENT: 1630 (4:30 pm)

INCIDENT REPORTED BY: Shane Reynolds

DESCRIPTION OF THE INCIDENT: A pinhole in the hydraulic line of the rented street sweeper leaked approximately +/- one quart of hydraulic fluid onto Bailey Scales Road. This occurred between the truck loading area and the upper lay down area (temporary water treatment plant / office parking lot) approximately 450 feet.

The street sweeper was immediately parked in the Sevenson lay down area (office parking lot) and remaining residual oil was contained using an oil boom, absorbent material and sand. Key was removed from street sweeper to insure no further operation to cause further release of hydraulic fluid. GHD was notified via cell phone. Oil on pavement was covered with oil-dry, swept up and collected.

PERSONNEL REVIEWING INCIDENT: Shane Reynolds, Randy Campbell, David Leising.

PRIMARY CAUSE OF INCIDENT: Leak in hydraulic line of street sweeper.

SECONDARY CAUSE OF INCIDENT (IF NONE, STATE SO): None.

PRIMARY CORRECTIVE ACTION TAKEN: Spilled hydraulic fluid was contained at parked rented street sweeper. Key was removed from machine to insure no further release of hydraulic fluid. Oil on pavement was covered with oil-dry, swept up and collected. Sand was placed over leaked oil at sweeper and bermed around parked machine.

SECONDARY CORRECTIVE ACTION TO BE TAKEN (IF NONE, STATE SO): Mechanic replaced worn hydraulic hose on rented street sweeper.

PERSON(S) RESPONSIBLE FOR CORRECTIVE	TIME CORRECTIVE ACTION WAS
ACTIONS:	IMPLEMENTED: 1637
Randy Campbell, David Leising	TIME SPILL WAS CONTAINED & STREET CLEANED: 1715

Fri Nov 20/15 Woather: 28°F Clear high 55°F Arr stations - poir calib. all with at trailer. 700 BES HES: Flagging Schedy Air stations N M E S. ng/m³ 0.015 0.032 0.019 0.030 Power/Network - cont toenchory / backfill. 31' yesterday - hauling/contamination - silt fellee prep for grading by GWTP -FSK verten with Katie - issues with my computer -> send FSKs to Katte for review. It air station not showing up on network - out checked > not connecting at unit. - unit moved to get network connection N station modern (32999) not received today. > Avencha 100' long open ~ 28' deep From grade -berm constructed along mid section of trench with water on trencher side pumped out to N side to keep trencher conditions day - contamination stockpile tapped after 2nd round trucks 13:30 Mike Reynolds -on site to fill out City of Bestord Spill NotAircation. form - pleased with response + clean-up - clean-up photos reviewed with Mike 16:40 trencher down for maintenance SES getting up pumps for weekend water management trench back filled 17:00 Air stations collected for charging W unit never connected after 10:00 am will need to be relocated on Monday 17:50 AT site. Ċ 1 2 hog Weakly Meeting Minutes.

GRO ſG

SUBJECT DATE Mon Nov 23/15 Weather: 260 F Clear high \$20F 6:15 Air stations of air calibration all unit at touter 6:25 7:00 SES HES: Accident Prevention. Air stations: W N E S me/m³ p.028. 0.023 0.022 0.023 Pawer/network Fcont tvenching ended at 6450 Fri. Air stations W -harling contomination 10 Young Tweeks A. Gruesbeck on site to manifest, sent out - Meeting Agenda & schedule change 11-2215 - Draft Meeting Minutes 11:18-15 - Final Meeting Minutes 11-11-15 --> relacated to E side DB-5 to get network signal -email Re: Air stations (w/ unit down on Fri) As not shawing up - check to get on line with network. -serial connection loss on E unit - reconnected ~ 11:10. - power disconnected when moving 5 wit to get signal - reconnected ~11215 3 operators taking 8 hr retresher - will be treating water tomorrow trench eittings - need to get 5+50-7+00 sample 13:30 Rete Ramanauskas, EPA -on site - att site 16:00. -tour of GWTP site & trenching operation. - R. Campbell - can bridge be get out (6+25) - video set up / trench open - vertical Fractures evident - will viny fiding be ready by Dec 9? - would like to see - No toench schedule - Dec 9th Finish - Feel Free to call as to schedule. - drive around landfill read - generally pleased with site - not overly interested in GWTP - just pictures of exterior - interested in trench indee First's discussed WVY location & where hard rock encountered - longer open section of trench to deal with water by building bern to pump water away from trencher 17:00 Trencher down e exavator off Air station - collection echorging 18:00 OF Site - trench video to be sent out 76-75-950

-

F

1

1

4

1

ł

#

1

1

H

1

Tues Nov 24/15 Weather: 2917 Clear high 5305 SES HeS: Carbon Monoside Hiv-stations Waide N E S melm 0.036 0.032 0.037 0.047 Paner Network -hailing contamination u Trocks (10 in p.m.) - coht Trenching 33' yesterday 13:00 7.3. T.L. Met w.B. SES-RC 9R. GM-CH. JP. JMC. RM GT Satery - Self Audits. - GHB Audit Rosotts - GES Bailey Scales MR contacted D. Trenching. - 30 / day Sording Stockpile. Loday. Weet lines to go in 1.3+ willgo where \$ 5 to N. are installer Ingtallation Thurs. AN Relief - Manufact, recommended Fire Line Vale Air-Relase. - Degryn AR not regolarly used SM Five Line being checked by RH. SMC - Runk by Shambaugh. CH - Meet Plant Rg mts. T.L. Page shambargh . Two cost different For of grade

SUBJECT DATE & Regit for Into. MeI/GHD - none. SES. Backfill - Follow up on subgrade for paving area MH-6. yeg proceed. RH .. Ichedoleg for the by BMB. 19ES Mech. Phpe Connections Ingialo Met Electrical. Floor in Bathroom Ape convertion toide bldg Eg & EAT tanks - grading for concrete, vertak. Cont'a Interior Blog. Trenchtes GEG Trucking episposal Sw Mhgt.", Gilt Fence For Grading / Borting. Next Wk Pipe Excavations Trench Cutting Bentom te Grout Sheet Pile EPA on gite yestersky, - informed on corrent schedule. One 4 11 One Month. A gone on 14th. Mr.I. - X May break not dozoes yet 24th to after New Years with SW Mongt. over Thiksg. also.

WTP. Scompted Joday. - Z more weakly entents then monthly Trench Cottings utter Sample Obtained. And Monitoring > No Alerts. Stockpite z sample to document. - Approval on Ar Reliet. - RH Concrete Mix Design KK has 3rd Application. Terloutmeducteur to torwardy before 14th. Stl to 6M. CH -> SES to email directly to CH. Mex - cont Saturdays SEG - Sw Magt. CH + EP -> on 8th Wed an. 2 cooler Red Ex & From Thatler - SES WTP 2nd Weakly Sample Frent · Trench Cuttings 5+50 - S 7 too. -15 pt composite sample F3K + Find Notes > & Steinmann + K. Kanma. Email > P. Romanowskas, EPA visit yesterday. 5+50 video uploaded 1695 Trencher down. Air station collection. - S STEP performed on M. Curtis. 1710 17:50 at site video transfer sent out at hotel

SUBJECT DATE Uled Nov 25/15 Weather: 33°F Clear high 60°F 6:30 Air stations pair calibration all units at trailer 6:48 7:00 9FS HES, Ceneral Construction + Holiday Sately Air stations u/ N E. mg/m³ 0.027 0.021 0.023 0. Pawer/Network 3 0.029 No Trucks having today - scatteding taken down Grading stockpile N of GWITP .cont trenching 30'yesterday. - Avencher can't do full depth all at once - shallows trenching depth then nevery 8' re-trenches to get full depth completed STEP sent out - review with G. Seng 9:30 Trench video at 6150. A 6150 iven staming on bottom geotion Fracture at vertical Fracture ine ~ 28' below arade. ~ 28' below grade. En selmestion. - E air station not showing up on notwork -relocated isignal indicates connection 11:00 off site. Trong it to Airporte For , 3:00 Flight / Enterpise Rental Transit to Paterborough 20:00 Trench video for 6+50 gent out Return Travel Nov 29 th.

1

+

+

#

Ŧ

H

H

ł

t



Memorandum

Draft for Review

То:	Cheryl R. Hiatt, Ed E. Peterson	Ref. No.:	089428
From:	Allan McMurray/ac/3	Date:	November 20, 2015
CC:	Glenn Turchan		
Re:	GM Bedford Ground Water Treatment Pla (CTP) to Certify Holdback Release	nt (GWTP) Treatment Co	ompliance Testing Plan

1. Introduction

This Memorandum describes the Compliance Testing Plan (CTP) for the newly constructed GM Groundwater Treatment Plant (GWTP) located in Bedford, Indiana. The strategy of the CTP is to prove that the GWTP is functional consistent with the Proposal dated February 4, 2015 to release the "holdback" budget on the GM Purchase Order (GM PO) (WFS11033 dated 02013/15).

The GWTP was designed to be able to treat polychlorinated biphenyl (PCB) contaminated groundwater extracted from the bedrock trench system at a level up to 10 parts per billion (ppb) (consistent with the final Design Report). The expected overall influent flow was:

Flow	1,000 gallons per minutes (GPM)(maximum)
PCBs	10 parts per billion (ppb)
Temperature	4 – 25 degrees Celsius
рН	6-8 pH units
Total Suspended Solids (TSS)	<10 parts per millions (ppm)

Total Suspended Solids (TSS) <10 parts per millions (ppm)

Oil and Grease Non-Detect

The primary goal of this CTP is to:

• Confirm that the GWTP can achieve the designed level of PCB reduction.

Furthermore this CTP also addresses the following secondary goals:

- Determine the time requirement for the system to achieve a steady state operation.
- Determine the steady state reduction of PCBs at various points throughout the system to establish a baseline mass balance throughout the system.



• Confirm the efficacy of the various pieces of equipment being used throughout the system.

These goals will be accomplished by sampling groundwater throughout the system while operating following a staged and systematic approach.

2. Staged Approach

A simplified block flow diagram (BFD) of the GWTP process is shown on Figure 1 (below). Figure 1 does not include any intermediate storage tanks, backwashing, or rinsing connections that are present in the system. For the testing period, groundwaterwill be pumped from the EQ tank of the nearby existing Water Treatment Plant (WTP) via a portable diesel transfer pump to the new 250,000 gallon equalization (EQ) tank (at the GWTP). It is expected that the transfer operation will take several days, and as such testing will proceed with batches of 250,000 gallons of groundwater influent from the Source Control System. The system was designed for a total capacity of 1000 gpm, resulting in a total operation time of approximately 4.2 hours on a single EQ tank load (neglecting bag filter recycle flowrates). To allow for a longer testing period, the testing approach will be staged such that each granular activated carbon (GAC) contactor train will be tested individually.




Figure 1 Ground Water Treatment Plant (GWTP) Simplified Block Flow Diagram

3. Plant Effluent Management

As per the original design, GWTP effluent will be collected in the effluent tank (100,000 gal) at the end of the system. During normal operation, this tank will be kept filled for backwashing, and the overflow will be metered and sent to the outfall. During the compliance testing, it cannot be assured that the water produced by the new GWTP will be completely free of PCBs and as such, the water overflowing from this effluent tank is to be routed to the nearby storm water lagoon for the duration of the testing for re-treatment by other water treatment plants.

4. Testing Procedure

Prior to the start of testing, the EQ tank will be filled to capacity with PCB contaminated influent groundwater from the nearby ground water treatment plant EQ tank. Following this, testing will proceed in 4 phases. Phases 1 through 3 will test each GAC contactor train individually, while phase 4 will test the system as a whole. To ensure the maximum utility for a single EQ tank loading, the transition between each phase will occur while the system is running.

4.1 Phases 1, 2, and 3

Phases 1 to 3 will test the performance of the system while operating with only one GAC train. Each phase will follow the same procedure with differing GAC trains in operation (i.e. the number of the phase). During these phases of testing, the system flowrate will be set to the maximum flowrate for a single GAC train (500 gpm).

4.2 Phase 4

Phase 4 will test the system with all GAC trains running in parallel at full design flow. The intention of this phase is to show that the system can perform as designed under fully operational conditions and under design flow. During this phase of testing, the system influent flowrate will be set for the system design flowrate (1000 gpm).

4.3 Procedure

• Prior to system startup fill the EQ tank to capacity (250,000 gallons).

Phase 1

- Isolate GAC trains 2 and 3 from the system such that all water must flow through GAC train 1.
- Set influent flowrate setpoint to 500 gpm and start system.
- Allow system to reach process steady state. This may be indicated by relatively stable influent pump demand and smooth headloss profile through the GAC contactors. Record the time to reach process steady state operation.
- Once at process steady state, allow the system to operate for 16 minutes (two empty bed contact times at design flowrate) to ensure steady state PCB removal.
- Sample water at the locations shown in Figure 1 for the contaminants listed in Table 3 for phase

Phase 2

- Ensure there is adequate volume within the EQ tank for the duration of phase 2. The recommended minimum volume is 45,000 gallons (1.5 hours at 500 gallons per minute) or a level of 3.3' (18% full).
 - If there is not enough influent water for phase 2, shut down the system and abort testing. Fill the influent EQ tank above the recommend level and re-start this procedure from step 7.
- Bring GAC train #2 into the system flow path.
- Isolate GAC train #1 from operation such that GAC train #2 is the only GAC contactors receiving flow. GAC trains #1 and #3 should both be isolated at this step
- Maintain influent flow setpoint at 500 gpm.
- Allow system to reach process steady state. This can be indicated by relatively stable influent pump demand and a smooth headloss profile through the GAC contactors. Record the time to reach process steady state operation.
- Sample water at the locations shown in Figure 1 for the contaminants listed in Table 3 for phase 2.

Phase 3

- Ensure there is adequate volume within the EQ tank for the duration of phase 3. The recommended minimum volume is 45,000 gallons (1.5 hours at 500 gallons per minute) or a level of 3.3' (18% full).
 - If there is not enough influent water for phase 2, shut down the system and abort testing. Fill the influent EQ tank above the recommend level and re-start this procedure from step 13.
- Bring GAC train #3 into the system flow path.
- Isolate GAC train #2 from operation such that GAC train #3 is the only GAC contactors receiving flow. GAC trains #1 and #2 should both be isolated at this step.
- Maintain influent flow setpoint at 500 gpm.
- Allow system to reach steady state. This can be indicated by relatively stable influent pump demand and a smooth headloss profile through the GAC contactors. Record the time to reach steady state operation.
- Sample water at the locations shown in Figure 1 for the contaminants listed in Table 3 for phase 3.

Phase 4

- Ensure there is adequate volume in the EQ Tank for the duration of phase 4. The recommended minimum volume is 90,000 gallons (1.5 hours of 1000 gallons per minute) or a level of 6.7' (36% full).
 - If there is not enough influent water for phase 4, shut down the system and abort testing. Fill the influent EQ tank above the recommend level and re-start this procedure from step 18.
- Increase influent flow setpoint to 1000 gpm.

- Allow system to reach steady state. This condition may be indicated by relatively stable feed pump demand, stable actuated valve position demand (flow balancing between all trains), as well as a relatively smooth GAC contactor headloss profile. Note that at this step, even though all 3 GAC trains are considered 'active' only 2 will be in operation as per the original design intent. Record the time to reach process steady state operation.
- Once at process steady state, allow the system to operate for 16 minutes (two empty bed contact times at design flowrate) to ensure steady state PCB removal.
 - If during this test a backwash operation is requested, and another train is brought online, allow for the system to reach steady state as previously defined and allow for an additional 16 minutes of operational time to ensure steady state removal by the GAC train brought online to replace capacity from the train undergoing backwash.
- Sample water at the locations shown in Figure 1 for the contaminants listed in Table 3 for phase 4.

Shutdown Phase

- Run system until low level alarm is reached in the influent EQ tank.
- Shutdown system.

4.4 Success Criteria

The success criteria for this testing will be if the plant effluent contaminant levels are shown to be below the levels as prescribed by the draft National Pollutant Discharge Elimination System (NPDES) permit. These are reproduced in Table 1:

Table 1 NPDES Effluent Discharge Limits

Parameter	Concentration (Maximum)	Unit
PCBs	0.0019	µg/L
Oil and Grease	10.0	mg/L
TSS	15	mg/L
pH Range	6.0 to 9.0	mg/L

5. Commissioning to Full Time Groundwater Trench Operation

At the completion of the construction GHD will prepare (under the PM PO):

- GWTP Construction Certification Report (with "as-builts")
- Operation and Maintenance (O&M) Manual

CRA will provide operations manuals including operations and maintenance manuals provided

by equipment suppliers in an electronic form that allows operators to easily reference this information.

Once the GWTP has been deemed to perform adequately following the successful completion of testing Phases 1 to 4, the system will be ready to commissioned to full scale operation with trench groundwater (after the new NPDES permit is effective) in 2016.

To ensure the system performs as designed under full loading conditions over a long period of time, a tapered frequency sampling regime will be adopted during the commissioning with bedrock trench groundwater (this is in addition to the NPDES sampling). This scheme is shown in Table 2.

Time after Startup	Sampling Frequency	Equivalent Volume at design flowrate (gal)
Week 1	Daily	1,440,000
Weeks 2 to 4	Weekly	10,080,000
Week 5 and thereafter	Monthly	43,200,000

Table 2 Transition to Operation Sampling Regime

During this transition to full scale operation, the influent water to be applied to the treatment process will be from the wet wells intended to be used in full operation. As such, it is estimated that the influent water will be limited and the plant will cycle on and off in response to groundwater availability. To obtain water samples which approximate the full scale plant operation, sampling frequency will be on the basis of equivalent throughput volume.

As per the effective NPDES permit, effluent PCB samples are to be a 24 hour composite sample of at least 3 flow proportioned sampling events. To allow for sampling during on/off cycles, sampling should occur after each 480,000 gal of water treated (at full flowrate).

Following the successful completion of the equivalent of 4 weeks of operation, the system will be allowed to discharge treated water in Outfall 004.

	mple cation	Туре	Sample Valve	Phase 1	Phase 2	Phase 3	Phase 4
EQ Ta	nk	System Influent (S1)	n/a	pH (Field) Turbidity (Field) PCB TSS	pH (Field) Turbidity (Field) PCB TSS	pH (Field) Turbidity (Field) PCB TSS	pH (Field) Turbidity (Field) PCB TSS
Floccu	lator	Effluent (S2)	HV – 2016	pH (Field) Turbidity (Field)	pH (Field) Turbidity (Field)	pH (Field) Turbidity (Field)	pH (Field) Turbidity (Field)
50 um Orival Filters		Effluent (S3)	HV – 2031	Turbidity (Field) PCBs	Turbidity (Field) PCBs	Turbidity (Field) PCBs	Turbidity (Field) PCBs
5 um C Filters	Drival	Effluent (S4)	HV – 2030	Turbidity (Field) PCB	Turbidity (Field) PCB	Turbidity (Field) PCB	Turbidity (Field) PCB
Bag Fi	Iters	Influent (S5)	HV – 2036	TSS	TSS	TSS	TSS
		Effluent (S6)	n/a	TSS PCB	TSS PCB	TSS PCB	TSS PCB
GAC Train #1	Lead	Effluent (S7)	HV -3031	PCB Turbidity (Field) TSS Oil and Grease pH			
	Lag	Effluent <i>(S8)</i>	HV – 3034	PCB Turbidity (Field) TSS Oil and Grease pH			

Table 3 Testing Sampling Locations and Parameters

DRAFT FOR REVIEW

	mple		Sample				
Loc	ation	Туре	Valve	Phase 1	Phase 2	Phase 3	Phase 4
GAC Train #2	Lead	Effluent (S9)	HV – 4031		PCB Turbidity (Field) TSS Oil and Grease pH		
	Lag	Effluent (S10)	HV -4034		PCB Turbidity (Field) TSS Oil and Grease pH		
GAC Lead Train #3	Lead	Effluent <i>(S11)</i>	HV -5031			PCB Turbidity (Field) TSS Oil and Grease pH	
	Lag	Effluent (S12)	HV -5034			PCB Turbidity (Field) TSS Oil and Grease pH	
Effluen	t Tank	System Effluent <i>(S13)</i>	n/a				PCB Turbidity (Field) TSS Oil and Grease pH

Table 3 Testing Sampling Locations and Parameters

SUBJECT DATE Uled Nov 25/15 Weather: 33 of Clear high 60°F 6:30 Air stations pair calibration all units at trailer 6:48 7:00 SES HES, General Construction + Holiday Sately Air stations u/ N E. 3 mg/m³ 0.027 0.021 0.023 0.029 Pawer/Network No Trucks having today - scattelding taken down Brading stockpile N at GWTP .cont toenching 30' yesterday. - Avencher can't do full depth all at once - shallows trenching depth then "every &' re-trenches to get full depth completed STEP sent out - review with G. Seng 9:30 Trench Video at 6150. vertical fracture a 28' below grade. A 6+50 En selmestion. - E air station not showing up on network -relocated esignal indicates connection 11:00 off site. Transit to Arrporte For 13:00 Flight / Enterpise Rental Transit to Paterborough 20:00 Trench video for 6+50 gent out Return Travel Nov 29 th.

Th

T

TH

10

11

11

14

7

1

1

Mon Nov 30/15 weather: 39°F overcast high 49°F. 230 Air stations & air calibration all units at trailer 6240. 2000 FES HITS Eye Protection. Air Alation 20 N E S mg/m³ 0.030 0.030 0.024 0.042 Bower/Network - cont drenching - havling contomination 11 Young Trucks. all witz on - line 9.50 Netvonto 215 475 5133 message left. trench ingpection - vertical voids 6+70 iso video faken shawing teatures. is 20 - 0PS - 48' Tractor Trailer - pulled into Trencher Laydown - when turning around - pintle hock van into Tomper of MLC Mechanic Truck. -> Reported to K. Kamm - no Mjuries, no Fluid leaks. 1645. has 24hre, - she will contact Cheryl. - Reported to Hot line (ag per Tlee thru D. Charter,) I Me remail to cheryl. 17:28 Trencher down/egitoff 1930 SES affaite Air Hation collection - video franster to chemory stick 18:30 04 9:40 Fed Ex to drop off expenses 6+70 video upleade email zé hos hoteb Mike Reynolds was reported to have been on site by RC of SES -> everything the

BMGA66 DATE "Rain Fed Ex. 0.05" Rain Gauge SUBJECT Tues. Dec 1/18 Gauge Weatheri 49°F Overcast Drizzle dropping to 45°F 636 Air stations & air, calibrall units at trailer 6:40-6+90 video upload & email. Tico 983 Hes ; wet shopeny Conditions on Site Air stations W H E S mg/m³ 0.007 0.019 0014 0.023 Power/Notwork. 7:24 Turbidimeter calibration. 7:50 Tvench water sample (pomp@ 7400 Turb 352) 40339 8:20 8 40335 8:30 1.90 6 40336 8:35 1.79 (SES Meekly WTP sampling 3 40338 8:43 5:39 1 40339 8:47 11.3 AT3. 11:00 Dic +TL > RC+SR - need divy water to GUTT + discharge pipe to SW pond by Dee 23. 13:00 RH - Trench Cuttings -> Palle. - Trencher Finished by Fri (earliest) =probably Tues - Outfall pipe crosses WW-4. -Field fit diversion pip around it. · Goost on Base - place \$6" + toy to marston drainage to sump. " gravel too behind. viny! sheets · q" pipe from, WW-3 -> extend into trench. - cond' frenching (vertical Frasture at 7+50) - hauling contemination is Young Trucks W air station of the ~ 16:00. -working platform extended south due to trencher working uphill rather than downhill work extended up to 5 air station. (station to be moved \$ 17:00 Trencher down (extending working pattorm south) 17:45 AF site. Zo work on Construction Meeting Minutes U18-15

T

T

T

T

4

Ŧ

+

Ŧ

Ţ

Wed Dee 2/15 weather : 30°F Clean High 40°F. 130 Air stations of air calibre at trailer allunity 6:40-Too ges Hes Flagh Floods / Flooding Conditions / Sately Air station W. H E mg/m³ 0.050 0.076 0.062 Pawer Network V 5 0,040 - cont' trenching 30' yesterday - having contamination 10 Trucks - goading N of GWTP for piping trenches 9115 Pine Epiro - Notvonix sent modern on Noo 12th Units not showing up on network. SES - UNS Ineident Report emailed ant. Trench Photo on Progress emailed out 11-24-15 Drott Minutes a u 11-18-15 Final Minutes a u 13:00 GT. JPaz RH. JM KK. 7+50. GHD PB TL. DC. SES R.C. SR. Il air station back on line E ait station > no reception. SES Incident, - Pending. Al, M+S units left overnight e on site KK -> Bill Dayle - okay Audit- verbal to KK. - would forward. written response Jeft Moody IDEM. Gradbing - Trench matt may be needed. Fire thes e. to west 1st Priority then SEG really to trench by EOD formorrow. Fire main to go in First HDPE to go in with it. Fibre aptis's, > arming next Tres

Construction Progress Meeting Sign-in Sheet Bedrock Pilot Trench and GWTP GM Remediation Bedford, Indiana

Company Name	Represented By	Fax No.	Email Address
GHB SES SES GHD MUTUdque Blos RE Griesemer, Inc Melntype Becs GHD	Pete Brideit RAND, AmBell Shawe Reynolds PAVID Leising Dale Charters Gang The Istephe Eric Scott WADE BLACKMELL TIM LED		

A

10

Weekly Construction Meeting Groundwater Treatment Plant Tuesday, December 2nd, 2015

willia -

0

Safety:

¢

τ

1

- GHD Safety Audit Thursday Bill Doyle nothing to report
- McIntyre Safety Audit
- Pre-Task Plans for upcoming work. o Welding

Submittals:

1. Heat Trace and pipe insulation - need follow-up

Schedule: - See Completion List for Detail

1. Week of 11/30/15 through 12/05/15

- a. Pour out Containment Pad
- b. Process Piping
- c. Conduit
- d. Switchgear unload

2. Week of 12/07/15 through 12/12/15

- a. Truck Loading Pad
- b. Interior Sump Pumps
- c. Exterior Process Piping
- d. Process Piping
- e. Conduit and wiring
- f. Transformer unload

3. Week of 12/14/15 through 12/19/15

Meeting 12/02/15

Page No. 1

Weekly Construction Meeting Groundwater Treatment Plant Tuesday, December 2nd, 2015

- - Te

Change Orders:

a. 5

- 1. Rip Rap
- 2. Building Permits
- 3. Sectional Door
- 4. Bathroom
 - a.Doors
 - b. Windows
 - C.Acoustical Ceilings
 - d.Lights
 - C. Revised heating and cooling
 - f.Drywall
 - g.Bathroom Fixtures: Toilet, sink, grab bars, mirror, sanitary

Open Questions/Concerns:

- 1. Status of Critical Items
 - a. AHU
 - b. Exterior Door
 - c. Sump Pumps
 - d. Temporary Ramp
- 2. Concrete Test Reports
- 3. Handrail
- 4. Water for Testing

SUBJECT DATE Fibreaptics. - is it compatible 1 DC - to check on t -do we trench open. or tover pipe if bad, weather. Requests -> MeI - containment pad today. - walls, Cpending next week) - truck loading area Econofete... - electrical & power inside section over head door tomorrow - intertor intracture: SES - trenching - sheet pile, - X/W4 structure. - contamination pad. - juadrants - 5 pts. Com. Cont -> Nong. Atc. - working this Safe Sum Has Katie reviewed SES Progress Payment 3 > get to CH. before 14th. RH - has requested Clay by modutanks. to CH Trencher standby. Trench cuttings on P.216 ZKK please tollow. > JMc Jeonortable that depth is fine

Thurs Dec 3/15 0.00 " Weather! 260¢ Clear high 40°F Rainbargo 6:30 Air Stations & air calibr. E unit at trailer 6:40 7+50 video upload le email. 7:00 SES Has: Use of High Pressure Lines Air Station (millield) UN (Field) (E S (Field) mg/m³ 0.060 0.064 (0.054) Power/Wetwork 6.667 cont trenching 30' yesterday 10 Trucks. grading N of GWTP -having extra fill from trench overburden stockpile to GWTP - powered down again still not showing up on-line -all connections resecured 9:30 oR, -additional vertical fracture ~ 8+00 at trench. -extending fillmat lover DB-6 - culterty (z) installed - pipe, cover placed over 4" outfall Line to protect from fill cover. -spotters removing stone from away from pipe 17:20 R. Campbell - overhead line hit by GPS Mast on dozer GM Security notified of incident. 17:35 K Kamm informed of Weident photos of site / secure line 18:00 J. Mc Gurgan Informed & CRA HOTLINE 18:20 R. Campbell updated - recommend Satery Stand- down Collect Air Stations For charging -email sent out to Chery/ Hiatt to report incident. 19:15 OF Site.

SUBJECT DATE Fri. Dec 4/15 Weather! ZZ°F Fog/Frogt high 30°F 6:30 Ar Hation & air calibration all units at trailer 6:40. 1:00 SES Safety stand-down. -Don Jackson (operator) -owned pto incident - changing From hoe to dozer: - 9E9 stressed seventy of situation - discussion with work even on contributing factors. -operator switching egit - spotters focusing on ground utilities - rughing to complete the task before end of day -poor visibility at dusk at time of event. 8:45 On-site tailgate at wTP - included Tim Les Ryan Griffith. 9:45 work to re-commence. phone GM security to check phone connection -> HO phone connection -> SES informed Air Station W N E 3 mg/m³ 0.040 0.057 0.047 0.050 Paucer/Network (to be video d Mon) Trenching cont - vertical Fracture at 8100 Grading fill mat 1 between GWTP EWTP 1400 sample at trench cuttings 7+00- 8+50. process samples -> (Dup taken). - phone line repaired by McIntyre - Final repair on Mon - trenches should complete trench on Mon. 16:55 Trencher down for day. Art Station Collection for weakend glorage 18:00 Off site FedEx soil sample in Blooming ton SAT Dolivory

-

-

-

1

-

1

N

1

T

N

Bridcut, Pete

From:	Bridcut, Pete
Sent:	December-04-15 11:55 AM
То:	Kamm, Katie; McGuigan, Jim; Turchan, Glenn
Cc:	Cheryl Hiatt (cheryl.r.hiatt@gm.com); Project Email Filing; Shane Reynolds
	(SReynolds@sevenson.com); Randy Campbell (rcampbell@sevenson.com); Hoekstra,
	Rick; jpazderski@sevenson.com; dleising@sevenson.com
Subject:	013968 - Sevenson Safety Stand Down ~COR-013968~

Sevenson performed a site safety stand down this morning in response to contacting and pulling down the overhead telephone line yesterday. Trenching activities were delayed during the Safety Stand-down in order to have full focus on the job task analysis as the project moves forward. The hauling of contamination was called off for the day in order to focus on the Safety Stand-down. The following topics were covered:

- Sevenson wanted the work crew to understand the severity of the incident and that working around buried and overhead utilities required the utmost focus of the spotters working in conjunction with the operators;
- Sevenson stressed the importance of safety in the workplace and indicated that the purpose of the stand down was to re-focus on the safety aspect of performing any of the on-going tasks on site;
- Don Jackson, the operator that hit the line, addressed the work crew, describing the incident to everyone and owning up to operator error as the primary reason for the incident;
- Review of the JSA's for operating equipment and spotting for operators;
- Focus on how multiple contributing factors may have led to the incident occurring such as the operator switching equipment just prior to the incident occurring (reassess equipment use and the task it will be performing including equipment limitations), spotters focusing on the bigger picture of the overall work site (not just the waste water line on the ground and marked out buried utilities); rushing to complete the task (trying to grade material up to the appropriate manhole before the end of the day); and performing the task in poor conditions (at the time of the incident the sun had gone down behind the landfill producing low visibility conditions);
- Many of the points were brought up by the workers themselves and the discussion carried over to how to focus on identifying these conditions on other work activities across the site;
- An on-site tailgate was performed with the work crew to perform a Hazard Identification and Risk Assessment
 on their work roles for the duration of the trenching excavation work. Tim Leo and Ryan Griffith were available
 for the tailgate to identify concerns that may be encountered around the GWTP and to provide any assistance
 when the trench approached the area;

McIntyre has been contacted as to repairing the phone line that may be connected with the GM pump house. GM Security has been made aware of the issue. Work recommenced after the tailgate was completed at 9:45.

Sevenson is in the process of drafting an Incident Report which will be provided later today.

Pete Bridcut, C.E.T

GHD

T: +1 705 749 3317 | M: +1 705 768 6405 | E: <u>pete.bridcut@ghd.com</u> 347 Pido Road Unit 29 Peterborough ON Canada | <u>www.ghd.com</u> <u>WATER</u> | <u>ENERGY & RESOURCES</u> | <u>ENVIRONMENT</u> | <u>PROPERTY & BUILDINGS</u> | <u>TRANSPORTATION</u>

Please consider our environment before printing this email

HAZARD ID & RISK ASSESSMENT WORKSHEET

Location: <u>CM CET Bedford</u> GM Job/Task Description: <u>Trench Excan</u>	ation for Piping Installation.				<u>.</u>	Date: <u>Dec</u> 4/15 Supervisor/Contracto Randy Campbell/So		#2 N			
Crew Members: Shame Reynolds, Randy		ell,	Dom	Jack	som, t	Bob Jones, Todd Barnes,	Braa	She	stt.		
Greg Harnell, Lucas Bartlett	, Travis Jeanie.				,	· · ·			_		_
Hazard Categories	Specific Hazards Risk		Risk Rating withoutCoControls			Controls to Reduce Risk	Ris	Risk Rating with Controls			
	4	L	E	С	S		L	E	С	S	
Design: Sloped Flooring, Pinch Points, Elevation, Guarding	Manhole. Assembly. + Pipping Pinch Points.	4	10	50	450.	Une equipment and spotters	1	7	B	20 .	Z
Location: Near Gas Sources, Near Power Lines, Working @ Heights, Excavations, Upstream/Downstream Piping, Limited Access (i.e. – Cable Trays)	Working Beneath Pawer-Limes. Working over 4" Waste Water Contamination:	6	10	50	450.	- U	1	1	10	10	24
Ergonomics: Posture, Body Motion, Load Handled, Work Area, Tools/Grips, Vibration.	working in stoped trench Heavy piping handling. Compaction Egit.	6	10	RO	450.	Slope sidewells of trench. Eq. + to handle piping Hearing Protection * Cloves when	1	1	z	10.	2
Housekeeping: Obstructions, Debris, Access/Egress.	working around 4" wasterbater line	6	10	2	450.	Protective Cover over pipe Spotters removing rock from fill over pipe.	6.5	0.5	Na	10.	é
Environment: Heat, Cold, Toxic/Noxious Chemicals, Noise, Odors, Weather, Visibility, Dust, Slippery, Flammables/Explosives	December Weather Conditions	10	10	10	450.	Dress in layors	2.5	1	10	10.	5
Energy: Stored, Mechanical, Kinetic, Gravity, Chemical, Thermal, Electrical, Nuclear	Pawer Lines Hydrauliz Equipment.	6	10	50	450.	Spotters on site failgate. Radies botween operators?	8.5	1	2	10.	12
Work Activity: Engulfment/Entrapment (Does the actual work create a specific risk?).	Work around Manholes.	6	6	6	450	Trench box or slope labourers excernetton	0.5	1	N	伦、	10
Atmosphere: O2 Deficiency/Enrichment, Gases/Vapors, Carbon Monoxide, Sulphur Dioxide, Hydrogen Sulfide, others.	~ 1A-		-	-	ĺ						
Others: New/Young Worker, Lone Worker, Trainee, Limited Communication	No New workers. Limited Communication.	6	10	10	450.	Radios for workers	0.5	10.5	Z	20	5

Discuss with Dave.

HAZARD ID & RISK ASSESSMENT REFERENCE SHEET

> CONTROLS

NOTE: When completing the above assessment, please take into consideration potential mechanics of injury (i.e. – struck by, caught in, struck against, etc.) and potential parts of the body that could be affected

Risk Scores

>750 -	Stop Work Immediately
451 to 750 -	Take corrective actions now
91 to 450 -	Correct or Remediate
20 to 90 -	Risk easily controlled
<20 -	Risk is Negligible

RISK ASSESSMENT – LIKELIHOOD (L) X EXPOSURE (E) X POTENTIAL (C) = RISK (S)								
1.	2.	3.	4.					
Likelihood of Injury (L)	Exposure Factor (E)	Potential Consequences (C)	Risk Score (S)					
Most Likely 10.0	Continuous (Many times Daily) 10.0	Catastrophe 100.0	Very high >750 High 451 to 750					
Quite possible. (50/50 chance) 6.0	Frequent (daily) 6.0	Several Fatalities 75.0	Medium 91 to 450 Low 20 to 90					
Unusual but possible 3.0	Usually (1/wk – 1/mon) 3.0	Fatality 50.0	Perhaps risk acceptable <20					
Only remotely possible. (Has been known to happen) 1.0	Occasional (1/mon – 1/yr) 2.0	Extremely Serious Injury 30.0						
Conceivable but unlikely. (Has never happened after many years	Rare (It has been known to occur)	Disabling Injuries, reversible tissue damage 10.0	(Column 1 x Column 2 x Column 3					
of exposure) 0.5	Very rare (Not known to have occurred) 0.5	Minor cuts, bruises, irritations 2.0	= 4)					
Practically impossible. (Has never happened.) 0.1		1						

FORMS OF CONTROL	POSSIBLE SOLUTIONS			
Elimination	Removal, Disposal, Neutralization, Isolation, etc			
Substitution	Other ways of doing job/task.			
Engineering	Safeguards built In, Changes in Process, Technological Changes, etc			
Administration	Safe Standard Practices, Hazops, Policies and Procedures, Manuals, etc			
Personal Protective Equipment	Gloves, Respirators, Fall Protection, Acid Resistant Gear, etc.			

1.	Fill out the top part of the Form (Be	specific on information required).
2.	List all the identified risks associated	d with the job/task.
3.	Rate the risk(s) according to the tabl	e (Base this on FACT not CONJECTURE)
4.	Apply Controls to the Risks	
5.	Re-rate the risk(s) after the Controls	are in place
6.	Document and File	NOTE: If the job/task changes before completion a new assessme

nent must be done

Mon Dec 7/15 Weather: 43 F Overeast high 51°F. 6530. Arr stations & arr calibr. all units at trailer 6:40 7:00 SES HES: Gray Alert around construction work (Awareness) CAiv-station W N E S 3 mg/m³ 2.067 0.068 0.050 0.049 Power / Hetarook cont tranching (to Finish today - 10' left) 1-8' water in Grench. commence fire line installation. -gignage all in place -work zone delineated. . spotter has signal flag > bridge to be sot up at \$ too (producing water) - video taken at N 1 3 sides of bridge La 5 video emeiled. S Notronix - modern for N unit returned (see Nov 12th) 1530 Trenching completed 12-02-15 Progress Meeting Minutes (draft) -sent out 1730 GES off, site Air station collection for charging 1800 Oth Site 7 M video emailed at litel.

SUBJECT DATE Tues Dec 8/15. Weather: 32°F Fag high 58°F 6:30 Air stations pair calibr. all white at trailer 6:40. 7:00 GES Hes: Orientations / Working with New Workers Air station W/ N E S mg/m³ 0.050 0.030 0.037 0.058 Power / Network - clean sto tropcher 1 stage in trencher laydown area - harling contamination - 5 Young Trucks am; + 2 in p.m. - completed today. - waited during 1st round to see Actincks needed 2nd round. - laying iron ductile fire main - GWTA. 9:00 SES W/TP sampling. Process water samples. Fed Ex out samples. -decon 300 excavator atter final 2 Trucks in p.m. french for pipe deepened (frost coverage) to 3 cover - 12" mat 1 between culvert effine main then 2' cover - Aire line pipe to be insulated where shallow 17:15 decon shut down. Air stations collected for charging 18:00 of Site

-

-

Wed. Dec 9/15 Weather: 45° F 74/4 Clay high 55°F 6:30 Air Hations & air calibrall units at trailer Gius. The SESHIS! JEA Pipe Installation Air stations W N E mg/m³ 0.025 0.026 0.027 Power/Network 5 6.028 -decon of excavator from contamination havbry - Five main trench installation. - 22" cover (as per RH) is all that is needed - Into passed onto C.Porter (BRCJ) Sgent over to trencher laydown area to have breaker installed. 1300 GHD. STB/TL/RH/KK/SMC/PG SES! SR/RC/BL GM CH Ph: DC, GT McI : Gang McI. / Wade Blackwell /R. Grittich / Darron Woody. O Satety. New Satety Reporting Telephone Line 17505 grading got to GM. by with Communication Line brought down SES Incident - what happened - phone line to Pump House was - Route cause - caution tape along reinstalled line - what's being done - site satety stand-down. Name M.T. None. McI Evisibility was issue. Caignage has been posted. - larger bucket For mini on changes of tasks - smaller egit to be utilized in area. enfice refocus stressed on work Force re Afficise - goothers have been reinstructed on lask -field foremen - ISA reviewed in Field with work, - after lunch review of tagks with L's 2 spotters - 1 for overhead, 1 for buried. to focus was enfised on y" ww line. GHD Andit - KK - house keeping Hems SCHB expired Hems In 1st Ato Kill KK compiling His Audits -> need by EOD bomorrow

Construction Progress Meeting Sign-in Sheet Bedrock Pilot Trench and GWTP GM Remediation Bedford, Indiana

Company Name	Represented By	Telephone No.	Fax No.	Email Address
Melntyre Beas.	WADE Blockhell	812-215-5956	812-275-7542	Wadeb Chpusp com
M'Inlyne Bros	Ryon Criffith	912-583-5667		1 gyr ffith 16 @ gmail.con
McDulleve Bros	Gang Mc Justipe	812-277-6542	812-275-7542	Gay ME HRISP.com
RE Gresemer		317 428-8767		escotte regriesement.com
GHD	PAUL GALLAWAY	519-984-0510		paul gallaway @ ghd. com
GHD	Jim McGuigan	708-1176-41793		jim.megniganeghd.com
GHO	Rich Hockstra	519-588-5143		rick hockstracghd, com
SES .	Shane Reynolds	812-278-958Y		Sveynolds @ sevenson, com
SES	KANDA (PORBUL	812-278-9584		MARGULA SUBJEDSON, COM
SES	DANID Leising	716 - 609 - 2902		DLCISING @ SEVENSIN. COM
GM	Cheryl Hight	313-510-4328	\$	Cherryl. v. hiatt @gm.com
Milntyne Bro.	Darrin Woody	812-675-1403		
G-HD -	Katie Kamm	651-295-7400		Katie. Kamm@ghd. Com
CIHD	TIM Vuo			

Date

SUBJECT DATE 2 Trench. - N side - removal french. - stockpited on lower Modutank pad in 216. - video - every 10' with BRG. BRG mapping trench Facing. - GO Pro to be wiped cleaned - commence fomorrow -Pipe Installation. 0 - where are we tiging in fire line. Pill. - the mon line E to EV - line may be in grass. -4-6' deep to connect fire line. - T to be installed on N/3 line. -Woody will need to work on time it contamination prosent (40, HR trained) - dig out anotomination - put it back & line, over. - dura skrim cover, pending liner crew on site. - Plant to be intormed when working around Plant tire the - water will be created -> pump to SW pond - Flughing water in the line cannot go to sprinkler new. - need the back to pond to be installed to recirculate - GWTP hag line SE's can connect &" HDPE to the take water back to Sw pond (temp). - new PIV will need to be installed. Merchit on fire hydrant. Herchit on fire hydrant. Hed is 5' depth. - will look into getting 4' or 3' hydran Ø 6" process line will be Finished. in Aire hydraut touch -vailt, water - ends on blind Flange by wTP. (to be connected at later date) Lighand make connection now while contractors are available

A

A

A

A

A

-all other tie-ris -> no issues. Rubble -> where will it go. GM to talk to legal coursel on 3 - trencher schedule. - GM cannot extend of this point -BS to discuss tomorrow - will hear back. GWTP - Insteral plying to Carbon Colle - Tote cleetvic installed - concrete work on containment pat - concrete work on containment pat - walls ~ Tote Finished this week. - Mat - schedule to work straight the XMas shitdown to the JES. - completed - trencher is done - impact soil is done Goingt. ZWK pipping Amished except Forcemain to breach - Averen sports., vinyla sheating, procometers, benon ite grout restone. Zuk ton - south french will be open. power & Albre aptic to wwy -> Feb accoroling to SES new GWTP will need to be metered separately. SES - Change Order - Stand by For Trencher. - Presempters - winterization of with 15:30 Jack Spires. - shut down diesel pumps at pumphouse. 812 276 9050. Fri 7:30 am. -investigate fire line connection & day. Mon-excavate & create 'clean' zone for pipe fitters & toy Tues - hot tap & connect Fire main I day. -trench back filled e working platform graded. 17:15 work wrap up by ses 17:30 off site. Air station collection e charging 18:00 dff gite

SUBJECT DATE Thurs. Dec 10/15 Weather 37° F Clear high 59° F 6:30 Air stations & air calibr. at trailer all units 6:40 7:00 SES MES: Weather Conditions Air station. VI N E S mg/m³ 0.051 0.048. 0.048 Power/Network 0.059 composite grid sample. A Be "to commence cleaning out trench with long stock. E - cont' trenching excavation for pipe installation between withs. - sempling base of eso impacted stockpite G. Song sample# 40349 + 40348 -> Spring 18. A B. A Born Bresently at fire main BE E. 40352. Installation. 40349 A Bo A Bo ec objoc Do ·E of -40351 40350 -14:20 Jack Spires - notified on Fri/Mon/Tues diese/pump shut down at su pomphouse -> kay with shot down gumparea on trench excavated with long stick -BRG - 2/10 deep on toevel depth. - French cuttings stockpiled on Wend of Lowes Medistank pad - BRG to gurvey Sample locations tomorrow. 17:15 SES shut down for clean-up. Air stations collected & charged. J. Mc. - ar monitoring to cont until contamination cover over with clay cover 18.00 SAF Site.

1

1978

N-1

-

-

N

Fri. Dec Ulis Weather? 51°F. Overcast high 62°F 6:30 Air stations & air calibr. at traiter all units 6:40 1:00 SES HES: winter Clothing / Excavation JSA. Air station w N B mg/m³ (0.080) 0.069 0.062 (0.102) Power/Network - cont pipe trenches to wTP - contact. Security Re: forn of pumps at SW Pumphouse ". McIntyre has made 6" HOPE pipe with elbows to R connect with vault water - trench shifted to N to accompany pipe - pipting to 17H-6 will now cross piping twise -SBS will Field Fit. 10:20 - security to shit off pump. (did not show up). +11:00 - dozer across opened trench to get to Parcel 216 to handle trench cuttings stockpile Air tabulation to date. Atles gaved to Bedford server. Trench video shot 3+50 3+45 3 440 3+35 3+30 3 2 25 3+20 100 SES shut down trench work to prep Water Management for week end Air stations collected for charging. 1800 OFF Site

Page 1 of 2

2

SECTION 14 VEHICLE TRAFFIC AND CONTROL

. 1

where the

GM

Inspector: Pete Bridat **Inspection Date:** 01 **Project Name:** id - Pilot Trench GMCET Ber **Project Location:** Address: City: State: Zip: Ree 320 GM 47421 IN GM Project Manager: Chevy Consultant Name: **Consultant Project Manager:** Jim Mc Guigan. GHD Consultant Site Health & Safety Officer: **Consultant Superintendent:** 7Bridget Katie Kamm. Tim Las. Contractor Name: Contractor Project Manager: Sevenson Environmental Services Contractor's Superintendent: Contractor Site Health & Safety Officer Randy Campbel CHECK IF NOT APPLICABLE

ITEM NUMBER	AUDIT QUESTION	YES	NO	NA	COMMENTS
1	High visibility safety vests meeting ANSI Class II garment requirements are being worn by personnel at all times?	Ø			
2	Cones and other visible markers are being used to demarcate a safe work zone around the active work zone(s)?	Ø			work signage placed along Bailey Scales Road prior to crossing location.
3	Appropriate signage has been posted as necessary, to inform roadway/parking lot users of any additional control measures necessary to protect the public and site employees?	Ø			
4	If project work includes working on an active roadway or along the shoulder or side of the road is necessary, has a Uniform Traffic Control Plan been established?			(کل	Tratific Control ostablished for work vehicle (Moxy) crossing Bailey Scales Road - no work conducted on roadway.

- C.F.

SECTION 14 VEHICLE TRAFFIC AND CONTROL			
Inspection Date:	Inspector:		
Project Name:			
Project Location: Address:	City:	State:	Zip:

VEHICLE TRAFFIC AND CONTROL

SECTION 14

GM

Safety Observation Tour:

Safe Observations	Corrective Measures	Completion Dates
Flagger-notifies aperate	ton'all clear to cross	izad
Uses Flager STOP sh	n tradio to communica	te with operator
Public green wight	of way prior to cit	road te with operator sstrg
Unsafe Observations	Corrective Measures	Completion Dates

SUBJECT DATE Sat Deciz/15 Weather: 65°F Overcast high 69°F Eloo On-site > Go Pro. Hes: House keeping / Ergonomics. Download of french videos Upload of trench videos for email. 3+50 2 sent for forther 3+45 3+40 gent for hotel. 3+35 3130 3+25 3+20 - prep 12-09-15 Meeting Minutes. -Filing maintenane -> survey data. -> chemical data - trench -SES WIT -email organization. 12:45 OFF Site.

0.26" Rein, Mon Dec 14/15 Weather: 56°F Rain high 56°F 630 Air stations pair calibre at traiter all units 6:40 700 STES MES: Accident Prevention AN station W N mg/m³ 0.006 0.008 0.007 Tower/ Wetwork 8:25 Security 812 299 7360 -> Security will not shut of pumps 8:30 Tim Mayers 812 279 7239 - message lett. a:30 email sent. email sent. - dalked to GM WTP statt Dave Anderson - novelles lagoon 812 279 7246 11:10 Tim Mayers - pump shit down tomerrow a 8his (one shift) Viwill talk to plant eget back to me. Ly 812. 297 6004. - not receiving signal -> loose sortal poil; tightened - coorelate chemical data. meeting monitos 12-9-15 - video storage SES - exposing GM fire line for hot top in a.m. - aiding ALC with trencher disassembly. -storon weter management. get st gite carly 1630 Frencher crew off site Air station collection & changing. 1700 OFF site

SUBJECT 0.05 Rain DATE Tues Dec 15/15 Weather: 43°F Fthy Clay high 53°F Air Hations & ait calibr. at trailer all with 6:30 6:48 7:00 SES Hesi Stoke Identitying Symptons. Air station / M mg/m 0.008 0.007 c Power / Network S E 0.007 0.009 The Mayers. 812 279 6604. - need to meet with him to (AT - 812 279 7239) go over work plan 9:00 Tim Meyer -> PBujdaut / Jamie Russell (performing het toparth JSA in over as part of tailgate. - met with Tim. > will need to lock out diesel generator while working + text Tim when complete 9:43 - Tim Meyers - will call security to remotely shut of generator 10:15 Security - pump house opened for generator lock out. 17 GM Plant Video / BM Contractor Sately - hot top work onto existing fire main (uspsi muit) 14:15 lock taken att diesel pump generator 14:25 /- text to Tim Meyers. 17 13:00 Tim e Vietor on site to check on scheduling -we will be done well before 15:30. - connection from installed value to be performed fomorrow when proper elbows & place obtained. * pressure test on value prior to hot tap. 200 psi) ~ 15 min. -> should be McIntyre's call. (Janie waggoing with 150 psi - no response. cent frenchive Five main (HDPE pipe intranch) -pipe backfilled with sand - conduit for Abre optic run on top of sand. Bedrock Trench - more pumps out of working platform. 1710. Trencher crew offsite / pump work complete Att station collection /charging 1800 OFF Site.

Wed Dec 16/15 weather: 33,° F Clear high 80°F 6:30 Air stations & air calibrat all units at trailer 6:48 7:00 SES Ht S: Returning Vohicles. Toench Excavotion Gidewalls to be sloped / MH - JSA. Air station W N E S mg/m³ 0.029 0.017 8:028 0.049 Power/Network V V GWTP - trench backfill along W toench excavation · bust out concrete WoF GWTP in toerch alignment. commence with E pipe trench excavation & M.H. installation. Stor Metalation. Stor Metalyre stock piling stone erop pop along alignment Leturyre frailer in way of pipealignment Sto be moved by p.m. -treveher loaded on Flat bed for mebing stife. - to stage at P201 overnight. - 5 Trucks in a.m. to load remaining trenching og & Ed Poterson. GHD. T. Leo 9ES RC. D Charters. SR. D.Brislat DL. \$H J-Pas G. Turch R.H JAC Mat - woody Eric Scott-Griesmen Ryan. Q GHD Met - Nonce. GHD-SES - None, (2) Apping Trench - Met - moving finiter dome seits aut at way. -SES clear to go. Driveway to keep open trench going across. domany Wardy to install line Thrust Blocks on Fittings SES asking Woody Greismens -> Met to install · Carry feels Greismer to install. Erte Scatt-> Gany would look after it. Mat to Ingtally

SUBJECT DATE Goviesmen. - working on getting connection to teed five main water back to pond. -to be looked into window. to be removed. for hose access. Ladrain into MH-6. Frie Scott. Joint Restraints will be need as pipe may shift, when pressurized. - additional soil weekld be needed > not available - how big do, though blocks need to be. -goil that thrust blocks are being needed. are fill soils since 2006. -concern with putting throat block in fill mat 1. - need proper sizing. For T.B. - no thrust block in design. - E. Scott. to provide, -test pressure to be at 200 psi. -SES will have information in a.m. 3 Concrete Poureal Out Met Walls & Walk ways / Bathroom Floor Proing being worked on. i containment area - between Carbon Units Elect. - cont conduit work cleat. room wining. -cont with extension paping. archit. wood dry wall work. Trancher being demobilized. all Egit at site tomorrow. · piping installation. -> concentrating on. - central portion of trench cleaned out. Ed ? Trencher. 10 teeth I day met production ~

J-Me - Piezometers. -attached - zip fies. zholes + V Both WTP withterstation & recirculating. - C.O. okayed by GM. Monthly Sampling In Jan, Air Monitoring . - continue montforing Change Orders SIES ok. lategt Payment sent yesterday. GHD - Five Main tosting. For Thrust Block - sized for - silt 9 772 - sondy clay. 343 16" thick. addition cover will be needed. -grade. appropriately. 90 to be mechanically restrained - concrete pour of thrust blocks formorrow. - pressure fast five line on Mon. 1530 Griesmer to reg' excavator to connect fire line at with > SES off site - will have to wait with arm. L' cmail to postpone Progress Meeting between Trench & GWTP next week. resume Jan 6th 17:00 collect Air Station for changing & OHF Site

12/16/15 GKETT - Recently Completed: - Truck Unloading Pad - Walk between Containment Pad E GWITP Bldg - Above ground piping started in Containment Area - Bathroom Floor poured-out - Interior Doors Continueurg Work: - Interior Large Diameter Fipe on the GACE Compressed Air Piping Electrical - Conduct - Wire Pulls & Terminations - MCC terminations

0.03" Rain SUBJECT DATE Thurs Dec 17/15 Weather: 31°F Clear high 35°F 6:30 Air stations & air calibr. at traiter all units 6:40. 7:00 SES HE .: Near Misses. Air station W F S. mg/m 3 0.009 0.007 Pawer/Network 0.014 0.010 Tim Meyers > need to contact Re: pressurizing fire main cont with piping trenches - SW of GWITP - commencing on SE of BULIP -trencher demobilization -arm /tracks /cham counter weights. - Arre line PIV/ at WETP - Aire hydraht at NW GWTP Singtalled. - joint restraints on fine line from wTP on all joints to the 45° angle joints - through blocks poured on both 45° angles. MH 10 + MH 14 installation - egilan & tanks. fgoing north -> bedvock encountered. -vock break ensued. - Force main from SE of GWATE. - water line intalled with it - conduit line also ingetalled adjacent 5? trench clean out at SW corner of GUTTA 17:05 SES commence securing excavations. give stations collected for changing 17:40 Last truck with trencher og 4 off site 17:40 077 5178 1800

F

-

Fri Dec 18/15. averther: 31°F Overcast high 36°F. 6:30 Air stations & air calibr. at toaler allowits 6:40 7:00 GES Has! Proper use of Wrenches. Airstation M M E 5 Bwer/Netaork ~ 0.019 0.022 0.029 -back Filling + compacting fire main trench. - marking tape to be placed in trench for 6" HDPE pipe/fire main / conduit line -rock bracking along E GWTP. toench. N of MHG 1440 Tim Meyers siz 279 6604 7 messages left 279 1239 5 - Will be pressure tasting fire main 279 1239 5 on Mon e will need to lock at 8:40 - he will inform plant -> should be okay > FEG hag & dayg budgeted (will cover thru to 23") - togt it by MH 13+9 -> no bedrock presently bedrock becoming more ghallow as trenching Mot MH's 1440 MH only provides 6" drop -> probably remove it 17:20 SES securing Exervations McEntyre to install pipe N of MHs 14410 on Sat - will need to discuss with R. Hockstra Art Stations collected for charging, 18:30 of Site.

Q. 11 Rain SUBJECT DATE Mon Dec 21/15 4 Weather? 41°F Rain / high 54°F Air stations pair calibr. I toatles all with 7:00 SES HES? Common Sense Accident Prevention Air station W/ N E S. mg/m³ 0.039 0.013 0.023 0.027 Power/Network. - cont trenching N from E gide of GWTP. - Griesemer on site to pressure test five main. 8130. Tim Meyers. 812 277 6604. - diesel pomp shot down. Young Trucks delivering sand (For trench backfill). Nov 24th - Dec 299 Final Mosting Minutes sent out 12:00 SES still connecting return line for five main testing 12:30 Security > pomphouse opened for diesel pumplock out 13:00 Line Flughed w7P gauge > 145 ps). line pressure dropped to 55 psi when Bill open
 The
 WTP (145psi)
 GWTP (- psi)

 13:30
 30mm
 \$5 psi
 \$5 psi

 15 min
 built up to 90 psi
 \$5 psi

 14:00
 15 min
 built up to 135 psi
 110 psi
 -pressure not increasing with compresser pump · Griesemer to get new compressor & start again tomorrow · test will not be able to be completed prior to shift change 17:00 SES fueling vehicle / securing exervation french pressure in line at Gwit -> 110 psi (holding) - possible air in line Air stations collected East station > single point reading for the day - check results tomorrow 1800 OFF Fite Zo. 11" Rate in gauge at end of day

TW I

T

1

1

H

H

7 0.17" Ram Tues Dec 22/15 weather! 51°F overcast high 53°F 630 Air stations & air calibr. all units at trailer 6:40 700 SES HES: Holiday Stress/Holiday Accidents Arr. Station W N mg/m³ 0.039 0.052 0.042 0.030 Power/Network. 135 Tra Meyers - will be pressure testing fire line toold 812 277 6664 - will not be locking out diesel pump - Flush air out of line - need to contact Security as a larms sound when pumps come on 7:45 Jack Spires - message left enz 276 2050 on valation 7:50 GM Seconty - spoke to them personally -ok it pump kicks oh G. Song notified of situation. - A. Campbell & T. Barnos - discharge line to be blown clear with conpresso 9:05 - new pump hooked up > pressure up to 200 psi MH-13 f Allison Smith. - being installed as per design (R Hoeksta A sick) going from 12 to steeper grade drop down to MM-12 11:05 no pressure loss - ses to use compressor to clear line after Griesemer Hushes line. (pressure at 200 psi held until after 12:05) "Dustrak unit not registering on network - single point reading for day -sturlar to yesterday 14:20 Try Mayers & Plant Security work completed. -lock out is off pumps. McIntyre lock out on PIV to Are main I value to GWTA · old MH-13 put in place for temp line connection tor survey purposes - Fence panels placed over open trench & chain link trence around work area secured 77120 Air stations collected. 18-00 OFF site Dee to Draft Meeting Minutes completed at hotel ale

DATE SUBJECT Wed Dec 23/15 weather: 61°F Overcast high 65°F (Rain). 6:30 Air station pair calibration at trailer all units 6:48 700 SES Has: Holiday satety: Air station: W M mg/m 0019 0015 Pawer /Network 100012, 0.02/ old N unit put into service back up unit moved from N to E location. - no power registering when connected to battery? - had worked at N location ? - email to Pine Epitronmental. E location Dustrak sent back · interior sleepel collar inside charging port came out the longest allows charging or power Functions 935 - pressure test connection 936 - rock breaking along piping excavation 937 - Vaying pipe From Mol-10. 947 - Aenee panels over trench E unit re-located at E station. I back up unit brought back to trailor M. Curtis to collect air stations at end of day. -SES to continue trenching for Mitutyre to lay pipe -primary issue -> to reinstall driveway access to GWTP 10:30 OFF site Indy to TO Alight delayed from 13:55 to 15:16. ? to 16:00 Horn Warning in Marion County Marion County

T XI

1

1

1

-

I

1

1

1

T

-

-

Mon Fan 4/16 weather: 24° F Cldy high 36° F 6:30 Air grations pair calibr allouits at trailer 6:40. - cont toenching N along E end for GWTP - secure satiment revosion controls 13:00 Manifold connection at with - GWTP & Design connections discrepancy - GWTP needs disty water / clean water duit - Fract tank is clean (Adler). Allison - intent to connect to eq tank -wTP pump not strong enough to go to Gwith -use temp pump (booster) Rick -fie into manifold. - T connection with cam look. wet wells discharge to new GWTP - vapit line to connect to manifold. - comlock to be able to get clean water from Adlertank - pressure test GWTP with clean water - test effectiveness of Gwith with dirty water 120000 gal in new GWTP to get to carbon ressels elev diff. - top of existing eq tank. Jelev difference - top of new eq tank Jelev difference pump at 11At station - can it provide adequate have - existing pumps in wet wells. should have enough head. - Exist pipes are insulated heat trace on lines? - RH to check with 3 Reynolds - atill need. to get water to Adler tank (chem water for back weth = gecure SEC issues - silt i up at Send trencher laydown on Fencing Arned -silt/water/roots 2 up NE and CWTP sittending 2nd Fence down gradient -gilt build up around gtrain bails at CB N of GWHP cleaned up - MH's 8+12 installed - trench extended N, - will be I's Five hydraut line # HAND DIG * stay 4' of five hydraut line > EXISTING THRUST BLEERECT) 17:15 SE3 clean up " fuelling. 1800 Ar stations collected + off site

SUBJECT DATE Tues Jon 5/16. Weather: 23° F Clear high 35°F 7:30 Arv stations of air calibration all units at traiter 7:30 8100 SRS H45 2 Purpose of Safety Meetings Air Hatton W H E S mg/m³ 0.030 0.052 (0.032) 0.035 Power /Aletwork V - cont trenching E pipe alignment N of MH's 8212. - to sample SES with ~ 10:00. sevial connection hold until after lunch = ports frozer check still not registering postvak. (software relocot) . S. Reynolds. to provide costing for C.O & ATP for connection to containment manifold & Adlev temk (+ pumping to - GWITP pipe trench. cont to MH-6 + Adler- fank. - MH13 not in yet. - Force main at SE corner GWTP (8") to be shortened (toget SF 12" 1) - BRCJ-ghot approximate locate on sewer line from GWTP but hroom 13:30 with - sampled as monthly batch testing. 14:30 (12" to MH-6 needs to cross 8" Force main to Adler - crossing to be done at low end of excavation trench. to allow for adequate cover mat !! @ Changing alignment on 12" to MH-6-going for ther N+ coming back inorder to cross five main only once. () MH-7 > muest will be 3" higher due to liner depth - gave ok - will let RH. Know. Q 8" Force main to Adler - re ortented to go directly to Adler O Confirmation - line by WTP containment will collect water via piemp From Adlet to go to GKITP -> ~ yes. Figk + sample prep. 17:30 Air station. collection. 18:25 AF site > Cooler delivery to Fed Ex. 12-16-15 Final Meeting Minutes. > send out in a.m. - 7 Progress Photos - sout out.

1

H

-

-

-

T

1

Wed Jan 6/15 Weather: zz F Clear high 43°F 6:30 Ar stations & air calibral with at trailer 6:48 7:00 FES HES: Seat belts. Art station W N mg/m³ 0.060 0.058 0.088 0 Power/Network Softwore reboot???!! still recording 5 0.070 - SES -> 8" line from lift station to with " Can it be abandoned & cut up? - MH-7 top removed to cut have in 4' barrel to be added - invert raised 0.3' to stay away from joint at base 11:15 - related unsuccessful this morning. 11:15 - relat unguccessful this morning Phil Curtis Pine Emiron 800 301 9663 reget themedem - if rothing changes by near replace with back up unit when it arvives 13:00 Toogoess Meeting. GHD: T.L. PB. SES: SR, RC, bl. Metz G.Mc, Woody Ph KK, JMe, GT. J. Paz Ryan. RH. O Sabety McI: None CH. SES: None - will need update on Sately Audit for Jon. - 8" Force main - has been directed to Adler - GM not given authoriz to connect - maintain direction of place to Tank. Pumping from Adler to be done by (diain line)? which will be directed to GWTP way manifold line. -connection to be done at later date. - 12" Line Crossing at low point. at Y connection Temp HDPE line - 114 station to with 2 " - www.3. connection. no longer in use . RH > get weld,

SUBJECT DATE - ww3 to be connected to trench. - ww3 to be sealed. will then be concentrating on trench cleaning and viny I sheeting installation -Håller tank connection early next week. tpomping to eg tank. next week. 9ES - priority list - ditching to be completed today, -need to have piping put in place. MeI - to go to 10 hr days to complete piping 9ES working 5 ten hu days. CH. - SES advised that wTP will start with. reciver lation. - couple of wks cold spell. - on gite week of 19th. (wed/Thurs). CO#5 being prepared to includes temp pump emanitale. connection. Electrical not hocked up for GWTP yot. -email sent to state Group & await to hear look KKamm -> prep ~6 french videos for GM. 3+35 in enerelope Atta Wictor Mounda 4490 5150 bought zadditional memory stick (646B) + 1 for GM (166B) 6 4 50 2250 8+25 17:30 SES at gite Air stations collected 18:00 off 917e Videog frangferred to momory stick - to be dropped off at GM security in am.

Thurs Jan 9/16 weather: 23 F Clear high 52 F 630 Air stations & air colibr. all with at traiter 6:40. 700 SES Hes : Heart attacks. Arr station M N 5 mg/m³ 0.042 0.047 0.054 0.052 Power Network -> MH-7 pipe comes in at liner boot strapping -raises pipe invert to go over banding. - may make pipe angle too high with out How > RCampbell > will need deflector on discharge - will need to remove bond - backfilling aperations to west of GUTTP (between GWTP + slope) 8:00 - Envolape (video) dropped off for Victor Miranda. - GM Sately Video (2016) -> cet up &" line (From 1ift station) estockpile by trencher laydownarea - Allwaiting on MH-13 - Straw bales placed in trenches to lessen sand base washing down with pending pain. · G. Seng & M. Costis delivered Flag pole wideo sticks to trench area yesterday p.m. - covered with plastic to prevent uster Areezing Don't Meeting Minutes -> gent out 17:30 9ES OF Site Air stations collected 18:00 077 9:70

SUBJECT DATE tri Jan 8/16. wather : 42°F Rain high 52°F 6:30 Air Station & air calibr. all units at trailer 6:40. 7:00 SES HES: PPE for appropriate conditions. Air station W N E S mg/m³ 0.026 0.029 0.025 0.031 Pawer/Hetwork -prep pilot trench for cont excavation. - checke with Me Infyre on pipe welding yes - will be working today. - Pipe placement in executed french (awaiting MH-13) it needed for GWTP - what of diverting trench water to Carge's MIT to clean + put to Adler tank. - too much fines > wait see how long it takes for initial charging 10:15 Mike Reynolds - Monthly testing results are in an MD. -he will be by the site later today. 10130 Arnold Campbell > McIntyre running 336 excavator over Ave main -instructed themnot to do it. photos taken " email sent out As per Tim les -> line will likely need to be pressure tested. 15:00 woody / Shame - at site - instructed not to von over firemain. - Z 12" + 8" Forcemain to go under 4" wastewater line - 5R looking to gee A zz z angle fittings available -McIntyre - everything botgo's are zwks order period, 17:00 SES prepping SW management for weekent. -trench opened & cleaned out (Air Stations collected), 1730 9. Reynolds (SE9) 222° angle fittings ordered for 12" HDPE lines & 8" Forcemain to have lines go under Waste water line from WW3 -ghould corrive Wed for Maturyre to install. -90° ande deflector to be used at discharge, 1800 OFF site

IN

1

N N

1

1

N

T

N

Mon Jan 11/16 weather 7°F Clear high 31°F 6230 Air stations & air calibr. all units at toailer 6:40 y '00 SES HES .: Distracted Driving. Arvestation', W N mg/m³ 0.023 0.026 Power/Network 5 E 5.023 0.029 SW Management . un than any unused lines ensure all walkings around french are accessible - circulating SES wTP system worked well over weekend -> Tiles - after review of SES email (3' cover over fire main) - may not be necessary to refest pressure on line MH-13 delivergel - concrete still writing 1530 SES OF Site Air station collection - batteries (120) left at stations (except E) Book Flight to T.O. Feb 5-7 LZ33K1 16:45 OFF site Trenching Video - Scopy to Backup memory sticks

SUBJECT DATE Tues Jan 12/16, Weather: 32° F Snow high 33°F. dropping during day 6:30 Air stations poir calibre all units at trailer 6240 1:00 SES: Slips/Trips/Falls W Air station E 5 N mg/m³ 0.023 e.012 0.013 6.50.0 Power / Network. unit knocked over by animal overnight -weather unit resecured with zip ties -road access to GWTP Frozen From yesterday afterneon melts - road sanded + plawed with doter 1-2" snow & am. to 10:30 blowing snow - temperature drop AH-13. placement concelled due to poor visibility conditions - maintaining SW lines three recirculation. Ly placement completed in p.m. R. Hockstra Flight dolay - Flight Finally cancelled. - work schedule limited due to weather - will reachedule flight to next week. SES off site 1530 Riv stations collected. -batter is left plugged in to power micro heating onits - Trench videos transferred to server 1630 off site. To: Flight continuation

1

3

-

-

1

1

1

T

1

1

Wed Jan 13/16 Weather: 2°F Clear high 29°F 6:30 Air stations & air calibr. all units at trailer 6:40 1:00 SES HAS: Cold Medications (Proper Lifting. Air station. W. N mg/m³ 0.042 0.039 0 Power/Network -S 0.052 0.052 200 - SES WTP - Freezing issues overnight - pay close attention to Frozen suffaces today - water & pomps of to Modertank dk. - Fitting for connecting to WITP Adter tank to be deliveral today 13:00. ph RH. SES SR. DZ. CH. -RC J.Me KK +GT+JP - 222° angles have been delivered. @ Stately Concerns - heavy rain prior to Freeze on weekend Pipes will be granted. by 983. Air relief values - pressure testing to be done prior to installation of air relief value as per RM + T.Z. - word frozen this morning. - nothing broken and water is running. Al Thors to meet with plant. Rtl - delivery. Carbon -> 28th + 29th CO relative to Fitting to Adler tank. Progress Payment KK hag P. P. #4 will check SES to mail through to new address Sworce 3 von Dec yth emailed pdF CH gent im 89 MgEi 1541000

SUBJECT DATE Mors Jun 14/16. weather: 21° For an calibor all with at trailer 6:40. Arr Station "I Clear high 46 4 6:30 760 GES HES! Manual Mechanical Lifting Air station . W N E mg/m 3 0.046 0.026 0.038 0.029 Power / Network - clean at GWTP trenches at ice in pipe - pipe north from MH-18/12 toward MH-7 - 12" line from MH-12 to cross &" Forcemain, prior to going under 4" Waste Water line From WW3 Serial connection toose -> fightened 10:30 -reconnective, lines at SES with to eliminate all unnecessary reducer Attings -12" pipe From EQ tank crossed over 8"Forcemain in E trench to art - SES to grout pipe into MH's - drainage across Parcel 413 divorted to W of trench alignment, Borm constructed 12" Line crossed over Forcemata ponding MHIZ - 8" Forcemain GWTP N 9ES Bern at ditch to try to tossen water drainage to low end 17:00 of french. -elean egit /tracks. SES OFF Site Air station collection 17:30 Progress Meeting Minutes 1800

118 3200 ---2 N

XX

In

Fri Jan. 15/16 With weather i 48°F Cldy temp dopping during day - Rain 6:30 Air stations pair calibrat. at trailer all units 6:40 7:00 SES HAS: Basic Rules of Savety. Air station. W. N E mg/m 0.025 0.022 0.00 Power/Network S 0.025 0.026 1 - cont' pipe work to MH's 677 - grant pipes in MH's. -pump maintenance e vealignment of piping at SES WTP for optimal recirculation. connect to Adler tank at with it time allows this atternoon - pine trees by Barlow Lane. - will they be in driveway? - are they along pipe alignment from trench? pictures taken - email sent ast 10:45 Mike Roynolds on site to pick up SES with results no site inspection portormad. 11:00 Rain started - pipe trench closed off due to muldy mess - growting MH48 - halted due to weather -work Accused on setting up piping on SES with For water circulation to prevent Treezing email sent out with photos of doulast discharge to creek. Pine Environmental -> no base brackets for weather stations. -will send out replacement unit 1530 SES OF Site - to have SW Management crew on site (Sho shifts) Sunday to recirculate with water. · Air station collection. - W weather station bracket repair 16:30 OFF Site 27 0.16 " Rain

SUBJECT DATE Mon Jan 18/16 Weathers 2°F Clar high 14°F 6:30 Air stations pair adibration of units at traiter Greek reconnect wieather station on Watation - second with zip ties SES HESI Flammable (Combustible Liquits - handling 7:00 Air station W E N mg in 3 9.000 800.0 0.010 0.006 Pawer / Notwork -back Alling GWTP pipe trenches. - SES WIP riverlation. - trench deen out hold att due to bek at personnel for thagging (Jean et Muscles) & he night shift on with - trench. backfill using dozer past MH's 18112. -tracer line for pipe in place -SES WTP recirculation. -K.Kamm on-site > EPA to be onsite next week. 1530 SES OFF Site. Air station collection (Dustrak Junit) Batteries left plugged in on-site to power micro heaters 100 STEP performed ou T Curtis wort P Sompting at influent post save post carbon r effluent Review with G. Seng. 17:00 OFF Site

-

-

7

-

1

-

1

1

N

N N

N

N

Tues Jan 19/16 weather 5° F Clear high 21°F Air stations & air califor all unit at trailer 6:40 630 700 SESHES ? Borning warmers for without g eg't/pipting. Air stations W N Pawer- Westwork 0.020 0.022 0.020 mg/m 3 0.022 - contipipe work court North & MH's 12, 18. - clean out ice from toench & pump out water -Metutyre welding pipe inside EWTP - grading N of GWTP - cleaning out trench (pilot) going N. 3+05 + 3+10 video, 11:30am. - down load + sond zbig gemail. gtarted 12:50. 13:00 3415 17 down load completed at 17 20 3700 Z-195 2 490 2185 2180 STrench ~ 22 deep. 2+75 Toench Videos transferred evenamed onto main nemory stel 01-06-16 Final Metting Minutes. - MH's 18 + 12 granted up. 1730 GES OF Site WTP Recirculation crew to stay later. Art station collection (Dustrok unit) Bufferries left at stations to power micro heaters. 1800 OFF size. emailed out + Meeting Agenda for tomorrow from hotel 2 big 4 email not working at hotel no Trench Video sentant.

1000

SECTION 12 TRENCHING/EXCAVATION SAFETY

1

 π_{i}^{\prime}

e"

Inspection Date:	Inspector:		
Jan 19/16	Peter Bridget	د	
Project Name:			
CRT Bed ford.			
Project Location:			
Address:	City	State:	Zip:
320 GM Drive-	Bedford	iN	47421.
GM Project Manager:			
Fin Mc Bongan Cherry Hiatt	Jim McGuigan		4
Consultant Name:	Consultant Project Manager:	1	
CHD.	2. Buident / Tiles	*	
Consultant, Superintendent:	Consultant Site Health & Safety	Officer:	
Katie Kamm	P.Budeut/T.Les.		
Contractor Name:	Contractor Project Manager:		
Jevenson.	Jim Pazderski		
Contractor's Superintendent:	Contractor Site Health & Safety (Officer	
Randy Campbell	Dave Leising,		
			and the second second
	CHECK IF N	OT APPLICA	BLE

ITEM					
NUMBER	AUDIT QUESTION	YE	s no	NA	COMMENTS
1	Are employees protected from falling from heights of 6 feet or greater?	Ø			
2	Are spoils piles maintained at least 2 feet from edge of excavation?	ø			Bedwork cleaned off 6'For buildge installation.
3	Are the sides of excavations sloped, shielded or shored to prevent caving in or employees?			X	Bediock
4	Is a competent person designated for the excavation?			Ø	Bedvock cuttings being removed from Bodvock tranch.
5	Has the soil type been determined by the competent person (one visual and one manual test)?				From Bedrock travel. Bedrock
	Have inspections been conducted and documented prior to personnel entering excavations 5 feet or deeper and as needed thereafter?			ø	Excavation of french with sonly
7	Are ladders or stairs provided as required (trenches 4 feet deep and within 25 feet of travel)?			Ø	No one entering trench during
8	Has the proper type of protective system been chosen based on site soil classification?			ଷ	Bedvock videos assessed by geologist.
9	Have atmospheric conditions been tested in excavations of 4 feet or deeper for oxygen, LEL and other toxics?			M	No one to enter bedieck
10	Excavation / Trenching Safety Inspection Checklists available on site for use by the			R	10/28/
TION 12:	competent person? EXCAVATION SAFETY				REVISED DRAFT FOR REVIE



Page 2 of 2

a . . .

SECTION 12 TRENCHING/EXCAVATION SAFETY

 r^{\dagger}

đ

1

1.1

Inspection Date:

Inspector:

ITEM NUMBER	AUDIT QUESTION	YES NO) NA	COMMENTS
11			1	s de paramal
	Are barriers placed around exca near pedestrian or vehicle thorou to control access and protect per	vations 1ghfares ጆ 🗆 sonnel?	anly allow	ingreation personnel ret in work zone.
12	If employees are required to enter excavation greater than 20 feet d the protective system been desig Registered Professional Engineer	2		3' within 6' of the
13	Surface encumbrances, located s create a hazard to employees inv excavation work or in the vicinit at any time during operations, have removed?	o as to olved in y thereof 🏼 🗖 ave been	Dersonnell	to bridge . Caution tape.
Add and the second			TRENCHIN	G/EXCAVATION SAFETY
Safety Ob	servation Tour:			
Safety Ob Safe Obs	servation Tour: ervations	Corrective Measu	ures	G/EXCAVATION SAFETY Completion Dates
Safety Ob Safe Obs	servation Tour: ervations er on site Er escert	during wor	ures K	
Safety Ob Safe Obs	ervation Tour: ervations er on site tor escort er for Official tr	during wor uck haulin	ares k g cuttings	Completion Dates
Safety Ob Safe Obs Labour Spotte Flagg	servation Tour: ervations er on site for escort er for Official tr er used for read	during wor	ures k g cuttings Y For dumping c	Completion Dates
Safe Obs Labour Spotte Plagg Cartin	ervation Tour: ervations er on site tor escort er for Official tr	during wor	ares k g cuttings 4 For dumping c k stoppages	Completion Dates
Safety Ob Safe Obs Labour Spoth Flagg Cartin	servation Tour: ervations er on site tor escort er tor Official tr er used tor read on Flagging exected o	during wor	ares k g cuttings 4 For dumping c k stoppages	Completion Dates
Safety Ob Safe Obs Labour Spoth Flagg Cartin	servation Tour: ervations er on site tor escort er tor Official tr er used tor read on Flagging exected o	during wor	ares k g cuttings 4 For dumping c k stoppages	Completion Dates
Safety Ob Safe Obs Labour Spoth Flagg Cartin	servation Tour: ervations er on site tor escort er tor Official tr er used tor read on Flagging exected o	during wor	ares k g cuttings 4 For dumping c k stoppages	Completion Dates
Safety Ob Safe Obs Labour Sporth Flagg Cartin	servation Tour: ervations er on site tor escort er tor Official tr er used tor read on Flagging exected o	during wor	ares k g cuttings 4 For dumping c k stoppages	Completion Dates

22 bohind DATE GHD Traiter SUBJECT Wed Jan 20/16 Weather 18°F Snow, high 26°F Air station & air calibr. at tosiler all units 6240 630 SES Hes: Hypothermia. 100 Art Flation. W M E S. mg/m³ 0.032 0.022 0.022 0.032 Power / Network F S set bp at noon after set bp at noon after set up at noon after battery charged. A batteries dead at station - taken back to traiter to charge "spare battery connected to W station - cleare sand read to Givth -delivery ~ 9'00 (to be done 1") - clear reand road to curt for generator ifittings delivery . treatch clean out called off due to snow . - ungate to cross Bailey Scales Road . + work around trench email of 3+15 video of trench - started - 9:00 -7 done 12:30 GHD: KK, T.L. SES: RC, SR, DL, pH JM. 1300 J Poz PB, McZ: Ryan Br. RH. CH absent. SES Zho satety issues - ice + Snow issues. due to late week McI, S rain followed by Sunday Freeze. a Pipe Trenching completed. 2 - B+ Z 12" completed. (castern pipe trench excavation) - not pilot trenchings due to mow. - MH-8 to be dug around consuming - WTP recirculation is timely & difficult with use of manpace - with road cleaved & pump down at with. - Freezing issues with line to GWTP. once pumping. - around tree. - drive area. - Field Fit. - paving should be revisited - us. original road design plan, - RH to veriew next week. with SES. - end of March. beginning of April . For pavement schedule O Mara not around E+B - unacceptable safety record Milestone. -> will probably be used.

T

Un

111

111

1

-

1

N

- CH to be asked about tree issues. - KK to go over issue with ctl. all egit in place - mechanical in place - dec. conduit in place. - some, loose wire connections for pending connections. - carbon shipment detailed. Feb. - carbon change out at existing with. 154 FM 200 000. gall will use zv then ine-fill, this volume to charge system. EPA to be onsite next Thurst (several people) -to look at trench primarily. CO committee-opproved. SES CO twee notified by KK. BL to give satety. briefing to EPA pitor - na Community Contacts. - Progress Payment - no problems. Cold weather days have led to multiple 8 hr days, > Mike Reynolds on site last week to collect. Jon. SES with results -stopped by SES javed, but not greatly interested, due to heavier work load on Bestford Ut/s, due to cold weather. E day station battery check. I died ~ 10:00 am. GEG AT gife GEG WTP circulation craw to staly late: Air stations collected: including batteries - check on recharging Stations. 15:30 GES AF SITE 17:00 Off gife.

SUBJECT DATE Thurs Jan 21/16. Weather: 18"F Overcast high 28"F. 630 Air Stations of air calibration all with at quarter 6:43 7:00 SES Mes: Frostbite. Air station. W mg/m³ 0.037 E N 3 mg/m 3 0.032 0.029 0.039 Pawer /Notwork -cont pipe event value than out on SES WTP - clean out fill around MM-7 remove best strap & liner - hole cleaned out for 12" MDPE line - plastic (durascrim) lowered into MH to collect concrete debris - concrete saw 9 "" - hole duilled thru give of MH -> 5" - 2 lag bolts on concrete hole section. - pulled on while extensor hammered - hole pulled clear, excess debis collected in durascrim -pulled from MH -> No confined space entry required BRCJ survey 12" HDPE crossover of 8" Forcemain - 2" styrotam placed between pspes during bactill ippes Kept off contact with each other "survey/vertication on Pilst Trevel gent to R. Hoekstra For veriew & acceptance. -format acceptable -> trench backfilled with 6" gand up to liner Amit. - at lines -> 2" Sand than styre term BES OFF Site. 1930 Air stations collected with botteries for charging. off site 1800 **Mike Branham** Lawrence County Sheriff **Andrew Tillett** Officer atillett@lawrencecounty.in.gov Lawrence County Sheriff's Office Telephone: (812) 275-3316 Fax: (812) 277-2007 1420 I Street Bedford, Indiana 47421 www.LawrenceCountySheriff.com Date: _____CFS/OFFENSE #: __

11

111

NA I

1

1

1

1

1

1

1

1

T.

3

-

Fri. Jan22/16. weather 24°F Overcest high 28°F. 630 Arr Stations & air calibre all units at trailer 6:40 100 SES H+S I GH sately Orientation Review. Air station. W K E S majim³ 0.032 0.039 0.059 0.039 Pawer/Network Battery Charge, spore used 80% 80% 80% SI E Battery of 66% 9:00 -> reset power Agerral connection -cont backfilling to ench up to liner. - A. Campbell on using excavator to backfill and. -should be akay - hydrant line at 3' depth. - 8" of foost in area of trench. - will not be directly over it. - Adler tank connection for GWTP 9:10 -> Bedford/Alawrence Police @ traiter -warrant aut for Frankie Bachelor with SES. - Theme Raynolds informed. Ligty of sam & 2" gound backfill to 4" Waste Water line From WW3 commencing Southereby Los trevely Los trevely 7 - pump set up by Adler tank. - piping connections onto GWTP line. Final Meeting Minutes 01-13-16. Diasef Meeting Minutes 01-20-16. 1530 GES OF Site Air stations collected. Base bracket For W station, cracked at fixed point during pack up - reglued 1630 OF Site 500

State State State					lax	Min	Ave	1. 1.	SU
SUBJECT				WN 0	.102	0.009	0.02	ODATE	
	C1-	<u>н</u> – е	. 1	EG	.043	0.003	0.01	81	Est mainte
	Tat-	Jan Z	116 .	3 0.	396	8.001	0,02		127-1
1	Jon Hase	r > 140	FR	ear hi	th 3	2ºF	E	e t delive	Average
		Ergo			/ ~ /		tu	railvitena	GTU
	112 21	193	E	9		N	1 1	B	······
		N	- P			6.031	0.033	1	0.639
Oct 15		ound Con		0.049			131073	8	-
<u> </u>	a.coq Att	the there	6.005		Dec 1	0.009	CUT A	0.006:	0.635
19	Cool		o.oct	0.017	2		A. 0.311		0.043
20	0.02	re (\$ 640.0	0-025	3	0.034	0.031	0.024	6011
zl	oroze	- (0.017 \$	0.068	4		0.046		
zL	0.033		\$ 150.0	0.079	7	0.058	0.018	6.630.	9.062
	0.042		·	0.092.	8	0.047	003	1	0.045
26	0,011			6.009.	9	0.074	1	aure	0.041
27	0:018			0.018.	10	, he	6043	8.032	0.06%.
28	0.013	0.007	0.007	0.009.	11	Co.og	0.07	0.039	
29	0.01	6.604	0.032	0-009	14	0.006	5.005	2 -	0.001
300	0.016	0.01	001	0.014.		0.009		San	0.007
310	GOIL	0.009	6.009	0.014	16	0.025	0.021	-	0.032
		0.02	0005	0.016	19	0.013	0.012		0.015
	0.066	0.014	6.612	6.019.		0.016		-	0.619.
E.	0.092. 1	dez x		028?		0.025			0.018
5		8.022 34		0.035		8.029		5 -	0.072
6			0.008.	0011			0.605	-	0.008
90	EL.	(Charles)	0.067	0025	Jan 4		0.013	(Son R	0.008
2		6.025 K	0.025	0039		0.016	0.014		0.020.0
	0.076	BOZS H		0.043		0.025		0.022	0.024
11	Y		-	0.022		5021		0.025	0,034
		0.012				8.045			0.044.
13	N. 19 55 - 19 - 19	8.007 X	0.005	0.615	Recommendation of the local division of the	0.047 6.021X		0.033	
26	A	0.622 8	0.019	0.024				0.02	0.012 0.024
176		0.019	0.012	0.025		0.019	0.017	0.018	
18		0.007	0.004	0.007			0.026	0.028	0.032
	- Bread	0.006	0.007 \$	0.010			6.623		0031
	0.021 #	0.019	0.011	0.025			0.012	0.012	0.017
23	0.015	oci2	0.010	0.015	_		0.003	0.006.	0.00%
24	6.033	0.028	0.019	0.033	19	0013	0.014	0.613.	0.017
25	0.028	0.017	eyaiti.	0.018.	70	0.022	0.008	0.004.4	
				-	24	0.048	0.036	0.04	0.052
		O	putrol		22	0.047	0.037	0043	0.049_
5-20	Backup 1	Modern v9	Flizal.			modem			Gnow Ere
* Run or	rerwight	toallow	madem 4	bupload				at 9149	A 16 U.S.
to ne	twork.	đi s		F					•

Mon Jan 25/16. weathers 26°F Clay high 45°F 6:30 Arr stations part calibr all with at trailer 6:40. 7:00 SES Hes: Flu Vaecination. Air Station- W M E 5 mg/m³, 0.038 0.042 0.039 0.035 Tower / Network. - cout ' kying pipe to MH-7 + Adler fank. - good up pipe in MH-14 218. -backfill around MM's 8812. - 22° angle on discharge at MH-7 - pipe fed into MH-7 ? - no welding by Maturyoe -track issues on Welder -> maintenance - pump & live connected with Adler tank in prep for pumping water to GWTP - wit P will be very water for backwash - pumping could commence as early astaled (as per G. Seng) - GES had dedicated crew dealing with SES with requiring reciver ofton issues - vinyl sheeting trial connections at french. - shortest sheets (8' kng) to be cut for shallow section of trench (42" deep) - 9 Roy nolds to discuss forcemain pressure testing with Medintyre - prping needs to be completed ASAP. 1730. SES OF. Air station collection. Air menitoring Letter revised by J. McGuigan 1700 Off Site. La Air direction Revisions. For Memo

SUBJECT DATE 0.17" Rain. Tues. Jan 26/16. weather 135°F Overcast high 35°F 6:15 > Air monitoring letter revisions > emailed 6:45 Air stations of air calibr all units at trailer 6140 7:00 SES HES: Accident Prevention. Air station W M -8, 8.042 cont laying pipe N to Abler tank cover to MH-6. growting MH 20 west of GUTP - cleaning out trench to commence working with viny sheets. - french videos 2+98 download Cast RH to copy Dila before leaving 2465 download 2+60 download 2+55 download 2450 download - pipe laid to bend to Adler tank + FIH-6. -pressure test on 6" HDPE -> 125 psi on as per RH. - viny theoting commenced installation using inflated the tubes to hold sheats up - measuring bedrock depth -> cutting sheats to length. - caulk joint e lift over for installion -> apray paint bottom 6" For defining grout depth - SES WTP > treated ~ 400 000 gal 19" in Madulank. SES OF Site 1730 Air stations collected for charging. OFF Site 1000

-

1

-

1

1

1

1

J

-0

SUBJECT 0.17" Rain. DATE Tues Jan 26/16. weather: 35°F Overcast high 35°F 6:15 > fir monitoring letter revisions > emailed 6:45 Air stations. & air calibr all with at trailer 6140 7:00 SES HES: Accident Prevention. Air station. W M E 5. Pawer Network / 10035 0.032 0.038 8.042 cont laying pipe N to Abler tank cover to MH-6. growting MH-20 west of GWTP - cleaning out trench to commence working with viny sheds. - forenell videos 2+98 download (before leaving 2465 download 2+50 download 2+55 download 2450 download - pipe laid to bend to Adler tank + FIH-6. -pressure test on 6" HDPE -> 125 psi ok as per RH. - viny sheeting commenced installation using inflated the tubes to hold sheets up - measuring bedrock depth - & cutting sheats to length. - caulk joint e lift over For installion -> -> pray paint bottom 6" For defining grout depth - SES WTP > treated ~ 400 300 gal 19" in Madulank. 1730 SES OFF Site Air stations collected for charging. 1000 OF Site

Wed San 27/16-Weathers 27°F Overcast high 35°F 6:30. Art stations & air calibrat. all write at trailer Gitte 7:00 GES Has: Viny/sheeting 39A - Installation discussion Art station. N/ N/ E S mg/m³ 0.033 0.039 0.030 0.032 Power/Network. - cont piping to blind Flange at Adler - discussed with Meter - pressure. testing & - SR to Find rating on 20° to discuss with Hat - pipe to MH-6. backfill lines z" sand fity to form - grading North of GWTP - installation viny sheeting intrench. - sweeper up at GM Pavel 205 - put into use 9.00 am 9:30 modern not signalling - power regets Bentonite for good 17 Bags / Concrete Truck. elbaury 23 or 92 psi 13100. Weekly Meeting. J. H. - as per Tiles & R Hocksford 20 psi ok 3 Pat. O McI - nome. C Hiatt @ 9ES. none. @ Filet Trench - started theting installation installation to cont tomorrows growting scheduled Fri. - questions for RM on design questions Pressure. Testing - is presently undway & will commence pomping. Manifold Connection after done with use of Adder in getting water to Gwitt. Chevyl Hiatte to review and Air Monitoring, CH - Payment #44, For SEG checking. Destga questions - grout placement with Hawing water (will wagh got Portland) Carbon Cell Sopplet & last halt of February, - For commissioning. - MCC commissioning is scheduled For Monday Feb 1

DATE SUBJECT Kogt Meeting - RH back from Juneli - discussion on placing growt at base of trench. - presently consistent flow along base of trench. -> Flow will wash out Portland in mix - dam up trench - If no flow spour + place 6" grout. - if gide wall seepage - add downstream dam. - pour grout rallow to set underwater 1325 - Pressure test on 6" Forcemain to GWTP by McIntyre. -set at 20 psi 1425 - Pressure hold in line at 20 psi - test adayed. - Maturtyre to re-plumb time connection Commance pumping water to Gwit From Adler faulk. - aversight by C. Sava & M. Cortis. Hydraulic line on long stick blew - couple of quarts 1420 23 reported by A. Campbell - spray areas covered with oil absorbent. - boom had been pulled out at french eplaced on absorbent sheets - SES Miagara Falls Office - mineral based environmental oil. - eg't had been previously on dreading job. - email of incident to KKemm "J. McGuigan. 1540 - meggage left for Mike Reynolds, Bedtord Ut1s. -GWTP piping completed - need to grout up pipe in MH's. e backfill with send & styrotoon. 17:00 SES -> eg + maintenance - no wore work on french 1730 OFF Site, Air Stations collected 1800 OFF Site

T

-

-

-

-

-

1

-

-

1

1

1

-

1

Thurs Jan 28/16 Weather! 32 °F Overcast high 41°F 630 Air stations pair calibr. all onits at trator 6140. 7:00 SES HES: Fall Arrest. Arr station w N E 5 0.048 - ETA on site to witness viny sheeting installation - mod up MHS 6 + 7 - sand and styration over pipes to MH's - vinyl gheeting installation - continuing & From 2+28 - EPA on site to impect installation - sheeting poposed 3+40 => 2+40. -100's Ftrench to be prepped for growt Trench Violes 2+45 & down load 2440) i saved on server - hydraulic. line wooden bomper placed on long stre - to enchi clean out at sitt for grout - dam placement for up-gradient Anotrench. - working platform graded for access with concrete truck M. Curtis 57220 gal - Spomped to GWTP yesterday. 1900 Egit down - prep of area to keep sullines Air station collection for charging. 1730 SES OF site. 1800 04 5,70

SUBJECT DATE Fri Jan 29/16. Weather: 32°F Cldy high 39°F Air stations of air calibrall units at trailer 6:40 630 SES HES: GM Sentine (Event - Proper Prop For LAFting. 7000 Air station W N E S mg/m³ 0.031 0.038 0.023 0.028 Power/Network V - Finish backfill at GWTP pipe trenches. 9:00 · concrete fruck coming Gyds -> 12 bag Bentonite -to be filled at SES laydown -set dam at both ands of viny sheeting. -GUITP pipe -> To be backfilled - Flagger used for eg + / concrete truck. > grout had to be poured directly to trench. - section is sheeting botted to end of bucket on long stick to aid in spreading grout. BRCJ - surveyed 2460 -> 3410. - seepage noted at 2+20 ~ 16' below top of bedrock. Lo steady Flow since yesterday (EPA noted Flow) Weekly Progress Meeting Minutes 01-27-16. Progress Photos 48700 gal to GWTP yesterday - cleaning out tvench at M end Theo -> pumping to coase after today to avoid potential over Plow on weekend clear out french. at North end. growting -> section at vinyl sheeting adapted onto bucket at long stick to smooth out grout suitan 1700 STES shutting down + prep for weekend SW management Arr stations' collected for weekents 1930 SES OFF Site, 1800 0FF Site.

T

HA

1

T

A

H

T

-

1

-

-

1

la

-

1

-1

1

1

-70

Mon. Feb 1/16. weather: 40°F Overcast high 54°F. 101 630 Arr stations pair calibr. all units at trailer 6:40 700 SES Hes: Hard Hats F Air station. W N. E mg/m³ 0.019 0.033 0.02/ 5 0.033 THE REAL Power/Network. ~ al 💷 - Excavating out North and Trench. - 2 trucks having fill to E side Bailey Scales Road -scheduling next good pour for thurs. - Finishing grout e lid placement on MHS @GWTT 812 675 1403 Darrin Woody - 640' pipe welded for pipe trench' line. (when will it be excavated) Foiday Adler tank to GWTP - 30000 gal. Torench video ghot 2+35 (taken using 15' pole (lowered) 2+30 2125 2+20 2-115 2 24' pole - sticks at bottom 5 1 top 10' 2410 2 tos -> pulley journed with silt from base of french F Egit clean up & Fueling 17:00 Hir stations collected SES OF STR. 17:30 017 9,70 1800

DATE SUBJECT Treg Feb 2/16. Weather 39 of Cldy high 62°F 6:30 Air stations & air calib. all units at trailer 6:40 7:00 SES HES: Complacency. Arr Station W N ing /m 3 0.052 0.053 0.051 0.023 Pawer/Network. -cont viny sheating from 2+46. -set up issues - staging viny sheets getting crew aligned. 10:30 trench videos to stay ahead of sheeting. 2+35 Z video taken betore lunch. > copy files 2+30 Z video taken betore lunch. > copy files 2+25 C video taken betore files to allow storage 9 pale on GOPRO memory card. (32 68) 2+15 2410 13:00 9 Reynolds - Re: conference call with L Fitzpatrick about to ench certings Lo Tiles - Electric Poles for installation thru liner -ges will need C.O. to handle soil aftermoon Trench video 2+05 1+95 1+85 1+95 1+65 1460. 1480 2,400 ++90 1+55 1+45 1+35 1+25 1+50 1+48. 1+30 1+20 -> disk on comercy Full. Rain at 16:00. vinyl gheeting ended at 1470 Atart video in a.m. @ 1+15. 1700 staging gheeting for a.m. / eg't fueling 1730 SES OFF Site. Air stations collected. · G. Seng Carbon Versels appear to reg. repair / rust build up on tank where epory worn thru, - water to GUTP on hold. - 0.10" Rain in gauge 18:00 058 Site

7:00 pm. - 11:30 127 2+00 (02-01-16. 127 1+85 いろうち 1+75 2+35 117 1+70 2+30-136 118 137 1465 am. 2+25 119 138 1460 2+20 139 1455 140 1455 120 2+15 121 142 1445 2710 122 143 1440 2105: 123 BS to store 2+65 124 × 125 0132 2+05 izte -0149 2100 127 copied. 1+995835. 28 129. 145 1+30 1495 130 1+90-146 131 1-25 147 1+20 148 136 -> × 140 -> × 1+15 149 × 60PRO -> Memory Stick PB HOMEWOOD HILTON BY HILTON Hilton HHonors and Homewood Suites HHENORS by Hir on are trademarks of Hilton Worldwide.

1.00 Rain wed Feb 3/16. weather: 51°F Clear dropping [46°F) Windy. 630 Air stations pair calibr all units at traiter 6:40 200 SES HeS: Lighting Air Hation W N E mg/m³ 0.025 0.028 0.023 Rower/Network E 9 0.023 - cont vinyl sheeting installation N from 1+70 - torench video of N french -trench cleaned out a here sheeting installed gigs morder to be ready for tomorrow. a.m. Mike Reynolds - asking when the good is being done to morrow morning Toench water - gtarted 1+15 every five feet to 0+60 - to complete to 0+40 atter meeting 12:30 1308. T.L. McI Gary Mc. P.B. SES S.R P.B. R.C p.d. pH: JP GT RH. CH J.Me. O. Sataty - None O Gw betry pumped to GWTP 160,000 gal pump - all From GW system. both tanks. have water. viny sheet a good' at North and by EOD tomorrow. - tailings to be removed next week. - to be stockpited. in dedicated, area, CH -> problems? sheets tied off. + inner tubes growting went well on shallow section. - pipe not installed yet. Mike Roynolds - on site - no issues -spill notification filled out -no issues - significant more water freated by SES with after last nights rain - hard to tell it surface ron off to trenh PB-noticably more seepage from yesterday at 1400 4 0450

SUBJECT DATE C.O - generator & switch. 125 KW. - render 9-12 wkg. Kohler - pending 9ES prepar - ATP to Follow Work Schedule to be namtained. 13:30 trench video. ghot. 0+55 6 +50. 0 +45 0 + 40 - > EO Trench - download video, -vinyl gheeting stopped at 0:55 (bedrock step), 1630 9E9 done sheeting due to accessibility at N end & fall arrest set up 1730 SES OF Site. Air Hattong collected. 1800 OFF Site

Thors Feb 4/16. Weather: 32°F Overcast high 34°F 630 Air stations of air calibr. all units at touler 6:40 700 GES HES: Look Betore tou Leap - Awareness of Surroundings. Hir station W N mg/m³ 0.013 0.017 Power/Wetwork (0.021 5 0.018 - Finish - my sheeting along N end of toench " pomper touck on site - concrete to arrive a 8:30. - z trucks (18 yds) - 1 truck z trips - bentonite to full touck - 2 causing over fill/grout starting to set - no pradient for shute to pumper truck to dump grout 10:30 - polyper truck off site - top long between trucks -11:00 quait to be run directly to trench. 11:00/7 Mike Reyvelds - truck dupped in E 216 containment area - will be on give to respect (email gent) 13:00 forte inspection with Mille Reynolds > ok with site concrete/grout washout of grost from 0.440 to previous grostend -site cleaned up + secured. 15:30 - water lines collected + set up for moving out of way for continued to each excavation to south. - toench cuttings from N and of toench stackpiled in Ezile - Flagger used 1730 9Eg AF 9/76. Air station collection gerial connection noted to be loose at end of day - no date for E glation 1800 OFF Site

SUBJECT DATE Fri Feb 5/16. Weather: ZIOF Clear high 42°F Air stations pair calibr all unit at frailer 6:40. 630 SES Has: GH Deftance OH - Fall Sentine/ Event 200 (Air station: M N E S 0.633 0.017 0.035 0.038 3 mg/m3 Power / Notwork - mobilize egit from N end of trench to S side. -disconnect with discharge, line to clean out central portion of trench. - a Battery not powering atation. - apare used as replacement. A Compbell notified 6. Sieng. * electrical issues with GHD traiter brought up by T.Les. > email by T.Les to K. Komm = Williams Scots week 01-20-16 Final Macting Minutes -> email. 02-03-16 Draft Meeting Minutes -> email. > Tourtis to retrieve air stations atend of day 1500 Flight Indy -> TO. Cov Rental set up with Enterprise SMD > \$104 - can't go on credit card ne account > \$53

Mon Feb 08/16. Weather. 35° F Overcast high 35° F. Ram. 630 Air stations pair calibrall units at traiter 6240. E 700 SES MeS: Medication at work. Air Station: W N E S mg/m³ 0.021 0.019 0.022 0.017 Pawer / Network - cleaning out south end of trench P 2 -stock pile of cuttings in trencher lay down area. - CM legal has given ok pending IDEM approval on relationship to bedrock auttings -> J. McG. got ok on Fri - having stone for french backfill Zglockpiled Wof frend 2 E - and for behind. viny sheeting, Sarea in P216, -growt threkness shot by BRCJ (outy 3" in spots) ? - email sent to RH on response to this. -grading M and of pipping from GWTP -gES wants to know if it can be field fit. - email to RH for response. french video ghat - 3+55 -> 4405 SES -> fuel + clean eg't (clean off fracks) 1700 Air stations collected. - E station gland after weekend -plastic brackets on less cracking 1730 SES off gife. 1800 Off side. (light colour discolouration from photo degrackition From sunlight) Berch video down load. Back-up video on memory stick. prepared for B. Steinmann (to be on site tomorrow for Trench ingreation).

Ł

F

F

F

F

F

F

F

F

F

F

E

E

F

Bridcut, Pete

From: Sent: To: Subject:

Kamm, Katie February-10-16 10:16 AM Bridcut, Pete; McGuigan, Jim RE: 013968 - Expenses

Charge the expense to the project and put it under field supply. That should work.

From: Bridcut, Pete Sent: Wednesday, February 10, 2016 7:24 AM To: Kamm, Katie; McGuigan, Jim Subject: 013968 - Expenses

As the Canadian BST has several Administration versions, I could not find one to put three quarts of oil to under Health and Safety. It was entered under 013968 to get it on my expenses and I'm sure someone will wonder about this.

I got an oil change on Monday last week and put that on the expenses. I mentioned to Tim and Mike that I could smell the faint tinge of oil afterwards. The oil level was ok and Mike said it was probably some oil that dripped on the manifold during the change. No oil leak was noted at the trailer or hotel over the week.

Friday on the way to the airport the low oil light came on and I stopped in Martinsville. I stopped at the AutoZone and the oil level appeared fine. The service counter indicated that they have heard this problem before with oil changes not being fully topped with only 5 or 6 quarts instead of 8 quarts. I added oil at the AutoZone since he offered use of the funnel, and the indicator light went off.

When I checked at the service center on Monday, they inspected the vehicle and indicated that the oil filter gasket appeared to be not properly seated which may have led to the indicator light. The oil level was overfilled but should not be an issue. The oil filter was replaced to ensure the light would not come back on again.

Pete Bridcut, C.E.T

GHD

T: +1 705 749 3317 | M: +1 705 768 6405 | E: <u>pete.bridcut@ghd.com</u> 347 Pido Road Unit 29 Peterborough ON Canada | <u>www.ghd.com</u> <u>WATER | ENERGY & RESOURCES | ENVIRONMENT | PROPERTY & BUILDINGS | TRANSPORTATION</u>

Please consider our environment before printing this email

Memory Stick Pete Pilot Trench maintained Filot Trench on Siter Stick Z 0+40 Stick Z. -3450; lot Trench GM Pi +40 Stick 2 Backup 50 Rete? Pilot Trench Trenc Blean Out 1+20 V idea 3 +50 +Fails. Pilot Trench GM Trenching Clean Out Backup 1+20 Pilot Trench Backup 3+55 - 4+05 Pilot Trach Beckup 0+40-3+50 HOMEWOOD SUITES © 2015 Hilton Worldwide. Hilton HHonors and Homewood Suites by Hilton are trademarks of Hilton Worldwide. HILTON HHONORS

SUBJECT DATE Tues Feb 9/16. Weather 21°F Snow high 25°F Air stations & air calibr. all units at traiter 6:40. 630 7:00 SES 1/4 S: Care around Trucking Operations Dumping, Air. Station. W/ H E 3 mg/m³ 0030 0.038 0.031 0.028 Pawer/Network. - clean out trench + hav! to trencher laydown area. -grading cuttings at lay down area. memory sticks obtained (video files to send to Chicago) - trench vieles down lead for B. Steinmann. Firench head south from inflection point. 9:00 Mike Reynolds on give. -unable to perform monthly sampling at SES WITH due to cold weather will get sampling done when weather warms sleeve with camera won't slide up t down Trench Video 4+15 - 4+15 - 24 Flagpole for COPRO not working -sediment + water freezing glong polipole + pulley jamming. B. Sternmann on site -> Trench Inspection. An. - seepage zones noted at otso + 1+00. pm. 4+20 -> 4+90. Video. -survey rods used with 4' sections added as camera lowered. -trench cuttings not fully deared past 4490 (excavator arm not long enough). > Grout issue with SES -avens of only 3" will need to be filled in - as per RHoekstra + JMeG, > Filter Media over trench area, -SES proposing thinning out (no slope) * -need to obtain Prodor of day -> > 216. 5 Reynolds - with Circulation costing - 1-5t wk of Jan. needed. SES fueling + staging egit (clean tracks) 1650 Air stations collected. on stand E station - leg brackets cracked off from temp. dropy 1800 OF Site. Trench Video download Backup video on memory stick prepared for K-Kamm.

Wed. Feb 10/16. 7~25" (more in Bloomington) weather: 13°F Snow high 22°F 6:15 Air stations & air calibr all units at trailer 6:40. 6:15 Hir station's & an equilibrium of the station - Circulate water in SES WIT. BRCJ trench bottom points -> forward RH. - may need to build up growt in low arous to meet with degran grade - SES -previous discussion 76 min + ensure How. - K Kamm - Tranch Video couriered to Chicago Office for storage + distribution. 13-00 Progress Meeting pH J.P. SES CM. GM SES DE. GHA T-L. Met Gary P.B. Ryan GR RC. RH1 ZOHD. J.M.C.) ME Z None ges. J SES -Grost Placement. N. - Clean Out S. - Sheets. next week -> growting I gtone & pipe work, Mct - commission Eq + Installed State Group Mobilized to Site GWTP 180 000 gallon presently con take 60000 when ready by beerge Request. - Schedule. has WTP down load mid next month. - will need, budget - will need to barekean water TSS From Wash Stone - At this point, can't give a direct answer - will become an issue next month gro - 9ES wanted to, start conversation - Alan McMurray.

SUBJECT DATE No forther requests for Into. SES ATT resterday, regarding poloer pole installation - back wash pumping Gibmit. CO by End of Week. SES not porchasing generator for GWTP RH to contirm. Mike Reynolds. - on gife this week, ementioned that GES with was in recirculation made -> will be sampled when system is back treating water. Air sampling continuing. Now results continuing. Work Schedule being, maintained. - excavator (360) used to clean down to bedrock. -re-excavate 11490 -7 6+00 to dean out lower 10' of trench auttings. 1700 Eq't fueling /staging & clean tracks. Air station collection. 1730 SES OFF Gite. 1800 OFF Site. 1800

Thurs Feb 11/16. Weather: 11°F Clear high 29°F 6130 Air stations & air calibr. all units at trailer 6142 200 SES His: Rigging. Arr station W/ N E S mg/m³ 0.052 0.051 0.053 0.051 Power/Network - clean out south end of french. P 11-LAND N - long stick brought across to S side of WTP WW line 110000 - base of french 4+20 - 4+70 clean with Hat blade on long stick. For BRCJ to ensure bedrock base The second secon For placement of grout. For placement of grout. - ghot at 3+80 (WW line removed) + 3+85 measured P 5 end of sump. M pm. - video deleted of memory stick for GOPRO. 4495 4485 4495 Hitman 4480 4490 - cleaning out trench at 4470 gllowed sediment Flow ALC: NO. N to sump + pump out - pump issues at sump due to sediment. (Allenand) F ne excaveter for maring bridge fall available labourers on SW Management memory stick/purchased for GOPRO backup e elimination of deleting memory card - pull out Adler Tank for mobilization off site. 1700 Excavating of trench done - tracks cleaned -road swept. -F SES off site 1730 Air station collection. Off site -1800

SUBJECT DATE Fri. Feb 12/16. Weather: 23°F Overcast 30°F high. Air stations & air calibr. all units at trailer 6:40, 630 700 9ES HéS: General Satety Measures. Air station W/ N E S mg/m³ 0.031 0.027 0.036 0.03 Power/Network 0.035 - work on getting pump from sump working. - grade trencher lay down area. Adler Jank pick up. Long stick to clean out in am eget far enough. along trench that 360 could follow behind to move trench. Final. Meeting Monutes 01-27-16. Zemailed out. Drott Monutes 02-10-16 Trench Videa. 5+00: 5+10. 5+20. 5+30 5+05 5+15 5+25 5+35 1636 Work shot down to clean tracks + secore trench for weekend + pending snow. Air stations collected for weekend. 1730 SES OF SITE 1800 OFF Site Saturday Feb 13/16. Video down load and back up Zhrs.

Mon Feb 15 Me weather: 22°F Overcast high 42°F. 6:30 Arr stations & air calibration all writes at frailes 6:40 7200 SES HIS: Slips/Torps/Falls - Melting Gnaw General Safety An station, M E S mg/m³ 0084 0.091 0.095 0.092 Power Network -exeavating by GUTP for bedrock exposure. - break rock for power pole installation Lo be done by State Group -access road sanding (due to snow). - taking SES WIP off recirculation for treatment. - welding metal guard for hydraulics on arm of long stick. * C Alatt completed review of air monitoring meines. -update Table 5.1 For last three weeks. -email to 7. Callaway & S Deitnes not registering on network after 2 pm. -battery left to allow download once network connects. Mode tank - 30" -> treating water in arm. 1900 Eg't Fueling /staging power pole set & back Alled. 1800 Air stations collected 10:00 an Randy/Sheure/Arrold-SES - french clean out is becoming a problem. needs to be clean for grout placement Arnold > carbon bag for damming of fines to gump pandy - great but use stone. Lo what about clay in seams. P.F - generally on issue with runoff through working platform - should not be an issue once trench capped & sealed off and groundwater flow maintained at low level in trench. SR/RC - vae truck to be on site this week to clean out trench.

-

1

DATE SUBJECT Tues Feb 16/16. Weather: 30°F Cloudy high 38°F Air stations pair calibration all units of frailer 6:40 630. Sexcept Wonit > done in Aeld. 700 SES HES: Borns Arr station. W N E ng/m³ e.107 0.079 e.098 Power /Network 0.695) La high values again (Log as snow melts)? -filter bag construction -> to dam up trench. - price ity > pump clean out From Fines flowing to sump. - metal plate quard installation on arm of long stick to protect C Miatt - send photos. - metal plate quard installation on arm of long stick to protect Miatt - send photos. - metal plate guard installation on arm of long stick to protect Miatt - send photos. send Jan GM Hts Adits -get out of previous field book. - Trench Video - K Kamm to order memory sticks 11:15 SES WITP Monthly Sampling. FSK + Sample Prep. 14:15 Clay sampling (Parcel 216) Former Modutank base -sample taken for proctor analysis. - 9 Destner to obtain PO for having testing done with PSI - sample maintained in sealed 5 gal pail to carbon bag filled with stone & connected with cable lfor mobility & removal) for dam placement glong trench to leasen silt build up in sump. 1700 Egit. clean up & secure site Air station collection. 1800 OFF 9,7e.

Wed Feb 17/16 Weather: 32°F Overcast high 36°F 630 Air stations pair calibration all units at traiter 6240 630 Mir stations y an canon un on around 154. 200 9ES H4S: Review of Trench ISA. Air Station! W/ H E S mg/m³ 0.057 0.052 0.068 0.06 Paver / Network Svae truck on site. 9 0.062 - Operation training for truck with operators - grade trencher laydown area. -plastic over East Clay Berm - cuttings graded over berm to E to eleav arca. -Hate Group - power pole access + auger prep by GWTP E - 3ES - clean out of trench sump using vac truck. - STES WTP repairs from Freezing/recirculation. 1 1300 - Progress Meeting. GHD KK McI Gary SES D.L. Ph. I. Paz SES PB Ryan SR. RH. 72 RC. C. Hist. J.Mc. J.Mc. Satety 135000 - no near misses. - work being done is newly established - SES GM and it For Jan tobe Forwarded work and is being closely scritmized O Clay coming into french. RH - to look into rester. -gabion Fence / sand sack with stone Sheets this Sump-Sheets across somp -work on completing N end GWTP - ice plug. in plum -160 000 gal in 250000. 60 000 in 100 000. could use ~ 60000 gal more. - German Shephard broke his chain KK to talk to gamer Re: chaining. dog; SES to catch dog ereturn Schedule. For work. Is being maintained by Mat & SES, 9R and CM receive SES Invotce CH to look into it. KK has looked at it, SES has Forwarded. CO 6 to be Forward to CH by KK this wk.

F

F

17/1

DATE SUBJECT useah Actin fres. pm - sump clean out with vac freek - sump clean out with the schorge & do not drain this working - direct discharge to thereb 1 30 as not to reintroduce the that would called in somp - sump clean at ond of day. to be remepeted in a.m. For comparison (S. Raynolds / A. Campbell) · long stick to grag Anes from Sand at french down to sump (then was truck clean and) ,700 Vac truck dumped & thrench prepped For tomorrow Air stations collected. 1730 SES OF Site, 1800 Off Site.

Thurs Feb 18/16. Weather: 24°F Clear Wigh 46°F 630 Air stations of air calibre all units at fraiter bies 100 9/ES Has Nicks, Cuts, Scrapes Air stoction, W M mg/in³ 0074 0.061 e Pawer/Network P R 0.078 0.117 - SES aiding Hate Group with powerpole installation. thro line - handling soils from beneath lines (contamination) - trench clean out & sump vac out. -Gwitt - 2" power pole installation thru linst - liner exposed & cut - plastic over excavation with hole For augering hole - For pole installation (to contain apoils) - Lucas in Tyvak on polysheating to clean off auger into lined Bobcat bucket F F F 1. escort of Bolscat For dumping into lined loader bucked F in GM Feb Satery Audit performed. Arnes south and of Hende cleaned 1745 -> Contominant collected & shut down. Mat'l stored on liner & covered at SES yourd Air stations collected. 1800 GES OFF Site off Eite.

-

P

-

-

F

F

FOCUSED INSPECTION CHECKLIST

SECTION 6 SITE CONTROL AND DECONTAMINATION **Inspection Date:** Inspector: Feb 18, **Project Name:** Et Project Location: Address: City: State: Zip: 320 A 4742 GM Project Manager **Consultant Project Manager:** Consultant Name: Tim Mc Gutgan Consultant Site Health & Safety Officer: **Consultant Superintendent:** Katie Kamm 7. Brident Tiles. Contractor Name: Contractor Project Manager: Ederski Environme Devenson Contractor Site Health & Safety Officer Contractor's Superintendent: Nave Leisi Compbe. CHECK IF NOT APPLICABLE ITEM NUMBER AUDIT QUESTION YES NO NA COMMENTS iocations with liner exposed & pulled back covered with picture. Hole in poly for auger. Spoils on auger contained in work area, Work areas (zones) have been clearly 1 identified and communicated to site personnel? Personal decontamination procedures for the 2 □ □ Labourer cleaning auger in Tyrek. Decon contained level of PPE is being followed? 3 Equipment decontamination is being All waste contained in poly sheet, transferred to lined Bobcat bucket etransferred to lined locater bucket. X conducted properly? 4 Decontamination waste is being handled □ □ Material triple lined, all wastes ePPE stored in \times properly? secure location at SES yand 5 Decontamination methods are being implemented to ensure contamination is not spread beyond the CRZ? **SECTION 6** SITE CONTROL AND DECONTAMINATION Safety Observation Tour:

Safe Observations	Corrective Measures	Completion Dates
Spotters utilized during egt	mobilization transporting mate	rial.
Activities carried out order	direct supervision of Hes of	Ficer
	outer deaning auger to	
Unsafe Observations	Corrective Measures	Completion Dates
		10/28/

SECTION 6: SITE CONTROL AND DECONTAMINATION REVISED DRAFT FOR REVIEW

and the second second

SUBJECT DATE For. Feb 19/16. Weather: 50°F Cloudy/which high 60°F Air stations & air calibr all with at toailer 6:40 630 700 SES Hes: Eye Protection. Air station W M. mg/m³ 0023 0.016. 5 0.027 0.025 Pawer/Network - Gand bag poly shafting by power pole installation. - to each clean out to somp. - Val out seems. -long stick with bucket attachment to scrape trench. clean from south to north to collect Fines in sump 9 m. Tvench video. 5+40 5+90 5+60 5+70 5+80 5+80 5+45 5+55 5+65 5+75 5+85 5+95 neon Soun load to memory stick pm. video 6100 6110 6720 6130 6+40 6 to5 6 t15 6+25 6+35 6-145 1530 most of SES off site. 1610/ - toench video done for day 16/30 SES off site. ~ 14:53 Ar monitor warning from Wair station - no dust creating activities (wind related issue) - email sent out Air stations collected for weekend. 1800 OFF Site Gat. Feb 20 Video down load to memory sticks. - replace GM back-up. 2 gite back upt 1 For Katte. 6+45 - tris on GOPRO malfunctioned email to KK + J Mc. check wind dreation from weather station. Draft Minutes 02-17-16. Final Minutes 02-10-16. 6 hog.

Mon. Febzz/16. 6:15 Ar stations pair alibr. allouits at traiter 6140 4:00 SES Hes: Eg + Hazards - Thre Explosion Arr station W E mg/m³ 0.032 0.039 0.042 Power/Network 3 0.099 Sweather station needs to be plugged in. - clean out sump from wookend sam event. -nimyl sheet installation. email: I air station appear to have been upaind station an drench urder. 6+45 6+60 6475 6+90 7105 6+50 6+65 6+80. 6795 710 6755 6790. 6785, 7700 9415 COPRO checked - video Fine (bettery probably low on Fri) memory card full -> replaced. pm. Svench video. 7450 7465 7tzo. 7435 7-180 7+70 7785 7+40. 7+25 7455 7875 7445 7460 7430. 17:00 Vac touck being emptied. Vinyl sheeting installed to ~ 4+10. (past WTP WW line egump). - N end of trench flughed -water to somp -> clear. Air stations. collected. 1730 SES OFF Site 1800 Off site. Males download estovage at hetel. Photo download & Progress Photo email.

SUBJECT DATE Tues Feb 23/18 Weather 33° F Clear high 56°F Air stations pair calibration all units at toailer 6:40 630 700. GES HES: Noise - Heaving Protection. Av Hatron W N E S. mg/m³ 0.032. 0.047 2038 2.057 Pawer/Network. - dam of N end of tvench (-3+00) with sand bags -dam off Send of french (~4+60) with super-sack - pump at sump to N section of trench - permy M end of torench to Mode tank -leyds grout with bentonite (to sump) - 4 yds grout with bentonite (timish gump) to southots. Ca4+10 a.m. forenchvides. 7+80 7+90. 8+00 7+05 7+95 8+05 7+85 7+95 8-105 noon M. Reynolds - SES WTP Results. - Site Inspection of Trench. - vinyl sheet installation. -> completed to point of inflection. - From 8 too to end of trench. -hovizontal tracture at 13' depth below top & bedrock pm trench video 8tio 8-25 8+40 8+55 8-45 8-20 8+45 8+65 8+20 8+35 8+50 and of toenely 16 00 989 ghut down for pending rain tonight - pump prep etiding Eq + staged e field Air Stations collected. 1730 OF Site Video download /screening. Progress Meeting Agenda. email RH - water intrench.

- 0.94 Rain Wed Feb 24/16 Rainin Bloomington weather: 39°F Overcast high 49°F Raini 6:30 Air station & air calibr all wits attraller 6:40 7:00 SES HES: Accident Prevention. Air station W M E S mg/m³ 0.004 0.004 0.004 0.004 Pawer /Network Storm Water Management -Trevel Video -> courier to Chicago. 12V Battery Case Replacement for East station. - Grading by GWITF to deter water into plant 13200 Progress Meeting CHID T.L. SES D.L. Met R.G. PB SR. WB RC. Ph. J. Pat RH. J. Mei CH. Duddy, conditions - site secures with chain link tence reaution tape maintained evound trench. KK. @ Hard getting toensh cleaned. - viny/ sheeting & growt to sump. - dams being used to contain fines. - GWTP -> 35,000 gallong this week. - checking tanks, no looks - eg + supplier on site. - checking commiscations between PLCs, - compiter confrections + instrumental connections Trench. -next weak gplit shifts. - gravel at north, viny 1 sheeting growt at south - growp installation next week RH Mar 7th wk to be onsite, -Mcd installing sump interior. ctl-> check with EPA on alt monitor. SR ATP Request Backup Generator. + " Drogol Pump KK awaiting EP

DATE SUBJECT Thurs. Feb 25/16 weather: 34°F Overeast high 37°F Air stations of air palibr all units at trailer 6:40 630 200 SIES HES: Knite Use /Satety. Air station W N E ng/m³ 0.046 0.037 0.032 Power /Network S. 0.048 -SW Management - Seevre Site - installation of piezometers along N and offrench. - laid out by BRCJ asper SR, 9753 - Sump Off set by ~1' to south. - due to actual field measurements of N & S. limits of sump base by BRCJ -BRCJ to include pat X-section to gid in visually when verification results sent. - counter Trench Nideo to K. Kamm. -work on concrete bucket for tomorrow's grout placement -grading access for concrete truck. 1530 9E3 OFF SITE. Air stations collected as per SR. - 80' short on viny sheets as per submitted - Nend to have finished ~ 0+80 -actual placement moved N From new clean out (0,+80) due to seepage zone at 0+55 needing to be contained. - not caught at time by ges -> sheeting shifted N by 40' -> SES submittal BA -> 0+80 to 8+15 - submittal was approved theward - not viable due to seepage zones. - sheeting needs to extend to 8th not 8tis due to seepage -water will get behind vinyl sheets. is 80' short on vinyl sheets (40 sheets shout) -gheeting discussion / inventory with A. Compbell For Further installation protocol. At - can leave sheets ghart of top of bedrock - should not impost water or trench Fonctionality. 1700 OFF site.

Fry. Feb 26/16 Weather: 329F Overcast Wigh 42°F 630 Air stations & air calibr. all units at traiter 6:40 F 700 SES HES: Housekeeping. Air station W N NE S mg/m³ 0.013 0.018 0.014 3.016 Power /Network P -growting french 15000 -concrete towak to be on gite. 8:30. -fill in shallow sections Not sump 5 - extend goost south of somp. E -viny sheet installation to continue past point of intertion P 1330 Brett Turkington -email air monitoring tables eEPA Memo 5 2 130 Mike Reyndels -on site - photos of water discharge From containment area with growt waghart. -soit pile in Entact yard needs down-gradient. flow barrier. - vinyl sheeting performed past, inflection point -40 -5+20 16:30 SEZ OF Site. F 1700 0# 5.70 F H -----F

SUBJECT DATE Mon Feb 29/16. Weather: 38°F Overcast high 56°F Air stations & air calibr all units at trailer 6:40. 630 985 Hes! Concrete - Safe Handling. 200 Air station W N E 9 mg/m³ 0.022 0.013 0.022 Power/Network 0.026 - vinyl sheet installation. SR - P216 containment area needs to be pumped out - Former Entait laydown avea soils to be tarped. 10:10 Mike Reynolds Biz 788 0303 /~40xds upg - discharge thru straw bakes from P216 containment of creek /~40yds up gradi on site to inspect discharge -> ENTHET yard soils to be tarped. 9R - grout ordered for 1330 - viny! sheets to 5+60 Abu Hurray -on site to see GWTP. by Wurch (noon). Watt Pochron 2 601 Contractor Sarty Orventation. · Goeg with RADP -will be conducting their own tailgate meetings this week. 1505 9R - transmission Huid lack along Bailey Scales N From Entast Laydown avea (Paved 215) Mike Reynolds - message left for spill notification grout from 4+60 -> ~ 5+50 ish. cont viny sheeting - 5+80 1700 SES egit off - tasping soil in PZIS Air stations collected 1800 OFF 5,70

Tues Mar 1/16 Weather: 34°F Cloudy high 52°F Rain, 6:30 Air stations of air calibre all units at traiter 6:40 6:30 PATT GLATIONS & art Caller: all Units of Theiler 6 7200 SES Hes: Situational Awareness Air station: w: N Mg/m³: 0.022 0.028 0.030 Power/Network P S 0.019 - viny theet installation to cont from 5+82 1.1 M. Roynolds - message left - trench / trailer or M9t. Peerbess (drill site) - piezomoter photos (west side of sheets) re-sent RH - email on WW-4 structure - need to cit & galvanized pipe ereconnect with Viaductile joint clamp LS ok but Keep of eaway from structure walls. on site 1:50 T-9torms - SES/Drilling shutdown: Rob Robertson Gwitt Non Morrey Gwitt 9:50 T-gtorms - SES/Drilling shutdown -0.48" at noon. 11:00. SES work crew gent home. SW Management crew maintained on site 130 Chris Porter BRCJ - will ghat additional borchole - Labels & CoCa For Watt P432. once storm clears. -1400 Complaint over discharge of 9W to creek. Notified SES-SR - discharge of ponding ingreation of situation. --F - some run st to DB-2 From access read - stow balles placed along run off route - DB-5 -> discharging day water -pump furned of to allow DB to settle. - GWTP north slope to CB-5 - 3 strew bale check dans installed -2 nd level of straw bales placed around CB-5 Gut water Management 1 operator 1 labourer, lett on gite 1530 Treach Wales 5+40 -> 8+65 douriered to Citlight. Fed Ex In Bloemington. Air stations collected. -Water Management Crew for 989 OFF Site. 1700 1730 off Site LA E Station Serial Connection Loose all day 1800

-

F

F



Unsafe Act / Unsafe Condition / Stop Work Authority (SWA) Report

· · · · ·	171 2 11		711		
Reported by:	Pete Bridget		Peterborough		
RSHM: Employee's supervisor:	Auto Hallin	Date: Mar 1/16 Time: 9:50 Employee's principal: Nyle Mattwee			
Project related:	No Yes	Employee's principal: If yes, name of client:	AYTE TIGETEEN.		
Client contact (if applicable):	Chery/ Hiatt.	Project no (if applicable):	013968		
Gient contact (il applicable).	Chery Matt.		2		
Re: (check all that apply)	🗆 Unsafe act	🕅 Unsafe condition	⊠ Stop work authority (SWA)		
	Driving	□ Field			
Location: (check one)					
Date reported to supervisor/PM:	44 . 1.1	Date corrected:			
	Har 1/16.				
Time reported to supervisor/PM:		Time corrected:			
Describe the unsafe act unsa	fe condition or SWA situation	4			
		II AM	1. 1 > 1 //		
working on site	= pertorming or	ersight. GFI con	tractor installing d thunder occurre		
vinyl sheets in	bedrock tren	ch. Lightning and	d thunder occurre		
/					
List corrective action(s) imple	mented				
	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	ated III	2012		
Stop Work Aut	wority impremented	Meg. Followed	30 minute work rved lightning or		
shut down unt	il 30 minutes a	atter last obse	rved lightning of		
thunder heard.					
Thomaen hearon					
-					
Did the corrective action(s) m	itigate the unsafe act/unsafe o	ondition?			
	ligate the unsule acbunsule of				
Yes.					
For SMART administrators us	e only:				
		Causative factor:	Energy courses		
Category:	Chevron category:		Energy source:		
PPE Personal Protective Equipm		□ 1 Insufficient training for task	G Gravity		
BP Body Positioning	□ B Equipment	□ 2 Hurrying to complete the tas	1 (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (1)) (1 (
WE Work Environment	C Environmental	□ 3 Easier if proper process not			
OP Operating Procedures	D Procedures/ Processes/	□ 4 Took shortcuts without prior	r incident 🛛 🔀 E Electrical		
TE Tools and Equipment	□ JSA-review/revise	5 Incomplete or no procedure	s D P Pressure		
CU Computer Usage	E Visitors	G Procedures not known or er	nforced 🗆 T Temperature		
PD Pre-Driving		7 Improper PPE	B Biological		
OPP Operating Procedures - Par	king	□ 8 Improper tools	C Chemical		

□ 9 Improper workplace layout
 № 10 Exposure to conditions

Are additional actions required?
No Yes If yes, what?

R Radiation

Sound

□s

0.73" Ram Weather Underground SUBJECT DATE Wed How Z/16. Weather: 26°F Overcast high 43°F 630 Air station & air calibre all units at toaller 6:40 100 SES HES .: Fall Arrest Systems. Ar station. W N E 3 mg/m³ 0.012 0.017 0.012 0.013 Power / Network - viny 1 sheet installation from ~ G+20. wait & RH DP - abandoned Regidental Well E of GWT. -cut off wells + bollard at SW of GWTA - sheets installed to ~ 6470 by noon. -growt bodered for 1330 : FGM SAFETY AUDIT Att 1300 Progress Meeting. TT GHD T.L. MEI SES D.L. Ph. KK. P.B. R.C. GT GWTP Bart Bartholoms Rob Robertson Delameta S.R. CH. J.Mc. D Truck - Line Replaced - Report Sent Out. - Absorbent & Sweep. McI rone. GHK @ Sheet & Grand Placement Sump Barrel back from Met Coare Present CH. -> Water Quality Good. Piezomoter - RH & BS. CB-5 -getting day into it. - check dans installed. current discontinued pumping, CH. - grout discharge to bern area unacceptable - grout to be cleaned out to roll of box only anything else is will not be tolerated

-

-

SECTION 11 HEAVY EQUIPMENT OPERATIONS

Inspection	n Date:			Inspector				
Mar 2/16-		Pete Brident						
	4 2/10-			_121	UMac			_
Project Na	ame: 6 12 1 54	19 1						
CET Project Lo		Trench						
Project Lo Address:	cation:			City:		State:	Zip:	
BRO GM Drive		Belta	~1	Px 1	4742	51		
	ct Manager:			pearon		10	7/10	_(,
	heryl Hiatt.							
Consultan	,			Consultant Project Manager:			-	
GoH	·D.			Jim McGuigan				
Consultan	t Superintendent:			Consultant Sit	e Health & Safet	y Officer:		_
Kat	ie Kammi			Tim Les	Pete Br	idat.		_
Contractor	r Name:			Contractor Pro		1		
	enson			Jim	Pazders			
	r's Superintendent:			9	e Health & Safety			
_ Kaena	dy Campbell			Dave	Leising	•		-
							- (and	
					CHECK IF NOT	I APPLICABLI		
ITEM NUMBER	AUDIT QUESTIC	ON	YES NO	NA	COM	MENTS		
1	The daily inspection of equipment h and documented?	as been conducted	1					
2	Back up alarms are in use and can b				. Au			
3	Equipment operators being observe safe manner?	d are operating in a						
4	Personnel working in close proximi equipment wearing the proper PPE vests?		1	□ ≻.				
5	Cab windshields are free of cracks a	nd obstructions?		Excava	for in use	to transp	ort and	d place
6 Barriers are set up to prevent personnel from entering 🔲 🔯 🗌 the swing radius of equipment?			Dedica	tor in use heets in tedpotter s e guides	used whi	le exc	avator	
7	Buckets and attachments are placed position when not in use?	in the down or dead	⊠ □	- carrie	s e guides	sheets	in pla	CC.
SECTION 1	1	And the second second		HEAVY	EQUIPMENT OP	ERATIONS		
Safety Obs	servation Tour:							
Safe Obs	ervations	Corrective Measu	res		Completion Dat	tes		
Gooun	d personnel keep ra	dio contai	t wit	hoperat	er			
	spotter and sheet					swing rac	dius	
Pylon	s and caution tape	delineat	eex	cavator	travel re	sufe"		1
Opera	tor maintaining eye	contact w	ith 3	potter eu	ork crew	during sh	eet pla	cement
Unsafe Observations Corrective Measures			Completion Dat	tes /	/			
Dedi	cated personnel 4	or each ta	gk t	o mainte	eln cons	istoncy i	n abra	process
						,		2

SECTION 11: HEAVY EQUIPMENT OPERATIONS

-


10/28/13 REVISED DRAFT FOR REVIEW

, р. - ч.:



Unsafe Act / Unsafe Condition / Stop Work Authority (SWA) Report

Reported by:	Pete Brideut	Employee's office:	Peterborough		
RSHM:	Tere Divacor	Date: May 2/16	Time: 16'30		
Employee's supervisor:	Steve Gagne	Employee's principal:	Nyle McIlveen.		
Project related:		If yes, name of client:	GM.		
Client contact (if applicable):	Chery/ Hiatt	Project no (if applicable):	013968		
Re: (check all that apply)	□ Unsafe act	⊠Unsafe condition	Stop work authority (SWA)		
Location: (check one)		₩ Field			
Date reported to supervisor/PM:	Mar 2/16.	Date corrected:			
Time reported to supervisor/PM:	18:00.	Time corrected:			
Describe the unsafe act, unsat					
GM contractor working on installing vinyl sheeting in bedrock trench. Sun was setting and operator of excavator lifting sheets for placement in trench was unable to see labourer directing him due to sun light shining directly of him.					
List corrective action(s) imple	nented				
Stop Work Aut	havity implement	nted. Work cre	ew to commence I trench that is ons, even with fallar		
down up and a	artim ha mare	work a raind	I thench that is		
claim of and p	land due de	the the dit	the The Til		
3 wide and de	acep ave to	Unsale condition	ons, even with fall all		
due to visual	(imitadions.				
Did the corrective action(s) mi	igate the unsafe act/unsafe c	ondition?			
Yes.					
·					
For SMART administrators use	only:				
Category:	Chevron category:	Causative factor:	Energy source:		
PPE Personal Protective Equipme	nt A Person or People	\Box 1 Insufficient training for ta	ask 🛛 🗹 G Gravity		
BP Body Positioning	B Equipment	□ 2 Hurrying to complete the			
WE Work Environment	C Environmental	□ 2 Flattying to complete the □ 3 Easier if proper process	(1) Contraction (Contraction)		
	MALINE SPACE CONTRACTORY SAME INSUITABLE IN THE REAL PROPERTY IN				
OP Operating Procedures	D Procedures/ Processes/	4 Took shortcuts without p	The second		
□ TE Tools and Equipment		5 Incomplete or no procee			
CU Computer Usage		6 Procedures not known o			
PD Pre-Driving		7 Improper PPE	B Biological		
OPP Operating Procedures – Park	ng	8 Improper tools	C Chemical		
		9 Improper workplace lay	out 🗌 R Radiation		
		In Exposure to conditions			





E CO Aatus from Kate E z to be looked at E 1 KK has to look at F Review Hatus on Payment 5 CH has twoned m. E KK reviewing Paymont 6. End of Month -wtP - status, on TeM basis, - Finish commissioning with, Email From Ryan Mobiltee - use of Emergency Generator - Air Permit. - will be our responsibility For Air Permit. Les E F 5 Aone & Sump Installation next week GR to tollow up on Generator. while, 5 F KK- Eg & Polivery. by. GM - and West Side of Behedole for Mot e SES to be nornharmed F -grant placed to a 600 - viry sheeting completed to - 6490. -F 1630 SWA - sunlight in operator's eyes - sheet placing crew having problems with sun -Secure Site e clean toack (foel egt Air station collection. 1730 SES OF Site. 1 1800 - Write up on Wasate Conditions -- + Lightning Work Stoppage. 1830 OF Site F

SUBJECT DATE Thurs. Mar 3/16, Weather: 34°F Overcast high 40°F Rain/Snow. 630 Air station & air calibrat. all units at traiter 6:48 700 9E9 Hési CFL lights-mercury content. Air station. W N E S mg/m³ 0.031 0.029 0.031 0.032 Pawer/Network. -beet up sediment control measures P413 - roll off box > franster mat 1s. Mike Reynolds 7:15 message lefte to stop at toaiter 7:30 - phone of - immediately to message 9:00 maggage left to call K. Kamm at toailor City of Bedford 812 - 279 6555 1-MR. not in office - probably still off sick. 9:30 Grout fouck available in a.m. -> called in. - good placement from 6400 -> 6+70 - wash out in voll off box in P216. f concrete bucket -> cleaned out into vollat has -v/nyl sheeting to 7+30 > noon : MR-should be back tomerrow. - will meet myself & KK at GHD trailer iname 1700 Stage egt / Fueling. Air gration collection. 1730 StES OFF Site. - discussion with KK +TL. Re: Handling SEC mensures - conversations with CH 1820 047 Site

Fri Mar 4/16. 0.09 "Korn. weather: 32°F Overcast high 46°F. 6:30 Arr Antions & air calibr all with at traiter 6:40 Art station W. N E 3 mg/m³ 0065 0.068 0.062 0.078 Power/Network 2200. GES Mes. & Martinsville Construction Fatality F E 8300 - Mike Reynolds &K-Kamm. MR- is report necessary? - Transmission leak on Bailay Scales had - TE- no release to envire. plotos are available - contained. - as per K. Krum - will not be using borm E -as per K. Kamm - will not be using berm -vell off box (as per GH) for gooit clean oil. F - furbid release to creek on Tues - pumping shut off when noted - extra SEC measures put in place. - will inform him of any on-site changes - welcome his input -he is satisfied with current situation -> no concerns. KK - offered written report e photos -> MR - not necessary sving sheets to 7+90 fall available sweets used up by 14:30.) 1330 - growt placed to a 7440 1500 GWTP carbon vessels off site. -SES will clean GM roads after Gwitt vehicles are off site Ar stations collected. vico cost site. -F

DATE SUBJECT Mon Mar 7/16. weather: 44°F Overcast high 65°F 6:30 Air stations pair calibr. all inits at traler 6:40. 700 SES Heg: Focus on PPE use on site. Air station. W N E mg/m³ 0.023 0.024 0.045 Power/Notwork . . . S 0.029 -additional sheats to be delivered today. - build up SEC measures : at Balley Scales Road E + W sides - Parcel 413 add sitt Fence estrawlads · gitt fence by CB-5-- install vinylaheats when delivered. - viry sheets installed to 8+10. -windy conditions - SulA. - crew to grade \$413 -additional check dams installed with straw bales backed with · sitt foreing along E side of culvert draining to CB-5 - rip sap installed on W side Buildy Scales. - road gide evosion at E side B.S. Rd guert rail repaired 1320 SES WIT Monthly Sampling. 1730 GES OFF Site. Air stations collected. - Progress Photos. 1820 OFF site.

Tues Mar 8/16weather: 570F Cloudy high 62°F 6:30 Air stations & air calibr. all units at trailer 6:40 7200 Have Hats. Have Hats, Air station, W/ N/ E mg/m³ 0.039 0.029 0.027 5 0.039 Pawer/Notwork -~ - install viny sheeting. past 8+10. 11205 - vrwyl sheets installed to 8755 done - grading N of GWTP (17413). -check dams replaced 14230 - good placement 7+40 -> end of trench. -based sheeting gooded and secured, against east wall with long stick. (no gap). -groat started at 9 end and poured going N to 7440 15:30 George + Mike > Water Samples From WTP Katie + George on Contevence call Processed Samples Z coolers -> Tegt America. 1 cooler -> Tri Matrix 3 CoCa ~ 1 day TAT 1730 SES AF SHE. Air stations collected. 1815 OFF Site. Caster delivery to FedEx Bloomington. Progress Meeting Agenda -> email.

- UTA

DATE SUBJECT Vled Mar 9/16. wather: 56°F Drizzle high 68°F. Air stations, & air calibr, all units at trailer 640 SES HES: Sate Fueling Operations - Static Electricity. 630 Air station. W N E. 5 mg/m³, e.c.44 0.039 0.039 Pawes /Network 700 placement of stone in base of trench commencing at 11 and -> Picrometer relocation (inside 1400 to outside 1450) -stone placed using concrete bucket - Ryan MeDutree, Tru Meyers, K Kamm. - video of MH interior, ADI-8 MHZ 1300 Progress Meeting E.Mc. BL. pH: CH, MA, Me KK Ryan Gor GT TL. RC JAC. PB SR Th RH. Muy Gheets & boot -> Done 1+60 stone placement. - pipe welding tomorrow t N. Sump. GWTP - Storage Tanks Foll. - Carbon (6) cells Filed c Eq t contromed common reptromentation connected - valves all working - back Flughing Carlons - will need water a maak. gch-Zuks commissioning. -prpes/stone./backfill. Imer shi for end of March/Apr.

Reynolds, Shane

Bridcut, Pete <pete.bridcut@ghd.com></pete.bridcut@ghd.com>
Wednesday, March 02, 2016 3:44 PM
Campbell, Randy; Reynolds, Shane
Chris Porter (cporter@brcjcivil.com)
013968 - Pieżometer Relocation

Attached is the final decision on piezometer locations (and a summary of Rick's notes below). The black locations were already existing, and the red locations are relocated to the east side of the vinyl sheeting. The northern well at 1+00 will need to be relocated and an additional well placed along the north end of the trench on the east side of the sheeting.

North of Wet Well 4

Inside Piezometers

- 3+50 screen length = 10 feet, with 5 feet of PVC casing (total = 15 feet)
- 2+50 screen length = 5 feet, with 10 feet of PVC casing (total = 15 feet)
- 2+00 screen length = 15 feet, with 5 feet of PVC casing (total = 20 feet)
- 1+50 screen length = 5 feet, with 20 feet of PVC casing (total = 25 feet)
- 0+50 screen length = 5 feet, with 25 feet of PVC casing (total = 30 feet)

Outside Piezometers

- 2+50 screen length = 5 feet, with 10 feet of PVC casing (total = 15 feet)
- 1+50 screen length = 20 feet, with 5 feet of PVC casing (total = 25 feet)

South of Wet Well 4

Inside Piezometers

- 4+25 screen length = 5 feet, with 20 feet of PVC casing (total = 25 feet)
- 5+25 screen length = 5 feet, with 25 feet of PVC casing (total = 30 feet)
- 5+75 screen length = 20 feet, with 15 feet of PVC casing (total = 35 feet)
- 6+25 screen length = 5 feet, with 30 feet of PVC casing (total = 35 feet)
- 7+25 screen length = 25 feet, with 15 feet of PVC casing (total = 40 feet)

• 8+25 - screen length = 5 feet, with 35 feet of PVC casing (total = 40 feet)

Outside Piezometers

- 4+75 screen length = 15 feet, with 15 feet of PVC casing (total = 30 feet)
- 6+75 screen length = 25 feet, with 15 feet of PVC casing (total = 40 feet)

The changes for the northern portion of the pilot trench would be to pull the existing piezometer inside the sheet piling at 1+00 (20 feet of well screen with 10 feet of PVC casing) and reinstall this piezometer outside the sheet piling at 1+50, shortening the casing portion from 10 to 5 feet. The other change for the northern portion would be to install the other outside piezometer at 2+50 using the materials previously planned for 7+25 (5 feet of well screen with 35 feet of PVC casing) but shortening the casing portion form 35 to 10 feet. This needs to be done as soon as possible if planning to backfill the northern portion of trench by the end of this week.

For the southern portion of the trench, we simply took the planned piezometers at 4+75 and 6+75 and flipped these to be located outside of the sheet piling. The lengths of screen and casing are unchanged. We also took the previously planned piezometer at 7+75 (25 feet of well screen with 15 feet of PVC casing) and shifted it to 7+25 (replacing the piezometer we moved to the outside piezometer at 2+50).

Let me know if you have any questions.

-gch. liner - once clay is ready AEG. Hiver will cover it. - popas power pole - need priority. prior to tensioning cable AEG mob - 1/5000 - state Group' - polling calle foday. - extra straw bales check dams (4 geries) - suction on DB-5 has been placed on Float -additional silt Fence GWTP - respected - \$ tockpites. w of Burley Scales E of Barbay Scales. Mike. Reynolds - meeting with KK- no concerns. on gife this wk. WTP Sampling. on Monday to get him results. Air Montfortug Memo. Not GWTP - graded do we want to topsoil ?? - # seed the fill mat'l. - #15000 9ES / Hocco for Ben's Topsoil. CH - seed fill + see. Placement of stone by GWTY grade is presently 6" down. J- just ramp to get access to GWIT (no ponding) - will be done this spring. -gtone included back where transformer pad in. 2 CO Juto CH. 1 CO 8 will be reviewed pole installation & back with pomp - La torwarded. CH 25000 EP 500000 will be gone for month 17th. SES may have into From BRET on fill amounts Schedule being maintained 1730 GRS Off site. Air Stations collecter 1950 OFF Site -> Cooler delivery to Fed Exin Bloomtryton

-

F


F

-

F

1

0.96 "Rain DATE SUBJECT Thurs. Mar 10/16 weathers 58°F Rain high 61°F Air stations pair calibrall units at traiter 6:40 630 700 SES Mus: Ladder Sately / Inspections. mg/mi (0.042 0.046 0.042 0.059 Pawer/Notwork - check storm water discharge - inspect all sed ment revosion control measures. - silt foncing to be installed around BB-Z. not reading on notwork -> current spike. - battery change out with spare. 8:00 Mike Reynolds - inspecting site ... -SES WIT Results not in yet - will check on status - with sampled Monday Draft. Meeting Minutes 03-09-16 } Final Meeting Minutes 02-24-16 Semailed out 1430 On site to collect SES with Results (ND) - text sent - Fitter seeks placed over discharge - status passed onto MR. 1530 SES OFF Site (sw Management crew to stay) Air stations collected. 1630 077 Site.



- 5-

0.64 Rain Fri Mar M/16. Weather: 42°F Ftly Clay high 61°F 630 Air stations of air calibrait, all units at traiter 6:40 700 SES HIS: Pipe Welding JSA Review. Air station W N E mg/m³ 0052 0034 0028 Pawer/Notwork S. 0.049 . siping layout along N end of trench provided by BRCJ - SEC measures to be inspected · personal inspection - no concerns. - Mike Reynolds on site - wolding of pipe for placement along N and of toench - not to install sump (Il section) with Mon. Broo. R. Mc Duffee, T. Meyers, Wish Lalouver, K. Kamm. - video taken MH-2 AOI-8 to inspect potential pipe leakage - pale inserted to NortHow pipe (How to SW pond) (no residual product) - end of pipe wrapped + taken to wIP for decon. - carbon removal underway (fouck in access bay) R. Robertson Jars needed for sampling carbon-GWMP locked - K Kamm - sheeked coney box > 3202 wide mouth -delivered to with - Satety Inspection by GM no phone signal - Inspection of SEC measures P413 -> K Kamm observed at with propone aptinder at WTP (not allowed at GM plant) aluminum ladder - not allowed at GM plant - dees not extend >3" 3'set back (Floor to ceiling) to all circuit breakers (potential arch Flagh) 10145 5R SES - maintain all personnel well away from trench · stress fall arrest use on all personnal. 11:00 OFF Site - M curtis of G. Song to collect Air Stations. 1500 Indy Flight to T.O. Aug greed to Ptbs 57 km/hr.

C. C. C.

F

1211

F

DATE SUBJECT Mon Mar 14/16 weither: 53°F Cldy high 63°F 630 AN stations of air calibrat all units at I vailer 6:40. 700 9ES Heg: Pipe Welding Satety/9pill Kits. Air stations W N E S Jower/Notwork - 0.017 0.012 0.015 0.029 - pipe wolding for M end of trench. pipe installation / - 3 lads # 2/stone for somp. Jan Fontana/-email to reget beterisive Driving Course groo Rain '5 only zweld's completes SW Management Coea main faired on site. neon 0.53" Rain SEC Inspection > ok. 1530 Xtia SW crew for SES off site. 1 aparator + 1 babourer to stay to pump DB's emonitor Air Stations collected. discharge from bB's -> clear. 1630 offgite pm. Is Detensive Driving on line course & hos. welding 6" pipe (cut for flugh joint) (ends heat to 450°) connection made + get for 10 min (Min)

Tueg. Mar 15/16. weather; 46 °F Fog high 72°F. 630 Air stations & air calibr. all units at traiter 6:40 200 SES Hes: Housekeeping/Tools Horage & Care) Slips/Titips/Falls Air station W H E S ng/m³ 0.013. 0.023 0.011 0.015 Tower/Motwork - 3140 ydg at CWTP to be removed to allow for - asphalt cut at with to run pipe to manitodd at containment area + dectrical line into with pm - pipe welding at H and of french. - pipe laid suto trench - N end secured e Tiedoff. -pipe kid using sling moving goothward along pipe - I'll used to support clean out at 1420 - N gump structure mobed to trench area. - section of portowated pipe welded to structure, 1700 959 clean of + Fool egt. Air station collection. 1730 GES OF Site. 1800 of 9:7e. 3 Cooler dolivery to Bloomington Feel Ex for WTP Phite amail + Progress Meeting Agenda. Defensive Driving. 1 hr.

ų

1

SECTION 25 SLIP / TRIP / HIT / FALI

1

SECTION 25 SLIP / TKIP / HIT / J	PALL	a na kana na mana na ma
Inspection Date: Maw 15/16	Inspector:	Brident
Project Name: <u>CET Bedford</u> Pilot Trene Project Location:		
Address: GM Drive	City: Bedford	State: Zip: イル ゼアゼンパ
GM Project Manager: <u>Chevy</u> High Consultant Name:	Consultant Project	
Consultant Superintendent:		ealth & Safety Officer:
Katie Kamm Contractor Name: <u>Gevenson Environmental</u> Contractor's Superintendent: <u>Kandy Camb bell</u>		تعطی می از می
ITEM NUMBERAUDIT QUESTION1The project work site is well mainta orderly manner?2Slip/trip and fall hazards are not p personnel walk ways?	resent in Ø 🗆 🖓 Wark web North web the structure of th	COMMENTS dine pipe beside trench e placting ench with execution , cleared prior to commencing work for bed access for workers a endowater
SECTION 25		HIT/TRIP/HIT/FALL
Safety Observation Tour:		
Safe Observations	Corrective Measures	Completion Dates
Hrea cleared tool easy according to p	lace piping into bedrock	trevelu
Unsafe Observations	Corrective Measures	Completion Dates
Ruddy conditions with ponded water falippery	Wooden pallet pot acros work surface of welding	
	poardwalk.	Gto DI have A. M. ander
		- Stop Work Authority.

<u>GM</u>

SUBJECT DATE Wed Mar 16/16. Weather: 54°F Clear high 64°F Air station & air calibr. all with at trailer 6:40 630 700 9ES Heg: Communication - Walkie Talkie usage. AN Station W N E S mg/m 3 0.007 0.007 0.005 0.009 Power/Network -weld N sump structure onto pipe in trench. - set A gump structure in place - straightent centre pipe - set zad structure. 1300 Progress Meeting. ph. RH GHD: T.L. McT.: RG. SES: RC. SR JHC. P.B. DL. JP KK. - FB to Forward Daily Sites Progress. FSR word From GM 6 e7 signed. KK 8 to be forwarded followed by 9. SEC. - none. Mez -@ Pilot Trench Status - pipe installed Nend. 2 - sumps installed. stubs out with Funnes couplers. GWTP - switching plan from GM. - to tap power -disconnect on Easter Monday. -> tops on following week. -start up. continuing. the connection at with shot down. - send test to PSI - Arr won itoring can cease as porter -will probably not hear from IDEM. - #2 glone around sump structure #8 stone placed in trench. 1200 GES Finished Filling torench to 2+55 to surface over to N sup stoucture -pipe covered over N section to clean out @ 1+20 - cleanout plumbed up. 1730 mtt G

224 484 8042 Thurs Mar 17/16. r. Komm Home weather : 44°F Clear 61°F. 6130 Defensive Driving Continicate Too 983 Mes: Tools - Inspections + Horage. - backfilling trench with stone. - plumbing 's centrive, clean out at 1120. - backfill stone around clean-out. - lifting flanges on sunny's structure GES - can they be evit of ?! - RC checked with RH -> ok. - stone on exterior (east) sides of sheeting. -it filled prior to trench interior > pushes sheets out from wall. - ghosts appear to hold up when trench filled up to zo'along N end. - north end of pipe pulled up. (z d clean out at 0+40). - Air stations packaged up -to be sent out by ground delivery. - pick up way bills at Bloomington. GM=receipt of owail by SES Satety Hand Dawn 1730. SES OF Site. Coster delivery to Feel Ep Bloomington (wtt). - no longer have Ground Delivery Way Kills.

DATE SUBJECT Fri Mar 18/16. Weather: 36°F Clear high 53°F 200 GES MeS: Quarterly EEO Meeting (Equal Employment) -GH Sately Stand Down - Focus on fall hazards - pretask planning to account for changes in tesk. -on gite isk assessments - inspecting egit & site condition. -site personnel Imanagement communications - backfilling torench (N section) #5 stones - viny theots at stat at top at bedrock. - backside at sheating filled in (#11 stone). -stone graded flogh' Dist Heating Minutes: 03-16-16. Semailed. Final Meeting Minutes 03-02-16 -Ground Way Bills not available at Fed Ex. -packages have to be brought in to Bloomington "entered by computer. wTP water samples to be prepped. 11 coolers Brad ? FedEx pickup. 4 coolers Mike } 1900 Air Monitoring egt to Bloomington Fed Ex 10 boxes Way bills generated & gent off # 208. 1800.

Mon Mar 21/16. Weather 1 34°F Clear high 53°F 630 onsite 700 9Eg HES: General Site Gatety - work toans itioning to 9 and at trench. George's WTP Wagte Water Line -can we disconnect - gystem shut down (48 hr to settle atter rain event) - way't be treating until tomorrow. 3 Trucks (Young) having stone (#5) -stockpile in trencher laydawn. SES missing Atting (line reconnected ~ noon) Tailgate Meetings & Sately Stand Dawn -> emailed. -to place 6'stone along 5 end of trench, -mob egit to south side of trench. - concrete barriers + fall arrest cable set up. 1700 SES of + Aaging / Fueling 1736 SES OFF SITO

F

-

F

-

F

-

-

SUBJECT DATE Tues Marzz/16. Wather: 42°F Clear high 64°F On site. 630 SES HES : Equal Employment Opportunity Policies. 200 -3 Trocks (Young) having stone #5 (60 loads total to toenches lay down area) to switch to #11 some -GHD WTP to be treating water today. - SEG to relocate iere line tomorrow. -George to shirt down 1st thing in a.m. vescheduled. 900 - with discharge line reported. 1200 p.m. #5 stone guitched to #11 stone Its stone being placed in south toench. 355 concerns. Alter media over toench - to be stone (us sand) SES - request lessening 5' horiz. extension of ATHA media from trench down to 2-3' -gestertile beneath adjacent read (#53 stone) - "bong ' fill mat 1 -> ik to lose it in deep cuts in french? KK. -> SES sampling at Sand & Carbon For decommissioning with 7 emailed to RH. 1800 OFF gite.


Wed Mar 23/16 Weather: 55°F Clear high 62°F Windy. 630 On Site. 700 SES Hes Indiana Sovere Weather Prepareduess 745 RH - Stone over toench - 2' horizontal with fabric out 1 From trench ok -estend Altermedia over where ever French is. I RM to check on woven gester tile under #53 voad Gust boney Fill mat 1 -> cein lose mat 1 in bottom 5' -3140 yds by GWTP removed for 18" stone -> backfill for trench. bedrock - end of job to line access roads. -backfill over N section of working platform (leave opening / ditch for filter media) 6" stone #5 in 9 end of toanch I- previously ended at clean-out from original steel sheets at ends of twench (redesign removed them) 13100 Progress Meeting " re RG. H. SHe. GHD. KK SES RC RM. TL. 3R PB DL. GT. @ Fri. Satady Stand Down. Me - SES-Nonr GHD - 30th - Torriado Drille , to be conducted by GM. - PB GS TL. / RC SR DL. - Flant Forms to be used for inspection on tanks. 8:00 tomorrow, meet at GHD trailer Note will go over forms, @ N state filled with stone. Backfilling N side 6" Stone in South, - prezenders Installed.

-

DATE SUBJECT GWTT. cont overhead live in place -met with Plant Stard wolk the shutting down capacitor banks Sonday, -pawer tap next week. - carbon backflughed for preliminary testing pumps are presently being fixed! Pilot Trench - ditch for tibre aptic * pipe. - filling trench + backfilling CH & KK - lining french ? -> RH - extend liner - width to reduce sufficial infittration. - back filling started. cHI - continue backfilling. SR. - check Inventory on more water, to south - south end. - will connect to not section of trench. - will require protector day Aabric below day over - common fill - run sheeps feet over to comparting (no proctor) -> respond. by 3 - Fabric to be purchased. - liner onghe to cover DB-4 1st then see what's available RH -7 woven tabrie. CH + KK working on C.O. 9 Scope change > 500000 will need to go to committee on 200 Jule for Easter Workend Need to go to committee on 200 Non - CWTP to start Schedule for Easter Weekend Mon GWTP to start = SEA - to cut off at noon Foil pm get ealign N Structures pending vain - clay around trench cover


Thurs Mar 24/16. weather: 62°F Overcast high 64°F T-storms. 6:30 on site. E 7100 SES H45: Rigging Satery Work Review of Vesterday's Tasks F -placement of fill matil over Nend of french 1 - south structures to be set. - GM Tornado Drill > Mor 30th 10:00 cm. - dept all clear to G. Sengi Coarg Gebhart, Principal on site For theS. Contined Space Entry 3 \$130-16:00 HeS. Fall Avrest + Ladder Satety 5 72 hrs 8:30 -18:00 Ram - SFS not able to set 3rd stimp structure to S . trench slightly st plumb (viny) sheets set in trench plumb) . structure to be set within sheeting inset to accomodate sitting F 6 T in trench. F 4" too close sump structures won't fit over N+5. ----- . . FT 3 structure moved to next inset 5 will be 1.6' apart with structures south structures relocated to south, base will still be set on 18" store to Fit in trench (setting alignment 16') N structures -F N structures -F not placed will not be within the sound of -doesn't matter > it's the will above the stone that counts -- acceptable - should be fine 17:00 - Waterloo - Good Friday Holiday Emorrow. - will hear back from . 17'00 SES OFF STE 17:30 OFF Site. 6.48" by noon Roll SIT Box delivered to GHD trailer yesterday

SUBJECT DATE Fri Mar 25/16. Weather: 321°F Overcast high 52°F 6:30 On Site, 0.90" harn 7:00 GES HES: Holiday Travel. - Seat Belts - Drinking + Driving, Finalize setting of 1st Gooth Structure. - Fiel up pumps egenerators by WWZ - vain pending on weakend. - prep SW measures & need to get email to RH Re: sump structure relocation. "mice intested mat 1 from coney box ->/rolloff box for disposal. . 160' at perforated pipe welded for S end of trench Draft/Meeting Minutes 03-23-16 Femailed Final/ Meeting Minutes 03.09.16 Chris Porto BRCJ - pot sketch of relocation 13:30 OF Site.





592.3 BOTTOM OF PUMP WELLS **DESIGN ELEVATION**


Mon Mar 28/16 Weather? 43°F Overcast high 57°F 6:30 On Site 7:00 9EG HES: Pipe welding, Trip Hazards, Proper Communication Cont' pipe welding, for S end of Evench. - setting southern most sump structure. 9:10 Heather Van Valkerburg (Pine Enviro) - email that weather station not returned 713 331 3924 - message lett. 9148 Fine Environmental - falk to someone in receiving Re: weather unit 200 301 9663 - was sent with one of 5 air stations returned - received - sent to factory to repair base bracket. 10:00 RH: Re: is stone infiltration still needed if apply day cap. -> yes - 1.6' gap between sump structures "connecting pipe may need to go to HDPE from galvanized out side thethe or concrete All for continuous boot with lines SES/Mat - tapping at with manifold . Mat responsible for LOTD woody > whaaad? 1300 CH ST. · South structure set eplaced with perforated pipe connected · perforated pipe welded up past south clean out (7463) SES of site 1730 1110 Progress Photos Sent out. -1800 OFF Site. ----



SUBJECT Tues Mar 29/16. Weather: 33°F Clear high 60°F On Site 630 SES HIS: Site satety concerns, rigging isospended loads 6 Seng/PiBwdait / Les meeting at with containment avec -Flow/volve/drainage at manifold WW3 (N connection) 700. 730 WW/122 (S connection) SR. +McI - work scope review -SES cloready diverted WW/3 water to SES with N connection isolated idvalued (to be done 15+) . G. Song to personally pump down WWHZ & man pump for 3 connection - lines can be isolated - miner potential impact water - dura scorin placed under manifold + sand bagged (contingent masure) - SES placing restorated sipe into S end of toenh. a.m. - placing filter tabric over N trench geetion. - clay tackfill placed both gibes of trench in 1-12' lifts backfilling & trench with #5 stone Som · excavator filled from sump to inflection point (4+61) · / ull dumping stone directly from breket 5 of 4+67 9ES staging eg't /fueling. 9ES staging eg't /fueling. 17100 1738 SES Progress Reports. OF STO 1800 Electorical Wive Tap by State Group - 1 of 2 wites completed. - Powered back up (as per Tim Meyers) - completion of electrical connection to GWTP on standby








Wed Mar 30/16 Weather: 37° F Fty Clay high 68° F 630 On site 7:00 SEG MES: Bugs, Traks, Chiggers, Etc. -backfilling, N'end of trencho - prep Fabric & stone for fitter media installation. - backfill S french with the stone \$30 - 6 Seng/K. Kalmin - if no notification of Tornado Dill from GM by 10105, G.S. to misk drill. 1010 14.00 10:05 Text from 6 Song he can hear a Plant siven but received no text 1000 Jatety Dave received text & injated drill 10112 Trent to 6 Song I had mustered at Drie Church 10115 GES - all accounted for text south I K 10113/ C. Song sent out All Clean message from GM. Sinside sections of sheating to be filled up to bedrock I III contact with #11 Anne -Voids can be backfilled with #5 stone -I 1300 Progress Reeding. pH. J. Paz. CHD T.L Mat RG. SES: DL. PB. 3R -CH. Re-KK. -RH. 6M Tomade Still JMC. G.S. mated. dvill at 10:05 Ed P. GHD - Torrado prill -> okay State Group. Met -T.Lea. - last night powering back up. E of GHDAND - Einewith would not properly engage - motor driven connection for circuit breaker Mai -F - gutteh did not work 12-15× - pow et did not come on - disconnect manually -den arch Flagh suit to manually switch, - Power Train with e GWTP - will revise switch with Dave Adams. GES - no issues, G no schedule for power outage - waiting on authorization From Plat - KKamm falked to Timtleyers -needs his schedule.

SUBJECT DATE E CUTP - none. "schedule -> cont start up commissioning Power Pilot Trench. - SES 6" base Perforcted pipe. done, Backfill oftrench -shewers after midnight. a formorrow. - backfill on N end - excavator down. KK CO meeting next monday. /SR sent ATP - KK to look into it. Sgehedule day. of call. septi= - South and trench back tilled with # 5 stone to ~7+00 - Fall arrest barriers to be moved gooth to allow backfill access with loader & will - water truck used to keep dust down between stone pile Grencher laydown) & working plattorm along the trench. - clay backfill over M section of trench covered with poly with pending rain overnight. 1730 9/ES 017 Site. off site,



Thus. Mar 31/16. weather 56°F Rain (a.48") high 70°F 630 On - 9180 200 SES HES 2 Inspections. on Egit intorm as per 9R - RH have ongite 4 + 4' barrelles for MH' 19 els due to Air Relief Vales sticking up above lip of existing MH barrets (NW of GWTP) -use existing on-site barrels or obtain z'rings is MH-18 (Fire hydravit) ~ 6" above top of Bound! MH-19 (6" HDPE) ~ 12" above top of Bourd. Blind Flange placed on 8" Backwash line - to check with SR -> has it been pressure tested? -backfilling & and of french with #5 store. - in side of vinyl sheets fill with #11 store. -BRCJ on-site to shoot pipe from clean out to south and 13:45 Mike Regers deaving wIP - looking to intorm G. Song. 14:55 Lightning & Thunder SWA. SBS OFF. Site. 1530 1 operator + labourge for site clean-up & SW management Is emailed to louise Scott. 1540 resumed work (30 minute rule) 1600 OFF 3140

SUBJECT DATE tri Apr 1/16. Weather: 46 °F Clear high 62°F Windy. 636 On gife, 200 9ES H+ S .: Lightning Satety - veriew of yesterday's SWA. -backfilling 5- end of toach #5 stone -setting clean-out stick-up + plumbing -p pipe. 1 - Z'z stick up above finished grade (z'called for) · bend up end pipe ~ 8+50 (within sheeting) -= lightly aff plomb (NI-5) - akay - do not want to kink pipe or more clean -out. -backfill south end to secure end pipe. Hemp. Fence to commence disassembly -Fence to be removed once trench backfilled -as per CHiatt . >7464 clean out location Draft Meeting Minutes 63-30-16 Jemailed out. - liner QA/QC Forms sent From Waterloo. Next - Panel # EP808. - Repair# RZCOZ - Dostruct# DS 380. - #5 stone used up - Trucks For Monday - gtone needed for infiltration media. 1730 SES OFF SITE ... AF site - drap aff Monthly Exponses to Fed-Ex in Blooming toni

Bridcut, Pete

From:	Hoekstra, Rick
Sent:	April-01-16 10:33 AM
То:	Reynolds, Shane; Campbell, Randy
Cc:	Kamm, Katie; Bridcut, Pete; McGuigan, Jim; Laskus, Art; Wesolowski, Andrew
Subject:	Wet Well 4 and Adjacent Structures

Randy and Shane:

ATTENTION ALL: DON'T BOTHER TRYING TO READ THIS EMAIL ON YOUR HAND-HELD DEVICES AS IT IS FAR TOO LONG!

Due to the recent discussion of how to address the gap between the two concrete structures for Wet Well 4 and the need to install a permanent diesel pump adjacent to Wet Well 4, I started to look at the area around Wet Well 4 to determine how things will fit in this "not very accessible" area. I believe we have a workable solution for the gap between the concrete structures, but there are several structures that need to be positioned around the wet well chamber and there are not a lot of options as to where to place them.


As I said previously, we need to install a permanent diesel pump adjacent to Wet Well 4 as backup in case one or more of the electric pumps stops working (or the combination of electric pumps cannot keep up with the total flow during high flow events). On Drawing C-11, we simply show the two discharge pipes exiting the south side of the wet well chamber, with a 6-inch pipe sucking water to the diesel pump and a 4-inch pipe discharging the water to the forcemain via tee connection. However, as the ground elevation goes up very quickly to the south, that would not be an appropriate location for a concrete pad, particularly as it looks like we need a pad with dimensions of approx. 8 feet by 16 feet to contain any fuel leakage and provide adequate space inside the concrete pad for walking.

Due to the future access road coming down the slope along the east side of the wet well chamber and the existing detention basin to the north, the only available location appeared to be on the west side of the wet well chamber, although even that was not the ideal location as ground also sloped up to the west (just not as steeply as to the south). Then Shane asked where the pump control panel structure was to be constructed in relation to the wet well chamber, as we did not specifically detail any location for the rack location upon which all the control panels and associated electrical appurtenances would be installed (see Drawing E-03).

The rack structure itself will be over 12 feet long and will require at least 3 feet on either side for safe access to the panels. Ideally, the pump starter panels should face the wet well chamber and be lined up with the three electric pump locations, so it should be installed on either the west or east side of the Wet Well 4 chamber. With the access road coming down along the east side, this area should be kept free for access such as pump maintenance where a crane may be positioned on the access road. As such, the pump control panel rack structure needs to go on the west side of the Wet Well 4 chamber and should be located approx. 4 to 6 feet from the chamber to provide appropriate access. As well, there should be a similar 4 to 6 feet of access (flatter ground) on the other (west) side of the rack structure for access to the other panels.

Therefore, there does not appear to be any available room on any side of the wet well chamber for the diesel pump containment pad to be constructed in close proximity to Wet Well 4. As such, my next thought was to construct the pad on the other (east) side of the access road (as shown below). Since the only connection between the fourth wet well sump where the diesel pump suction line will be installed and the diesel pump itself is the two by-pass pumping lines (to and from the pump), this possible solution would simply involve some additional underground piping beneath the access road before coming up vertically next to the concrete pad for connection to the diesel pump. In reality, this actually provides better access to the diesel pump for maintenance and re-fueling.

Does anyone see any problems with this potential location for the diesel pump containment pad? The sketch below shows the pad extending into the slope of the working platform, but that will not be a problem as the working platform would be backfilled to previous grades before constructing the access road and concrete containment pad. I have also shown some potential re-contouring to create a flat area for the containment pad. I have assumed the pad would be constructed at approx. 612 feet in elevation (with curb set at 612.5), so I wrapped the revised 612 contour around three sides of the new pad. This will allow for easy access from the road for both maintenance and re-fueling of the diesel pump.



If this solution seems workable to most people, then I will have a detailed drawing prepared next week while I am on vacation. This should not prevent Sevenson from continuing with backfilling and even re-constructing the landfill cover system.


However, as I say that I notice that there is another issue with regards to all that needs to be constructed around Wet Well 4. That is the grounding plan shown on Drawing E-03 (and copied below). The problem is the grounding rods shown in the upper right hand and lower left hand corners (filled-in squares inside circles). Referring to Detail 1 from this same Drawing E-03, which I have copied below the grounding plan in this same email, you can see that the grounding rods are 15 feet long so they extend well below (and effectively through) the landfill liner. However, these two grounding rods are to be installed within


inspection wells (boxes) that extend 2.5 feet below ground. As such, the inspection wells (boxes) would be set on the top of native fill (before clay placement) and the liner can be booted to the inspection wells (boxes) at the required 18 inches below ground (top of 12-inch clay layer).

The rest of the details shown below illustrate how the other two grounding rods (open squares inside circles) and the rest of the grounding wires are connected. The other two grounding rods do not need to extend to ground surface though inspections wells (boxes), so these should be kept below the liner to avoid additional penetrations. It would be suggested that the entire grounding wire network be installed on the native backfill surface prior to clay placement, as the detail calls for the grounding wire to be placed 2.5 feet below ground anyway. It appears that the only other penetrations through the liner would be the grounding connections to the structure posts (Detail 4) and to the structural steel (Detail 3). Obviously, the structure posts extend through the liner and need to be booted, but it could be that the welded tab to which the grounding wire is connected is actually below the liner (I don't know).

The only liner penetrations that I am concerned with are the two bare copper ground cables to be connected to the steel bus (ground) bar mounted on the unistrut panel structure, as shown on the grounding plan copied below and Detail 3. I am not sure how liner would be booted to bare copper cable, so I wonder if these wires could also come up along the structure posts and then make the connection to the steel bus bar (which could presumably be located closer to the structure posts themselves). I am not an electrical engineer, but Art Laskus suggested this modification but I would suggest that Sevenson also talk to McIntyre Bros. (Rick or Ryan) to ensure that this modification is acceptable.

[It should be noted that Detail 2 shows a grounding rod for three different symbols (open square inside circle, filled-in square, and filled in circle), besides the two grounding rods installed within the inspection wells (boxes) shown on Detail 1 (filled-in square inside circle). However, I believe the 15-foot long grounding rods are only required at the four corners of the grounding grid (filled-in square inside circle and open square inside circle), so the other locations (filled-in square and filled in circle) only require the detail for connecting grounding cables from different directions].





*

As I said at the start of this email, this was going to be a long one. However, as I will be on vacation next week, I wanted to make sure everyone was aware of the work still required (both design and implementation) around Wet Well 4 and the implications to the liner installation and revised ground contours. Andrew Wesolowski will work with CADD to prepare a more detailed plan of the structures to be placed adjacent to Wet Well 4 and any ground re-contouring, which I will review upon my return from vacation and then issue to Sevenson. It should be noted that I have likely over-estimated the general size of the diesel pump containment pad, as Andrew tells me that the fuel tank is only 100 US gallons. As such, we likely only need about 6 inches of space around the pump skid, which is only 4 feet wide by 10 feet long. As such, the outside dimensions of the containment pad may be as small as 5 feet by 11 feet.

P.S. I will be travelling down to Bedford the week after my vacation. I should be on site later Tuesday afternoon and there all day Wed. And Thurs. (not flying home until Friday morning this time). As such, we can review the drawing that will be prepared and discuss any remaining issues at the time.

Rick

C. R. (Rick) Hoekstra, P.Eng. (ON & NS)

Manager / Environmental Design Services

GHD

T: 1 519 884 0510 x7296 | F: 1 519 884 0525 | M: 1 519 588 5143 E: <u>rick.hoekstra@ghd.com</u> | <u>www.ghd.com</u> Mailing address: 651 Colby Drive Waterloo Ontario N2V 1C2 Canada Office address: 435 King St. N, Unit 2 Waterloo Ontario N2V 1V6 Canada

WATER | ENERGY & RESOURCES | ENVIRONMENT | PROPERTY & BUILDINGS | TRANSPORTATION

Please consider our environment before printing this email Perform every task the safe way, the right way, every time!

Mon Apr 4/16. Weather: 56° F Cloudy drapping to 54°F 630 On-Site email out last week's tailgate meetings 700 SES HOS: Ceneral Safety - Accident Prevention Type. 4 Trucks (Young) - harling # 5 stone - 2 sounds for A end of trench for infiltration media = rest of day to S and of trench. 2:50 SES WTP Monthly Sampling Frent. 230 GM Contractor Safety Review with crew for with (Plocalation Gurs) > Process Water Samples pm. - backfilling outer side of viny sheets with # 11 stone C. Porter BRCJ -original topo dlong N and of Hondh. had indulating surface facture PB > maintain consistent slope For final grade. - grade to promote remote over clay cover - infiltration media stone Thickness may end up being sacificed (maintained low) - thickness may be low but within 6 -maintain clay thickness at 1' 1510 PSZ 317 876 7723 Johnathon - Inquiring on proctor results 4 will look into status get back tone 1630 SR - running low on #11 stone - has anyone contacted him -gtill need to fill outer side of sheets from sump location (3+60) to inflection point (4+70) SR response - GM has not paid Ingram -SES is pay for #5 store presently. - will talk to k Kumm in arm, 1730 FES OF STE Ly OFF Site

DATE SUBJECT Tues Apr 5/16. Weather: 27°F Clear high 54°F On site. SES HES: Review Temp. Frence Removal JSA. 630 - 2 Trucks having # 5 stone. 700 - commence having day from E Parcel 216. -re-establish W 7216 SES access road across trench, - out of # 11 glone (SR)- SES has no budget to get more untilly GM pays Ingram. -> send fit oil change receipter to Enterprise With exception of 2460 ~ 4+00 (rock breaking regid) 9R-email summary of itingg regid for MH 18 + 19 - fimilar additional ring needed for MH17 in drive area - wants to relocate MHIT 3 to pine tree area. - would be agreer to fower MH-17 +16 base (as per RC) 1415 Filet Trench Discharge Turbiolity Field measurements at Modutank 3 readings 16.3, 18.5, 17.3. I will still need to fill by somp & 8+25 -> 8+55 S- day cover over in Filtration trench to be maintained at 1600 2 - stone layer or common AU thickness can be sacrificed. > PB to CP with BRCJ - 1 imits potential surface in Filtration -maintain Amal grade to promote runate "plastic placed over potential runot areas to prevent, sediment into trench. (potential rain tonight) L> WTP Samples/Coolers delivery to Bloomington Fed Ex. 1730 SES OFF Site

100-

٤.

1.4

ù.

in ge the

x / 4

							Top of Concrete barrel not including	Difference		Proposed	Working
Identifier	Diameter	Location Description	Design T/G EL	Inv EL	Base EL	Top ARV EL		(G minus H)		and the second	Height
MH-15	4'-0"	Combination air valve on the 6" DR17 HDPE future backwash line	699.14	694.52		698.15	696.94	1.21	2.50		1.9
MH-16	4'-0"	Combination air valve on the 8" DR17 HDPE forcemain from WW#4	668.90	664.90	662.75	668.80	667.40	1.40	2.50	670.90	1.7
MH-17	4'-0"	Combination air valve on the 8" DR17 HDPE forcemain from WW#4	702.45	698.45	696.35	702.35	701.00	1.35	2.50	704.50	1.82
MH-18	4'-0"	Combination air valve on the 8" ductile iron fire main	700.66	696.66		699.45	698.95	0.50	1.25	701.20	1.42
		Combination air valve on 6" DR17 HDPE forcemain									
		from the existing secondary containment to the EQ									
MH-19	4'-0"	tank at the new GWTP	700.63	696.63		700.06	699.03	1.03	1.25	701.28	0.89
	11111171	in the middle of the truck approach area and currently	has a final	design elev	vation only 0.1	0' above the t	op of the ARV.	I would sug	gest we rele	ocate this n	nanhole to
Notes:		······································									
Notes:	the south i	nto the pine tree area so the height can be adjusted to	allow for in				essary in the fut	ture			
Notes:	the south i 2) Working	nto the pine tree area so the height can be adjusted to g height is the estimated height above the ARV to the u	allow for ir nderside of	the lid for	removal/replac	cement if nece					
Notes:	the south i 2) Working 3) Top of A	nto the pine tree area so the height can be adjusted to g height is the estimated height above the ARV to the un RV on MH-15, MH-16 and MH-17 is estimated based on	allow for ir nderside of	the lid for	removal/replac	cement if nece			e actual top	o of pipe in	MH-15
	the south i 2) Working 3) Top of A and to the	nto the pine tree area so the height can be adjusted to g height is the estimated height above the ARV to the u	allow for ir nderside of n the actua	the lid for height of t	removal/replac he ARV in MH	cement if nece			e actual top	o of pipe in	MH-15
Descriptio	the south i 2) Working 3) Top of A and to the	nto the pine tree area so the height can be adjusted to g height is the estimated height above the ARV to the un RV on MH-15, MH-16 and MH-17 is estimated based on estimated top of pipe elevation in MH-16 & MH-17	allow for ir nderside of n the actua QTY	the lid for height of t Unit \$	removal/replac he ARV in MH- Total	cement if nece			e actual top	o of pipe in	MH-15
Descriptio 30" Riser (the south i 2) Working 3) Top of A and to the n (2.5') = \$335	nto the pine tree area so the height can be adjusted to g height is the estimated height above the ARV to the un RV on MH-15, MH-16 and MH-17 is estimated based on estimated top of pipe elevation in MH-16 & MH-17 - 5.00 each includes taxes & O/P	allow for ir nderside of n the actua QTY 3	the lid for height of t	removal/replac he ARV in MH	cement if nece			e actual top	o of pipe in	MH-15
Descriptio 30" Riser (the south i 2) Working 3) Top of A and to the n (2.5') = \$335	nto the pine tree area so the height can be adjusted to g height is the estimated height above the ARV to the un RV on MH-15, MH-16 and MH-17 is estimated based on estimated top of pipe elevation in MH-16 & MH-17	allow for ir nderside of n the actua QTY	the lid for height of t Unit \$	removal/replac he ARV in MH- Total	cement if nece			e actual top	o of pipe in	MH-15
Descriptio 30" Riser (15" Riser (Custom he	the south i 2) Working 3) Top of A and to the (2.5') = \$335 (1.25') = \$25 eight risers a	nto the pine tree area so the height can be adjusted to g height is the estimated height above the ARV to the un RV on MH-15, MH-16 and MH-17 is estimated based on estimated top of pipe elevation in MH-16 & MH-17 - 5.00 each includes taxes & O/P	allow for ir nderside of n the actua QTY 3	the lid for height of t Unit \$ \$ 335.00	removal/replac he ARV in MH- Total \$ 1,005.00	cement if nece			e actual top	o of pipe in	MH-15
Descriptio 30" Riser (15" Riser (Custom he manufactu	the south i 2) Working 3) Top of A and to the (2.5') = \$335 (1.25') = \$25 eight risers a uring	nto the pine tree area so the height can be adjusted to sheight is the estimated height above the ARV to the un RV on MH-15, MH-16 and MH-17 is estimated based on estimated top of pipe elevation in MH-16 & MH-17 	allow for ir nderside of n the actua QTY 3	the lid for height of t Unit \$ \$ 335.00	removal/replac he ARV in MH- Total \$ 1,005.00	cement if nece			e actual top	o of pipe in	MH-15
Descriptio 30" Riser (15" Riser (Custom he manufactu	the south i 2) Working 3) Top of A and to the (2.5') = \$335 (1.25') = \$25 eight risers a uring	nto the pine tree area so the height can be adjusted to sheight is the estimated height above the ARV to the un RV on MH-15, MH-16 and MH-17 is estimated based on estimated top of pipe elevation in MH-16 & MH-17 	allow for ir nderside of n the actua QTY 3 2	the lid for height of t Unit \$ \$ 335.00 \$ 255.00	removal/replac he ARV in MH Total \$ 1,005.00 \$ 510.00	cement if nece			e actual top	o of pipe in	MH-15
Descriptio 30" Riser (15" Riser (Custom he manufactu	the south i 2) Working 3) Top of A and to the (2.5') = \$335 (1.25') = \$25 eight risers a uring	nto the pine tree area so the height can be adjusted to sheight is the estimated height above the ARV to the un RV on MH-15, MH-16 and MH-17 is estimated based on estimated top of pipe elevation in MH-16 & MH-17 	allow for ir nderside of n the actua QTY 3 2 5 1	the lid for height of t Unit \$ \$ 335.00 \$ 255.00 \$ 400.00	removal/replace the ARV in MH- Total \$ 1,005.00 \$ 510.00 \$ 2,000.00	cement if nece			e actual top	o of pipe in	MH-15

Wed Apr 6/15 weather 145° F Overcast high 64° F Rain in pm 630 On-9170 TOO GES HES! Maintaining Focus on Work Tasks - complete filling in out side of ving sheets # 11 stone -TO, Anport Enterprise Apr 8 -> 10784929180. 4>8+25 to south end complete & continuing with sheats by sump location. 8:30 Mike Reynold's no issues. - sampled Monday - should have results today 10138 PET - results to be in later/today. 13:00 Progress Report GHD PB SES DL. TL SR RC. Mait R.G. ph. KK CH J. Paz. J. Me. O Lightning, on thurs. Met/GHD Stone installed. i' layer of Clay past & access road Li re-established Ø -common Fill -infiltration medra. Court / pump repair on bach wash S" line For pressures. C-coht decommission La Temp Fence removal, - maturation min 4 cutting of gheats. -backfill to cuttall - then to 9 side; - dowe way at GWTP. - directe backfill to trench. -3 why - SES will demok at end of month. - when will GWTP be able to receive, - developing french with current - acceptable turbidity?

SECTION 14 VEHICLE TRAFFIC AND CONTROL

Inspection Date: April 6/16	Inspector: Pete Brildert.		
Project Name:			
CET Bedford Pilet Trench			
Project Location:			
Address:	City:	State:	Zip:
GM Drive	Bedford	1 xt	47421
GM Project Manager:			
Chevyl Hiatt			
Consultant Name:	Consultant Project Manager:		
GHD	I for Mc Buigan.		
Consultant Superintendent:	Consultant Site Health & Safety Of		
Katie Kamm	Feleprisant Tim	les:	
Contractor Name:	Contractor Project Manager:		
Sovenson Environmental	Jim Parderski		
Contractor's Superintendent:	Contractor Site Health & Safety Off	ficer	Storigen and the formation of the format
Randy Campbell	Dave Leizing		
	\bigcirc		
ITEM	CHECK IF NOT	Г APPLICABI	e 🔲

NUMBER	AUDIT QUESTION	YES N	10	NA	(COMMENTS	
1	High visibility safety vests meeting ANSI Class II garment requirements are being worn by personnel at all times?	Ø C]				
2	Cones and other visible markers are being used to demarcate a safe work zone around the active work zone(s)?	Ø C					
3	Appropriate signage has been posted as necessary, to inform roadway/parking lot users of any additional control measures necessary to protect the public and site employees?	⊠ □]				
4	If project work includes working on an active roadway or along the shoulder or side of the road is necessary, has a Uniform Traffic Control Plan been established?	ØC					

Inspector: R. Brideet

Zip:

£.....

State:

VEHICLE TRAFFIC AND CONTROL

SECTION 14 VEHICLE TRAFFIC AND CONTROL

Inspection Date:

ASAT 6/16:

Project Name:

Project Location: Address:

City:

SECTION 14

Safety Observation Tour:

Safe Observations	Corrective Measures	Completion Dates
Both escort vehicle and	Hagger used as	
temporary Fenering Avan	ported to Servision and	
-appropriate signinge?	n place at both ends o	
work aver along E	baiter Scales Road.	
Unsafe Observations	Corrective Measures	Completion Dates
Unsafe Observations	Corrective Measures	Completion Dates
Unsafe Observations	Corrective Measures	Completion Dates
Unsafe Observations	Corrective Measures	Completion Dates

DATE SUBJECT media in oarbone sand Vessels Wagte Profile gim, Tar/ to George with -WTP - is a farget turbidity. - Al- TSS Jegs than 10. ges with - results are MD. Lweekly sampling - PCB's +TSS. + Field Turbidity Mike Raynolds - this morning will include sedimant in Modertank. Lythis is from runoft over grout & renots through working platter Cold Weather on Weakend - with. KK -> SR to sond CO, #10 misers for MH KK to wraph up lastest SR to send out invoice & This wk. Cherry tree survived the writer ! Ly coming down 25th meeting 26th. 14:15 Field Twobidity FES discharge from Pilot Trench 1400 812, 7880303 Mike Reynolds. 1445 9.35 14:18 10.30 14/21 10.03 -complete filling in outside at vinyl sheets with # 11 grone - 8" Backwagh line From GWTP being worked on - McI to pressure test - leak at value at GWT? 1730 SES OF Site (Rain Started) 1800 OFF site

Thurs. Apr 7/16. weather 44°FF Light Rain high 49°F Rain. 6:30 On - 518 -> 0.13" Rain, 7:00 DES HES: Satety Related Habits. -topping up trench with #5 stone - SW Management 815 Field Turbidity SES discharge from Pilof Tvench 810 20.0 NOU. 8813 16.5 ×170 - Even at from overnight bain 8116. 17.6 x170 - slightly elevasted LOTO. - locks to handle 50 1 by pressure. - sole control aver area - no lock needed. - contractors need 2013 program but use BEID protocol Vogregs Photos. 04-06-16. Jemeistd. 03-23-16 Semeistd. Progress Meeting Minutes Diato Progress Meeting Minutes Final GN Sately Audit > sent out > trench backfill-eghading - Rain starting at 15:30. 7530 9E9 OFF Site 1630 077 5170

-


DATE SUBJECT Fri. Apr 8/16. aleather: 33°F Cloudy high 50°F Rain, 6:30 On site, 0.02" Rain. 700 955 Hes: Coneral Sately Tips. - Slippery Conditions On-site SW Management 1 labourer + 1 operator to stay on & site. MH-15 to be pumped out to install Pressure Relief Volve. Met - pressure testing 8" Backwash line 7:20 GWTP 74 psi wTP 88 psi 8:20 74 psi 88 psi email sent out-line tested ok 9:00 Field Turbidity SES discharge From Pilot Toenels -somp pomp not pomping -switch to back up fromp -discharge resumed at 9:30. -initially noticable turbid. -> cleared after ~ 15 min. Time. Turbidity 9150 27.5 HTU. 9:53 31-6 9:56 30-9 15:00 lady - TO Flight gun 12150 TO - Indy Flight delayed à her due to maintenance e baggage pull for z no ghaves

Non Apr Alle. weather: 56°F Rain high 59°F Rain E 630 Oursite 0.42" Rain ingauge 2100 SES HES: Communication on site - visual + audible F - SW Management - one operator e labourer maintained on-site 10100 Field turbidity at SES discharge from Pilat Thench Turbidity (NTO) Time 529 10:15 -54-8 10:18 49.8. 10-21 E DB-5 pumped as level rose to elevated level. F -discharged monitored. F 15:45 0.40" Rain Since am F off site -1600 F F F F F F F F -


20th. SUBJECT Apr 12/16 Weather: 32°F Clear high 57°F 6:30 On site : 0.55" Ram. 700 SES Hes: Crifical Task Analysis. -service egit. - SW Management + SEC measures. to inspect SEC Rule 5. - Field repairs around CB-5 in P413. 1040 K-Kamm - GM Files for Critical Task Analysis - Trench Sampling. - Chain Link Feneing - Chain Link Feneing smasser (left "will sample for TSS. after trench covered L> KKamm to talk with CHiatt . E. Peterson. Rock Breaking around Sump Structures. · poly placed over 2" stone to keep clay/sluff from pme falling into stone area. - Filter Fabric over pump structures to keep at setment - Sump turned off (pump) to allow egt access to break bedrock to south of pump structures (under with outfall pipe 15:15 Sump Rump started up (very furbid for 1st 5 min) Time Turbidity (NTU) 15:22 29.8 24.1 15:25 24.9 15:28 prep Progress Meeting Agenda 1530 SES OF Site R Moekstra on site. Daily Reports - amails - project update with RH. 1600 1800 Off site.

wed. April 13/16. weathers 33°F Clear high 63°F 700 SES Hes: Sately Habits (Knives, Ladder, Fueling) - backfilling north end of Hendi - 6" of tapsoil to be imported: 8145 Field Massoreneit - Turbidity from Pilot Trench Discharge Turbidity (UTU) Times 5-71 8149 5-71 8149 4.99 8152 630 On site - Raim -10:00 Conference Call - GM Critical Task Analysis (ROMM) - establishing with Task Inventory. - BSEMC - to assess each task for next weak (as to Critical status -1300 Pregress Meeting. GHD. RH- SES RC MeI RG. pH. GT. Ed.P. TL- SR- JMe. PB- DL- CH. KK. Katir SI. 9ES - none - none GWIP - carbon cells back floghting - pump repairs complete - State Group, Wire Tap. -commissioning this enertweek -work on getting Ufility Pawer Form Plant generator will not be heeded SES - common fill graded - bedrock brecking. - clay placement - filtration media to be placed. -stone all grade t sheets cut. - Work past Outfall pipe. - Linercrew scheduled for 25th. Requests > placement under chambers #53 stone (tabric wrapped) - pipe from www 3 -> to filtration stone with screen on discharge

NUM




DATE SUBJECT force make to GWTP -drawing for the coming for panel placement e diesel page. For www.4 1 Labore /men KK CO 10 It's glone Late received invoice will, email to 6M. SES to Forward Increize to GM. - Schedule to be maintained, RH - proposed design for pump pad telectorical pad (unal) RC - design may not be teasible due to with outfall pipe. located to south of pump chamber, - liner will need to be 18" below top of chamber (i clay topsoil) · slope at SW corner & out fall pipe > not fasible RH- inspected site + somplocation, BRCJ marked chamber + pad location (relevation) - may need to deviate from rectangular pad - backfilling clay in liner area - Installation of fabric & Filtration media over toench 1700 Staging egit & Fueling & Final grading for day 1730 SES STAF Site



13968-00(365)CI-WA017 APF

Thurs Apr 14/16 wanthers 39°F Clear high 20°F 630 On site 700 988 HES 2 ladder Safety: -backfilling N end of french. - completing filtration media to somplocation - Filter Fabric laid down around pump structures. - slomp shut down. In a.m. For egt access - mini/working on east side of sump backfilling - Boo with swivel bucket on west side. Ly turned back on at noon - we approaching top of bodrock. 1310 Field Turbidity of Discharge from Sump. Time Turbidity (NTU) 13:12 170 Zgreyish colour (Fines Fromplaing stone 13:15 176 in area) 13:18 186 to the store of t 1330 sump disconnected for p.m. work (restarted 15:45) -April 25th slines creer. . Mc Intyre will need to complete subgrade electrical for F F ww-4 + plumbing nextweek. ". diversion road needed ground sump area to get clay From E Parcel 216 to S stole of trench. -> road to be completely directly E of working platform. 17:00 SR IRH - Force man from WW-4 to GWTP --exits S kind of pump chamber atobe below liner - exits pump chamber at elev. of auttall pipe from with diverted around 5 and at structure. RH - to redivert outfall pipe around N side & chamber F + maintenance pad to miss electrical grounding loop. ~ Sump Discharge." Turbidity 102. Zbrown clay colour. 95.0 Time 17218 95.0 17:21 07224 8619 SES STA STAC 17:30 OF Site 18:00



DATE SUBJECT Fri Apr-15/16. weather: 45°F Clear high 75°F On Site. colibr Turbidimeter 6:30 7:00 SES HES! Personal Satery Habits. PSI on site for compaction. 720 Freld Turbidity Meagurements Time Turbidity - sumptimp to be disconnected 7:15 3.56. to backfill e compast around 7:18 3.02 pump structures. 7:18 3.37, - tobidity measured to assess trench development overnight 7/21 9.00 17 compartick testing - Times area N side of outfall pipe O 95.6% moisture 18.1 - avea flat volled @ retosted AS.6% 16.1 Moisture 101 % 15.2 Moisture by DB. 2 outfall 97.8% 20.5 Moisture will need to be drained " volled 101 % 15.2 Noisture · compaction tast passed · back fill z' stone wrapped in filter tabric avourd pump stoueture - 21" stone brought up to I' below chamber base - fabric placed for backfill with #53 crush stone for chamber subgrade base & compartal - chane pad constructed south of outfall pipe for setting ww4 chambers -> area compacted of Time Turbidity (NTUS - compacting stone abound pump structures. 14:30 278 14:33 303 14:36 286 Tragress Meeting Minutes Draft 04.19-16 Zemailed Final 03-30.16 1630 558 OF Site. 2, off site.

Client: GHD SERVICES, INC. 200 WEST ALLEGAN STREET, SUITE 300 PLAINWELL, MI 49080 CC: DALE CHARTERS PETE BRIDCUT TIM LEO Project: GROUNDWATER TREATMENT PLANT BEDFORD, IN CC: DALE CHARTERS PETE BRIDCUT TIM LEO	Professional Service Industries, Inc. 5362 West 78th Street Indianapolis, IN 46268 Phone: (317) 876-7723 Fax: (317) 876-8155 Report No: PTR:00141392-29-S' Issue No: These test results apply only to the specific locations and materials noted at may not represent any other locations or elevations. This report may not be reproduced, except in full, without written permission by Professional Servic Industries, Inc. If a non-compliance appears on this report, to the extent tha the reported non-compliance impacts the project, the resolution is outside the PSI scope of engagement. Approved Signatory: Johnathon Keith (Project Manager) Date of Issue: 4/6/2016
Sampled By: Client Specifi	ng Method: Client Sampled on: Structural fill
Dry Density - Moisture Content Relationship 	Test Results

Comments

as hered a

Form No: 110031, Report No: PTR:00141392-29-S1


Page 1 of 1

1

27

-1

Mon Apr 18/16 weather 42°F Clear high 84°F 6:30 On Site. weekly Tailgate Has Turbidruncher calibr. 9200 SEG Hass, Rigging, Crane Operations ' Dueshand Loads Mc Intyre on site with crane -getting pump chambers for WW.4 7:15 Field Measurements Turbidity SES Sump Discharge Time Turbidity (www) 7:15 3.70 - french allowed to dovelop 7:18 3.76 over weekend. 3.52 7:21 arm. pump chambers set and aliqued - BRCI on site 5R - RH provided outfall pipe re-alignment to N at pump chamber L' proposed maintenance pad La forwarded to R.C i mysolf. backfill around pump chamber with clay - trench for WW.3 overflow pipe to be dug after pimi fill placed around chambers - over flow pipe to be directed to filtration media to N of pump chambers. JH on site to coordinate with G.S & MC on Critical Task Analysis 1730 SES OF Site 1800 OFF Site



DATE SUBJECT Tores Apr 19/16 weather: 52°F Cloudy high 82°F On site Torbistmeter calibr. 630 SES Has: Maintaining Healthy Life Style - Containment area to be built at The pavel for drums (osper GHSAS) 200 · ww-3 westlow pipe to be laideout to drain to filtration media road for having clay to be constructed east of working platform to go from SES access road to crane pad south of outfall pipe 7:45 Field Turbidity measurements of sump discharge Turbidity (NTU) 22.0 clay backfilled & comparted around chamber 24.1 yesterday with pump intake lengthened to be 26.2 dropped into somp from top of structure 1 imre 7:49 7:150 7154 completed with phate Forwarded to K. Kamm. Is pipe drainage diverted to south of pump chambers 1to avoid future electrical panel Foundation. · pipe/ run along established alignment - measured e welded - drains directly south of pomp chambers - difected to fittration media south of somp > stockpiled mat (in Entrast lay down & trencher lay down as used to construct working platform by pass clay access road 1- compacted with sheepstoot y sump shut sto white working on trenching WW-3 line SES OF Site 1730 OFF Site 1800

Bridcut, Pete

From: Sent: To: Cc: Subject: Attachments: Hoekstra, Rick April-19-16 11:13 AM Reynolds, Shane cporter@brcjcivil.com; Campbell, Randy; Bridcut, Pete; Suserski, Branko RE: 13968 (279) Quantities for New Diesel Pump Pad 13968-00(365)CI-WA017-C-17 (WW4 grading plan) - rev cover system elev.pdf

Shane :

I have my CADD guy (Branko) working on the additional fill quantity for the (almost) level gravel area around the wet well chambers. This quantity may be comprised on common fill below the cover system or #53 stone above the cover system (or replacing part of the cover system).

As discussed on the phone this morning, relocation of the storm sewer around the north side of the wet well chambers results in a conflict with the currently planned liner elevation beneath the gravel area (if replaced at the previous as-built elevations). As a result, I took a look at the required elevations of the relocated storm sewer as it goes around the wet well chambers (see attached sketch), assuming an even slope of 2.67% along the 67.3 feet of relocated storm sewer. The west end of the storm sewer is estimated to be <u>609.36</u> (back into the existing slope), with the east end surveyed to be at <u>607.56</u>. As a result, the relocated storm sewer will slope approx, 0.45 feet across the north side of the gravel area, sloping from approx. <u>608.70</u> to <u>608.25</u>.

Looking at the cross-section on the attached sketch, the top of the storm sewer elevation is expected to be 608.25, which is 3.5 feet below the planned final elevation of 611.75. Assuming we place the 2.5-foot cover system directly over the storm sewer, the liner could be placed at 609.25, followed by 12" of common fill and 18" of gravel (replaces 6" of topsoil and incorporates additional 12" of fill required to meet new grade of 611.75). Looking to the northwest corner of the gravel area, the storm sewer rises almost 0.5 feet, so the liner would need to be placed at 609.75, followed by 12" of common fill and 12" of gravel. As shown on the attached sketch, the base of the cover system (top of clay) would need to be constructed at 609.50 in the southwest corner of the gravel area, and continue at this elevation along the entire south limit of the gravel area.

Another location along the relocated storm sewer where we need to ensure the liner is placed above the storm sewer pipe is the point where we need to reconnect to the existing storm sewer where it exits the excavation on the east side. The surveyed top of pipe elevation at this location was 607.56, so with the required 12" of clay the liner should be installed at <u>608.56</u>. Looking to the northeast corner of the gravel area, the liner should continue to slope to an elevation of approx. <u>607.75</u>. As a result, this would be covered with 12" of common fill and 36" of gravel to build up this corner to 611.75 (almost 2 feet higher than the previous ground elevation prior to construction). The liner would then need to slope up to <u>608.50</u> beneath the adjusted 610 contour located approx. 6 feet to the east of the new gravel area (as shown on the attached sketch). This will direct subsurface flows over the liner (via the geonet) to DB-4.

Based on the information described above and illustrated on the attached sketch, I assume you will need a revised TIN surface (bottom of cover system and top of proposed ground) for this area. Or can you (and BRG) work with the elevations provided on the attached sketch? Let me know if you would like revised TIN surfaces or simply the CADD file for the revised ground contours or you (or BRG) can work from there.

Rick

P.S. I see that you also requested quantities for rip rap and #53 stone. With the adjusted liner elevations, the additional fill will be comprised of common (or native) fill beneath the cover system, such that les #53 stone will be required for

1

the gravel area. As the pricing for common fill and #53 stone are the same, do you need these quantities separated? As for the rip rap, are you referring to the stone along the DB-4 embankment which is essentially replacement of what was excavated, or are you asking for the quantity of the large rocks to be used as armor stone? I'm assuming you would not place the 6" of topsoil on this steep embankment and replace with armor stone, recognizing that the rocks could easily be larger than 6 inches so the elevation (and quantity) may be higher (and greater). The area of armor stone shown on the attached sketch is approx. 350 sf.

From: Reynolds, Shane [mailto:SReynolds@sevenson.com]
Sent: Tuesday, April 19, 2016 9:43 AM
To: Hoekstra, Rick
Cc: cporter@brcjcivil.com; Campbell, Randy; Bridcut, Pete
Subject: 13968 (279) Quantities for New Diesel Pump Pad


Rick,

Could you provide some quantities for the additional fill, rip rap and #53 stone associated with the new pad to be constructed for the backup diesel pump? I want to be sure I have sufficient budget for these and be sure I address the hauling and placement of the rip rap needed for the armoring as there is not a unit contract rate for this.

Thanks,


Shane Reynolds <u>sreynolds@sevenson.com</u> Office 812.278.9584 Cell 716.523.0596 Sevenson Environmental Services 801 Bailey Scales Road Bedford, IN 47421

This e-mail has been scanned for viruses



wed Apr 20/16 Weather: 54°F Clear high 81°F 630 On site - Turb to timeter Califor. 700 SES HES: Allergy Medication atwork - BRCJ on site to survey WW.3 averflow pipe - plastic geo net screening placed over discharge - discharge placed into somp of 2" stone excavated into comparted 53 stone south of pump champer - Filter subric - pipe backfilled with 53 stone compacted · pipe location flagging placed over stone layer - clean-up around MH-6 + MH-9 + Fire hydraut PIV - pipe to west of P413 (from WWs 1+2) to be cleaned up rstored east of GWTP BRCJ to by out WIN1-4 pad -> can RH provide coordinates For new outfall pipe layout? 12:15 email sent. 1300 Progress Meeting PH: CHD. PB. SESIRC RY KK SR -Jne. DL CaT Critical. Task. Analysis @ - All stone in french - filtration, N side clay to M. - pump structures set. -start at s end with clay borns Forcemain Mei > 2 wks on chambers. liner crew May 3. Stripping around GWTP noot,

SUBJECT DATE Imer crea mobe contingent on approval of lastest CO. - dependent on Fittings. For outfall. latest invoice to K.K. R.C. offgite Fri to May 2nd -pipe from Whis 122 cleaned up (west of GWTA) -diversion access road eag tof trench. - to be tarped in event of ram - 20 an Field Torbidity of Graundwater from Pilot Trench. 7120 24.3 NTU 26.2 7-23 7:26 25.2 BRCJ to layout - www-4 pad. -outfall pipe. > RH can we get coordinates? - location of grounding rods 1730 SES OF St. Gott Site



Appendix J Pilot Trench Interim Groundwater Monitoring Program and Operations Schedule (Pilot Trench Performance Monitoring Plan (PMP) provided separately)





Pilot Trench Performance Monitoring Plan

GM GPS – Bedford Facility 105 GM Drive Bedford, Indiana EPA ID# IND006036099 AOC Docket No. RCRA 05 2014 0011

GHD | 651 Colby Drive Waterloo Ontario N2V 1C2 Canada 013968| Report No 404 | September 24, 2019



Table of Contents

1.	Introd	duction1			
2.	Conceptual Site Model – Pilot-Trench Area			2	
	2.1	Physical Setting			
	2.2	Geologic Conditions		3	
		2.2.1 2.2.2 2.2.3	Geologic Materials Bedrock Structure Karst	5	
	2.3	Groundw	vater Movement	6	
	2.4	Contaminant Transport		7	
	2.5	Summary		10	
3.	Desc	Description of Pilot Trench Construction			
	3.1	Pilot Trer	nch Location and Description	11	
	3.2	Pilot Trer	nch Components	12	
	3.3	Groundw	vater Treatment Plant (GWTP)	13	
4.	Perfo	Performance Monitoring Plan			
	4.1	Objective	es	13	
	4.2	Groundwater Monitoring Well Installations1		14	
	4.3	Groundw	vater and Spring Water Monitoring for PCBs	15	
		4.3.1 4.3.2	Background Proposed Groundwater Monitoring		
	4.4	Hydraulio	c Monitoring Locations	17	
	4.5	Piezometer Locations within Pilot Trench1			
	4.6	Well/Piezometer Monitoring17			
	4.7	Staff Gauge Monitoring1		17	
	4.8	Thermal Imaging Reconnaissance		18	
	4.9	Dye Trac	er Testing		
		4.9.1 4.9.2 4.9.3 4.9.4 4.9.5 4.9.6	Previous Dye Tracer Study Near The Proposed Dye Tracer Study Goals and Objectives for Proposed Dye Tracer Study Background Monitoring for Proposed Dye Tracer Study Dye Injection for Proposed Dye Tracer Study Dye Monitoring and Schedule for Proposed Dye Tracer Study Quality Assurance/Quality Control	19 20 20 21	
	4.10	GWTP Monitoring		22	
	4.11	Data Quality and Analyses		22	
		4.11.1 4.11.2	Data Quality Objectives Data Analysis		



Table of Contents

5.	Reporting	26
6	References	26

Figure Index

Figure 2.1	Top of Bedrock Contour M	lan
Figure 2.1	TOP OF DEGLOCK CONTOUR IN	ap

- Figure 2.2 Conceptual Site Model of Trench
- Figure 4.1 Proposed Pilot Trench Hydraulic Monitoring Network
- Figure 4.2 Groundwater Analytical Results
- Figure 4.3 Seeps and Springs Analytical Results
- Figure 4.4 Proposed Locations for PCB Sampling
- Figure 4.5 Proposed Pilot Trench Monitoring Locations for Dye Tracer Monitoring (Near Field)
- Figure 4.6 Proposed Pilot Trench Monitoring Locations for Dye Tracer Monitoring (Far Field)
- Figure 4.7 Previous Dye Tracing Results at AOI4
- Figure 4.8 Shallow Groundwater Potentiometric Surface, December 2010
- Figure 4.9 Shallow Groundwater Potentiometric Surface, February 2015
- Figure 4.10 Shallow Groundwater Potentiometric Surface, May 2015
- Figure 4.11 Shallow Groundwater Potentiometric Surface, September 2015
- Figure 4.12 Shallow Groundwater Potentiometric Surface, November 2015
- Figure 4.13 Shallow Groundwater Potentiometric Surface, March 2017
- Figure 4.14 Shallow Groundwater Potentiometric Surface, May 2017
- Figure 4.15 Shallow Groundwater Potentiometric Surface, August 2017
- Figure 4.16 Shallow Groundwater Potentiometric Surface, December 2017
- Figure 4.17 Shallow Groundwater Static Water Levels Chart

Table Index

Table 4.1 Proposed and Existing Monitoring Well Network, Sampling, and Rationale

Appendix Index

- Appendix A Existing Monitoring Well Logs
- Appendix B Hydrogeology, Inc. SOP for Dye Tracer Analysis



Acronyms List

AOC	Administrative Order on Consent
CA	Corrective Action
COC	Contaminant of Concern
Cover System	East Plant Area Final Cover System
DNAPL	Dense, Non-Aqueous Phase Liquid
Facility	GM GPS Bedford Facility
GAC	Granular Activated Carbon
GM	General Motors, LLC
GPS	Global Propulsion Systems
GUS	Gravel Underdrain System
GWTP	Groundwater Treatment Plant
HDPE	High Density Polyethylene
HQ	Standard Core Drill Barrel Size
IM	Interim Measure
LCS	Leachate Collection System
LDS	Leak Detection System
NAPL	Non-Aqueous Phase Liquid
PCBs	Polychlorinated Biphenyls
Pilot Trench	Pilot Perimeter Groundwater Trench Collection System
PMP	Performance Monitoring Plan
RCRA	Resource Conservation and Recovery Act
SSC	Site Source Control
U.S. EPA	United States Environmental Protection Agency
WW4	Wet Well 4



1. Introduction

This Pilot Trench Performance Monitoring Plan (PMP) has been prepared by GHD Services Inc. (GHD) to evaluate and monitor the groundwater collection hydraulic performance of the Pilot Perimeter Groundwater Trench Collection System (Pilot Trench) constructed at the General Motors (GM) LLC Global Propulsion Systems (GPS) Bedford Facility (Facility), located in Bedford Indiana. The Pilot Trench was installed as part of the Resource Conservation and Recovery Act (RCRA) Corrective Action (CA) activities being conducted under the Administrative Order on Consent (AOC) (effective date August 4, 2014) between United States Environmental Protection Agency (U.S. EPA) and GM LLC for the Facility (Docket No. RCRA-005-2014-0011).

The Pilot Trench is part of a perimeter groundwater collection trench system to be installed through the karst bedrock and designed to collect the shallow, PCB-impacted groundwater beneath the East Plant Area, thereby intercepting potential shallow groundwater migration from the Facility. The inherent capture and removal of groundwater by the constructed Pilot Trench, located along a portion of the hydraulically downgradient Facility boundary associated with a bedrock valley drainage feature, is intended to accentuate the existing hydraulic gradients to define the hydraulic capture performance of the completed installation. Thus, the Pilot Trench may have a practical horizontal collection zone that exceeds the mere length of the trench by producing an inward flow path upgradient of the trench location.

The Perimeter Groundwater Trench Collection System is intended to be installed in two or more phases of work, with the Pilot Trench segment constructed to demonstrate installation techniques, attainment of trench depth at or below the competent/karstic bedrock interface, and to assess the effectiveness of the horizontal groundwater hydraulic collection zone. Installation and subsequent inspection of the Pilot Trench has validated the appropriateness of the construction techniques and confirmed attainment of the required depth. This PMP is intended to further define and assess prior monitoring information that indicates (1) overall groundwater flow in the northern portion of the East Plant Area is controlled by an east-west trending bedrock valley that conducts groundwater towards the Pilot Trench, and (2) horizontal and vertical hydraulic capture of groundwater above the competent bedrock at the Pilot Trench effectively prevents contaminated groundwater from migrating off-site at levels which would result in unacceptable risk to human health and the environment (See the Problem Statements in Section X).

Monitoring wells located in select areas in the vicinity of the Pilot Trench, and periodically monitored throughout the various seasons, will be used to monitor and measure the hydraulic performance of the capture zone of the Pilot Trench. The proposed installation of additional monitoring locations will be completed to augment the current monitoring network in this area.

Furthermore, dye trace investigations will be implemented immediately upgradient of the trench to assist in the understanding of groundwater flow in the area of the trench and to provide more information on the broader capture potential from areas on the upgradient side of the East Plant Area. Each of these components, along with other geologic, hydrogeologic and chemical data, will be integrated into a lines of evidence approach to evaluate the overall performance of the hydraulic capture of the Pilot Trench operation.



The Pilot Trench PMP is organized into the following sections:

- Section 2 presents the Conceptual Site Model (CSM), including a generalized description of the local geologic and hydrogeologic conditions, groundwater movement, and contaminant transport
- 2) Section 3 presents a description of the Pilot Trench construction
- 3) Section 4 presents the proposed Performance Monitoring Plan, including monitoring well installation and multiple studies (thermal imaging reconnaissance, groundwater sampling, hydraulic monitoring, and dye tracer studies) that will be used to monitor the performance of the Pilot Trench
- 4) Section 5 describes the reporting of results from the monitoring activities
- 5) Section 6 presents the references referred in completing this work plan


2. Conceptual Site Model – Pilot-Trench Area

2.1 Physical Setting

The Facility is in the Mitchell Plateau physiographic province, a carbonate karst plateau dissected by a few major stream systems. The term karst describes a terrane underlain by soluble rocks, where openings in the rocks are widened through dissolution, creating unique networks of preferential groundwater flow and, frequently, features including caves, sinkholes, and springs. The main Facility structures are situated on a flat hilltop in the West Plant Area (Inset 1). The land surface comprising the East Plant Area generally slopes to the east and is underlain by a veneer of recently placed fill materials situated on limestone bedrock. The bedrock surface is incised by two narrow, roughly east-west trending valleys that convey groundwater eastward to Bailey's Branch creek. The Pilot Trench is constructed across the northernmost of these two bedrock valleys.



Inset 1. (Left) Bedrock geology map with topographic contours (after Thompson et al., 2008, with adjustments based on site-specific data); **(Right)** generalized stratigraphic column showing unit relationships. The thickness of the Blue River and Sanders Group Formations shown are relative to the approximate average thickness of formations penetrated at the site. Unit abbreviations explained in text. Yellow arrow denotes strike of regionally dominant joint set (Powell, 1976 [Plate 1]). Pilot trench shown in magenta.



2.2 Geologic Conditions

This section provides an overview of relevant geologic conditions at and around the Facility. Details regarding geologic conditions are contained in the draft RCRA Facility Investigation (RFI) Report (GHD, 2015).

2.2.1 Geologic Materials

The geology of the site and surroundings consists of a thin veneer of unconsolidated clay-rich and finer grained material overlying bedrock comprised of several Mississippian geologic formations (Inset 1). In descending order (youngest to oldest), these are the St. Louis Limestone (MsI) of the Blue River Group, the Salem Limestone (Ms), the Harrodsburg Limestone (Mh), the Ramp Creek Formation (Mrc) of the Sanders Group, and the Edwardsville Formation of the Borden Group (Mb)¹.

¹ The bedrock geologic map prepared by Thompson et al. (2008) does not differentiate between the three formations that comprise the Borden Group. All three are denoted by the symbol "Mb".



Karst can form in all these formations except the Borden, which is not comprised of soluble rock. Figure 2.1 depicts the current surface topography with the underlying top of bedrock surface across the Facility.

Descriptions of the unconsolidated material and bedrock formations beneath the site follow.

Unconsolidated Material

Unconsolidated, native materials overlying the bedrock at the Facility are relatively thin and consist chiefly of loess (silt deposited by wind) underlain by residuum. Residuum is mineral material that accumulated in place as the carbonate bedrock dissolved and disintegrated (chemically weathered). The residuum at the facility is described as predominantly clay with traces of silt and gravel, clayey sand, and silty sand.

Fill materials placed at the Facility consist of gravel with varying amounts of finer-grained material. Debris such as wood, plastic, brick, and metal are occasionally encountered in the fill.

St. Louis Limestone

The St. Louis Limestone in Indiana is divided into two parts based on lithology: the upper St. Louis and the lower St. Louis. Only the lower St. Louis is present at the Facility. The lower St. Louis consists mostly of thin-bedded, generally micritic, limestone with thin beds of calcareous shale and silty dolostone (Carr, 1986). The average matrix (i.e., primary) porosity of samples tested from rock cores collected at the Facility was 8.6%. The St. Louis Limestone thins from the southwest to northeast across the Facility, with an average thickness of approximately 21 feet (GHD, 2015). This formation grades into and conformably overlies the Salem Limestone.

Salem Limestone

The Salem Limestone comprises the youngest unit of the Sanders Group. The most widely known rock type of the Salem Limestone is cross-bedded calcarenite² that is medium to coarse grained, porous, and fairly well sorted which occurs in exceptionally thick beds. The individual grains consist of microfossils and fossil fragments cemented with calcite. Other rock types comprising the formation include biocalcirudites³, very fine grained argillaceous dolostone, and dense argillaceous limestone (Pinsak, 1957).

The average thickness of the Salem Limestone beneath the Facility, where overlain by the St. Louis Limestone, is approximately 61 feet. In the northeast portion of the Facility, where the St. Louis Limestone has been eroded away, the Salem Limestone thins due to weathering. The base of the Salem Limestone grades into and conformably overlies the Harrodsburg Limestone. The average matrix porosity of samples tested from rock cores collected at the Facility was 9%.

Harrodsburg Limestone

The Harrodsburg Limestone has been divided in the literature into an upper and a lower unit. The upper unit at the Facility consists of bioclastic calcarenite and calcirudite with beds of variable

² Calcarenite is a type of limestone that is composed predominantly of sand-sized carbonate grains.

³ Biocalcirudite is a limestone formed predominantly of fossil fragments that are larger than sand (>2 millimeters).



thickness. Occasional shale laminae and small vugs were also present (GHD 2015). The average matrix porosity of samples tested from rock cores of the upper unit collected at the Facility was 5.4%. The thickness of the upper unit beneath the site averaged 51 feet. The lower Harrodsburg Limestone consists predominantly of fine-grained limestone with beds of variable thickness and contains interbedded shale laminae and thicker shale beds. Small vugs occur throughout the lower unit, with small siliceous geodes present near its base. The average thickness of the lower unit is approximately 26 feet. The matrix porosity of the lower unit was not measured.

Ramp Creek Formation

The Ramp Creek Formation beneath the site consists of very fine- to medium-grained, evenlybedded, dolomitic limestone with occasional shale seams. Vugs and geodes are numerous throughout the formation. The average thickness of the formation beneath the Facility is approximately 20 feet. The matrix porosity of the unit averaged 26%.

Edwardsville Formation

Only a few feet of the Edwardsville Formation were penetrated by borings at the Facility and consisted of relatively soft calcareous shale. The top of this formation was observed to contain a thin layer of glauconitic shale with small crystals of pyrite, which is consistent with information provided by Nicoll and Rexroad (1975). In addition to shale, Stockdale (1931) reports that the Edwardsville Formation also contains beds of siltstone and fine-grained sandstone, and that the formation thickness ranges from 40 to 200 feet in Indiana.

2.2.2 Bedrock Structure

Regionally, all the bedrock formations dip gradually toward the southwest at about 30 to 250 feet per mile (Powell, 1976). Mapping performed as part of the RFI indicates that the dip of the strata locally is on the order of 40 to 100 feet per mile. Local dip angle and direction can vary significantly from the regional trend (Perry and Smith, 1958) due to local folding of strata.

The type, orientation, and frequency of fractures are important factors governing karst development and the movement of groundwater through the bedrock. Fractures represent a form of secondary porosity of the rock. Fractures present in the bedrock are divided into two types: bedding-plane fractures and joints.

As their name implies, bedding-plane fractures occur along bedding planes. Because the beddingplane fractures are nearly horizontal, they are the type of fractures most-commonly intercepted by vertical borings. While bedding-plane fractures were identified in all the bedrock formations penetrated, their frequency tended to decrease with depth. Also, because bedding planes are less common in the Salem Limestone, bedding-plane fractures in this formation were also less common than in the other limestone formations.

For the purposes of this CSM, joints are defined as rock fractures that are not aligned along bedding. Powell (1976) conducted an extensive study of jointing of Mississippian rocks in southwest Indiana and their implications in terms of karst formation and groundwater movement. He determined that the jointing was common in rocks in the region, including the Blue River and Sanders Groups. The joint system in the area consists of two sets of near-vertical joints, denoted



"master" and "cross". The joints in the master-joint set normally transect more than one bed of rock vertically, are longer than cross joints, and have a preferred orientation that, in the region, is roughly east-west. Cross-joints commonly terminate at master joints, to which they are nearly normal (intercept at right angles) and generally transect only one bed. Powell (1976) notes that the spacing of master joints in the Salem Limestone ranges from 10 to 50 feet.

2.2.3 Karst

Karst refers to geologic terrain that is comprised of and underlain by soluble bedrock. Such terrains often have diagnostic landforms like sinkholes and hydrologic features such as sinking streams and springs. A karst aquifer is comprised of bedrock whose permeability has been enhanced by dissolution processes. A karst aquifer can be present even if there are no karst landforms nearby.

Regionally, karst has been shown to form in all four of the limestone formations that underlie the site (the St. Louis, Salem, Harrodsburg, and Ramp Creek). Although it is calcite-rich, thick-bedded, and possesses the requisite secondary porosity, the Salem Limestone appears less susceptible to karstification than does the St. Louis Limestone (Thornbury 1969).

Karst aquifers represent triple-porosity systems comprised of primary (matrix), secondary (fracture), and tertiary (solution or "conduit") porosity. Worthington, et al. (2000) examined the storage and movement of groundwater in four well-studied karst aquifers. They found that, in all cases, more than 90% of the groundwater in the aquifers was stored in the matrix porosity and more than 90% of the flow through the aquifers occurred in the conduit porosity, with fractures playing an intermediate role. Hydraulic-head and groundwater-quality data from wells screened across conduit porosity, therefore, are most important in assessing the movement of contaminants dissolved in, or adsorbed to particulates moving with, groundwater in the bedrock.

Solution-widened pathways in karst aquifers enlarge and become integrated over time forming networks of conduits that typically have apertures in the millimeter to centimeter range (Worthington and Ford 2009). These networks converge in the downgradient direction, focusing groundwater flow, and discharging at springs.

2.3 Groundwater Movement

Groundwater in karstic terrain moves, on a macro scale, from areas of relatively higher to lowest pore pressure. On this macro scale water flows principally within regions of the karstic rock where the voids are larger and more densely inter-connected, thus allowing easy communication (i.e., low pressure gradient) between them. On a micro scale, groundwater in the matrix porosity, or in closed or poorly interconnected fractures, drains more slowly towards nearby inter-connected fractures and/or conduits and requires much higher pore pressure gradients to achieve such movement. In practice, groundwater within these interconnected fractures and conduits drains relatively rapidly through the bedrock and discharges to the ground surface or within surface water bodies at seeps and springs.

In the East Plant Area, as described in the RCRA Facility Investigation Report (Section 4.4.2), these interconnected conduits are preferentially located in the upper portion of the karstic rock. This



vertical fracture/void density gradient tends to result in a strong shallow horizontal groundwater flow component in the East Plant Area.

In the northern portion of the East Plant Area, where the Pilot Trench is located, potentiometric mapping of groundwater in the shallow bedrock via monitoring wells, along with previous dye tracer testing results, suggests that prior to trench installation groundwater flowed to the east, with little vertical flow, and discharged to springs located along the historical and current Tributary 3. However, the imperfect knowledge of the bedrock permeability structure in such karst aquifers renders validation of these local groundwater flow directions using only potentiometric maps less certain than in non-karst settings. Nevertheless, supported by other available data (e.g., previous dye tracer testing results, observed geology) and professional experience with karst aquifers, it is reasonable to infer that, prior to trench installation, shallow groundwater in the northern portion of the East Plant Area indeed discharged to springs along Tributary 3 and/or Bailey's Branch, but is now be expected to be captured by the Pilot Trench.

To better characterize groundwater movement in karst aquifers, dye tracer studies are often used to supplement hydraulic data collected from monitoring wells and therefore provide better overall confidence in the characterization of groundwater flow. This PMP describes two such post-construction tracer studies to be conducted as part of the performance monitoring program for the Pilot Trench, described later in this document.

The bedrock aquifer is recharged by infiltration of precipitation. Historical water-level data demonstrate that the water levels in some monitoring wells respond rapidly to storm events whereas in other wells they do not. The rapid response suggests that recharge occurs rapidly and is focused along solution-widened fractures. In general, wells that respond rapidly are better-connected hydraulically to the active flow system, while wells with muted responses (or no response) are poorly connected. Samples analyzed from the former represent the quality of groundwater that is in transit through the aquifer whereas samples analyzed from the latter represent the quality of groundwater that is essentially in storage in the aquifer. However, it is noted that rapid responses occur at greater magnitude at this site at wells that are not under the cover system materials. While, those wells that are located under the cover system, do show direct responses at some locations, however those responses are more muted (Figure 4.17 shows a graph of the transducer data that have been collected at the Facility, where these conditions can be observed.

Comparison of groundwater elevation data from wells screened shallow (i.e., in the St. Louis or upper Salem Limestones) with those screened deeper (i.e., in the Harrodsburg Limestone or Ramp Creek Formation) demonstrates that a strong downward gradient exists. If all the limestone formations above the Edwardsville Formation represented one well-integrated karst aquifer, such a large vertical gradient would not exist. This observation is evidence that an interval of more competent rock exists at depth beneath the East Plant Area that retards downward movement of groundwater.

2.4 Contaminant Transport

Prior to the RCRA Corrective Action activities, the East Plant Area was used for the disposal of wastes, including PCB impacted soil and debris. In the northern portion of this area extensive soil



sampling was conducted to assess the nature of this fill material and elsewhere in the East Plant Area. The East Plant Area Interim Measure resulted in the removal and on-site containment of PCB material > 50 mg/kg in the landfill vault, and the placement of additional < 50 mg/kg floodplain soil and sediment as grading material prior to installation of a multi-component cover system.

To date, PCBs have not been detected in samples of pilot-trench effluent, indicating that PCBs have not been migrating appreciably in the groundwater collected by the trench. Fill soils in the East Plant Area of the Facility have lower levels of PCBs, typically much less than 50 mg/kg. Such levels typically do not lead to appreciable levels of dissolved PCBs in groundwater because PCBs have low solubility and a high affinity to adhere to soil particles. Groundwater in certain areas upgradient of the pilot trench, including that issuing from select former seeps and springs, has been shown to contain PCBs (GHD, 2015) in either the total or dissolved fraction.

The interpretation of PCB detections in groundwater samples located beyond the installed trench as a primary line of evidence is insufficient in determining Pilot Trench effectiveness because PCBs have low solubility and a high affinity to adhere to soil particles. Positive detections of PCBs downgradient of the Pilot Trench could be remnant artifacts of historic migration that have become entrained on soil particles, which can be inadvertently introduced into the groundwater sample collection process or they may become intermittently mobile in the fracture network of karstic terrain.

Site Source Control (SSC) systems installed in northern portion of the East Plant Area prior to trench installation collect and separately route this groundwater for treatment. As noted in the previous section, springs represent discharge points for conduit networks. These springs result from natural conduit networks that are convergent and drain nearly all the local groundwater moving through the bedrock. Groundwater in the primary porosity and non-weathered fractures moves slowly toward, and discharges into, the conduit networks. The presence of springs upgradient of the Pilot Trench indicates that one-or-more local conduit networks exist in the area and are collecting and transporting impacted groundwater to the SSC systems. There is no evidence that PCB DNAPL is transported by the network(s); specifically, DNAPL has not accumulated in any wells in the area west (upgradient) of the pilot trench, nor has separate-phase oil been identified in the treatment plant that receives the water collected by the SSC systems. Based on this information, it is possible that all impacted groundwater upgradient of the pilot trench is being collected by the SSC systems, which would explain the absence of PCBs in water pumped from the trench.

If a deeper conduit network in the bedrock exists, and impacted groundwater has reached such a network, the impacted groundwater would migrate through the network and would be expected to discharge to one-or-more springs located along Tributary 3 downstream of the pilot trench or along Bailey's Branch.

PCB concentrations in groundwater migrating through fractures toward conduit networks will be significantly attenuated by matrix diffusion, as noted by Dr. Kueper in Appendix J.2 of the draft RFI Report (GHD 2015). Additionally, due to the converging nature of karst conduit networks, contaminant concentrations in groundwater flowing through such networks are commonly reduced with distance downgradient, as tributary conduits containing clean groundwater join the flow system. Seepage of clean groundwater into the network from the rock matrix and unweathered fractures would also play a role in reducing concentrations (i.e., through dilution).



Based on the above discussion, and the length of time since the release of the contaminants, it is likely that the maximum extent of groundwater impacts due to sources in the northern portion of the East Plant Area has been attained, that is, the distribution and migration of contaminants in this area is at quasi-steady state. Under this condition, contaminant concentrations will gradually decline over time. Short term fluctuations in contaminant concentrations detected in samples collected from monitoring wells and springs can be expected. Storm events of a certain magnitude may create ephemeral, turbulent-flow conditions. Such "threshold" storms may temporarily mobilize stored contaminants, potentially including contaminants sorbed to aquifer sediments. If this transport mechanism occurs at the site, it has arguably been occurring periodically since the contaminants were released decades ago and can be characterized by implementing an appropriate storm-event-based sampling program. This condition would be more accentuated for locations outside of the cover system and may not be applicable to those locations under the cover system.

The conceptual model for karst groundwater flow described herein has several implications regarding contaminant characterization and transport:

- With distance downgradient of a source area, impacted groundwater will be increasingly confined to the conduit network. This means that a conventional "plume" of impacted water will not develop; rather, the limits of impacted water will represent the architecture of the conduit network transmitting it.
- Because the architecture of conduit networks cannot be characterized in detail, and individual monitoring wells often do not intercept the networks, more uncertainty exists regarding the details of groundwater flow and quality in the bedrock than in non-karst settings.
- Some storm events likely result in a temporary reversal of the hydraulic gradient in the conduit network. Ewers, et al. (2012) note that in situations where such reversal of flow occurs, and contaminated groundwater is present in a major conduit, impacted groundwater can invade surrounding solution and fracture porosity during storm events. The invading water returns to the conduit when the flood is past; however, contaminants can remain outside the conduit due to various mechanisms. This would result in a "halo" of impacted groundwater and/or sediments in the solution porosity and fractures surrounding the conduit that is transmitting impacted groundwater (or had done so at some time, or many times in the past). Similarly, modeling performed by Smart (1999) implies that during flow-reversal storm events, clastic sediment will be transferred from primary conduits into the aquifer and will remain there rather than being transported back to the conduits when flow reverses after the storm peak passes. If such sediments are contaminated, those transported out of the primary conduits and into surrounding solution and fracture porosity may remain there indefinitely. If a monitoring well happens to tap into a fracture containing such sediments, they may be mobilized during sampling, resulting in a sampling artifact (that is, the detected contaminants were not moving with the groundwater but rather were mobilized by the sampling process).
- Given the extreme heterogeneity of karst aquifers, water-quality data collected from monitoring
 wells must be interpreted with care and sound judgement. Data from some groundwater
 samples may represent sample collection artifacts, the quality of groundwater that is stored in
 (or moving very slowly through) the aquifer or the quality of groundwater moving relatively
 rapidly through the aquifer. Data collected from still other wells will represent some unique
 combination of storage and transport components. Chemical concentrations in samples



collected from some wells be affected by antecedent and current weather conditions, whereas samples from other wells will be largely unaffected by such conditions.

 Samples from springs represent the average quality of the water drained by the conduit network feeding them. Such data are useful for assessing potential exposure risks posed by the spring water as well as for detecting potential changes in aquifer conditions and contaminant-transport conditions over time.

2.5 Summary

The Pilot Trench is constructed across the northernmost of two bedrock valleys in the East Plant Area. Both valleys are tributaries to Baily's Branch, which drains northward near the Facility. The geology of the area surrounding the Pilot Trench consists of a relatively thin layer of unconsolidated material overlying bedrock. The unconsolidated material consists chiefly of residuum, the clay-rich, insoluble remnants of limestone bedrock that has been weathered in place, fill material or consolidated creek floodplain soil and sediment from the prior removal action. Bedrock beneath the area consists of four limestone formations deposited atop the Borden Group, a thick sequence of insoluble rocks – predominantly shales, siltstones, and fine-grained sandstones.

In the region, all four limestone formations have been known to develop karst. In this process, certain pathways in the rock are enlarged by dissolution. These pathways converge downgradient, forming an enhanced drainage network in the rock, and discharge at springs. As the bedrock dissolves, crevices are enlarged and cavities are formed. While mitigated as a result of the installation of a cover system, unconsolidated material can move into these openings in the rock and can be intermittently transported through the conduit network. These networks occupy only a small percentage of the rock volume – most of the bedrock is sparsely fractured, particularly at depth, and poorly transmissive. However, because they are such efficient drains, 90 percent or more of the groundwater moving through the rock does so through the conduit network. Hydraulic head data collected from monitoring wells at the site exhibit a strong downward gradient across most of the East Plant Area. These data are evidence that all four limestone formations do not form a single, hydraulically-well-connected aquifer.

Characterizing the movement of groundwater and contaminants in karst aquifers is made challenging by their extreme heterogeneity and anisotropy (i.e., unpredictability). Characterization approaches that work definitively in most other settings do not work as well in karst aquifers. Data collected from monitoring wells, while a necessary part of a characterization effort, must usually be supplemented with other data, including those collected from tracer studies. Such a study is an element of the performance monitoring plan presented in this document.

Groundwater samples collected from those monitoring wells that are poorly connected to the conduit network draining the bedrock represent the quality of groundwater that is essentially stored in the aquifer or moving very slowly toward the network. Groundwater samples collected from monitoring wells that are well connected to the network represent the quality of groundwater moving through the site. With distance downgradient, most of the impacted groundwater is isolated in the conduit network; therefore, a conventional "plume" of impacted water does not develop. A mode of contaminant transport that is important in some karst aquifers is the episodic movement of sediments through the rock in response to storm events. Storm events may also cause a temporary



reversal of flow – from the conduits into narrower fractures and other openings in the rock. This process can form a "halo" of contaminants outside the conduits. Because most conduits cannot be remotely sensed and mapped, they cannot be targeted for installation of monitoring wells. This reality means that the extent of contamination in karst aquifers cannot be characterized as precisely as in non-karst aquifers. As such, identifying and mitigating potential risks to receptors is an essential element of groundwater remedial strategies in karst aquifers – arguably more important than in non-karst settings. PCB concentrations in groundwater migrating through fractures will be significantly attenuated by matrix diffusion, and the converging nature of karst conduit networks serves to reduce dissolved PCB concentrations with distance downgradient, as tributary conduits containing clean groundwater join the flow system. Samples from springs represent the average quality of the water drained by the conduit network feeding them. Such data are useful for assessing potential exposure risks posed by the spring water as well as for detecting potential changes in contaminant-transport conditions over time.

Given the nature of the karst aquifer at the site and the length of time since the release of the contaminants, the maximum extent of groundwater impacts due to sources in the northern portion of the East Plant Area is interpreted to have been attained. Under this condition, groundwater contaminant concentrations will gradually decline over time.

Figure 2.2 presents the Conceptual Site Model for the construction Pilot Trench (Section 3). This block diagram attempts to conceptually illustrate some of the groundwater movement and potential contaminant migration mechanisms presented above.

3. Description of Pilot Trench Construction

3.1 Pilot Trench Location and Description

The Pilot Trench is approximately 800 feet in length, and was installed at the northeast corner of the East Plant Area along the downgradient extent of the groundwater table beneath the property. The surface expression of the Pilot Trench alignment is perpendicular to the geomorphic valley feature defined by a drainage channel referred to as Tributary 3. Tributary 3 is the surface expression of a subsurface ravine incised into bedrock.

Groundwater flow in karstic shallow bedrock regimes, such as present beneath the Facility, are typically highly influenced by bedrock topography. Figure 2.1 shows the top of bedrock contours beneath the East Plant Area, with the Pilot Trench shown in the northeast corner. The approximate current and historical bedrock drainage channels are indicated by large arrows directed to the northeast.

The location and alignment of the Pilot Trench was designed to work in conjunction with the local geology/hydrogeology and other East Plant Area Interim Measures (IM) to provide horizontal control of groundwater migration in the northern portion of the East Plant Area. The Pilot Trench exploits the intrinsic control of groundwater flow by the bedrock topography, which includes the northeasterly trending bedrock valley that consolidates the shallow bedrock groundwater flow as well as surface water flow along the topographic and bedrock valley axis. The Pilot Trench transects, and is oriented roughly perpendicular to, this bedrock valley. In addition, the East Plant



Area Final Cover System (Cover System) has reduced overall local groundwater recharge, thereby moderating and/or reducing the flow of groundwater through the karstic rock and into the Pilot Trench. In order to further demonstrate the effectiveness of the installed Pilot Trench, hydraulic monitoring of these wells, combined with a dye trace investigation and chemical testing (described in Section 4), in addition to data collected to date (hydraulic head measurements, observed geology through observation of retrieved bedrock cores, visual and video inspection of the pre-constructed vault area and completed trench walls, packer-pressure testing, etc., will document the hydraulic performance of the Pilot Trench.

3.2 Pilot Trench Components

The Pilot Trench section of the potential Perimeter Groundwater Trench Collection System is being used to evaluate the performance of the overall groundwater collection system. Construction of the Pilot Trench consisted of removal of the overlying overburden soil, excavation of a bedrock trench, installation of collection system components, backfilling of the trench, and re-construction of the engineered cover system. The bottom design elevation of the Pilot Trench was determined based on direct observation of bedrock cores collected during pre-design drilling activities, and further verified by geophysical testing performed after removal of the overburden and prior to excavating the bedrock. The base of the excavated trench was positioned just below the bottom, of identified transmissive fractures (both vertical and horizontal) in the epi or upper karst features in the erosional bedrock surface. These fracture features are the main conduits for shallow bedrock groundwater movement in a karstic environment. The general hydraulic gradient along the Pilot Trench was designed to allow collected groundwater to naturally fall via gravity to a water collection sump, which then would pump the water to the groundwater treatment system, located to the south.

The Pilot Trench (2 feet wide, with variable depth) was cut into bedrock using a Trencor 1660 rock trenching machine, owned by H.L. Chapman Pipeline Construction, Inc. (HL Chapman), a specialty sub-contractor retained by Sevenson Environmental Services Inc, as general contractor. The rock cuttings were removed from the trench to allow for visual inspection of the trench walls and floor, along with obtaining survey data, to determine if an acceptable depth had been achieved.

After the trench depth was confirmed by field survey and cleaned (i.e., rock removed), the collection system was installed.

A physical barrier of vinyl sheet piling was installed on the east (back or downgradient) wall of the trench. The purpose of the vinyl sheet piling was to reduce the potential for groundwater entering the trench from the upgradient area to the west from passing through the downgradient trench wall. A cement-bentonite grout mixture was then poured on the trench floor to a depth of 6 inches up the sheet piling. The grout provided a low permeability seal to prevent water entering the trench from going beneath the bottom of the vinyl sheet piling, as well as to reduce the potential for downward migration.

A 6-inch diameter perforated High Density Polyethylene (HDPE) drain pipe was placed on top of the hardened grout to facilitate conveyance of collected groundwater via gravity drainage towards Wet Well #4 (WW4).



The WW4 chamber was constructed to house two dual vertical 2-foot diameter HDPE sumps at the low point within the Pilot Trench. Each sump was designed to accept a single extraction pump and to permit the free flow of groundwater into WW4 from the 6-inch diameter HDPE drain pipe. Water collected in WW4 is transferred to the on-Site Groundwater Treatment Plant (GWTP) for filtration and granular activated carbon (GAC) treatment prior to discharge at Outfall 004 under the National Pollutant Discharge Elimination System (NPDES) Permit No. IN0064424.

The excavated rock trench was backfilled around the HDPE drain pipe and to the top of the bedrock with clean imported granular material. Piezometers were installed along the east (downgradient) wall within the Pilot Trench, both along the upgradient and downgradient sides of the sheet piling. Above the granular backfill, a geotextile layer was placed to act as a filtration control to separate the granular backfill from the overlying soil. In the area where the trench extends beneath the Cover System, a sand component was added over the geotextile layer to create a vertical extension of the Pilot Trench. This extension creates a downward pathway into the trench for overburden groundwater that has been in contact with the cover system grading soils.

For the portion of the Pilot Trench located within the limits of the East Plant Area Cover System, the area was restored consistent with the previously installed cover system design. In areas outside of the cover system, common fill was used to return the topography to pre-construction elevations.

A full description of the Pilot Trench Construction can be found in the Pilot Trench Construction Certification Report (GHD, May 2, 2018).

3.3 Groundwater Treatment Plant (GWTP)

A GWTP was designed and constructed for treating PCB-impacted groundwater collected from the Pilot Trench, SCC Wet Wells #1, #2, and #3 (WW1, WW2, and WW3), and Vault collection systems [gravel underdrain system (GUS), leak detection system (LDS), and leachate collection system (LCS)], with the treated water being discharged to Bailey's Branch Creek (Creek) via Tributary 3 under a NPDES permit. The treatment processes include an equalization tank, Orival [™] filtration, and GAC. Construction of the GWTP occurred concurrent with the Pilot Trench construction. Since July 2016, the constructed GWTP has treated and discharged approximately 43 million gallons of groundwater in accordance with the requirements of NPDES Permit No. IN0064424.

4. **Performance Monitoring Plan**

4.1 **Objectives**

The objectives of this PMP are to determine if groundwater above the competent bedrock in the northern portion of the East Plant Area preferentially flows into the northern bedrock drainage valley and to the Pilot Trench, and to present multiple lines of evidence to assess whether the Pilot Trench operates as designed in capturing contaminated groundwater present above competent bedrock, thereby preventing contaminated groundwater from migrating beyond the trench at levels which would result in an unacceptable risk to human health and the environment.



Both of these objectives will be assessed during various seasons of the year. Constructed groundwater contour maps and data analyses will assist in visual depiction and analytical interpretation of the influenced hydraulic gradients, observations of the underlying geology as determined through bedrock coring retrieval, visual observations of the pre-constructed vault area and the completed trench wall, historical and new chemical data as a secondary line of evidence, thermal aerial mapping of the current spring system, and completion of a dye tracer test in this area of the Facility. Well installation logs for the existing monitoring wells can be found in Appendix A.

The proposed Pilot Trench PMP includes completion of a thermal image reconnaissance to identify seeps and springs, installation of new monitoring wells, conduct of two dye tracer tests to assess groundwater flow remote from and close to the trench, recording water levels from monitoring wells, piezometers and surface water staff gauges, further assessment of geological features, and the collection of secondary evidence through the analysis of groundwater, surface water, and spring water samples for PCBs. Details of the monitoring activities are provided in the following sections.

4.2 Groundwater Monitoring Well Installations

Prior to completion of this PMP, GM has installed ten groundwater monitoring wells in the vicinity of the Pilot Trench in order to obtain additional sampling location for monitoring of the performance of the trench (CH-61 through CH-70). These locations are provided on Table 4.1.

Seven new vertical groundwater monitoring locations were installed preceding this plan using a 6inch diameter outer steel casing set approximately two feet into the top of the bedrock surface in order to obtain a seal from the overburden materials. The steel casing was then grouted into place using a cement-bentonite grout mixture. Once the grout was set, bedrock coring continued below the depth of the outer steel casing using a HQ core barrel. Upon completion of the coring, the corehole remain open so that the length of the cored section of bedrock is open to groundwater, where present. All monitoring wells were completed with a concrete base and a locking cap at the surface. Additional bollards were also installed around the completed monitoring wells. All wells were developed and surveyed for ground and top of casing elevations. Total depths at each location were approximately 10 feet below the bottom elevation of the constructed Pilot Trench. Table 4.1 presents the installed monitoring wells, the rationale and intended use of each of the locations, and the schedule of the proposed monitoring for the activities described herein.

Three additional groundwater monitoring wells were installed at a 30-degree angle (from vertical) to be used as additional monitoring locations to assess the performance of the Pilot Trench. These three locations were completed using an angled installation (approximately 30 degrees from vertical) in order to enhance the possibility of locating the same fractures, or fracture system identified in the videos of the completed Pilot Trench. These angled coreholes were oriented in a north-south direction in an attempt to intersect the east-west trending vertical fracture. One of the paired coreholes was located upgradient and the other one will be located downgradient of the installed Pilot Trench. Figure 4.1 show the completed locations (CH-69 and the paired locations CH-68 and CH-70). Each of these newly proposed monitoring wells were cored via HQ coring techniques and were completed at depth to a similar elevation as the previously installed wells (approximately 580 feet above mean sea level (ft. AMSL).



4.3 Groundwater and Spring Water Monitoring for PCBs

4.3.1 Background

Historical detections of PCBs in groundwater have been detected during the RFI. . Groundwater results in the area of the Pilot Trench have historically detected concentrations of PCBs at locations upgradient of the Pilot Trench location. Detections of estimated PCBs have been detected at 8 groundwater samples from 6 different wells in the shallow groundwater flow system in the area that is included within this study, ranging from estimated concentrations of 0.042J ug/L (MW-X143Y245D-1) to 2.978J u/L (MW-X143Y193CG). In all, there have been 8 detections of total PCBs from 92 samples collected. In addition, detections of PCBs were reported at 510 ug/L and 5.1 ug/L, within the intermediate groundwater flow system at monitoring well MW-X178Y367D-2 and MW-X178Y367D-3, respectively) out of 57 samples collected. However, these detections occurred during a period (May 2006) where the laboratory reported analytical issues related to a previous batch of samples that had been analyzed (non-project related). There were no detections of PCBs from samples collected in the deep groundwater flow system out of 21 collected. Spring water All results and locations are presented in Appendix H and Figures 7.1.1 through 7.1.5 located in the draft RFI Report, GHD, September 30, 2015). Figure 4.2 of this workplan also presents the historical PCB detections in groundwater.

Historical detections of PCBs in seep and spring water have been detected during the RFI. Note that many of these detections were prior to completion of Interim Measures (IM) activities. The seep water is perched groundwater located upgradient and beneath former AOI 4, which was historically discharging to the ground surface near the northern limits of the fill material in the East Plant Area. These seeps and perched groundwater have been captured through implementation of the Site Source Control (SSC) systems in those areas. This groundwater is now all being drained to Wet Well #3 and is treated prior to discharge via a NPDES permit.

There have been 4 estimated detections of the 17 surface water samples collected at the Tributary 3-3 location ranging from 0.067J to 0.13J ug/L, prior to the completion of the SSC systems and prior to the installation of the surface cap and installations of the drainage basins. There have been no detections since May 2014 at the Tributary 3-3 location. Groundwater and surface water results are presented on Figure 4.2.

There have been several springs identified during an aerial infra-red, thermal survey conducted in 2004 and subsequently verified at the ground surface. These seeps and springs were included in the Site Source Control (SSC) Study, where several samples were collected during an approximately 3 year study (note that some springs were sampled prior to the SSC program). Many of these springs have been included in subsequent soil removal and surface water controls as part of Interim Measures implementation. The following provides a brief summary for the samples collected from the seeps and springs located within and near the current Pilot Trench Monitoring Plan (many of these results were from samples collected prior to IMs):

• Four springs were previously sampled out of six identified along the Northern Tributary. Out of the 33 samples collected in total, there were 6 positive (some estimated) results for total and/or dissolved PCBs. The range of detections was from 0.33 to 6.05J ug/L located in the headwaters of the Northern Tributary. This area has since undergone an extensive soil removal IM. One



additional detection of PCBs was identified further downstream at an estimated concentration of 0.947J (16 samples were collected from this location with only the one estimated detection collected during the middle of the SSC program).

- From Outfall 002 (former and current), along Bailey's Branch to the confluence of Tributary 3, Eight springs were identified prior to the completion of the water control and soil IMs. Of these 8 springs, 5 were sampled during and prior to the SSC. Detections near the headwaters (Seep 001 at Outfall 002), ranged from 0.14J (2007) to 9.9 ug/L (2004). An SSC collection system was installed during this time period. One other detection was reported from Spring 013 at 0.27 ug/L during 2004.
- There were 6 springs identified from Bailey's Scales Road along Tributary 3 to the confluence with Baily's Branch. All of these spring were located along the southern bank on Parcel 15. Of the 17 total samples collected, there was one estimated detection of PCBs at 0.096J ug/L.
- From the confluence of Tributary 3 and Bailey's Branch to the confluence of Bailey's Branch and the Northern Tributary, and including smaller ephemeral tributaries (exclusive of Spring 018, Spring 018B, and Spring 018C), Sixteen seeps and springs were identified and sampled during the SSC program. In total, 14 locations were sampled with 21 detections out of 111 samples collected along this stretch. Of those, 5 springs were located immediately downgradient of Spring 0018 Area (prior to containment). Of the 21 total detections, 14 exhibited detections ranging from 0.11J to 810 ug/L in 2004. Containment at the Spring 018 Area and remediation of the creek material has occurred subsequent to this time. The other 7 estimated detections were a little further downstream and ranged from 0.038J to 0.12J ug/L.

Figure 4.3 presents the locations and historical databoxes of the previous seeps and springs along with the currently identified thermal anomalies identified during the 2019 unmanned aerial systems (UAS) study. Several of the previous seeps and springs do not currently exist due to IM implementation. However, several current anomalies were determined to be previous seeps and springs that have been sampled for total and dissolved PCBs. All 2019 identified anomalies will be field verified, where access is granted.

4.3.2 Proposed Groundwater Monitoring

Groundwater samples for total and dissolved PCBs will be collected at 42 locations near the vicinity of the Pilot Trench and will be used as a secondary line of evidence to support and evaluate current conditions related to the performance of the Pilot Trench. Eleven of these samples will be collected from groundwater monitoring wells (existing and newly installed) and two will be collected from the two Wet Wells (3 & 4). Of the 42 locations, 7 are included in either the CA750 monitoring program or during the monthly collections at Wet Wells 3 & 4. Table 4.1 presents a list of monitoring wells and Figure 4.2 shows the locations where it is proposed to collect samples under this program.

All groundwater samples will be collected using a zero-purge sampling protocol under low-flow sampling procedures. All samples will be submitted to Test America Laboratories (TAL) for analysis of total and dissolved PCBs under normal chain of custody protocol. Samples that are not part of the CA750 program (or monthly collection) that have positive detections will be considered for inclusion in part under the CA750 program or as a separate program specifically designed for the



evaluation of the trench performance. That decision will be discussed with the U.S. EPA prior to any future sampling events.

4.4 Hydraulic Monitoring Locations

The existing wells that are most appropriate for monitoring to assess performance of the Pilot Trench are listed in Table 4.1. Figure 4.1 presents the forty-nine existing locations to be monitored during this activity to assess the overall performance evaluation of the Pilot Trench, including existing monitoring wells and piezometers, the newly installed and newly proposed monitoring well locations, and staff gauge. Table 4.1 also presents the proposed schedule of water elevation collections, method of monitoring, and rationale for each location.

4.5 **Piezometer Locations within Pilot Trench**

Fifteen, 2-inch diameter piezometers were installed at approximate 50-foot intervals along the Pilot Trench alignment during construction. Of the 15 installed piezometers, 7 were installed to the north of WW4 and 8 were installed south of WW4. Eleven of those piezometers were installed within the Pilot Trench, along the inside groove of the vinyl sheet piling and rested on the grout base. The other four piezometers were installed along the outside groove of the vinyl sheet piling to similar depths. The purpose of installing these trench piezometers is to assist in the evaluation of the Pilot Trench hydraulic performance. Piezometer locations along the trench alignment are shown on Figure 4.1. Table 4.1 presents the frequency, method of hydraulic monitoring, and rationale two of the 15 piezometers.

4.6 Well/Piezometer Monitoring

Hydrostatic water levels will be recorded from monitoring of existing coreholes/wells/piezometers and proposed monitoring wells located downgradient and upgradient of the Pilot Trench. The proposed monitoring wells for pressure-transducer and hand measurements of hydraulic head, and schedule for monitoring are provided in Table 4.1. Water level recordings from both the installed transducers, as well as manual readings, will help to evaluate the Pilot Trench performance. Pressure transducers/data loggers will be set to record head readings every 15 minutes and will be downloaded monthly (the back-up sump at Wet Well 4 will be monitored with a pressure-transducer so that the working pump will not interfere or damage the equipment). Should it be determined that fewer, different or more locations are desirable for pressure transducers, they can be removed, moved, or added to in the future. All locations are presented on Figure 4.1. All hydraulic head measurements will be recorded more frequently during the first month of monitoring, then monthly, then quarterly in order to increase the opportunity to capture rainfall events and variable pumping rates from the operation of the trench.

4.7 Staff Gauge Monitoring

In addition to the existing and proposed monitoring wells and piezometers, one surface water staff gauge will be installed within Tributary 3, downgradient of the Pilot Trench (refer to Figure 4.1). The staff gauge will be mounted on a pipe installed within the bottom of the creek. The staff gauge will be graduated and surveyed to determine the elevation of the reference point for measurement.



Monitoring the surface water elevations will be included in the hydraulic assessment of the trench performance to help assess the groundwater-surface water interaction downgradient of the Pilot Trench. The rate of recording the surface water elevations will be the same as the hand measurement.

4.8 Thermal Imaging Reconnaissance

Prior to the preparation of this plan GM conducted a thermal image reconnaissance study along the upper portions of Bailey's Branch to identify any existing and current springs flowing into those surface waters (areas approximate coverage area is shown on Figure 4.3). The purpose of this study was to identify any new, or previously unknown springs that can be used to monitor for the presence of dye (Section 4.9) and for the collection of sample for analysis of PCBs.

To prevent the administrative burden and timing of securing access agreements and to mitigate the risks associated with a ground-based survey, unmanned aircraft systems (UAS) affixed with visiblelight and infrared cameras were determined to be the best solution for identifying groundwater seeps and springs. A remote pilot certified by the Federal Aviation Administration completed operations in public airspace to collect non-identifiable imagery of the creek systems north, east, and northeast of the Facility operations. As a courtesy to neighboring property owners, GM distributed mail-out flyers to the community notifying them of the proposed UAS operations. The survey was conducted during the week of March 18, 2019, in order to capture temperature differences between the warmer groundwater and the cooler ground surface and surface water.

The thermal infrared camera utilized for this application was an uncooled VOx microbolometer with a 13mm lens capable of capturing 640x512 pixel resolution radiometric images. The sensor has a spectral band of (7.5-13.5 μ m) and a scenic range -25° to 135°C. At 150 ft. above ground level, the sensor can scan a 200 ft. wide area, measure distinct thermal anomalies greater than/equal to 0.90 ft², and detect a temperature difference (Δ T) of 0.05 °C.

Imagery was then compiled into a thermal report, side-by-side video of visible light and identified thermal anomalies, and a visible light mosaic of the area flown.

4.9 Dye Tracer Testing

Standard Operating Procedures for the collection and analyses for the dye tracing studies presented below are described in Appendix B.

4.9.1 Previous Dye Tracer Study Near The Proposed Dye Tracer Study

Overview

On March 22, 2005, a dye trace test was conducted at the GM GPS Bedford Facility consisting of two separate injection of separate dyes near the Pilot Trench Area. The purpose of these traces was to identify groundwater flow-paths at the site. Injections were conducted in monitoring wells (bedrock and overburden). Below is a brief description of the lessons learned and results of the 2005 tests (Figure 4.7).



Lessons Learned

- AOI4 dye trace showed groundwater flow predominantly to the east, in the direction of the Pilot Trench.
- AOI4 dye trace highlighted the complicated nature of injecting dye into wells as no dye was recovered from injections at three wells. The lack of detections was likely due to poor communication with existing conduits through the system at the injection locations, resulting in inconclusive testing results.

AOI4 – Dye Trace Summary

Injection Well 1: TMW-X193Y251.

Formation: Overburden.

Injection Elevation: 659.5 ft to 654.5.35 ft.

Dye Used: Fluorescein

Injection Date: 3/22/05

Detections: 12 locations, See Table 1.

Travel Time Range: 18.6 ft/day (SSC System F) to 1.5 ft/day (SSC System B).

Arrival Time Range: 36 days (SSC System E) to 1 year 7 months (SSC System B).

Travel Direction: Predominantly east, slight northerly component.

Injection Well 2: MW-X145Y245S.

Injection Formation: St Louis Limestone.

Injection Elevation: 681.35 ft to 670.35 ft.

Dye Used: Rhodamine WT

Injection Date: 3/22/05

Detections: None. Inconclusive results.

Travel Time Range: NA.

Travel Direction: NA.

4.9.2 Goals and Objectives for Proposed Dye Tracer Study

In order to assist in assessing project requirements, the following goals and objectives are provided:

- 1. Enhance the understanding of the karst flow system upgradient of the Pilot Trench
- Assist in the evaluation of the lateral and vertical extent of capture of Pilot Trench to demonstrate the effectiveness of the Pilot Trench in capturing groundwater and minimizing by-pass



4.9.3 Background Monitoring for Proposed Dye Tracer Study

In order to enhance the data collected during hydraulic head measurements, a dye tracer test will be conducted in the area of the Pilot Trench. This area was previously dye tracer tested in 2005 (HGI, 2006) with fluorescent dyes being injected in the overburden (Fluoroscein), and shallow bedrock (Rhodamine WT). These two dyes are preferred when using two at one time due to the larger wavelength separation in laboratory detection techniques, in case of potential mixing of dye-injected water. Prior to injection of any new dyes, the proposed network will be sampled for background conditions to determine whether any prior dyes remain in the system before new testing at the locations described in Table 4.1 and depicted on Figures 4.5 and 4.6

4.9.4 Dye Injection for Proposed Dye Tracer Study

GM will monitor a large network of monitoring well locations, as well as surface water and spring water locations for the presence of dye, including a thorough dye background monitoring program prior to the final selection of dye types and prior to dye injection. The base set of surface water and spring water sampling locations will be based on the previous locations sampled during the AOI4 dye tracing study, where locations are still available. Additional surface water and spring water locations may be added based on the thermal photographic and visual reconnaissance that was conducted as part of this PMP (Section 4.8).

The overall success of any dye tracing is a direct result of the appropriateness and inter- connection of the dye introduction locations. It is undesirable to introduce dye into a location that is in poor connection to the bedrock drainage network, which could result in inconclusive results. It should be noted that PCBs have been primarily found in the shallow karstic groundwater system, and as such, it is appropriate to inject into that system. GM will not be evaluating injection locations in units where PCBs have not been identified in the past sampling. The following text discusses two general testing locations as they relate to distance from the Pilot Trench (Near Field and Far Field). The Near Field locations were chosen based on existing and proposed locations that can best demonstrate the horizontal performance of the Pilot Trench in capturing any groundwater in the vicinity of the trench. The second test, Far Field, was chosen by virtue of the vault underdrain system to distribute dye into the karst flow system , that it represents a potential PCB-impacted groundwater source and to assist in the understanding of the potential for groundwater in the northern portion of the East Plant Area to be captured by the Pilot Trench.

Two dye tracer tests are being proposed under the PMP. The first test will be to inject dye in three areas immediately upgradient of the Pilot Trench. The initial injection is proposed at CH-20 (mid-section of the trench which extends deeper into the bedrock), with a second injection of the same fluorescent dye at either end of the Pilot Trench, at a minimum of one month after the first, at the proposed angled wells (CH-68 and CH-69) and will include up to six months monitoring at downgradient locations (referred to as the Near Field testing). These injections will be focused on potential pathways in the immediate upgradient area of the trench to gauge the vertical and horizontal effectiveness of the Pilot Trench at collecting groundwater that flows within this northern bedrock valley. Figure 4.5 presents the proposed tracer injection and monitoring locations. The purpose of this testing, along with the results of head measurements, will be to assist in the assessment of the hydraulic capture of the Pilot Trench operation. Table 4.1 presents the proposed locations to be monitored for both of these injections.



At the conclusion of the Near Field test, a second dye trace test, referred to as the Far Field test, will inject a different fluorescent dye within the Vault Gravel Underdrain System (GUS) using the Vault cleanouts and will be monitored at the same locations as the first dye injection. In addition, the monitoring network will be expanded to include other locations south and north of the injected area. Table 4.1 presents the locations to be monitored during this separate dye tracer study.

This second study (Far Field) will be conducted at the GUS to evaluate groundwater flow farther upgradient of the Pilot Trench in an area hydraulically connected to the northern bedrock valley. In addition, the GUS has PCB-impacted groundwater and is hydraulically connected to the shallow groundwater flow system. Figure 4.6 presents the dye injection location and monitoring locations for the GUS dye tracing testing. Monitoring at well locations under this program will also be for a duration of six months. Given that the surface and spring water locations are potentially longer travel times from the injection location, the sampling for dye at surface water and spring water, as identified through completion of the thermal and visual reconnaissance, may be extended for three additional months. While exact travel times are not necessary to assess either general groundwater flow nor the Pilot Trench capture potential, this evaluation (using charcoal packs) will record relative travel times for dyes to reach various sampling locations.

The final PMP monitoring locations for sampling for dissolved and total PCBs at surface water and spring water locations will be dependent on only those locations with positive dye detections. The proposed monitoring sampling network will be sampled regardless of the outcome of the dye tracing study. The monitoring well and final surface water/spring water PCB sampling will help assess the broader understanding of the distribution of PCBs in the area of the trench, as well as potentially assist in the assessment of the performance of the Pilot Trench. Locations noted above may be re-sampled during the subsequent CA750 sampling event if PCB concentrations above the reporting limit are detected. This decision will be discussed with the U.S. EPA prior to future sampling events.

The water that will be injected with dye tracers will likely be captured via Wet Well 3 and Wet Well 4, which will be sent to the groundwater treatment plant for treatment with activated granular carbon. The discharge of the treated water (Outfall 003/004) is then sent to a common discharge location on the Facility property prior to reaching the surface waters of Tributary 3. This location will be monitored for the presence of any dye that may not have been removed through the treatment process. Though unlikely, if dye is detected within the discharged water and allowed to move downstream, any potential future dye detections downstream of the Outfall may be compromised and the analysis/interpretation of those results may be impossible to distinguish between groundwater discharge of dyed water downstream and the discharged water from the treatment process. Surface water within portions of Bailey's Branch and Tributary 3 are known to recharge the groundwater prior to returning to discharge downstream to the surface water.

4.9.5 Dye Monitoring and Schedule for Proposed Dye Tracer Study

Monitoring for background conditions and for the detection of the injected dyes will be at the locations presented in Figures 4.5 and 4.6. Monitoring will be completed through the collection of groundwater samples at the locations identified by means of pumps installed at the Waterloo well locations and through the placement and retrieval of charcoal packs, as described in Table 4.1. The frequency of sampling will vary by locations. Table 4.1 presents the locations, anticipated method of



sample collection, and anticipated schedule and duration for the twenty-three locations to be monitored for the presence of dye after injection. It should be noted that if a dye is not detected within a six month period, then the test will be deemed complete and that the fractures did not connect enough to form a pathway to the trench. In this case, the need for any additional testing will be evaluated and discussed with the U.S. EPA.

4.9.6 Quality Assurance/Quality Control

Field and laboratory standard operational procedures for the collection and analysis of fluorescent dye samples can be located in Appendix B to this PMP.

4.10 **GWTP** Monitoring

Monitoring activities for the GWTP includes sampling of the treated discharge as required by the NPDES permit. The discharged water is tested monthly for PCBs, Oil and Grease (HEM), and Total Suspended Solids (TSS). The GWTP monitoring will be reviewed as part of the scope of the Pilot Trench monitoring. GWTP operational samples include monthly monitoring of the system influent (including wet wells and vault sumps). All sampling regarding the GWTP will be reported in Quarterly Progress Reports and the CA750 Reports.

4.11 Data Quality and Analyses

4.11.1 Data Quality Objectives

Problem Statements

- Does the groundwater above the competent bedrock in the northern portion of the East Plant Area preferentially flow into the northern bedrock drainage valley and to the Pilot Trench?
- Do lines of evidence support a determination that the Pilot Trench operates as designed in capturing contaminated groundwater present above competent bedrock, thereby preventing contaminated groundwater from migrating beyond the trench at levels which would result in an unacceptable risk to human health and the environment?

Study Goals

The goal of this study is to assess groundwater flow in the northern portion of the East Plant in relation to the groundwater above competent bedrock horizontal capture performance of the installed Pilot Trench with respect to this area. The study will gather relevant data and information, employ various techniques and use a multiple lines of evidence approach (e.g., existing geologic conditions as observed through bedrock corings and trench face evaluation through visual and video observation, ground penetrating radar, packer-pressure testing, groundwater head measurements and evaluation, PCB sampling of groundwater and spring water, dye tracer testing results, etc.), to evaluate the performance of the Pilot Trench relative to the design intent of capturing the horizontal groundwater flow above competent bedrock. Each line of evidence is described below.



Information Inputs

The following types of data input will be evaluated during this study.

Each of these lines of evidence, while individually not adequately define the overall capture performance of the Pilot Trench, can be used to assess trench performance:

- Existing overall geologic conditions as determined through installation of coreholes, visual examination or collected cores, packer-pressure testing for hydraulic conductivity, downhole geophysical data collection and evaluation, the evaluation of the completed trench faces through the design process, and the installation of new vertical and angled coreholes post trench construction.
- Hydraulic head measurements will be collected from a suite of monitoring wells at differing elevations that will provide the direction of groundwater flow, evaluation of hydraulic gradients, and seasonal and weather-related episodic conditions. Data will be collected both manually and with pressure transducers installed in select monitoring wells.
- Sampling of PCBs in groundwater monitoring wells, collected trench water and spring and surface water will also be collected as part of the multiple line of evidence approach. These data will be evaluated as part of the multiple lines of evidence approach.
- Dye tracer studies can provide information on groundwater flow from point A to point B so as to create a general picture of where groundwater may be flowing through the subsurface karstic system. They can also be used, in combination with other supporting lines of evidence, to assess where groundwater may not be readily flowing (within the time constraints of the study). In addition, dye introduced in a source area that subsequently shows at a distal location is not a sole indicator that any contamination would ever have been detected at the distal location, as the dye tracer is more soluble and conservative than a contaminant migrating. Conversely, the absence of dye at a distal location does not necessarily indicate that such a sampling point have never, nor would ever receive any migrating contamination from the point of introduction.

Because there are no other scientific methods available to be able to map the actual subsurface conduits, this study will use each line of evidence together to provide a reasonable review of the Pilot Trench Performance.

Study Boundaries

Vertically, the study is primarily bounded by the shallow groundwater flow system, which is underlain by the top of the competent bedrock. While, there will be checks on monitoring wells in the intermediate and deep flow systems, data to date have shown that the majority of the contamination at the Facility is limited to the upper portions of groundwater flow which is dominated by karstic and significantly fractured rock. Horizontally, the study will include upgradient, side gradient, and downgradient locations within the northern portion of the East Plant Area of the Facility, near the Pilot Trench Area (The attached figure presents the horizontal physical boundaries). Each study, or line of evidence, will have slightly different boundaries specific to that task, as described in the above scope of work



Analytic Approach

- Continuing assessment of the geologic conditions will be augmented through the installation of the new vertical and angled coreholes
- Hydraulic head measurement will be completed through hand measurement and pressuretransducers, in accordance with the existing QAPP for the RFI
- Groundwater, collected trench water, surface water, and spring water will be sampled in accordance with the existing QAPP for the RFI

Dye tracer tested will be completed by fluorescent dye injection, sampling of grab and charcoal packs, and analyses at a fixed facility laboratory, in accordance with Appendix B.

Performance or Acceptance Criteria

The collected analytical data will be evaluated as follows:

- Hydraulic head will be measured to the nearest 0.01'. These data will be plotted on graphs showing head trends at each location along with recorded rainfall. These data will also be selectively presented as potentiometric surface figures in order to illustrate relationships between rainfall and the pumping operations at the Pilot Trench. The pumps within WW#3 and WW#4 may also be temporarily shut down in order to monitor the recovery of the aquifer and then re-started to monitor the response to pumping. GM will also be recording the staff gauge for surface water elevations at the Tributary 3-3 location. These head evaluations will provide, in part, a more complete definition of the general capture zone for the Pilot Trench operations.
- Groundwater, collected trench water, surface water, and spring water sampling will include total and dissolved PCBs. Interpreting sample results can be challenging due to the potential for particulates, which preferentially retain PCBs, being inadvertently introduced into the sample during the collection process. The results of this sampling will provide a current condition for the presence or absence of PCBs at individual locations. Groundwater sampling will continue at twice per year thereafter at the locations included in the EI CA750 program. Additional locations may be added for further evaluation and will be discussed with the U.S. EPA prior to proceeding.
- Dye tracing results will be analyzed from grab and charcoal sample collected at locations presented in Table 4.1. Final spring and seep sample locations, will be agreed upon in consultation with the U.S. EPA, and will be based on current conditions resulting from the completed thermal study, as well as previously collected seep and spring samples. The actual dyes that will be used will be based on a thorough background sampling to identify if any previously used dyes are still present within the groundwater system. The results of the monitoring after dye injection will assist in the evaluation of the performance of the Pilot Trench operations and will provide a better understanding of flow patterns in the area. Specific rates of travel through the karstic rock, though not the goal of, nor needed for, the study, will also be calculated based on distance traveled and sample collection time associated with a positive laboratory result.



4.11.2 Data Analysis

The shallow groundwater potentiometric surface in the area of the Pilot Trench is influenced by the topography of the historical bedrock drainage valley defining Tributary 3 (Figure 2.1). The shallow groundwater potentiometric contouring in the Pilot Trench area shown on Figure 4.8 illustrates this influence prior to the completion of the East Plant Area Cover System. The potentiometric contours shown on Figure 4.8 are based on groundwater conditions in December 2010. Figures 4.9 to 4.12 present the shallow groundwater potentiometric contours from yearly monitoring prior to the Pilot Trench completion and yearly monitoring after the Pilot Trench construction. Figures 4.13 to Figure 4.16 depict the shallow groundwater potentiometric surfaces after operation of the Pilot Trench began in March 2016, Figure 17 depicts a graphical chart of hydraulic heads from selected existing wells in the area prior and subsequent to the Pilot Trench completion. As can be seen in the progression of potentiometric surfaces, the influence of the Pilot Trench has lowered the potentiometric surface near the trench and increased the hydraulic gradients toward the trench at upgradient and side-gradient locations, as well as increased the area of capture of the shallow groundwater. Because the pump operates in a cyclic manner (i.e., activated by a high-float switch), steady-state conditions may never be technically realized. However, it is anticipated that a steady-shape will be clearly demonstrated. Continual monitoring of the proposed network will provide useful data for the evaluation to be completed under the Corrective Measures Proposal (CMP). The data collected from the dye tracing (Section 4.9) and the hydraulic head monitoring will be evaluated in a similar fashion as shown in Figures 4.8 to 4.16. Other analyses may include point-by-point data evaluation between monitored locations, time trends for seasonal pumping fluctuations and precipitation, hydraulic gradients, surface water-groundwater interaction downgradient of the trench, and comparison to previous dye tracing for a more complete evaluation of the performance of the Pilot Trench.

U.S.EPA has requested that GM include PCB sampling as a "secondary line of evidence" to supplement the dye trace testing and hydraulic monitoring. GM has stated its concerns with relying on PCB groundwater results without additional lines of evidence for purposes of assessing the performance of the Pilot Trench collection system. Some of these concerns include:

- There is a possibility for sampling artifacts. It is possible that PCBs migrated beyond the Pilot Trench prior to its installation and came to be adsorbed onto unconsolidated materials lining weathered fracture faces or unconsolidated materials deposited in grikes or other solutionwidened elements of the bedrock drainage network. If such features happen to be penetrated by a monitoring well located downgradient of the Pilot Trench, the sampling process could mobilize particulate matter to which PCBs are adsorbed, entraining them in the sample. Thus, the PCBs detected in the sample would not be indicative of PCBs moving with the groundwater, but rather of historical, immobile PCBs sorbed to the aquifer matrix and would have no relation to the operation of the Pilot Trench.
- There is a possibility that some groundwater in more stagnant portions of the bedrock downgradient of the trench (for example, in tight fractures or in the matrix pore water) contains PCBs from historical migration prior to installation of the Pilot Trench. Such "pre-existing" PCBs, which would be moving very slowly toward more active elements of the bedrock flow system, would not be relevant to the performance of the trench.



- There are potential challenges associated with the ability of laboratories to consistently and accurately detect and report very low concentrations of PCBs in groundwater samples and sometimes false detects occur. To minimize this potential GM will rely on one laboratory so that a consistent detection/non-detection and identification of the specific Aroclor patterns will be reported. An additional laboratory may be used if any difficulties are noted at the original lab.
- There are potential challenges associated with potential entrained sediment, or colloidal material, from surface water and/or spring water, after remediation to the cleanup standards (Ewers, et.al., 2012)

If PCBs are detected downgradient of the Pilot Trench, they will be evaluated in light of the above potential issues with the data, which may include additional sampling or other potential additional investigation.

As a result, data analysis of each monitoring activity individually, and in combination, will sufficiently document the hydraulic capture capability of the installed Pilot Trench. Individually, the dye tracer results will show a conservative groundwater flow pathway from the point of injection to points of detection qualitatively. The detailed hydraulic head evaluation through time will show a generalized flow pattern of the Shallow groundwater flow system in this area. PCB sampling will provide a current snapshot of existing concentrations in groundwater and surface water, which may result in additional sampling in the future. All, in combination, will provide demonstration of the overall performance of the Pilot Trench in the capture and treatment of the Shallow groundwater flow system in reducing, or eliminating, potential contaminant migration in this system from moving off-Site.

5. Reporting

Note that not all data collected under the thermal and dye tracer studies, or the PCB sampling may end up being directly related to the performance of the Pilot Trench. However, all data will be provided, summarized, and described as to the relative usefulness in evaluating the performance of the Pilot Trench hydraulic control. All results of the activities described under the PMP will also be evaluated as to any data gaps identified that may be relevant to the Pilot Trench and/or any potential future IMs at the Facility.

GM may also request future modifications to this proposed performance monitoring program based on the performance of the Pilot Trench through evaluation of the data, described herein.

6. References


 Carr, D.D. 1986. St. Louis Limestone, in Shaver, R.H., Ault, C.H., Burger, A.M., Carr, D.D., Droste, J.B., Eggert, D.L., Gray, H.H., Harper, Denver, Hasenmueller, N.R., Hasenmueller, W.A., Horowitz, A.S., Hutchison, H.C., Keith, B.D., Keller, S.J., Patton, J.B., Rexroad, C.B., and Wier, C.E., Compendium of Paleozoic rock-unit stratigraphy in Indiana–a revision: Indiana Geological Survey Bulletin 59, p. 125-126.




- Ewers, R.O., K.A. White, and J.F. Fuller. 2012. Contaminant plumes and psuedoplumes in karst aquifers. Carbonates and Evaporites, 27(2): 153-159.
- GHD. 2015. Draft Resource Conservation and Recovery Act Facility Investigation (RFI) Report, General Motors Castings, Engines, and Transmissions (CET) Bedford Facility. Prepared for General Motors LLC. September 30.
- 2008, Groundwater Collection Trench, Pilot Study Area, East Plant Station 24+00 TO WW-6. November 25
- Hydrogeology, Inc. (HGI), 2006. Technical Memorandum on dye tracing results at AOI 4
- Nicoll, R.S. and C.B. Rexroad. 1975. Stratigraphy and Conodont Paleontology of the Sanders Group (Mississippian) in Indiana and Adjacent Kentucky, Indiana Geological Survey Bulletin 51. 36 p.
- Kueper, Dr. B.H., January 20, 2006. Site Conceptual Model Migration, GM Powertrain Bedford, Facility, Bedford, Indiana. Technical Memorandum
- Palmer, A.N., 1969, A Hydrologic Study of the Indiana Karst, Ph. D. thesis, Indiana University
- Perry, T.G., and N.M. Smith. 1958. The Meramec-Chester boundaries and associated strata in Indiana: Indiana Dept. Cons., Geol. Survey, Bull. 12, 110 p., 1 fig., 6 pls.
- Pinsak, A. P. 1957. Subsurface stratigraphy of the Salem Limestone and associated formations in Indiana: Indiana Geological Survey Bulletin 11, 62 p.
- Powell, R.L., 1966, Caves, Speleology and Karst Hydrology, Reprinted from The Indiana Sesquicentennial Volume NATURAL FEATURES OF INDIANA, Indiana Academy of Science, State Library, Indianapolis, Indiana
 - 1976, Some Geomorphic and Hydrologic Implications of Jointing in Carbonate Strata of Mississippian Age in South-Central Indiana, Ph.D. thesis, Purdue University
 - 2001, Personal Communication with William Steinmann, CPG, GHD Services, Inc.
- Smart, C.C. 1999. Subsidiary conduit systems: A hiatus in aquifer monitoring and modeling. In, Karst Modeling Symposium, Charlottesville, VA, Proceedings: A.N. Palmer, and M.V. Palmer (eds.), Special Publication 5, Karst Waters Institute, Charlestown, WV, p. 146-57.
- Stockdale, P.B. 1931. The Borden (Knobstone) rocks of southern Indiana: Indiana Dept. Conserv. Pub. 98, 380 p.
- Thompson, T.A., B.D. Keith, W.A. Hasenmueller, and C.M. Estell. 2008. Preliminary bedrock geologic map of the Bartlettsville 7.5-minute quadrangle, Indiana. Indiana Geological Survey open-file study 08-02. One sheet. Scale 1:24,000.
- Thornbury, W.D. 1969. Principles of geomorphology, 2nd ed., New York, Wiley and Sons, 594 p.
- Worthington, S.R.H., and D.C. Ford. 2009. Self-Organized Permeability in Carbonate Aquifers. Ground Water 47(3): 326-36.
- Worthington, S. R. H., Ford, D. C. and Beddows, P. A. 2001. Porosity and permeability enhancement in unconfined carbonate aquifers as a result of solution. In Klimchouk, A.B., Ford,




D.C., Palmer, A.N. and Dreybrodt, W. (Eds.), Speleogenesis: Evolution of Karst Aquifers. National Speleological Society, Huntsville, pp. 220-223.



N:\US\Chicago\Legacy\DRAWINGS\13000S\13968\13968-REPORTS\13968-00(404)\13968-00(404)GN\13968-00(404)GN-CO001.dwg Plot Date: AUG 15, 2019






Water in this well is derived from primary and secondary porosity; water moves slowly toward grike (tertiary porosity).

Low-level PCBs detected in well samples would be indicative of historical (pre-trench) migration, and could potentially represent sampling artifacts (particulates disturbed by sampling process entrained in sample). Results do not add insight into trench performance.


JDING

figure 2.2


TRENCH COLLECTION SYSTEM Bedford, Indiana




N:\US\Chicago\Legacy\DRAWINGS\13000S\13968\13968-REPORTS\13968-00(404)\13968-00(404)GN\13968-00(404)GN-CO002.dwg Plot Date: AUG 15, 2019




N:US/Chicago/Legacy/DRAWINGS/13000S/13968/13968-REPORTS/13968-00(404)/13968-00(404)/GN-C018.dwg Plot Date: AUG 15, 2011




N:\US\Chicago\Legacy\DRAWINGS\13000S\13968\13968-REPORTS\13968-00(404)\13968-00(404)GN\13968-00(404)GN-C0020.DWG Ptot Date: SEP 23, 2019




N:\US\Chicago\Legacy\DRAWINGS\13000S\13968\13968-REPORTS\13968-00(404)\13968-00(404)GN\13968-00(404)GN-CO005.dwg Plot Date: AUG 15, 2019



N:\US\Chicago\Legacy\DRAWINGS\13000S\13968\13968-REPORTS\13968-00(404)\13968-00(404)GN\13968-00(404)GN-CO003.dwg Plot Date: AUG 15, 2019




N:\US\Chicago\Legacy\DRAWINGS\13000S\13968\13968-REPORTS\13968-00(404)\13968-00(404)GN\13968-00(404)GN-CO004.dwg Plot Date: AUG 15, 2019




		LEGEND					
		EXISTING BUILDINGS	Δ	SPRING SAMPLE LOCATION, DYE NON-DETECT	NOT	<u>E:</u>	
		RAILROAD TRACKS		SPRING SAMPLE LOCATION, FLUORESCEIN DETECTION	(1)	PROPERTY BOUNDARY LOCATIONS APPROXIMATED FROM THE LAWRENCE	
_		DIRT ROADS		GRAB AND PORT SAMPLE LOCATION, DYE NON-DETECT		COUNTY SURVEY PLATS. LOCATIONS MAY NOT ACCURATELY REPRESENT THE	
=		ROADS / PAVED AREAS		GRAB AND PORT SAMPLE LOCATION, DYE DETECTION		TRUE BOUNDARIES.	
		APPROXIMATE SURFACE WATER LOCATION		SURFACE WATER SAMPLE LOCATION, DYE NON-DETECT			
_		APPROXIMATE PROPERTY BOUNDARY	۲	RHODAMINE WT INJECTION WELL			
		SSC COLLECTION/EXTRACTION TRENCH	۲	FLUORESCEIN INJECTION WELL			
		SSC SUMP STRUCTURE		ILLUSTRATIVE DYE TRAVEL PATH			
				ABANDONED COREHOLE LOCATION		fi	gure 4.7
			•		٦VE	E TRACING RESULTS A	
HD	BASE SOURC	E: HYDROGEOLOGY INC.	PROF	POSED PILOT TRENCH PEF	RFC		G PLAN SYSTEM ACILITY


N:\US\Chicago\Legacy\DRAWINGS\13000S\13968\13968-REPORTS\13968-00(404)\13968-00(404)GN\13968-00(404)GN-C0017.dwg Plot Date: AUG 15, 2019

G





N:\US\Chicago\Legacy\DRAWINGS\13000S\13968\13968-REPORTS\13968-00(404)\13968-00(404)GN\13968-00(404)GN-CO007.dwg Plot Date: AUG 15, 2019






N:\US\Chicago\Legacy\DRAWINGS\13000S\13968\13968-REPORTS\13968-00(404)\13968-00(404)GN\13968-00(404)GN-CO008.dwg Plot Date: AUG 15, 2019






N:\US\Chicago\Legacy\DRAWINGS\13000S\13968\13968-REPORTS\13968-00(404)\13968-00(404)GN\13968-00(404)GN-CO009.dwg Plot Date: AUG 15, 2019

	0 100 300ft LEGEND
-680-	EXISTING GROUND SURFACE ELEVATION CONTOURS (feet AMSL)
~~~~ <u>66</u> ~~~	
	EXISTING BUILDINGS
<u> </u>	FENCE LINE
+++++++++++++++++++++++++++++++++++++++	RAILROAD TRACKS
===	DIRT ROADS
	ROADS / PAVED AREAS
	APPROXIMATE PARCEL PROPERTY
	APPROXIMATE GM PROPERTY BOUNDARY
	APPROXIMATE SURFACE WATER LOCATION
	EAST PLANT AREA WEST PLANT AREA
	PILOT TRENCH ALIGNMENT (2016)
•	MONITORING WELL SAMPLE LOCATION
(654.24)	GROUNDWATER ELEVATION (ft AMSL) (DECEMBER, 2017)
(-)	GROUNDWATER ELEVATION NOT MEASURED
*	GROUNDWATER ELEVATION REPRESENTS PERCHED WATER TABLE NOT USED IN CONTOURING
- 680	GROUNDWATER FLOW CONTOUR (ft AMSL)
<b>—</b> 610 <b>—</b>	BEDROCK CONTOUR (FT AMSL) DASHED WHERE INFERRED
CONTO (ie. THE	JRS FOR THE EAST PLANT AREA VAULT REPRESENT AS-BUILT JRS FOR THE BOTTOM OF THE LEAK DETECTION LINER SECONDARY LINER) DWATER CONTOURS PRESENTED HERE ARE A PORTION
	OVERALL FACILITY CONTOURS
GUERRE BOUNDA COUNTY	ETTAZ RECEIVED OCTOBER 2007. ADJACENT PROPERTY RRY LOCATIONS APPROXIMATED FROM THE LAWRENCE ( SURVEY PLATS. ADJOINING PROPERTY LINES MAY CURATELY REPRESENT THE TRUE PROPERTY
	figure 4.10
	SURFACE MAY 4 TO 5, 2015
	MANCE MONITORING PLAN
	NCH COLLECTION SYSTEM
	GM GPS BEDFORD FACILITY
	Bedford, Indiana
	,




N:\US\Chicago\Legacy\DRAWINGS\13000S\13968\13968-REPORTS\13968-00(404)\13968-00(404)GN\13968-00(404)GN-CO010.dwg Plot Date: AUG 15, 2019

	0 100 300ft
	LEGEND
-680-	EXISTING GROUND SURFACE ELEVATION CONTOURS (feet AMSL)
	EXISTING VEGETATION
	EXISTING BUILDINGS
	FENCE LINE
+ + + + + - + - + - + - + - + - + - + -	RAILROAD TRACKS
===	DIRT ROADS
	ROADS / PAVED AREAS
	APPROXIMATE PARCEL PROPERTY
	APPROXIMATE GM PROPERTY BOUNDARY
· · · · <u> </u>	APPROXIMATE SURFACE WATER LOCATION
	EAST PLANT AREA WEST PLANT AREA
	PILOT TRENCH ALIGNMENT (2016)
•	MONITORING WELL SAMPLE LOCATION
654.24)	GROUNDWATER ELEVATION (ft AMSL) (SEPTEMBER 2 TO 3, 2015)
(-)	GROUNDWATER ELEVATION NOT MEASURED
*	GROUNDWATER ELEVATION REPRESENTS PERCHED WATER TABLE NOT USED IN CONTOURING
680 —	GROUNDWATER FLOW CONTOUR (ft AMSL)
610 —	BEDROCK CONTOUR (FT AMSL) DASHED WHERE INFERRED
CONTOL (ie. THE S	JRS FOR THE EAST PLANT AREA VAULT REPRESENT AS-BUILT JRS FOR THE BOTTOM OF THE LEAK DETECTION LINER SECONDARY LINER)
	WATER CONTOURS PRESENTED HERE ARE A PORTION OVERALL FACILITY CONTOURS
GUERRE BOUNDA COUNTY	PERTY BOUNDARY SURVEY BY BLEDSOE RIGGERT ETTAZ RECEIVED OCTOBER 2007. ADJACENT PROPERTY RY LOCATIONS APPROXIMATED FROM THE LAWRENCE ' SURVEY PLATS. ADJOINING PROPERTY LINES MAY CURATELY REPRESENT THE TRUE PROPERTY RIES
	figure 4.11
	Ū
	E SEPTEMBER 2 TO 3, 2015
	MANCE MONITORING PLAN
	NCH COLLECTION SYSTEM
G	M GPS BEDFORD FACILITY
	Bedford, Indiana




N:\US\Chicago\Legacy\DRAWINGS\13000S\13968\13968-REPORTS\13968-00(404)\13968-00(404)GN\13968-00(404)GN-C0011.dwg Plot Date: AUG 15, 2019

0 100 300ft LEGEND EXISTING GROUND SURFACE ELEVATION CONTOURS (feet AMSL)	
EXISTING VEGETATION	
EXISTING BUILDINGS	
+ + + + + + RAILROAD TRACKS	
ROADS / PAVED AREAS	
APPROXIMATE PARCEL PROPERTY	
APPROXIMATE GM PROPERTY BOUNDARY	
APPROXIMATE SURFACE WATER LOCATION	
EAST PLANT AREA WEST PLANT AREA	
PILOT TRENCH ALIGNMENT (2016)	
MONITORING WELL SAMPLE LOCATION	
(654.24) GROUNDWATER ELEVATION (ft AMSL) (DECEMBER, 2017)	
(-) GROUNDWATER ELEVATION NOT MEASURED	
* GROUNDWATER ELEVATION REPRESENTS PERCHED WATER TABLE NOT USED IN CONTOURING	
<i>680</i> GROUNDWATER FLOW CONTOUR (ft AMSL)	
610 BEDROCK CONTOUR (FT AMSL) DASHED WHERE INFERRED	
NOTE: CONTOURS FOR THE EAST PLANT AREA VAULT REPRESENT AS-BUILT CONTOURS FOR THE BOTTOM OF THE LEAK DETECTION LINER (ie. THE SECONDARY LINER) GROUNDWATER CONTOURS PRESENTED HERE ARE A PORTION OF THE OVERALL FACILITY CONTOURS	
GM PROPERTY BOUNDARY SURVEY BY BLEDSOE RIGGERT GUERRETTAZ RECEIVED OCTOBER 2007. ADJACENT PROPERTY BOUNDARY LOCATIONS APPROXIMATED FROM THE LAWRENCE COUNTY SURVEY PLATS. ADJOINING PROPERTY LINES MAY NOT ACCURATELY REPRESENT THE TRUE PROPERTY BOUNDARIES	
figure 4.12	
SURFACE NOVEMBER 2 TO 3, 2015	
ERFORMANCE MONITORING PLAN	
TRENCH COLLECTION SYSTEM	
GM GPS BEDFORD FACILITY	
Bedford, Indiana	




N:\US\Chicago\Legacy\DRAWINGS\13000S\13968\13968-REPORTS\13968-00(404)\13968-00(404)GN\13968-00(404)GN-C0012.dwg Plot Date: AUG 15, 2019

	0 100 300ft LEGEND EXISTING GROUND SURFACE ELEVATION CONTOURS (feet AMSL)
~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~	EXISTING VEGETATION
	EXISTING BUILDINGS
	ROADS / PAVED AREAS
	APPROXIMATE PARCEL PROPERTY
	APPROXIMATE GM PROPERTY BOUNDARY
	APPROXIMATE SURFACE WATER LOCATION
	EAST PLANT AREA WEST PLANT AREA
	PILOT TRENCH ALIGNMENT (2016)
•	MONITORING WELL SAMPLE LOCATION
(654.24)	GROUNDWATER ELEVATION (ft AMSL) (MARCH, 2017)
(-)	GROUNDWATER ELEVATION NOT MEASURED
*	GROUNDWATER ELEVATION REPRESENTS PERCHED WATER TABLE NOT USED IN CONTOURING
- 680	GROUNDWATER FLOW CONTOUR (ft AMSL)
— 610 —	BEDROCK CONTOUR (FT AMSL) DASHED WHERE INFERRED
CONTO	URS FOR THE EAST PLANT AREA VAULT REPRESENT AS-BUILT URS FOR THE BOTTOM OF THE LEAK DETECTION LINER : SECONDARY LINER)
	IDWATER CONTOURS PRESENTED HERE ARE A PORTION
GUERR BOUND COUNT	DPERTY BOUNDARY SURVEY BY BLEDSOE RIGGERT ETTAZ RECEIVED OCTOBER 2007. ADJACENT PROPERTY ARY LOCATIONS APPROXIMATED FROM THE LAWRENCE Y SURVEY PLATS. ADJOINING PROPERTY LINES MAY CURATELY REPRESENT THE TRUE PROPERTY ARIES
	figure 4.13
	U
	RIC SURFACE MARCH, 2017
	NCH COLLECTION SYSTEM
C	GM GPS BEDFORD FACILITY
	Bedford, Indiana




N:\US\Chicago\Legacy\DRAWINGS\13000S\13968\13968-REPORTS\13968-00(404)\13968-00(404)GN\13968-00(404)GN-C0013.dwg Plot Date: AUG 15, 2019

680	0 100 300ft LEGEND EXISTING GROUND SURFACE ELEVATION CONTOURS (feet AMSL)
	EXISTING BUILDINGS
-x x x	
	RAILROAD TRACKS
	ROADS / PAVED AREAS
	APPROXIMATE PARCEL PROPERTY
	APPROXIMATE GM PROPERTY BOUNDARY
	APPROXIMATE SURFACE WATER LOCATION
	EAST PLANT AREA WEST PLANT AREA
	PILOT TRENCH ALIGNMENT (2016)
•	MONITORING WELL SAMPLE LOCATION
(654.24)	GROUNDWATER ELEVATION (ft AMSL) (MAY, 2017)
(-)	GROUNDWATER ELEVATION NOT MEASURED
*	GROUNDWATER ELEVATION REPRESENTS PERCHED WATER TABLE NOT USED IN CONTOURING
- 680	GROUNDWATER FLOW CONTOUR (ft AMSL)
— 610 —	BEDROCK CONTOUR (FT AMSL) DASHED WHERE INFERRED
CONTOL	JRS FOR THE EAST PLANT AREA VAULT REPRESENT AS-BUILT JRS FOR THE BOTTOM OF THE LEAK DETECTION LINER SECONDARY LINER)
	DWATER CONTOURS PRESENTED HERE ARE A PORTION OVERALL FACILITY CONTOURS
GUERRE BOUNDA COUNTY	PERTY BOUNDARY SURVEY BY BLEDSOE RIGGERT ETTAZ RECEIVED OCTOBER 2007. ADJACENT PROPERTY RRY LOCATIONS APPROXIMATED FROM THE LAWRENCE (SURVEY PLATS. ADJOINING PROPERTY LINES MAY CURATELY REPRESENT THE TRUE PROPERTY ARIES
	figure 4.14
	ETRIC SURFACE MAY, 2017
	MANCE MONITORING PLAN
	NCH COLLECTION SYSTEM
	GPS BEDFORD FACILITY
e	
	Bedford, Indiana



N:\US\Chicago\Legacy\DRAWINGS\13000S\13968\13968-REPORTS\13968-00(404)\13968-00(404)GN\13968-00(404)GN-C0014.dwg Plot Date: AUG 15, 2019

680	0 100 300ft LEGEND EXISTING GROUND SURFACE ELEVATION CONTOURS (feet AMSL)
	EXISTING VEGETATION
-~~ ~~	
	EXISTING BUILDINGS
-x x x	
+ + + + +	
	DIRT ROADS
	ROADS / PAVED AREAS
	APPROXIMATE PARCEL PROPERTY
	APPROXIMATE GM PROPERTY BOUNDARY
	APPROXIMATE SURFACE WATER LOCATION
	EAST PLANT AREA WEST PLANT AREA
	PILOT TRENCH ALIGNMENT (2016)
•	MONITORING WELL SAMPLE LOCATION
(654.24)	GROUNDWATER ELEVATION (ft AMSL) (AUGUST, 2017)
(-)	GROUNDWATER ELEVATION NOT MEASURED
*	GROUNDWATER ELEVATION REPRESENTS PERCHED WATER TABLE NOT USED IN CONTOURING
- 680	GROUNDWATER FLOW CONTOUR (ft AMSL)
— 610 —	BEDROCK CONTOUR (FT AMSL) DASHED WHERE INFERRED
CONTOU (ie. THE	JRS FOR THE EAST PLANT AREA VAULT REPRESENT AS-BUILT JRS FOR THE BOTTOM OF THE LEAK DETECTION LINER SECONDARY LINER)
	DWATER CONTOURS PRESENTED HERE ARE A PORTION OVERALL FACILITY CONTOURS
GUERRE BOUNDA COUNTY	PERTY BOUNDARY SURVEY BY BLEDSOE RIGGERT ETTAZ RECEIVED OCTOBER 2007. ADJACENT PROPERTY ARY LOCATIONS APPROXIMATED FROM THE LAWRENCE (SURVEY PLATS. ADJOINING PROPERTY LINES MAY CURATELY REPRESENT THE TRUE PROPERTY ARIES
	figure 4.15
	Ū
	IC SURFACE AUGUST, 2017
	MANCE MONITORING PLAN
	NCH COLLECTION SYSTEM
G	M GPS BEDFORD FACILITY
	Bedford, Indiana




N:\US\Chicago\Legacy\DRAWINGS\13000S\13968\13968-REPORTS\13968-00(404)\13968-00(404)GN\13968-00(404)GN-CO019.DWG Plot Date: AUG 15, 2019

	0 200 400ft
	LEGEND
-680-	EXISTING GROUND SURFACE ELEVATION CONTOURS (feet AMSL)
<u>66</u>	EXISTING VEGETATION
	EXISTING BUILDINGS
<u> </u>	FENCE LINE
====	DIRT ROADS
	ROADS / PAVED AREAS
	APPROXIMATE PARCEL PROPERTY
	APPROXIMATE GM PROPERTY BOUNDARY
	APPROXIMATE SURFACE WATER LOCATION
	EAST PLANT AREA WEST PLANT AREA
	PILOT TRENCH ALIGNMENT (2016)
•	MONITORING WELL SAMPLE LOCATION
(653.98)	GROUNDWATER ELEVATION (ft AMSL) (DECEMBER, 2017)
<u> </u>	GROUNDWATER FLOW CONTOUR (ft AMSL)
610	BEDROCK CONTOUR (FT AMSL) DASHED WHERE INFERRED

SOURCE: BASE MAP COMPLETED BY AIR-LAND SURVEYS, FLINT, MI, APRIL 2001 AND CRA SURVEYS 2002 TO 2013.

figure 4.16

TRENCH COLLECTION SYSTEM GM GPS BEDFORD FACILITY Bedford, Indiana










Table 4.1

Monitoring Locations and Rationale

	Location ID	Location Type	Measurement Type	Frequency	Qualifier	
Hydraulic Monitoring (Figure 4.2)	IPT-1	Trench Piezometer	Pressure Transducer	15 Minutes/Monthly Download		Provide control point for pumping level in the northern portion of the pilot trench
, , ,	IPT-11	Trench Piezometer	Pressure Transducer	15 Minutes/Monthly Download		Provide control point for pumping level in the southern portion of the pilot trench
	9-4	Monitoring Well	Hand Measurement	Weekly for 1 month, then monthly for 5 months		Data will allow for the collection of head measurements to evaluate the upgradient extent of pumping influence
	CH-20	Monitoring Well	Pressure Transducer	15 Minutes/Monthly Download		Data will allow for the collection of head measurements to evaluate the upgradient extent of pumping influence
	CH-22	Monitoring Well	Pressure Transducer	15 Minutes/Monthly Download		Data will allow for the collection of head measurements to evaluate the upgradient extent of pumping influence
	CH-45	Monitoring Well	Hand Measurement	Weekly for 1 month, then monthly for 5 months		Data will allow for the collection of head measurements to evaluate the upgradient extent of pumping influence
	CH-46	Monitoring Well	Hand Measurement	Weekly for 1 month, then monthly for 5 months		Data will allow for the collection of head measurements to evaluate the upgradient extent of pumping influence
	CH-47	Monitoring Well	Hand Measurement	Weekly for 1 month, then monthly for 5 months		Data will allow for the collection of head measurements to evaluate the upgradient extent of pumping influence
	CH-48 CH-49	Monitoring Well	Pressure Transducer	15 Minutes/Monthly Download 15 Minutes/Monthly Download	Obstruction may prevent location	Data will allow for the collection of head measurements to evaluate the upgradient extent of pumping influence.
	CH-49 CH-52	Monitoring Well Monitoring Well	Pressure Transducer Pressure Transducer	15 Minutes/Monthly Download		Data will allow for the collection of head measurements to evaluate the upgradient extent of pumping influence Data will allow for the collection of head measurements to evaluate the upgradient extent of pumping influence
	CH-52 CH-53	Monitoring Well	Hand Measurement	Weekly for 1 month, then monthly for 5 months		Data will allow for the collection of head measurements to evaluate the upgradient extent of pumping influence
	CH-54	Monitoring Well	Hand Measurement	Weekly for 1 month, then monthly for 5 months		Data will allow for the collection of head measurements to evaluate the upgradient extent of pumping influence
	CH-61	Monitoring Well	Pressure Transducer	15 Minutes/Monthly Download		Data will allow for the collection of head measurements to evaluate the downgradient influence, if any, of pur
	CH-62	Monitoring Well	Pressure Transducer	15 Minutes/Monthly Download		Data will allow for the collection of head measurements to evaluate the downgradient influence, if any, of pur
	CH-63	Monitoring Well	Pressure Transducer	15 Minutes/Monthly Download		Data will allow for the collection of head measurements to evaluate the downgradient influence, if any, of pur
	CH-64	Monitoring Well	Pressure Transducer	15 Minutes/Monthly Download		Data will allow for the collection of head measurements to evaluate the downgradient influence, if any, of pur
	CH-65	Monitoring Well	Pressure Transducer	15 Minutes/Monthly Download		Data will allow for the collection of head measurements to evaluate the downgradient influence, if any, of pur
	CH-66	Monitoring Well	Pressure Transducer	15 Minutes/Monthly Download		Data will allow for the collection of head measurements to evaluate the downgradient influence, if any, of pur
	CH-67	Monitoring Well	Pressure Transducer	15 Minutes/Monthly Download	Obstruction may prevent location	Data will allow for the collection of head measurements to evaluate the upgradient extent pf pumping influence
	CH-68	Monitoring Well	Hand Measurement	Weekly up to the time of dye injection		Data will allow for the collection of head measurements to evaluate the upgradient extent pf pumping influence
	CH-69	Monitoring Well	Hand Measurement	Weekly up to the time of dye injection		Data will allow for the collection of head measurements to evaluate the upgradient extent pf pumping influence
	CH-70	Monitoring Well	Hand Measurement	Weekly for 1 month, then monthly for 5 months		Data will allow for the collection of head measurements to evaluate the downgradient influence, if any, of pur
	MW-X128Y255	Monitoring Well	Hand Measurement	Weekly for 1 month, then monthly for 5 months		Data will allow for the collection of head measurements to evaluate the upgradient extent of pumping influence.
	MW-X143Y193CG	Monitoring Well	Hand Measurement	Weekly for 1 month, then monthly for 5 months		Data will allow for the collection of head measurements to evaluate the upgradient extent of pumping influence.
	MW-X184Y285 MW-X297Y305D-2	Monitoring Well Waterloo	Hand Measurement Hand Measurement	Weekly for 1 month, then monthly for 5 months Weekly for 1 month, then monthly for 5 months		Data will allow for the collection of head measurements to evaluate the upgradient extent pf pumping influence Data will allow for the collection of head measurements to evaluate the downgradient influence, if any, of purr
	MW-X178Y367D-2	Waterloo	Hand Measurement	Weekly for 1 month, then monthly for 5 months Weekly for 1 month, then monthly for 5 months		Data will allow for the collection of head measurements to evaluate the upgradient influence, if any, of purp Data will allow for the collection of head measurements to evaluate the upgradient extent of pumping influence
	MW-X1781367D-2 MW-X178Y367D-5	Waterloo	Hand Measurement	Weekly for 1 month, then monthly for 5 months		Data will allow for the collection of head measurements to evaluate the upgradient extent of pumping influence
	MW-X234Y157S	Monitoring Well	Hand Measurement	Weekly for 1 month, then monthly for 5 months		Data will allow for the collection of head measurements to evaluate the upgradient extent of pumping influence
	MW-X261Y356D-4	Waterloo	Hand Measurement	Weekly for 1 month, then monthly for 5 months		Data will allow for the collection of head measurements to evaluate the upgradient extent of pumping influence
	MW-X261Y356D-5	Waterloo	Hand Measurement	Weekly for 1 month, then monthly for 5 months		Data will allow for the collection of head measurements to evaluate the upgradient extent of pumping influence
	MW-X318Y217D-5	Waterloo	Hand Measurement	Weekly for 1 month, then monthly for 5 months		Data will allow for the collection of head measurements to evaluate the downgradient influence, if any, of pur
	MW-X344Y230	Monitoring Well	Hand Measurement	Weekly for 1 month, then monthly for 5 months		Data will allow for the collection of head measurements to evaluate the downgradient influence, if any, of pur
	SG-1	Staff Gauge	Hand Measurement	Weekly for 1 month, then monthly for 5 months		Data will allow for the collection of head measurements to evaluate the downgradient influence, if any, of pur
	WW-4	Collection Sump	Pressure Transducer	15 Minutes/Monthly Download		Evaluate pumping level at pumping location
Dye Tracing Injection and Monitoring (NEAR FIELD)						
	Pilot Trench (Figure 4.5) ³ First Injection					
	CH-20	Injection	NA	NA		For the near injection of a a dye tracer into the shallow groundwater flow system upgradient and near the mide
	CH-22	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to help assess tracer movement.
	CH-46	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to help assess tracer movement.
	CH-48 CH-49	Monitoring Well Monitoring Well	Charcoal Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to help assess tracer movement. Data will be used to help assess tracer movement.
	CH-49 CH-52	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to help assess potential tracer movement south of the Pilot Trench.
	CH-61	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location.
	CH-62	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location.
	CH-63	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to travel beneath the-Pilot Trench at this location.
	CH-64	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for due to travel beneath the Pilot Trench at this location.
	CH-65 CH-66	Monitoring Well Monitoring Well	Charcoal Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to travel beneath the-Pilot Trench at this location. Data will be used to help assess tracer movement.
	CH-67	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months	Obstruction may prevent location	Data will be used to help assess rated information movement north of the Pilot Trench.
	CH-68	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to help assess potential tracer movement north of the Pilot Trench.
	CH-69	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to help assess potential tracer movement north of the Pilot Trench.
	CH-70	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location.
	MW-X178Y367D-2 MW-X234Y157D-1	Waterloo Waterloo	Hand Collection Hand Collection	Weekly for 8 weeks, monthly for 4 months Weekly for 8 weeks, monthly for 4 months		Data will be used to help identify the potential for other, upgradient dye in the area and within the intermediate Data will be used to help identify the potential for other, upgradient dye in the area and within the deep flow sy
	MW-X2341157D-1 MW-X234Y157D-2	Waterloo	Hand Collection	Weekly for 8 weeks, monthly for 4 months		Data will be used to help identify the potential for other, upgradient dye in the area and within the intermediate
	MW-X261Y356D-1	Waterloo	Hand Collection	Weekly for 8 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location in the Dee
	MW-X297Y305D-1	Waterloo	Hand Collection	Weekly for 8 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location in the Dee
	MW-X297Y305D-2	Waterloo	Hand Collection	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location.
	MW-X318Y217D-5 MW-X344Y230	Waterloo Monitoring Well	Hand Collection Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location. Data will be used to evaluate the potential for dye travel beyond the trench to Bailey's Branch
	BB-1	Surface Water	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye travel beyond the trench to Balley's Branch Data will be used to monitor the background fluorescence of water in the head waters of Bailey's Branch throu
	BB-2	Surface Water	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to discharge to Bailey's Branch between location BB-1 and
	BB-3	Surface Water	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to discharge to Bailey's Branch between location BB-2 and
	BB-4	Surface Water	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to discharge to Bailey's Branch between location BB-3 and
	BB-5	Surface Water	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to discharge to Bailey's Branch between location BB-4 and
	Tributary 3-3 Tributary 3-4	Surface Water Surface Water	Charcoal Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Dye positive location for AOI4 Dye Trace. Data will be used to evaluate the potential for dye to discharge to-T Data will be used to evaluate the potential for dye to discharge toTributary 3 upstream of this location and price
	WW-3	Collection Sump	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to discharge to insularly 5 upstream of this location and pro- Data will be used to evaluate the potential for dye travel to the existing collections systems located upgradien
	WW-4	Collection Sump	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		These data will be used to evaluate recovery of dye in water pumped from the trench.
	Outfall 003/004 ⁴	NPDES Outfall	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		These data will be used to assess the viability of downstream dye detections.
	NT-2	Surface Water	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Monitor for northward movement of dye. Potential access issues exist for any remaning springs. Location is p
	Spring 021-004	Spring Water	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months	Pending Access and Thermal Reconnaisance	Data will be used to evaluate the potential for due to travel beyond the Pilot Trench, and if so, document when
	Spring 021-003 Spring 021-002	Spring Water Spring Water	Charcoal Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months	Pending Access and Thermal Reconnaisance Pending Access and Thermal Reconnaisance	Data will be used to evaluate the potential for dye to travel beyond the Pilot Trench, and if so, document wher Data will be used to evaluate the potential for dye to travel beyond the Pilot Trench, and if so, document wher
	Spring 021-002 Spring 018C	Spring Water	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months	r onang noocoo anu memilai Neouliilaisalii0e	Data will be used to evaluate the potential for dye to travel beyond the Pilot Trench, and it so, document when Data will be used to evaluate the potential for dye to travel beyond the Pilot Trench, and if so, document when
	Second Injection CH-68	Injection	NA	NA		For the near injection of a a dye tracer into the shallow groundwater flow system upgradient and near the sout
	CH-68 CH-69	Injection Injection	NA	NA		For the near injection of a a dye tracer into the shallow groundwater flow system upgradient and near the source for the near injection of a a dye tracer into the shallow groundwater flow system upgradient and near the north
	CH-22	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to help assess tracer movement and, if dye is detected, estimate straight-line groundwater v
	CH-52	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to help assess potential tracer movement south of the Pilot Trench.
	CH-61	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to travel beneath the-Pilot Trench at this location.
	CH-62	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location.
	CH-63 CH-64	Monitoring Well Monitoring Well	Charcoal Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to travel beneath the-Pilot Trench at this location. Data will be used to evaluate the potential for dye to travel beneath the-Pilot Trench at this location.
	011-04	womening wen	Gharobai	cary for 2 works, worky for 0 weeks, monthly for 4 molitils		

GHD 013968 (404)

Rationale¹

luence of the Pilot Trench luence of the Pilot Trench uence of the Pilot Trench uence to the northwest of the Pilot Trench uence to the northwest of the Pilot Trench fluence to the northwest of the Pilot Trench fluence to the northwest of the Pilot Trench luence to the northwest of the Pilot Trench luence to the south of the Pilot Trench luence to the south of the Pilot Trench luence to the south of the Pilot Trench f pumping at the Pilot Trench of pumping at the Pilot Trench of pumping at the Pilot Trench of pumping at the Pilot Trench f pumping at the Pilot Trench f pumping at the Pilot Trench uence to the north of the Pilot Trench uence of the Pilot Trench uence of the Pilot Trench f pumping at the Pilot Trench fluence to the west of the Pilot Trench fluence to the west of the Pilot Trench luence to the northwest of the Pilot Trench f pumping at the Pilot Trench uence in the Intermediate Flow System to the north of the Pilot Trench uence to the northwest of the Pilot Trench luence to the southwest of the Pilot Trench fluence to the north of the Pilot Trench fluence to the north of the Pilot Trench pumping at the Pilot Trench pumping at the Pilot Trench pumping at the Pilot Trench

middle portion of the Pilot Trench.

ediate flow system. dow system. ediate flow system. e Deep Flow System. e Deep Flow System.

a throughout the tracer study for inputs of non-site-related dye into the study area. 1 and this location. 2 and this location. 4 and this location. 4 ond this location. e to-Tributary 3 upstream of this location. d prior to joining Bailey's Branch. adient of the Pilot Trench

on is primarily intended to bound the observed flow direction t where dyed water discharges to the surface. t where dyed water discharges to the surface. t where dyed water discharges to the surface. t where dyed water discharges to the surface.

e southern extent of the Pilot Trench operations e northern extent of the Pilot Trench operations ater velocity.

Table 4.1

Monitoring Locations and Rationale

Location ID	Location Type	Measurement Type	Frequency	Qualifier	Rationale ¹
CH-65	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to travel beneath the-Pilot Trench at this location.
CH-66	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to help assess tracer movement.
CH-67	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months	Obstruction may prevent location	Data will be used to help assess potential tracer movement north of the Pilot Trench.
CH-70	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location.
MW-X178Y367D-2 MW-X234Y157D-1	Waterloo Waterloo	Hand Collection Hand Collection	Weekly for 8 weeks, monthly for 4 months Weekly for 8 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location in the Intermediate Flow System. Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location in the Deep Flow System.
MW-X234Y157D-2	Waterloo	Hand Collection	Weekly for 8 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location in the Intermediate Flow System.
MW-X261Y356D-1	Waterloo	Hand Collection	Weekly for 8 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location in the Deep Flow System.
MW-X297Y305D-1	Waterloo	Hand Collection	Weekly for 8 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location in the Deep Flow System.
MW-X297Y305D-2	Waterloo	Hand Collection	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location.
MW-X318Y217D-5 MW-X344Y230	Waterloo Monitoring Well	Hand Collection Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location. Data will be used to evaluate the potential for dye travel beyond the trench to Bailey's Branch
BB-1	Surface Water	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to monitor the background fluorescence of water in the head waters of Bailey's Branch throughout the tracer study for
BB-2	Surface Water	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to discharge to Bailey's Branch between location BB-1 and this location.
BB-3	Surface Water	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to discharge to Bailey's Branch between location BB-2 and this location.
BB-4 BB-5	Surface Water Surface Water	Charcoal Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to discharge to Bailey's Branch between location BB-3 and this location. Data will be used to evaluate the potential for dye to discharge to Bailey's Branch between location BB-4 and this location.
Tributary 3-3	Surface Water	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Dye positive location for AOI4 Dye Trace. Data will be used to evaluate the potential for dye to discharge to Baney's blanch between location be-4 and this location.
Tributary 3-4	Surface Water	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to discharge to Tributary 3 upstream of this location and prior to joining Bailey's Bran
WW-3	Collection Sump	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye travel to the existing collections systems located upgradient of the Pilot Trench
WW-4	Collection Sump	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		These data will be used to evaluate recovery of dye in water pumped from the trench.
Outfall 003/004 ⁴ NT-2	NPDES Outfall Surface Water	Charcoal Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		These data will be used to assess the viability of downstream dye detections. Monitor for northward movement of dye. Potential access issues exist for any remaning springs. Location is primarily intended to bou
Spring 021-004	Spring Water	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months	Pending Access and Thermal Reconnaisance	Data will be used to evaluate the potential for dye to travel beyond the Pilot Trench, and if so, document where dyed water discharges
Spring 021-003	Spring Water	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months	Pending Access and Thermal Reconnaisance	Data will be used to evaluate the potential for dye to travel beyond the Pilot Trench, and if so, document where dyed water discharges
Spring 021-002	Spring Water	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months	Pending Access and Thermal Reconnaisance	Data will be used to evaluate the potential for dye to travel beyond the Pilot Trench, and if so, document where dyed water discharges
Spring 018C	Spring Water	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to travel beyond the Pilot Trench, and if so, document where dyed water discharges
GUS (Figure 4.6) ³ (FAR FIELD)					
Vault CO1	Injection	NA	NA		To distribute dye into the shallow bedrock groundwater flow system within the north-eastern portion of the Facility
Vault CO1	Injection	NA	NA		To distribute dye into the shallow bedrock groundwater flow system within the north-eastern portion of the Facility
9-4	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Dye presence at this location will serve to confirm the successful introduction of dye to the shallow bedrock flow system. Dye absence
CH-20	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Dye presence at this location will serve to confirm the successful introduction of dye to the shallow bedrock flow system. Dye absence
CH-22 CH-45	Monitoring Well Monitoring Well	Charcoal Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Dye presence at this location will serve to confirm the successful introduction of dye to the shallow bedrock flow system. Dye absence Postive dye detections at this location would indicate that a portion of the northeastern area of the Facility includes a northerly compo
CH-45 CH-46	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Posive dye detections at this location would indicate that a portion of the northeastern area of the Facility includes a northerly compo Posive dye detections at this location would indicate that a portion of the northeastern area of the Facility includes a northerly compo
CH-47	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Positive dye detections at this location would indicate that a portion of the northeastern area of the Facility includes a northerly compo
CH-48	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months	Obstruction may prevent location	Postive dye detections at this location would indicate that a portion of the northeastern area of the Facility includes a northerly compo
CH-49	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Postive dye detections at this location would indicate that a portion of the northeastern area of the Facility includes a north-easterly co
CH-52 CH-53	Monitoring Well Monitoring Well	Charcoal Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Postive dye detections at this location would indicate that a portion of the northeastern area of the Facility includes a south-easterly or Postive dye detections at this location would indicate that a portion of the northeastern area of the Facility includes a south-easterly or
CH-54	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Postive dye detections at this location would indicate that a portion of the northeastern area of the Facility includes a south-easterly of Postive dye detections at this location would indicate that a portion of the northeastern area of the Facility includes a south-easterly of
CH-61	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location.
CH-62	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location.
CH-63 CH-64	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location. Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location.
CH-65	Monitoring Well Monitoring Well	Charcoal Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location.
CH-66	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location.
CH-67	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months	Obstruction may prevent location	Data will be used to evaluate the potential for dye travel from the injection location around to the north-northeast of the Pilot Trench
CH-68	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Dye presence at this location will serve to confirm the successful introduction of dye to the shallow bedrock flow system. Dye absence
CH-69 CH-70	Monitoring Well Monitoring Well	Charcoal Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Dye presence at this location will serve to confirm the successful introduction of dye to the shallow bedrock flow system. Dye absence Data will be used to evaluate the potential for dye travel from the injection location around to the north-northeast of the Pilot Trench
MW-X033Y147S	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Monitor for westward movement of dye. Location is primarily intended to bound the observed flow direction
MW-X128Y255	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Monitor for northwestward movement of dye. Location is primarily intended to bound the observed flow direction
MW-X143Y193CG	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Monitor for westward movement of dye. Location is primarily intended to bound the observed flow direction
MW-X184Y285 MW-X209Y078S	Monitoring Well Monitoring Well	Charcoal Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Monitor for northward movement of dye. Location is primarily intended to bound the observed flow direction Monitor for southward movement of dye. Location is primarily intended to bound the observed flow direction
MW-X233Y071B	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Dye positive location for AOI6 Dye Trace. Monitor for southward movement of dye. Location is primarily intended to bound the observe
MW-X233Y095	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Monitor for southeastward movement of dye. Location is primarily intended to bound the observed flow direction
MW-X233Y100	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Monitor for southeastward movement of dye. Location is primarily intended to bound the observed flow direction
MW-X233Y110B MW-X233Y115B	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Monitor for southeastward movement of dye. Location is primarily intended to bound the observed flow direction Monitor for southeastward movement of dye. Location is primarily intended to bound the observed flow direction
MW-X233Y115B MW-X233Y120B	Monitoring Well Monitoring Well	Charcoal Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Monitor for southeastward movement of dye. Location is primarily intended to bound the observed flow direction Monitor for southeastward movement of dye. Location is primarily intended to bound the observed flow direction
MW-X233Y125B	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Monitor for southeastward movement of dye. Location is primarily intended to bound the observed flow direction
MW-234Y157S	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Dye positive location for AOI4 Dye Trace. Monitor for southeastward movement of dye. Location is primarily intended to bound the ob
MW-X234Y157D-1	Waterloo	Hand Collection	Weekly for 8 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location in the Deep Flow System.
MW-X234Y157D-2 MW-234Y157D-4	Waterloo Waterloo	Hand Collection Hand Collect	Weekly for 8 weeks, monthly for 4 months Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location in the Intermediate Flow System. Dye positive location for AOI4 Dye Trace. Monitor for southeastward movement of dye. Location is primarily intended to bound the ob
MW-X242Y060S	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Monitor for southeastward movement of dye. Location is primarily intended to bound the observed flow direction
MW-X251Y189D-7	Waterloo	Hand Collect	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Monitor for southeastward movement of dye. Location is primarily intended to bound the observed flow direction
MW-X257Y073	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Monitor for southeastward movement of dye. Location is primarily intended to bound the observed flow direction
MW-X269Y201D-3 MW-X297Y305D-1	Waterloo Waterloo	Hand Collect Hand Collection	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months Weekly for 8 weeks, monthly for 4 months		Monitor for southeastward movement of dye. Location is primarily intended to bound the observed flow direction Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location in the Deep Flow System.
MW-X297Y305D-2	Waterloo	Hand Collection	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location.
MW-X178Y367D-2	Waterloo	Hand Collection	Weekly for 8 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location in the Intermediate Flow System.
MW-X178Y367D-5	Waterloo	Hand Collection	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Monitor for northward movement of dye. Location is primarily intended to bound the observed flow direction
MW-X261Y356D-1	Waterloo	Hand Collection	Weekly for 8 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location in the Deep Flow System.
MW-X261Y356D-4 MW-X261Y356D-5	Waterloo Waterloo	Hand Collection Hand Collection	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Monitor for northward movement of dye. Location is primarily intended to bound the observed flow direction Monitor for northward movement of dye. Location is primarily intended to bound the observed flow direction
MW-X318Y217D-5	Waterloo	Hand Collection	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Monitor for southeastward movement of dye. Location is primarily intended to bound the observed flow direction
MW-X344Y230	Monitoring Well	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye travel beyond the trench to Bailey's Branch
BB-1	Surface Water	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months	Pending Access	Data will be used to monitor the background fluorescence of water in the head waters of Bailey's Branch throughout the tracer study for
BB-2 BB-3	Surface Water Surface Water	Charcoal Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months	Pending Access Pending Access	Data will be used to evaluate the potential for dye to discharge to Bailey's Branch between location BB-1 and this location. Data will be used to evaluate the potential for dye to discharge to Bailey's Branch between location BB-2 and this location.
BB-3 BB-4	Surface Water	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months	Pending Access Pending Access	Data will be used to evaluate the potential for dye to discharge to Bailey's Branch between location BB-3 and this location.
BB-5	Surface Water	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months	Pending Access	Data will be used to evaluate the potential for dye to discharge to Bailey's Branch between location BB-4 and this location.
Tributary 3-3	Surface Water	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Dye positive location for AOI4 Dye Trace. Data will be used to evaluate the potential for dye travel to the existing collections systems
Tributary 3-4 NT-1	Surface Water Surface Water	Charcoal Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		These data will be used to evaluate recovery of dye in water pumped from the trench. Monitor for northward movement of dye. Potential access issues exist for any remaning springs. Location is primarily intended to bou
NT-2	Surface Water	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Monitor for northward movement of dye. Potential access issues exist for any remaining springs. Location is primarily intended to bout Monitor for northward movement of dye. Potential access issues exist for any remaining springs. Location is primarily intended to bout
Western Tributary 1	Surface Water	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Monitor for westward movement of dye. Potential access issues exist for any remaining springs. Ecoation is primarily interded to boar Monitor for westward movement of dye. Potential access issues exist for any remaining springs. Ecoation is primarily interded to boar
WT-2	Surface Water	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Monitor for westward movement of dye. Potential access issues exist for any remaning springs. Location is primarily intended to bound
WW-1	Collection Sump	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Dye positive location for Outfall 002 Dye Trace. Monitor for southeastward movement of dye. Location is primarily intended to bound
WW-2 WW-3	Collection Sump Collection Sump	Charcoal Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Monitor for southeastward movement of dye. Location is primarily intended to bound the observed flow direction Data will be used to evaluate the potential for dye travel to the existing collections systems located upgradient of the Pilot Trench
WW-5	concouori ourip	Unaroual	Sany for 2 wooks, wooky for 0 weeks, monthly for 4 molifilis		sala mines acceles o evaluare ne potentiar for aye naver to the existing concellente systems located upgradient of the Filot Helloff

Rationale¹

roughout the tracer study for inputs of non-site-related dye into the study area. d this location.

- nd this location. Ind this location.
- no this location. to-Tributary 3 upstream of this location. prior to joining Bailey's Branch. lient of the Pilot Trench

s primarily intended to bound the observed flow direction here dyed water discharges to the surface. here dyed water discharges to the surface. here dyed water discharges to the surface. here dyed water discharges to the surface.

flow system. Dye absence would indicate that the well is poorly connected to the flow system. flow system. Dye absence would indicate that the well is poorly connected to the flow system. flow system. Dye absence would indicate that the well is poorly connected to the flow system. ncludes a northerly component ncludes a northerly component includes a northerly component includes a northerly component includes a north-easterly component includes a south-easterly component

ncludes a south-easterly component ncludes a south-easterly component

heast of the Pilot Trench x flow system. Dye absence would indicate that the well is poorly connected to the flow system. x flow system. Dye absence would indicate that the well is poorly connected to the flow system. neast of the Pilot Trench

ended to bound the observed flow direction

- ection
- ction

- ction
- liy intended to bound the observed flow direction Deep Flow System. Intermediate Flow System. it intended to bound the observed flow direction

- ction
- ection
- ction
- ection Deep Flow System.
- ntermediate Flow System.
- eep Flow System.
- ction
- oughout the tracer study for inputs of non-site-related dye into the study area.
- nd this location.
- nd this location.
- kisting collections systems located upgradient of the Pilot Trench
- s primarily intended to bound the observed flow direction s primarily intended to bound the observed flow direction primarily intended to bound the observed flow direction primarily intended to bound the observed flow direction rimarily intended to bound the observed flow direction ction

Table 4.1

Monitoring Locations and Rationale

	Location ID	Location Type	Measurement Type	Frequency	Qualifier	
	WW-4	Collection Sump	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		These data will be used to evaluate recovery of dye in water pumped from the trench.
	Outfall 003/004 ⁴	NPDES Outfall	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		These data will be used to assess the viability of downstream dye detections.
	Spring 021-004	Spring Water	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months	Pending Access and Thermal Reconnaisance	Dye positive location for Swallet 1, 2 and 5 dye traces. Data will be used to evaluate the potential for dye to trave
	Spring 021-003	Spring Water	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months	Pending Access and Thermal Reconnaisance	Dye positive location for Swallet 1, 2 and 5 dye traces. Data will be used to evaluate the potential for dye to trave
	Spring 021-002	Spring Water	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months	Pending Access and Thermal Reconnaisance	Dye positive location for Swallet 1, 2 and 5 dye traces. Data will be used to evaluate the potential for dye to trave
	Spring 018C	Spring Water	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Dye positive location for Swallet 1, 2 and 5 dye traces. Data will be used to evaluate the potential for dye to trave
	Bdfd A	Spring Water	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months		Data will be used to evaluate the potential for dye to travel beyond the Pilot Trench, and if so, document where d
	Bdfd W	Spring Water	Charcoal	Daily for 2 weeks, weekly for 6 weeks, monthly for 4 months	Pending Access and Thermal Reconnaisance	Data will be used to evaluate the potential for dye to travel beyond the Pilot Trench, and if so, document where d
PCB Sampling ³ (Figure 4.4)	9-4	Monitoring Well	Zero Purge/Low Flow	CA750 (bi-annually) ²		Upgradient of Pilot Trench. To assist in the evaluation of the existing overall shallow groundwater conditions in th
	CH-20	Monitoring Well	Zero Purge/Low Flow	CA750 (bi-annually) ²		Upgradient of Pilot Trench. To assist in the evaluation of the existing overall shallow groundwater conditions in th
	CH-22	Monitoring Well	Zero Purge/Low Flow	Baseline		Upgradient of Pilot Trench. To assist in the evaluation of the curent overall shallow groundwater conditions in the
	CH-46	Monitoring Well	Zero Purge/Low Flow	Baseline		Upgradient of Pilot Trench. To assist in the evaluation of the existing overall shallow groundwater conditions in th
	CH-48	Monitoring Well	Zero Purge/Low Flow	Baseline	Obstruction may prevent location	Upgradient of Pilot Trench. To assist in the evaluation of the existing overall shallow groundwater conditions in th
	CH-49	Monitoring Well	Zero Purge/Low Flow	Baseline		Upgradient of Pilot Trench. To assist in the evaluation of the existing overall shallow groundwater conditions in th
	CH-52	Monitoring Well	Zero Purge/Low Flow	Baseline		Upgradient of Pilot Trench. To assist in the evaluation of the existing overall shallow groundwater conditions in th
	CH-53	Monitoring Well	Zero Purge/Low Flow	Baseline		Upgradient of Pilot Trench. To assist in the evaluation of the existing overall shallow groundwater conditions in th
	CH-54	Monitoring Well	Zero Purge/Low Flow	Baseline		Upgradient of Pilot Trench. To assist in the evaluation of the existing overall shallow groundwater conditions in the
	CH-61	Monitoring Well	Zero Purge/Low Flow	Baseline, if PCB detections, then resample during CA750		Downgradient of Pilot Trench. To assist in the evaluation of the existing overall shallow groundwater conditions in
	CH-62	Monitoring Well	Zero Purge/Low Flow	Baseline, if PCB detections, then resample during CA750		Downgradient of Pilot Trench. To assist in the evaluation of the existing overall shallow groundwater conditions in
	CH-63	Monitoring Well	Zero Purge/Low Flow	Baseline, if PCB detections, then resample during CA750		Downgradient of Pilot Trench. To assist in the evaluation of the existing overall shallow groundwater conditions in
	CH-64	Monitoring Well	Zero Purge/Low Flow	Baseline, if PCB detections, then resample during CA750		Downgradient of Pilot Trench. To assist in the evaluation of the existing overall shallow groundwater conditions in
	CH-65	Monitoring Well	Zero Purge/Low Flow	Baseline, if PCB detections, then resample during CA750		Downgradient of Pilot Trench. To assist in the evaluation of the existing overall shallow groundwater conditions in
	CH-66	Monitoring Well	Zero Purge/Low Flow	Baseline, if PCB detections, then resample during CA750		Downgradient of Pilot Trench. To assist in the evaluation of the existing overall shallow groundwater conditions in
	CH-67	Monitoring Well	Zero Purge/Low Flow	Baseline	Obstruction may prevent location	Downgradient of Pilot Trench. To assist in the evaluation of the existing overall shallow groundwater conditions in
	CH-68	Monitoring Well	Zero Purge/Low Flow	Baseline		Downgradient of Pilot Trench. To assist in the evaluation of the existing overall shallow groundwater conditions in
	CH-69	Monitoring Well	Zero Purge/Low Flow	Baseline		Downgradient of Pilot Trench. To assist in the evaluation of the existing overall shallow groundwater conditions in
	CH-70	Monitoring Well	Zero Purge/Low Flow	Baseline		Downgradient of Pilot Trench. To assist in the evaluation of the existing overall shallow groundwater conditions in
	MW-X143Y193CG	Monitoring Well	Zero Purge/Low Flow	Baseline		Upgradient of Pilot Trench. To assist in the evaluation of the existing overall shallow groundwater conditions in th
	MW-X234Y157S	Monitoring Well	Zero Purge/Low Flow	Baseline		Upgradient of Pilot Trench. To assist in the evaluation of the existing overall shallow groundwater conditions in th
	MW-X178Y367D-2	Waterloo	Zero Purge/Low Flow	Baseline		Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location in the Internet
	MW-X178Y367D-5	Waterloo	Zero Purge/Low Flow	Baseline		Upgradient of Pilot Trench. To assist in the evaluation of the existing overall shallow groundwater conditions in th
	MW-X234Y157D-1	Waterloo	Zero Purge/Low Flow	One Time		Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location in the Deep F
	MW-X234Y157D-2	Waterloo	Zero Purge/Low Flow	One Time		Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location in the Internet
	MW-X261Y356D-1	Waterloo	Zero Purge/Low Flow	One Time		Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location in the Deep F
	MW-X261Y356D-3	Waterloo	Zero Purge/Low Flow	CA750 (bi-annually) ²		Upgradient of Pilot Trench. To assist in the evaluation of the existing overall groundwater conditions within the in
	MW-X261Y356D-4	Waterloo	Zero Purge/Low Flow	Baseline		Upgradient of Pilot Trench. To assist in the evaluation of the existing overall shallow groundwater conditions in th
	MW-X261Y356D-5	Waterloo	Zero Purge/Low Flow	Baseline		Upgradient of Pilot Trench. To assist in the evaluation of the existing overall shallow groundwater conditions in th
	MW-X297Y305D-1	Waterloo	Zero Purge/Low Flow	One Time		Data will be used to evaluate the potential for dye to travel beneath the Pilot Trench at this location in the Deep F
	MW-X297Y305D-2	Waterloo	Zero Purge/Low Flow	CA750 (bi-annually) ²		Data will be used to evaluate the potential for dye travel from the injection location beneath the bottom of the Pilo
	MW-X300Y199D-2	Waterloo	Zero Purge/Low Flow	CA750 (bi-annually) ²		Downgradient of Pilot Trench. To assist in the evaluation of the existing overall groundwater conditions within the
	Spring 021-004	Spring Water	Grab	Baseline	Pending Access and Thermal Reconnaisance	Provide a current "snapshot" of the concentration of PCBs in groundwater discharging from this spring under bas
						Provide a current "snapshot" of the concentration of PCBs in groundwater discharging from this spring under bas
	Spring 021-003	Spring Water	Grab	Baseline	Pending Access and Thermal Reconnaisance	
	Spring 021-002	Spring Water	Grab	Baseline	Pending Access and Thermal Reconnaisance	Provide a current "snapshot" of the concentration of PCBs in groundwater discharging from this spring under bas
	Spring 018C	Spring Water	Grab	Baseline		Provide a current "snapshot" of the concentration of PCBs in groundwater discharging from this spring under base
						Provide a current "snapshot" of the concentration of PCBs in groundwater discharging from this spring under bas
	BB-1	Surface Water	Grab	Baseline	Pending Access and Thermal Reconnaisance	
	BB-2	Surface Water	Grab	Baseline	Pending Access and Thermal Reconnaisance	Provide a current "snapshot" of the concentration of PCBs in groundwater discharging from this spring under bas
	BB-3	Surface Water	Grab	Baseline	Pending Access and Thermal Reconnaisance	Provide a current "snapshot" of the concentration of PCBs in groundwater discharging from this spring under bas
	BB-4	Surface Water	Grab	Baseline		Provide a current "snapshot" of the concentration of PCBs in groundwater discharging from this spring under bas
	BB-4	Surface water	Grab	Baseline	Pending Access and Thermal Reconnaisance	Provide a current "snapshot" of the concentration of PCBs in groundwater discharging from this spring under bas
	BB-5	Surface Water	Grab	Baseline	Pending Access and Thermal Reconnaisance	Provide a current snapshot of the concentration of PCBs in groundwater discharging from this spring under bas
	Trib 3-3	Surface Water	Grab	Baseline		Provide a current "snapshot" of the concentration of PCBs in groundwater discharging from this spring under bas
	Trib 3-4	Surface Water	Grab	Baseline		Provide a current "snapshot" of the concentration of PCBs in groundwater discharging from this spring under bas
	WW-3	Wet Well	Spigot	Baseline		Provide a current "snapshot" of the concentration of PCBs in groundwater discharging from this spring under bas
						Provide a current "snapshot" of the concentration of PCBs in groundwater discharging from this spring under bas
	WW-4	Wet Well	Spigot	Baseline		
	NOTES:					

The rationale are representative of GM's current understanding of the data and the potential use of such in each category. However, actual use of the data will be in conjunction with, and in context with, other collected information and will be part of a multiple lines of evidence approach.

Currently collected bi-annually as part of the CA750 program At any monitoring location where dye is positively detected, a straight-line groundwater velocity will be estimated.

Outfall 003/004 is the location where treated groundwater discharges to Tributary 3. Any dye detections after the groundwater is treated will nullify, or complicate, interpretations of any dye presence within Tributary 3 and downstream thereof (See Section 4.9.3).

5 Currently collected monthly

Rationale¹

travel beyond the Pilot Trench, and if so, document where dyed water discharges to the surface. travel beyond the Pilot Trench, and if so, document where dyed water discharges to the surface. travel beyond the Pilot Trench, and if so, document where dyed water discharges to the surface. travel beyond the Pilot Trench, and if so, document where dyed water discharges to the surface. re dyed water discharges to the surface. ere dyed water discharges to the surface. in the northeast portion of the Facility. This well is also included as part of the CA750 sampling program. in the northeast portion of the Facility. This well is also included as part of the CA750 sampling program. the northeast portion of the Facility. s in the northeast portion of the Facility. s in the northeast portion of the Facility. in the northeast portion of the Facility. in the northeast portion of the Facility in the northeast portion of the Facility. in the northeast portion of the Facility ns in the northeast portion of the Facility. New installation ons in the northeast portion of the Facility. New installation

ns in the northeast portion of the Facility. New installation ns in the northeast portion of the Facility. New installation ons in the northeast portion of the Facility. New installation ns in the northeast portion of the Facility. New installation ins in the northeast portion of the Facility. New installation ns in the northeast portion of the Facility. New installation ns in the northeast portion of the Facility. New installation ns in the northeast portion of the Facility. New installation in the immediately west of the Vault.

in the northeast portion of the Facility. Static groundwater elevations indicate response to rainfall events.

ermediate Flow System.

in the northeast portion of the Facility. ep Flow System.

ermediate Flow System.

ep Flow System.

he intermediate flow system in the northeast portion of the Facility.

in the northeast portion of the Facility.

in the northeast portion of the Facility. ep Flow System.

Pilot Trench

n the intermediate flow system in the northeast portion of the Facility.

base-flow conditions, if tested positive for dye. If PCBs are detected, a second, confirmatory sample will be collected and analyzed. base-flow conditions, if tested positive for dye. If PCBs are detected, a second, confirmatory sample will be collected and analyzed. base-flow conditions, if tested positive for dye. If PCBs are detected, a second, confirmatory sample will be collected and analyzed. base-flow conditions, if tested positive for dye. If PCBs are detected, a second, confirmatory sample will be collected and analyzed. base-flow conditions, if tested positive for dye. If PCBs are detected, a second, confirmatory sample will be collected and analyzed. base-flow conditions, if tested positive for dye. If PCBs are detected, a second, confirmatory sample will be collected and analyzed. base-flow conditions, if tested positive for dye. If PCBs are detected, a second, confirmatory sample will be collected and analyzed. base-flow conditions, if tested positive for dye. If PCBs are detected, a second, confirmatory sample will be collected and analyzed. base-flow conditions, if tested positive for dye. If PCBs are detected, a second, confirmatory sample will be collected and analyzed. base-flow conditions, if tested positive for dye. If PCBs are detected, a second, confirmatory sample will be collected and analyzed. base-flow conditions, if tested positive for dye. If PCBs are detected, a second, confirmatory sample will be collected and analyzed. base-flow conditions, if tested positive for dye. If PCBs are detected, a second, confirmatory sample will be collected and analyzed. base-flow conditions, if tested positive for dye. If PCBs are detected, a second, confirmatory sample will be collected and analyzed.



GHD | Pilot Trench Performance Monitoring Plan | 013968 (404)

Appendix A Existing Monitoring Well Logs



STRATIGRAPHIC AND INSTRUMENTATION LOG (OVERBURDEN)

Page 1 of 3

PROJECT NAME: GM BEDFORD RFI PROJECT NUMBER: 013968 CLIENT: GENERAL MOTORS CORPORATION

LOCATION: BEDFORD, INDIANA

9-4 HOLE DESIGNATION: DATE COMPLETED: July 19, 2005 DRILLING METHOD: 6 1/4" HSA & HQ CORE FIELD PERSONNEL: D. DEITNER

	DEPTH	STRATIGRAPHIC DESCRIPTION & REMARKS	ELEV. ft	COREHOLE			SAMF		
	ft BGS	STRATIONALHIC DESCRIPTION & REMARKS	AMSL	CORENOLE	К	/AL	ft)	Ш	(mi
			681.8 679.2		NUMBER	NTERVAL	REC (ft)	'N' VALUE	PID (ppm)
		GROUND SURFACE	679.2		Ĩ	Ξ	R	ż	ЫЦ
+	-	ML-SILT (FILL), with fine grained sand, with clay, trace fine round gravel, loose, light brown,	<u> </u>						
	-	dry	Ê				4		
┢	-2		Ě		1	P/S	2.4		0.0
	-	CL-CLAY (FILL), with silt, soft, low plasticity,	× €676.2						
E	- 4	black, moist	Ě			4			
+	-	- 2-inches of concrete at 4.2ft BGS - trace silty clay sand at 4.4ft BGS	Ķ				1		
E	-		Ê.						
┝	-6		× ×673.0		2	P/S	2.4		0.0
þ	-	SP-SAND (FILL), compact, fine grained, poorly graded, black, moist	8				Í		
+	-	- 2.5-inches of silty clay at 6.6ft BGS	Ê .						
þ	- 8	- trace fine round gravel, dark gray at 7.7ft BGS - 1/2-inch light gray lens at 8.6ft BGS	Ě				1		
┢	-	- odor present at 8.7ft BGS	×				1		
þ	- — 10	- 1/2-inch light gray at 9.2ft BGS	Ê	4" DIA. STEEL	3	∮ 4P/S	2.5		0.0
┢	-		ξ.	CASING			4		
	-	- 2.5-inches of wood debris at 11.6ft BGS	×				1		
┢	- 12		Ê			4			
	-		ě				4		
@	- — 14	7.2 fact of motal plastic and used debrie	Ê		4	4 4P/S	10		0.0
3/31/0	- 14	- 7.3 feet of metal, plastic and wood debris observed in soil cuttings during drilling at 14.0ft	Ě.		4		1.0		0.0
5	_	BGS - 1/2-inch yellow staining lens at 15.1ft BGS	×				4		
RP.G	- 16	- 1/2-inch yellow staining at 15.3ft BGS	ξ.			4			
	-		Š.			4	4		
ß	-		X				1		
ATION (ADD:#9).GPJ CRA_CORP.GDT 3/31/08	— 18 -	- strong odor at 18.0ft BGS	× 660.7		5	1P/S	2.2		0.0
6 # .0	-	CL-CLAY (FILL), with silt, trace fine grained sand, soft, low plasticity, black, moist, moderate	660.2				4		
A (A	- 20	odor							
ATIO	-	CL-CLAY, with silt, stiff, low plasticity, brown, moist			6	P/S	1.3		0.0
	-	END OF OVERBURDEN HOLE @ 21.3ft BGS	2			F <u> </u>	1		
NVE	- 22			SEAL					
SEA	-								
NTA	- 24								
PLA	- 24								
EAST	-								
13968-EAST PLANT AREA INVESTIC	- 26								
	-								
N LO	-								
OVERBURDEN LOG		NOTES: MEASURING POINT ELEVATIONS MAY CHANGE; REFI	ER TO CUF	RRENT ELEVATION TABLE				. 1	
ERBU									
qГ									



Page 2 of 3


PROJECT NAME: GM BEDFORD RFI PROJECT NUMBER: 013968 CLIENT: GENERAL MOTORS CORPORATION LOCATION: BEDFORD, INDIANA HOLE DESIGNATION: 9-4 DATE COMPLETED: July 19, 2005 DRILLING METHOD: 6 1/4" HSA & HQ CORE FIELD PERSONNEL: D. DEITNER

	DEPTH ft BGS	STRATIGRAPHIC DESCRIPTION & REMARKS	ELEV. ft AMSL	COREHOLE	RUN NUMBER	CORE RECOVERY %	RQD %	
		LIMESTONE (SALEM FORMATION), weathered and fractured, thin bedded, gray, medium grained - no longer fractured rock at 21.9ft BGS - set 4" steel casing at 24.0ft BGS	657.9	CEMENT / BENTONITE SEAL				
	- 26 - 26 - 28	- horizontal fracture at 26.1ft BGS				100	100	
	- 30 - 30 - 32 - 32 34	- horizontal fracture at 32.2ft BGS			1	100	100	
CORP.GDT 3/31/08		- horizontal fracture at 35.0ft BGS - open stylolite at 35.4ft BGS - open stylolite at 36.2ft BGS - stylolite at 36.7ft BGS						
13968-EAST PLANT AREA INVESTIGATION (ADD.#9).GPJ CRA_C	- 38 - - 40	 stylolite at 37.0ft BGS medium grained, gray, calcite content at 37.6ft BGS open stylolite at 38.2ft BGS 5-feet of porous section at 39.0ft BGS stylolite at 39.2ft BGS 		4" DIA. COREHOLE	2	100	100	
IT AREA INVESTIGATI	- 42 	- stylolite at 42.7ft BGS - stylolite at 43.1ft BGS						
	- 	- stylolite at 44.9ft BGS - stylolite at 45.7ft BGS - open stylolite at 45.9ft BGS						
BEDROCK LOG		NOTES: MEASURING POINT ELEVATIONS MAY CHANGE; F	EFER TO CUP	RRENT ELEVATION TABLE				

|--|

Page 3 of 3

PROJECT NAME: GM BEDFORD RFI PROJECT NUMBER: 013968 CLIENT: GENERAL MOTORS CORPORATION LOCATION: BEDFORD, INDIANA HOLE DESIGNATION: 9-4 DATE COMPLETED: July 19, 2005 DRILLING METHOD: 6 1/4" HSA & HQ CORE FIELD PERSONNEL: D. DEITNER






STRATIGRAPHIC AND INSTRUMENTATION LOG (OVERBURDEN)

Page 1 of 2

PROJECT NAME: GM BEDFORD RFI PROJECT NUMBER: 013968 CLIENT: GENERAL MOTORS CORPORATION LOCATION: BEDFORD, INDIANA HOLE DESIGNATION: CH-20 DATE COMPLETED: June 7, 2005 DRILLING METHOD: 6 1/4" HSA & HQ CORE FIELD PERSONNEL: K. VANDER MEULEN





Page 2 of 2

PROJECT NAME: GM BEDFORD RFI PROJECT NUMBER: 013968 CLIENT: GENERAL MOTORS CORPORATION LOCATION: BEDFORD, INDIANA HOLE DESIGNATION: CH-20 DATE COMPLETED: June 7, 2005 DRILLING METHOD: 6 1/4" HSA & HQ CORE FIELD PERSONNEL: K. VANDER MEULEN

DEPTH ft BGS	STRATIGRAPHIC DESCRIPTION & REMARKS		ELEV. ft AMSL	COREHOLE	RUN NUMBER	CORE RECOVERY %	RQD %	
- - - - - - - - - - - - - - - - - - -	Rock fragments LIMESTONE (SALEM FORMATION), medium grained, gray with brown in color - set 4-inch steel casing at 17.0ft BGS		605.7 605.2	CEMEN BENTON SEAL	., ITE			
- 	- stylolite at 17.6ft BGS LIMESTONE (UPPER HARRODSBURG FORMATION), medium to coarse grained, gray/tan		601.2					
- 22 - - - - - - 24	 horizontal fracture at 20.8ft BGS horizontal fracture at 22.7ft BGS shale parting at 23.4ft BGS shale parting at 23.8ft BGS 				1	100	100	
	 shale parting at 24.4ft BGS 1/2-inch vug at 25.4ft BGS open stylolite at 26.0ft BGS stylolite at 27.5ft BGS 			4" DIA. COREH	DLE			
28	 fossils present at 27.9ft BGS 8-inch slightly porous section at 28.6ft BGS 							
	 stylolite at 30.4ft BGS stylolite at 30.9ft BGS stylolite at 31.5ft BGS open stylolite at 32.1ft BGS 10-inch slightly porous section at 33.3ft BGS horizontal fracture at 33.7ft BGS 				2	100	100	
	- stylolite at 35.1ft BGS							
	- horizontal fracture at 37.1ft BGS							
- 38 -	END OF BOREHOLE @ 38.0ft BGS		581.2					
<u> </u>	OTES: MEASURING POINT ELEVATIONS MAY CHANG	GE; RE	FER TO (L CURRENT ELEVATION TA	BLE	<u> </u>	<u> </u>	



STRATIGRAPHIC AND INSTRUMENTATION LOG (OVERBURDEN)

Page 1 of 2

PROJECT NAME: GM BEDFORD RFI PROJECT NUMBER: 013968 CLIENT: GENERAL MOTORS CORPORATION

LOCATION: BEDFORD, INDIANA

HOLE DESIGNATION: CH-22 DATE COMPLETED: June 1, 2005 DRILLING METHOD: 6 1/4" HSA & HQ CORE FIELD PERSONNEL: K. VANDER MEULEN

DEPTH	STRATIGRAPHIC DESCRIPTION & REMARKS	ELEV. ft	COREHOLE	SAMPLE			PLE	
ft BGS	TOP OF CASING GROUND SURFACE	AMSL		NUMBER	INTERVAL	REC (ft)	'N' VALUE	PID (ppm)
_		613.4		ž	Ξ	~	Ż	IJId
-	CL-CLAY (FILL), some silt, trace gravel, firm, low to medium plasticity, strong brown, moist							
-2				1	P/S	3.0		0.0
			4" DIA. STEEL CASING					
-								
6 			CEMENT / BENTONITE SEAL	2	P/S	3.0		0.0
				3	P/S	1.0		0.0
	END OF OVERBURDEN HOLE @ 9.2ft BGS				<u> </u>			
-								
12 								
_ 14								
20 								
24 								
_ 26								
	NOTES: MEASURING POINT ELEVATIONS MAY CHANGE; R	EFER TO (CURRENT ELEVATION TABLE	1	1	1		I



Page 2 of 2

PROJECT NAME: GM BEDFORD RFI PROJECT NUMBER: 013968

CLIENT: GENERAL MOTORS CORPORATION

LOCATION: BEDFORD, INDIANA

HOLE DESIGNATION: CH-22 DATE COMPLETED: June 1, 2005 DRILLING METHOD: 6 1/4" HSA & HQ CORE FIELD PERSONNEL: K. VANDER MEULEN

-	DEPTH ft BGS	STRATIGRAPHIC DESCRIPTION & REMARKS		ELEV. ft AMSL	COREHOLE	RUN NUMBER	CORE RECOVERY %	RQD %	
		LIMESTONE (SALEM FORMATION), fine to medium grained, occasional calcite content, thin bedded, gray - set 4-inch steel casing at 12.0ft BGS		604.2	CEMENT / BENTONITE SEAL		E		
	- - - 14 - - - - 16	LIMESTONE (UPPER HARRODSBURG FORMATION), fine to medium grained, occasional calcite content, thin bedded, gray - stylolite at 13.9ft BGS - stylolite at 14.1ft BGS - open stylolite at 14.5ft BGS		599.9					
	- - - 18 - - - - 20	 stylolite at 15.0ft BGS vertical fracture at 15.5ft BGS open stylolite at 16.3ft BGS 1.4 feet of porous section at 17.5ft BGS stylolite at 18.8ft BGS stylolite at 19.7ft BGS stylolite at 19.8ft BGS 			4" DIA. HQ COREHOLE	1	100	100	
8/21/06	- - - 22 - -	- open stylolite at 20.7ft BGS - open stylolite at 23.4ft BGS			GOREHOLE				
U CRA_CORP.GDT	-24 	- stylolite at 24.0ft BGS - 3 feet of porous section at 24.9ft BGS							
BEDROCK LOG 13968-EAST PLANT AREA INVESTIGATION (ADD.#9).GPJ CRA_CORP.GDT 8/21/06	- - 28 - - - - 30	- stylolite at 27.1ft BGS - stylolite at 27.5ft BGS - open stylolite at 28.2ft BGS - 4 feet porous section at 28.8ft BGS				2	100	100	
PLANT AREA INVEST		- horizontal fracture at 30.5ft BGS - horizontal fracture at 31.6ft BGS - horizontal fracture at 31.8ft BGS - horizontal fracture at 32.1ft BGS END OF BOREHOLE @ 32.6ft BGS		580.8					
DG 13968-EAST	- 34 - -								
BEDROCK LC	<u>1</u>	NOTES: MEASURING POINT ELEVATIONS MAY CHANG	GE; RE	FER TO (CURRENT ELEVATION TABLE				



STRATIGRAPHIC AND INSTRUMENTATION LOG (OVERBURDEN)

Page 1 of 3

PROJECT NAME: INVESTIGATORY BEDROCK COREHOLES

PROJECT NUMBER: 013968

CLIENT: GENERAL MOTORS CORPORATION

LOCATION: BEDFORD, INDIANA

DEPTH ft BGS	STRATIGRAPHIC DESCRIPTION & REMARKS	ELEV.	COREHOLE	~	SAMPL			
	TOP OF CASING GROUND SURFACE	AMSL 643.8 641.1	Π	NUMBER	INTERVAL	REC (ft)	'N' VALUE	
	CL-SILTY CLAY, little silt, firm, medium plasticity, strong brown, moist							
-2 -			CEMENT / BENTONITE GROUT					
	END OF OVERBURDEN HOLE @ 3.5ft BGS	4						
- 6 -								
- 10 								
- 12 								
- 14 -								
- 16 								
- 18 								
- 20 -								
- 22 								
- - 20 - - 22 - - 22 - - 24 - - - <u>N</u>								
-								
<u>N</u>	OTES: MEASURING POINT ELEVATIONS MAY CHANGE; R	EFER TO (CURRENT ELEVATION TABLE			<u>.</u>		



Page 2 of 3

PROJECT NAME: INVESTIGATORY BEDROCK COREHOLES PROJECT NUMBER: 013968

CLIENT: GENERAL MOTORS CORPORATION

LOCATION: BEDFORD, INDIANA

DEPTH ft BGS	STRATIGRAPHIC DESCRIPTION & REMARKS	ELEV. ft AMSL	COREHOLE	RUN NUMBER	CORE RECOVERY %	RQD %	
	LIMESTONE (SALEM FORMATION), fine grained, thin bedded, calcite content, light grey - set 4-inch steel casing at 6.5ft BGS	637.6	4" DIA. STEEL CASING				
	 stylolite at 7.3ft BGS horizontal fracture at 8.1ft BGS stylolite at 9.8ft BGS horizontal fracture at 10.2ft BGS 			1	98	98	
	 open stylolite at 12.3ft BGS horizontal fracture at 13.1ft BGS horizontal fracture at 14.3ft BGS 						
- - 16 - - 18 - - 20 -	- stylolite at 15.9ft BGS - horizontal fracture at 16.3ft BGS		◀──── 4" DIA. HQ COREHOLE				
	- 7-inch vertical fracture at 19.8ft BGS - horizontal fracture at 20.9ft BGS - horizontal fracture at 23.2ft BGS			2	100	100	
- 24 - - 26 -	- stylolite at 24.7ft BGS						
-22 24 24 26 26	- open stylolite at 27.1ft BGS	; REFER TO C	CURRENT ELEVATION TABLE				



Page 3 of 3

PROJECT NAME: INVESTIGATORY BEDROCK COREHOLES PROJECT NUMBER: 013968

CLIENT: GENERAL MOTORS CORPORATION

LOCATION: BEDFORD, INDIANA

DEPTH ft BGS	STRATIGRAPHIC DESCRIPTION & REMARKS	ELEV. ft AMSL	COREHOLE	RUN NUMBER	CORE RECOVERY %	RQD %	
	- stylolite at 28.6ft BGS - 6-inch medium grained section at 29.6ft BGS - fine grained at 30.0ft BGS - open stylolite at 30.9ft BGS - trace small fosil content at 31.0ft BGS		4" DIA. HQ COREHOLE	3	100	100	
- - 34 - -	END OF BOREHOLE @ 34.2ft BGS	606.9					
- 36 - -							
38 40							
- 40 - 2 - 5 - 42							
- - - - - - - - - - - - - - - - - - -							
- - - - - - - - - - - - - - - - - - -							
48							
52 							
	NOTES: MEASURING POINT ELEVATIONS MAY CHANGE; R	EFER TO (CURRENT ELEVATION TABLE				



STRATIGRAPHIC AND INSTRUMENTATION LOG (OVERBURDEN)

Page 1 of 4

PROJECT NAME: INVESTIGATORY BEDROCK COREHOLES PROJECT NUMBER: 013968

CLIENT: GENERAL MOTORS CORPORATION

LOCATION: BEDFORD, INDIANA

DEPTH ft BGS	STRATIGRAPHIC DESCRIPTION & REMARKS	RIPTION & REMARKS			SAMPLE			
	TOP OF CASING GROUND SURFACE	671.0 668.3	Π	NUMBER	INTERVAL	REC (ft)	'N' VALUE	
-2	CL-SILTY CLAY, little silt, firm, low plasticity, strong brown, moist		CEMENT / BENTONITE GROUT					
-4	END OF OVERBURDEN HOLE @ 3.0ft BGS	-						
- 6								
8								
- 10								
12								
- 14								
- 16								
- 18 - 20								
-22								
- 24								
<u>N</u>	OTES: MEASURING POINT ELEVATIONS MAY CHANGE; R	EFER TO (CURRENT ELEVATION TABLE					



Page 2 of 4

PROJECT NAME: INVESTIGATORY BEDROCK COREHOLES PROJECT NUMBER: 013968

CLIENT: GENERAL MOTORS CORPORATION

LOCATION: BEDFORD, INDIANA

	DEPTH ft BGS	STRATIGRAPHIC DESCRIPTION & REMARKS	ELEV. ft AMSL	COREHOLE	RUN NUMBER	CORE RECOVERY %	RQD %	
	- 4	LIMESTONE (SALEM FORMATION), fine grained, thin bedded, light grey, trace calcite	665.3	4" DIA. STEEL CASING		RE		
	- 6 - 8 - 10	- 1-feet broken rock at 5.5ft BGS - horizontal fracture with clay infill at 8.5ft BGS - horizontal fracture at 10.4ft BGS			1	89	89	
	- 12 - 14	- open stylolite at 13.8ft BGS						
0.000000000000000000000000000000000000	- 16	- oxidized horizontal fracture at 16.0ft BGS						
COREHOLES.GPJ CRA_CORP.GDT 8/5/15	- 18 - 20	- horizontal fracture at 17.8ft BGS - horizontal fracture with half-inch clay fill at 20.3ft BGS		4" DIA. HQ COREHOLE	2	100	100	
BEDROCK LOG ADDITIONAL INVESTIGATORY BEDROCK C	- 22 - 24	- horizontal fracture at 23.0ft BGS						
LOG ADDITIONAL INV.	- 26	- horizontal fracture at 27.8ft BGS						
BEDROCK		NOTES: MEASURING POINT ELEVATIONS MAY CHANGE; I	REFER TO (CURRENT ELEVATION TABLE				



Page 3 of 4

PROJECT NAME: INVESTIGATORY BEDROCK COREHOLES PROJECT NUMBER: 013968

CLIENT: GENERAL MOTORS CORPORATION

LOCATION: BEDFORD, INDIANA

C f	DEPTH t BGS	STRATIGRAPHIC DESCRIPTION & REMARKS		ELEV. ft COREHOLE AMSL		RUN NUMBER	CORE RECOVERY %	RQD %		
								REC		
	30	 horizontal fracture at 28.4ft BGS open stylolite at 28.9ft BGS medium grained at 29.4ft BGS 					3	100	100	
	32	- stylolite at 32.1ft BGS								
╞		- open stylolite at 33.0ft BGS								
-	34	- stylolite at 34.0ft BGS								
	36	- medium grained, high calcite content, gray at 35.0ft BGS - stylolite at 35.6ft BGS - horizontal fracture at 36.5ft BGS								
-	38	- stylolite at 38.4ft BGS								
E		- horizontal fracture at 39.2ft BGS								
-	40 42	 horizontal fracture at 40.4ft BGS half-inch open stylolite at 40.9ft BGS fine grained at 41.0ft BGS 				4" DIA. HQ COREHOLE	4	100	99	
CORP.GDT	44	- stylolite at 43.3ft BGS - horizontal fracture at 44.0ft BGS								
GPJ CRA		- stylolite at 45.0ft BGS								
	46									
χĽ	48	 horizontal fracture at 47.9ft BGS stylolite at 48.0ft BGS horizontal fracture at 48.8ft BGS 								
	50	- stylolite at 50.3ft BGS					5	100	100	
	52	 horizontal fracture at 51.3ft BGS horizontal fracture at 51.8ft BGS 								
G ADDITIC		- horizontal fracture at 52.9ft BGS - brown in color at 53.0ft BGS								
BEDROCK LOG	I	NOTES: MEASURING POINT ELEVATIONS MAY CHAN	IGE; RI	EFER TO (CURREN	IT ELEVATION TABLE	1	1	I	1



Page 4 of 4

PROJECT NAME: INVESTIGATORY BEDROCK COREHOLES PROJECT NUMBER: 013968

CLIENT: GENERAL MOTORS CORPORATION

LOCATION: BEDFORD, INDIANA

DEPTH ft BGS	STRATIGRAPHIC DESCRIPTION & REMARKS	ELEV. ft AMSL	COREHOLE	RUN NUMBER	CORE RECOVERY %	RQD %	
	- stylolite at 54.0ft BGS			ž	REC	ш	
-	- horizontal fracture at 54.7ft BGS	613.3					
- 56 -							
- 58 							
- - 60 -							
- - 62 -							
- - 64 -							
- - 66 -							
- - 68 -							
- - 70 -							
- 72 							
- 74 -							
- - 76 -							
- - 78 -							
- - 76 - - - 78 - - -							
	NOTES: MEASURING POINT ELEVATIONS MAY CHANGE; REFER TO CURRENT ELEVATION TABLE						



Page 1 of 4

PROJECT NAME: GM BEDFORD RFI

PROJECT NUMBER: 013968

CLIENT: GENERAL MOTORS CORPORATION

LOCATION: BEDFORD, INDIANA

DRILLING CONTRACTOR: RDNP

HOLE DESIGNATION: MW-X297Y305D DATE COMPLETED: June 23, 2003 DRILLING METHOD: 6 1/4-INCH HSA

FIELD PERSONNEL: J. MC COMBS & K. VANDER MEULEN

EPTH BGS	STRATIGRAPHIC DESCRIPTION & REMARKS		ELEV. ft AMSL	MONITO	ORING WELL	RUN NUMBER	RE /ERY %	% О	
	TOP OF GROUND SU		616.0 614.5			NUM	CORE RECOVERY	RQD	
			614.2		4" DIA.				
	LIMESTONE (SALEM FORMATION), medium to coarse grained fossiliferous, granular,				STEEL CASING				
2	calcite, thick bedding, gray to dark gray				CEMENT /				
	- pair of horizontal fractures, unweathered at				BENTONITE GROUT				
.	2.9ft BGS				Choor				
	 horizontal fracture, slightly weathered at 5.3ft BGS 					1	95	85	
;	- open stylolite, brown, weathered at 5.6ft BGS					'	90	65	
	- horizontal fracture at 7.3ft BGS								
3									
	- horizontal fracture at 8.5ft BGS								
0									
0	- horizontal fracture, unweathered at 10.4ft								
	BGS - stylolite at 11.6ft BGS								
2			602.0						
	- stylolite, brown and parted at 12.7ft BGS		002.0						
4	FORMATION), well cemented bioclastic					2	96	97	
	calcarenite and calcirudite, stylolite, brown and parted								
	- stylolite, gray at 13.0ft BGS								
6	- 2-inch near vertical clean non-continuous	┝┯┻							
	opening at 14.8ft BGS - stylolite, gray at 15.6ft BGS								
8	Stylonic, gray at 10.01 BCC								
	- 1.2-feet near vertical fracture, stylolites at								
20	19.0ft BGS								
	- 2 thin stylolites at 19.8ft BGS								
	- horizontal fracture, dissolved at 21.5ft BGS								
22	- 2 centimeter thick stylolite at 22.6ft BGS								
	- slightly dissolved horizontal fracture at 23.4ft						400		
24	BĞS	+++				3	103	99	
	- stylolite, dark gray at 24.1ft BGS	- F H		<	4" DIA. HQ				
26	 1 to 4 centimeter dissolution vugs at 25.4ft BGS 				COREHOLE				
-	- stylolite, parted, dark gray at 26.7ft BGS								
	- stylolite, dark gray at 27.0ft BGS								
28	- 2 stylolites, parted, dark gray at 28.7ft BGS	+-]							
	- 2 stylolites, parted, dark gray at 28.711 BGS			│∎∢┼		RING			
30	oxidized at 28.8ft BGS				ZONE				
	 horizontal fracture, stylolite, slightly oxidized at 29.4ft BGS 								
32	- 3.5-inch near vertical non-continuous opening	┝┰╨╡							
~	at 30.7ft BGS	F T							
	 near vertical fracture, parted, 0.8-feet section of darker limestone with fossil hash at 31.3ft 								
34	BGS					4	100	100	
	- stylolite at 32.1ft BGS OTES: MEASURING POINT ELEVATIONS MAY CHAN								
IN	OTES: MEASURING POINT ELEVATIONS MAY CHAN	NGE, RI		JUNNENT EL					



CORP.GDT

CRA

13968.GPJ

LOG

BEDROCK

STRATIGRAPHIC AND INSTRUMENTATION LOG (BEDROCK)

Page 2 of 4

PROJECT NAME: GM BEDFORD RFI

PROJECT NUMBER: 013968

CLIENT: GENERAL MOTORS CORPORATION

LOCATION: BEDFORD, INDIANA

DRILLING CONTRACTOR: RDNP

HOLE DESIGNATION: MW-X297Y305D DATE COMPLETED: June 23, 2003 DRILLING METHOD: 6 1/4-INCH HSA FIELD PERSONNEL: J. MC COMBS & K. VANDER MEULEN

ELEV. DEPTH STRATIGRAPHIC DESCRIPTION & REMARKS MONITORING WELL ft RUN NUMBER CORE RECOVERY ft BGS % AMSL RQD 6 - horizontal fracture at 32.6ft BGS 36 - stylolite, parted, dark gray at 34.0ft BGS - stylolite, parted, weathered at 35.3ft BGS - thin shale seam, dark gray at 35.5ft BGS 38 - stylolite, dark gray at 39.8ft BGS 40 - stylolite, dark gray at 40.7ft BGS 42 - horizontal fracture, shale parting at 42.0ft BGS - stylolite, dark gray at 42.6ft BGS - stylolite, dark gray at 43.7ft BGS 44 100 99 5 - near vertical horizontal fracture, slightly -46 weathered, some fossils, thin mineralized fracture at 45.8ft BGS - stylolite, 2 centimeter mineralized vug at 48 4" DIA. HQ 47.1ft BGS COREHOLE - open stylolite, dark gray at 48.3ft BGS - pair stylolite, dark gray at 49.3ft BGS 50 6 100 99 - stylolite, dark gray at 50.5ft BGS - 3-inch of unconsolidated limestone, mud wash at 50.7ft BGS - 52 - horizontal shale parting, weathered at 51.1ft BGS - horizontal shale parting, weathered at 52.0ft -54 BGS - horizontal fracture, slightly weathered at 7 100 90 52.3ft BGS - stylolite, dark gray at 52.7ft BGS - 56 - stylolite, parted/fractured, weathered / DOW washed at 54.1ft BGS PACKER - horizontal fracture, weathered at 54.6ft BGS 58 - horizontal shale parting, 1-feet thin vertical fracture at 55.0ft BGS - stylolite at 56.8ft BGS 60 - stylolite at 57.7ft BGS - stylolite, parted, slightly weathered at 58.5ft BGS 62 - stylolite, white at 60.8ft BGS 8/16/06 - stylolite, white at 61.4ft BGS 551.3 - stylolite, white at 61.8ft BGS 64 - stylolite, white at 62.6ft BGS 8 102 99 LIMESTONE (LOWER HARRODSBURG FORMATION), horizontal fracture, interbedded thin layers of shale - 66 - horizontal fracture at 64.2ft BGS - 1-inch shale seam at 64.5ft BGS SAMPLE ZONE 2 - 1-inch shale seam at 65.6ft BGS -68 - horizontal fracture at 66.1ft BGS - horizontal fracture at 66.4ft BGS NOTES: MEASURING POINT ELEVATIONS MAY CHANGE; REFER TO CURRENT ELEVATION TABLE



Page 3 of 4

PROJECT NAME: GM BEDFORD RFI

PROJECT NUMBER: 013968

CLIENT: GENERAL MOTORS CORPORATION

LOCATION: BEDFORD, INDIANA

DRILLING CONTRACTOR: RDNP

HOLE DESIGNATION: MW-X297Y305D DATE COMPLETED: June 23, 2003 DRILLING METHOD: 6 1/4-INCH HSA FIELD PERSONNEL: J. MC COMBS & K. VANDER MEULEN

DEPTH H BGS	STRATIGRAPHIC DESCRIPTION & REMARKS	ELEV. ft AMSL	MONITORING WELL	RUN NUMBER	CORE RECOVERY %	RQD %	
	- shale seam at 66.5ft BGS		DOW				
	- 7-inch section of shale at 66.7ft BGS		PACKER				
72	- stylolite at 68.0ft BGS						
	- stylolite at 69.0ft BGS						
74	- stylolites, dark gray at 69.8ft BGS						
/4	- stylolites, dark gray at 70.0ft BGS			9	99	98	
	- stylolites, dark gray at 70.1ft BGS				00	00	
76	- 1 centimeter thick stylolite, dark gray and parted at 70.6ft BGS						
	- horizontal fracture at 71.7ft BGS						
	- thin shale seam at 72.6ft BGS						
-78	- 0.1-feet thick shale seam at 73.6ft BGS						
	- 1 centimeter thick stylolite, dark gray and parted at 74.7ft BGS			RING			
- 80	- shale seam, parted at 75.7ft BGS		ZONE				
	- 0.1-feet thick shale seam, dark gray at 76.0ft						
- 82	- 0.2-feet thick shale seam at 76.7ft BGS						
	- horizontal fracture along shale parting, dark						
- 84	- horizontal fracture, interbedded thin layers of shale at 79.6ft BGS						
	- 1-centimeter thick shale stringer at 80.0ft BGS			10	100	99	
- 86	- 1-centimeter thick shale stringer at 81.6ft		DOW PACKER				
	- 0.3-feet thick zone of shale stringers, dark gray with pyrite crystals at 83.4ft BGS						
- 88	- stylolite, wash out at 84.8ft BGS		PACKER				
	- 0.4-feet thick geode within shale zone, bottom						
- 90	of zone contains near vertical shale partings at 86.2ft BGS						
	- horizontal fracture, slightly oxidized at 87.7ft						
-92	- horizontal fracture, shaley, 1-feet long vertical						
	non-continuous opening at 88.0ft BGS	522.0					
	- shale parting at 89.0ft BGS						
-94	- stylolite, dark gray at 89.4ft BGS - 1-feet thick shale seam at 89.6ft BGS						
	- horizontal fracture, slightly weathered at			11	100	100	
- 96	92.3ft BGS		4" DIA. HQ				
	LIMESTONE (RAMP CREEK FORMATION), very fine grained, even bedded, shaley with		COREHOLE				
	geodes						
- 98	- 1-feet thick section of geodes, white, quartz at						
- 100	- 0.1-feet thick geode, tabular parted, white with calcite / quartz and pyrite minerals, slightly dissolved at 97.0ft BGS						
	- 0.1-feet thick vug slightly mineralized at 99.1ft						
-102	BGS						
	- 3.4-feet thick section of shaley limestone with quartz geodes at 100.1ft BGS						
	- horizontal fractures, shale partings at 103.1ft						
- 104	BGS						
	- 0.8-feet light gray limestone with shale						

STRATIGRAPHIC AND INSTRUMENTATION LOG (BEDROCK) Pa							Page 4 of 4
PROJEC	CT NAME: GM BEDFORD RFI	HOLE	DESIGNATION: MW-X29	7Y30	5D		
	CT NUMBER: 013968		COMPLETED: June 23, 2003				
CLIENT	: GENERAL MOTORS CORPORATION		NG METHOD: 6 1/4-INCH HS	A			
LOCATI	ON: BEDFORD, INDIANA	FIELD F	PERSONNEL: J. MC COMBS	& K. V	ANDE	R ME	ULEN
DRILLIN	IG CONTRACTOR: RDNP		Γ				
DEPTH ft BGS	STRATIGRAPHIC DESCRIPTION & REMARKS	ELEV. ft AMSL	MONITORING WELL	RUN NUMBER	CORE RECOVERY %	RQD %	
					RE(
_ 106 _	stringers, fossiliferous at 103.5ft BGS - horizontal fracture at 105.1ft BGS - horizontal fracture at 106.5ft BGS			12	99	100	
- 108	- horizontal fracture along shale stringer at		ZONE 1				
_	108.5ft BGS						
	- 0.4-feet thick section of fossiliferous limestone, shale stringers, light gray at 109.6ft BGS	504.5	4" DIA. HQ COREHOLE				
- - 112 -	SHALE (EDWARDSVILLE FORMATION), moderately dense, pyrite, dark gray / blue, soft, slightly fissile			13	99	100	
- 114							
	END OF BOREHOLE @ 114.8ft BGS	499.7					
116							
-							
- 122							
-							
- 126							
E							
- 128							
- 130							
-							
132							
5 134							
09- 134							
80- √							
ਰ 9							
1396							
BEDROCK LOG 13968.GPJ CRA_CORP.GDT 8/16/06	NOTES: MEASURING POINT ELEVATIONS MAY CHANGE; RE						
ROCK	TOTES. WERSONING FOUNT ELEVATIONS WAT CHANGE, RE		USINE NI LELVATION TABLE				
BED							

Appendix B Hydrogeology, Inc. SOP for Dye Tracer Analysis

hydrogeology inc.

1211 S Walnut St Bloomington, IN 47401

FIELD AND LABORATORY PROCEDURES FOR ANALYSIS OF FLUORESCENT DYES IN CHARCOAL AND WATER SAMPLES

January 28, 2019

Jason N. Krothe President Hydrogeology Inc.

1. Introduction

This document describes the standard field and laboratory operating procedures used by Hydrogeology Inc. (HGI) for the analysis of charcoal and water samples for the presence of fluorescent dyes. In some situations, these procedures are altered, and are noted as such in the laboratory report.

2. Fluorescent Dyes

The following dyes are typically used for tracing studies. These dyes have been used successfully and safely for groundwater tracing for the past 40 years.

Common Name: Pyranine Color Index Number: 59040 Color Index Name: Solvent Green 7

Common Name: Fluorescein Color Index Number: 45350 Color Index Name: Acid Yellow 73

Common Name: Eosine Color Index: 45830 Chemical Name: Acid Red 87

Common Name: Phloxine B Color Index Number: 45410 Color Index Name: Acid Red 92

Common Name: Rhodamine WT Chemical Name: Acid Red 388

Common Name: Sulforhodamine B Color Index Number: 45100 Color Index Name: Acid Red 52

3. Field Procedures

3.1 Activated Charcoal Sample Preparation


Activate Charcoal Sample (ACS) packets are constructed using fiberglass screen. The screen is formed into approximately 2-inch by 2-inch pouches for spring and surface water locations and 3-inch by 0.5-inch cylindrical pouches for wells. The pouches are filled with 10 grams of Calgon 207C coconut shell carbon. Prior to being placed in the field, all ACS packets are washed with de-ionized water, until there are no carbon particulates visible in the water. This process typically requires three rinses. After rinsing, ACS packets are placed in plastic containers or plastic bags for transport.



Example of well ACS packet.

3.2 Well ACS Installation

In the case of monitoring well sampling, ACS packets are typically deployed to the mid-point of the targeted screen interval at each monitoring well using a non-colored nylon string and stainless-steel bolts as weights. However, each well will be evaluated on an individual basis to determine areas of high flow, with the possibility of multiple ACS packets being installed in a single well. Wells with no obvious high flow zones will have one ACS packet deployed for every 15 feet of well screen



Example of ACS installation.

3.3 Surface Water ACS Installation

ACS packets deployed at surface water locations including springs and streams are connected to an anchored wire and submerged in the location with the highest estimated flow.

3.4 ACS Sample Collection

HGI staff will be responsible for all ACS sample collection. All collected samples will be logged on a form with notes documenting any irregularities with the sample collection. ACS packets are collected in 250 milliliter opaque HDPE bottles. One out of every 100 sample bottles are analyzed for fluorescence. The ACS packet is removed from the nylon line with gloved hands and placed in the bottle. All ACS samples will be stored in a cooler after collection and delivered same day to the HGI laboratory and refrigerated until analysis.

3.5 Water Sample Collection

HGI staff will be responsible for all water sample collection. All collected samples will be logged on a form with notes documenting any irregularities with the sample collection Surface water samples obtained from springs and streams are collected by direct dip with the sampling bottle, a method that is in general accordance with U.S. EPA operating procedures (specifically SESDPROC-201-R4).

Subsurface groundwater sampling from monitoring well locations is typically conducted using the "Standard/Well-Volume" method. If there is either a physical or chemical reason to reduce the rate of discharge or purge volume, "Low-Stress (low-flow)" sampling methods are employed during sampling. Both "Standard/Well-Volume" and "Low-Stress (low-flow)" methods are conducted in general accordance with U.S. EPA operating procedures (*Ground-Water Sampling Guidelines for Superfund and RCRA Project Managers - EPA 542-S-02-001, May 2002*).

All water samples are collected in Cincinnati Container brand 2-ounce amber round bottles and stored in a cooler. One out of every 100 sample bottles are analyzed for fluorescence. Amber bottles are used to decrease potential UV exposure. All waters samples will be delivered same day to the HGI laboratory and refrigerated until analysis.

For reference, excerpts of the referenced EPA guidance regarding water sample collection methods is included as Attachment 1.

4. Laboratory Procedures

4.1 ACS Laboratory Preparation

During preparation in the laboratory, ACS packets are rinsed with de-ionized water to remove all excess sediment and particulates that can interfere with analysis. All wash water used to clean ACS packets is processed through a de-ionizing system to remove chlorine. The water is analyzed for fluorescence prior to rinsing any ACS packets. Once the ACS is properly rinsed the packet is manually opened (with a gloved hand) and the contents are poured back into the original HDPE sampling container. The ACS container is then filled with 10 mL of eluting solution which is composed of 5 parts alcohol, 3 parts de-ionized water, and 2 parts aqueous ammonia. The eluting solution is analyzed for fluorescence prior to being applied to the sample. The loose charcoal sits

in this solution for one hour and then 4 mL is poured into a cuvette for analysis. The remaining solution is reserved in the event it is needed for a secondary analysis.

After one hour of eluting, approximately 4 milliliters (mL) of the elutant is poured into a disposable polyethylene cuvette. These cuvettes are designed for fluorometric analysis and are clear on all four sides. The cuvettes have a spectral range of 340 to 800 nanometer. The cuvette is then placed in the Shimadzu RF-5301PC and analyzed as noted Section 4.3.

All cuvettes with elutant are placed in a constant temperature cell designed to maintain a temperature of 4° Celsius prior to analysis. The constant temperature cells are placed in an icebath with one temperature blank sample. A digital thermometer is placed in the temperature blank to ensure the samples maintain a constant temperature of 4° Celsius.

4.2 Water Sample Laboratory Preparation

Approximately 4 ml of the water sample is poured into a disposable polyethylene cuvette. These cuvettes are designed for fluorometric analysis. The cuvettes have a spectral range of 340 to 800mm. The cuvette is then placed in the Shimadzu RF-5301PC and analyzed as noted below.

All water sample cuvettes are placed in a constant temperature cell designed to maintain a temperature of 4° Celsius prior to analysis on the RF-5301PC. The constant temperature cells are placed in an ice-bath with one temperature blank sample. A digital thermometer is placed in the temperature blank to ensure the samples maintain a constant temperature of 4° Celsius. The fluorescence intensity of fluorescein, eosine and pyranine is pH dependent. Water samples for those dyes are adjusted to pH 9.5 or higher prior to analysis. The water samples are placed in a high ammonia atmosphere for up to two (2) hours to achieve a pH of 9.5.

4.3 Analysis on the Shimadzu RF-5301PCPC

The Shimadzu RF-5301PC spectrofluorophotometer (RF-5301PC) is used for all sample analysis. This is a synchronous scanning model and is controlled by LabSolutions RF software. The Shimadzu RF-5301PCPC is operated and maintained in accordance with the manufacturer's recommendations. Shimadzu Scientific Instrument technicians provided the initial installation and training of all HGI staff that operate the RF-5301PC.

The standard excitation and emission slit widths used for the RF-5301PC can be seen in Table 1. Synchronous scanning of the excitation and emission wavelength is standard with a 17 nanometer (nm) separation between excitation and emission wavelengths. The following are the standard parameters used for analysis with the RF-5301PC:

Scanning Speed = Fast Scanning Interval = 0.2 nanometers Sensitivity = High

The fluorogram produced for each sample plots the emission wavelength (nanometer) versus the intensity (unitless). The fluorogram is inspected by the lab technician who identifies any fluorescence peaks indicative of the dyes used for the trace. For a sample to have been considered a potential dye positive a peak in the appropriate range must be identified in the LabSolutions RF interface.

Table 1: Typical excitation and emission slit widths for dye analysis

Matrix	Excitation Slit Width (EX)	Emission Slit Width (EM)
Water	5	5
Elutant 3		5

4.4 PeakFit Analysis

All samples with a potential dye peak are imported into PeakFit for additional analysis. PeakFit is a non-linear curve matching program designed for spectroscopy. PeakFit allows for the separation of potential peaks from background noise. The peak wavelength, peak height and peak area are recorded for all samples analyzed with PeakFit. To quantify dye concentration, the peak area is calculated and compared to the appropriate dye calibration curve.

4.5 Dilution

Dilution of water and elutant samples is often required. Any sample with an intensity peak above the recordable range will be diluted prior to analysis on the RF-5301PC. Diluted samples will be identified in the laboratory report.

4.6 Sample Retention

After analysis, the cuvettes with elutant are stored in a freezer located at HGI's office for possible re-analysis.

5. Quality Assurance / Quality Control

5. 1 Trip Blanks

ACS and water trip blanks will be collected for each sampling event. ACS trip blanks consist of one ACS packet placed in a 250 ml HDPE bottle, which is then placed in the sample storage cooler. The ACS blank will remain in the cooler for the duration of the sampling event. Water trip blanks consist of 2-ounce amber round bottle filled with laboratory de-ionized water. The water trip blank is kept in the sample storage cooler for the duration of the sampling event.

Blank ACS packets exhibit a unique signal when analyzed on the RF-5301PC, with two fluorescence peaks that fall within the accepted emission wavelengths for Fluorescein and Rhodamine WT. The peaks are taken into consideration for potential detections of Fluorescein and Rhodamine WT.

5.2 Laboratory Blanks

Elutant and water blanks are analyzed for fluorescence prior to all lab sessions. De-ionized water used for rinsing ACS packets and elutant applied to ACS packets are also analyzed for fluorescence prior to use.

5.3 Dye Standards

Dye standards are run prior to and after all analysis on the RF-5301PC. Dye standards are also run every 100 samples. The typical elutant standards used are as follows:

- I. Pyranine in elutant at concentrations of 1 & 10 ppb
- II. Fluorescein in elutant at concentrations of 0.1 & 1 ppb
- III. Eosine, Phloxine B, Rhodamine WT and Sulphorhodamine B in elutant at concentrations of 1 & 10 ppb

Laboratory standards are prepared on a quarterly basis. Standards are kept refrigerated and in amber bottles to prevent photodegradation. The following procedures are followed in the event that a dye standard shows +/-5 nanometer deviation from the accepted excitation wavelength range and/or a +/-2% deviation in the accepted emission intensity for a given standard:

- 1. Re-analyze standard.
- 2. Shutdown Lab Solutions RF Software, then re-analyze standard.
- 3. Adjust Xenon Lamp per RF-5301PC manual, then re-analyze standard.
- 4. Contact manufacturer.

6.0 Determination of Positive Dye Recovery for Water and Elutant

The fluorescent emission wavelength ranges for all the dyes used have been established and are listed in Table 2. The following criteria are used to determine a dye positive in water and elutant samples:

- 1. Fluorescence peak within +/- 5 nanometers of accepted emission range for the dye in question.
- 2. Fluorescence peak must have typical sharp symmetrical peak exhibited by fluorescent dyes.
- 3. The fluorescence peak must be ten times greater than the detection limit for the sample for that location.
- 4. The fluorescence peak must be ten times greater than any fluorescent peak within the typical range observed in the background samples for that location.
- 5. It must be reasonable that the dye detection came from the dye injection and no other source. Factors such as local hydrogeology are considered as part of this step.

All fluorescence peaks that meet the above criteria are reported as dye positives. However, the following secondary set of qualifying terms are also applied to dye positives:

- 1. High Confidence Result Any location with two or more dye positives for the same dye and/or a concentration at least double the quantitation limit.
- 2. Low Confidence Result Any location with a single result, a concentration less than double the quantitation limit, or any other factor that calls the result into question.

Quantification

The magnitudes of fluorescent peaks for all dyes used are determined using a series of dye standards. Dye concentrations are calculated based on the area of the fluorescence peak. The accepted emission wavelengths for each dye can be seen in Table 2 and the Limit of Detection (LOD) and Limit of Quantitation (LOQ) for each dye can be seen in Table 3. Please note the LOQ is ten times the LOD.

Table 2: Elutant Emission Wavelength Ranges

Dye	Emission Wavelength Range (nm)
Pyranine	485.6 to 495.6
Fluorescein	508.6 to 518.6
Eosine	535.1 to 545.1
Phloxine B	557.2 to 567.7
Rhodamine WT	564.3 to 574.3
Sulforhodamine B	573.0 to 583.0

Table 3: LOD/LOQ

Dye Name	Matrix	Limit Of Detection (ppb)	Limit Of Quantitation (ppb)
Pyranine	Elutant	0.55	5.5
Fluorescein	Elutant 0.007		0.07
Eosine Elutan		0.029	0.29
Phloxine B	Phloxine B Elutant		0.16
Rhodamine WT	Elutant	0.014	0.14
Sulforhodamine B	Elutant	0.026	0.26

7.0 Flagged Results

Samples often meet some of the positive dye criteria but not all. Those samples are reported as flagged non-detects. The flagged results are described below.

$7.1 \ ND^{J}$

The ND^J designation indicates the analyte (in this case dye) is greater than any background level but the result is less than the quantitation limit. The ND^J designation is common in analytical chemistry. Locations with this designation would be considered to have weak evidence of dye present.

7.2 ND^P

Samples can have fluorescence peaks near, but outside the typical range for the dye used for the trace. Samples that display peaks near, but outside the typical range are given the ND^P designation.

Appendix K Responses to Comments received from U.S EPA regarding Pilot Trench Construction Certification Report, dated June 22, 2018

Responses to Comments received from U.S. EPA on September 7, 2018, as well as July 13, 2018 Comments (received via email), regarding Pilot Trench Construction Certification Report (dated June 22, 2018)

I. GENERAL COMMENTS

GENERAL COMMENT 1: The Construction Certification Report, Pilot Perimeter Groundwater Trench Collection System, dated June 22, 2018 (CCR) does not include adequate details on the vertical control of contaminated groundwater transport. Section 1.1, General, indicates vertical control of contaminated groundwater transport is part of the purpose of the Pilot Trench.

For example, Section 3.3, Bedrock Quality Verification, indicates the final videos documented 59 vertical and 26 horizontal fractures and notes the majority of the vertical fractures terminate before the bottom of the trench. Further, Table 3.4, Summary of Vertical Horizontal Fractures from Final Confirmatory Videos, includes notes of numerous vertical fractures near the bottom of the trench including fractures with flow (0+55, 1+50 – 1+60, 2+00, 2+20, 8+05, 8+10). However, despite this information in the CCR, the text does not provide a rationale or significant discussion of these fractures and their potential impact on the vertical control. While Section, 3.3 does indicate the majority of the vertical fractures terminated before the bottom of the trench and fractures at 1+00 and 8+05 narrowed significantly to very thin fractures as they approached the base of the trench; the CCR does not include a cross-section or statistical analysis of the fracture locations. A stationed-based cross-section would support the station by station summary in Table 3.4 by allowing for spatial reference to the information being presented. This analysis may provide support for the conclusion of Section 3.3, that the video survey, demonstrated that the rock fractures decreased with depth and that the base of the trench was completed within competent, more massive, bedrock.

While it is understood and agreed, as stated in Appendix B, Field Data Interim Review - GPR and "Trial" Bedrock Quality Verification Video, that the bedrock Pilot Trench cannot collect 100 percent of the groundwater, and that there were concerns with trenching too deep and encountering the next geologic unit; it still appears that the CCR should be revised to include additional details on the vertical control of the trench, as installed, including a cross-section.

GHD RESPONSE:

Clarification. Please note that while the intent of the Pilot Trench operation is to vertically control potentially contaminated groundwater transport within the fractured bedrock, the construction (implementation) aspect of the Pilot Trench was to merely achieve rock excavation into competent bedrock. Additional supporting information, including two cross-sections of the Pilot Perimeter Groundwater Trench west and east sidewalls and discussion of the fractures near the basal termination of the trench, will be added to supplement the conclusion that the bottom of the Pilot Trench had encountered competent bedrock.

GHD has prepared the attached station-based cross-section along the length of the east wall of the Pilot Trench (Figure 3.2) illustrating the visually observed horizontal and vertical fractures to allow for spatial reference of the information presented in the Pilot Trench CCR. Please note that a number of deeper fractures were approximately located as they could not be visually identified from the top of the trench (i.e., too close to the edge of the open rock trench for survey personnel to safely work) and therefore could not be accurately surveyed). Note also that many of the horizontal features within the Harrodsburg Formation are thin bedding features and not necessarily fractures or voids that can transmit water as part of the flow regime. The attached cross-section drawing provides the spatial representation to allow for a complete evaluation of the fracture locations relative to the final depth of the Pilot Trench.

Text will be added to aid in the assessment of this cross section in the revised CCR and to document the decision process related to the final depth of the Pilot Trench, specifically the use of multiple lines of evidence collected prior to, during, and after trench construction. This will include a qualitative assessment of the vertical fractures in the attached cross-section figure as well as other evidence, such as that derived from the series of pre-design coreholes installed along the proposed trench alignment to identify where competent bedrock generally exists along the east side of the East Plant Area. These coreholes, combined with borings generally located within the East Plant Area, were used to complete the trench design depth. Subsequent to the design, other evidence such as geophysical and direct observations were employed to validate the base of the trench was constructed within the competent bedrock. Several examples of these lines of evidence are provided below.

Visual observation of the post-construction cross-section (Figure 3.2) clearly shows a decreased frequency and density of the significant vertical fractures with depth within the Salem Formation. These vertical fractures are prevalent in the Salem Formation karstic features. The vertical fractures all terminate at or above the base of the Pilot Trench. The ability for corehole fractures to convey water was also assessed. Fractures identified in cores were measured and pressure testing of fractures was conducted. Section 2.7 of the RFI presents a discussion of the site hydrogeologic characterization, including a mathematical evaluation of the hydraulic aperture width of fractures as it relates to transport of groundwater and DNAPL. Appendix J of the RFI presents the calculations performed by Dr. B.H. Keuper and subsequent testing, while Figures 2.41 and 2.42 present graphs of the data with respect to hydraulic aperture width. When discussing the pressure testing results, the RFI also indicated that statistically the hydraulic conductivity of the rock decreased with depth. The revised CCR will also include a reference to implementation of a Pilot Trench Performance Monitoring Plan (PMP) to further evaluate the vertical and horizontal hydraulic performance of the Pilot Trench.

To supplement the pre-design corehole data and the post-construction observations, ground penetrating radar (GPR) was performed immediately before rock trenching (after overburden removal) to confirm the design base of the Pilot Trench would be constructed within more massive, competent rock. During construction (as the rock trencher proceeded from north to south), high definition quality "trial" video recordings were conducted at pre-determined critical locations along the Pilot Trench alignment, specifically near the two ends of the trench, beneath Detention Basin #4, in the immediate vicinity of the proposed WW#4, and at a few select locations in between. Finally, confirmatory video inspections were performed at 5-foot intervals along both the west and east sidewalls immediately before trench completion (i.e., placement of grout, drainage pipe, and stone backfill) as the final bedrock competency verification step to document that the previous selection of competent bedrock depths were achieved along the entire alignment of the Pilot Trench. It should also be noted that a Performance Monitoring Plan (PMP) will be implemented, including dye trace studies, to further support the observations that the Pilot Trench was sufficiently constructed into competent bedrock.

Furthermore, additional discussion of the grout placed at the base of the trench will be provided with the revised CCR. This additional protective measure, along with the installation of the sheet piling on the downgradient side of the Pilot Trench, was designed to inhibit groundwater from bypassing trench, either by flowing vertically out the bottom or horizontally through the trench. Detail 1 on Drawing C-09 of the Bedrock Pilot Trench Record (As-Built) Drawings presented in Appendix D of the Pilot Trench CCR illustrates that the base of the excavated rock trench was entirely covered with a 6-inch minimum thickness of cement bentonite grout prior to placement of the perforated HDPE drain pipe and granular backfill. The grout layer was installed to not only cover over any remaining fractures still present at the base of the trench, but also to prevent any groundwater that had entered the Pilot Trench via the horizontal and vertical fractures present in the sidewalls from escaping collection by exiting through the bottom of the Pilot Trench. The cement bentonite grout layer was placed after installation of the plastic sheet piling on the back (east) side of the excavated rock trench, such that the base of the plastic sheet piling was embedded into the grout layer to ensure complete containment of all collected groundwater. As such, this provides both vertical and horizontal control of contaminated groundwater.

GENERAL COMMENT 2: Section 7, Record Keeping, of the CCR indicates field records including inspection logs, field notes were collected; however, these records are not included as an appendix to the CCR. As such, the CCR does not include a full record of construction activities to demonstrate the appropriate quality assurance

(QA) procedures were followed and that the construction met the requirements in the design. For completeness, provide these documents as an appendix to the CCR.

GHD RESPONSE:

Agreed. Additional records including field notes, daily QA/QC logs, and photos will be included as an appendix to the CCR. Due to the volume of documentation, these additional data will be provided in an electronic format.

GENERAL COMMENT 3: The CCR includes several references to QA activities that are not documented in the report or cases where QA process was not included. For example:

- Section 3.4.1, Physical Barrier, indicates that vinyl sheet piles were visually inspection to ensure they were free from damage; however, documentation of this process, in field notes or other forms, is not referenced or included.
- Section 3.4.1 indicates the vinyl sheet pile tongue and grove joints were individually sealed; however, a QA process is not discussed nor is documentation referenced or provided.
- Section 3.4.6, Geotextile, indicates that prior to installation, SES and Quality Assurance (QA) personnel visually inspected the geotextile material to ensure the material was free from damage and contamination; however, documentation is not referenced or included.
- Section 3.4.8, Stockpiled Fill Placement, and Section 3.4.9.4, Common Fill Layer, indicates fill material was compacted, but documentation was not referenced or included.

Revise the CCR to address these issues.

GHD RESPONSE:

Clarification. The examples listed in the comment above were associated with activities that were not planned to incorporate, or need, QA documentation as described below.

Visual inspections of all materials used were performed on an ongoing basis as the work progressed, however no specific written forms were generated during construction to document these visual inspections. With regards to the plastic sheet piling, there were no instances of damaged sheets that precluded them from being used for the Pilot Trench. The geotextile materials were inspected upon delivery to the site and no rolls were deemed to have been damaged and returned to the supplier.

With regards to sealing of the tongue and groove joints, the groove of each sheet pile was filled with the sealing compound in a horizontal position, prior to lifting the sheet and sliding along the tongue of the vertical sheet pile within the trench. A continuous bead of the sealing compound was placed within the groove, which was visually observed for uniformity by the field QA personnel. It should be noted that the sealing compound was purchased separate from the plastic sheet piling as the sheet pile manufacturer did not supply this material, hence there were no manufacturer's installation procedures related to sealing of the tongue and groove joints in the plastic sheet piling (sealing was added as a design component to provide for an impermeable barrier on the back side of the trench).. The sealing compound used was a hydrophilic waterstop that was designed for sealing smooth to very irregular construction joints and pipe penetrations. The sealing compound cures and swells in the presence of moisture or water. A field photo will be added to the photographic log if it clearly illustrates the sealing process.

As for compaction of the stockpiled excavated material and the imported common fill, these fill materials were field compacted with the construction equipment, but no formal compaction testing was performed (or required per the specifications). As the underlying clay is either (1) the impermeable layer for the East Plant Area final cover system or (2) a clay cover placed over the trench in areas outside the final cover system to reduce surface water recharge directly into the trench. Only the compaction testing of these clay layers is critical to achieving

the specifications for cover permeability, not the stockpiled or common fill. Also, with the liner and drainage geocomposite being placed over the clay layer comprising the final cover system, it would not be appropriate to compact the overlying common fill layer due to the potential for damaging the drainage geocomposite and/or liner. It should be noted that this same process was followed during implementation of the East Plant Area final cover system, with compaction of the common fill only being completed using standard construction equipment and no compaction testing being performed.

GENERAL COMMENT 4: The CCR does not include descriptions of deviations from the design. Further, the CCR does not include a reference to the design. While the lessons learned provided in the CCR were useful, specific deviations and their relationship to the design still appear warranted to document that the Pilot Trench was complete as designed, excluding the specific deviations and an analysis on whether the deviations affected the purpose of the Pilot Trench. Revise the CCR to address this issue.

GHD RESPONSE:

Clarification: Sections 2.2 and 3.0 of the CCR will be revised to include a specific references to the final design report dated February 19, 2016. Section 2.2 will also be amended to include a more complete summary of the trench design elements.

With regards to any deviations from the design, these are currently included in Section 8.0, Lessons Learned During Pilot Trench, however for clarity, the CCR will be revised to include a new Section 3.5 specifically listing the design deviations that are currently part of Section 8.0. The second bullet describes the process of backfilling the excavated trench with the rock cuttings for health and safety purposes during trench construction. The fifth bullet discusses lengthening of the distance between the primary and secondary cleanouts, which was performed for ease of construction (thus eliminating the need for sheet piling at the trench ends), although this had no effect on the design. The sixth (last) bullet discusses the addition of a clay cap over the full length of backfilled trench (not just the section within the East Plant Area Cover System), which was performed to reduce the potential for surface water infiltration (with no effect on the design of the trench itself).

GENERAL COMMENT 5: The CCR includes several references to drawings that appear to be incorrect. For example:

- a. Section 3.4.4, Wet Well Chamber (WW#4), indicates as-built details of the WW#4 sumps and chamber construction are presented on Drawing C-06; however, this detail is not provided on Drawing C-6 and while Drawing C-8 has a WW#4 drawing, it has minimal details.
- b. Section 3.4.7, Drainage Media Sand, indicates details are provided on Drawing C-04; however, these details appear missing and the correct reference may be Drawing C-09. In addition Drawing C-04 references Drawing C-01B, which was not included.
- c. Section 3.4.9.2, Linear Low Density Polyethylene Liner, references Drawing C-05 in the last sentence of this section; however, the correct reference appears to be Drawing C-08.

Revise the CCR to ensure the drawing references are correct.

GHD RESPONSE:

a. Agreed. The reference to as-built details for the WW#4 sumps and chamber construction being presented on Drawing C-06 is incorrect. In fact, the WW#4 details are not currently shown on any of the as-built drawings, as the chamber was largely constructed in accordance with the design. The location of the WW#4 chamber was surveyed and the as-built location is shown on the drawings, including the field adjustment where the space between the two chambers was filled with additional concrete. To complete the as-built drawings, the original chamber design layout will be added to the as-builts, although it should be noted that the internal piping was not surveyed within the WW#4 chamber as to the exact positioning within the chamber, but it closely replicates the original design. During installation of the equipment and instrumentation within the WW#4 sump, the elevation settings for the pumps and alarms were set to the design elevations.

- b. Agreed. The reference to as-built details regarding the drainage media sand placement being presented on Drawing C-04 is incorrect. The drainage sand media placement over the top of the Bedrock Pilot Trench is shown on Drawing C-09, as suggested. The text within Section 3.4.7 of the CCR will be appropriately corrected. Furthermore, the references on Drawing C-03 to Drawings C-01A and C-01B will be revised to correctly reference Drawings C-04 and C-05.
- c. Agreed. The reference to Drawing C-05 for the liner installation panel layout, including destructive seam test and seam repair locations, will be corrected to Drawing C-08.

GENERAL COMMENT 6: Section 3.3 indicates the vertical fractures near the base of the Pilot Trench narrowed to very thin fractures and Section 8, Lessons Learned During Pilot Trench, indicates no fractures yielding a substantial volume of water were observed in the basal portion of the Pilot Trench; however, both descriptions are qualitative. As such, it is not clear what the decision criteria was, and how this affected the conclusion that the base of the trench was completed within competent, more massive, bedrock. Revise the CCR to discuss this issue.

GHD RESPONSE:

Agreed. Due to the overall depth of the Pilot Trench, observation of fractures, both vertical and horizontal, could only be performed through remote inspection via video camera lowered into the narrow excavated rock trench at approximate 5-foot intervals along the trench alignment. Qualitative observations of rock fractures, groundwater flow, and comparison of general rock competency to expectations based on the pre-design investigation were the only remote methods available for visual inspection of the trench sidewalls due to safety concerns with respect to standing too close to the edge of an open rock trench. This qualitative decision process will be discussed further in the revised CCR. Based on limited (very thin) fractures near the base of the Pilot Trench and the observation that these fractures did not appear to produce substantial water, the Pilot Trench was determined to have been excavated into competent bedrock. For confirmation, the final trench depth was also in compliance with bedrock coreholes used for design of the Pilot Trench.

GENERAL COMMENT 7: Appendix B, Field Data Interim Review (Ground Penetrating Radar and "Trial" Bedrock Quality Verification Videos) includes important discussions on the appropriateness of the final trench excavation depth to re-confirm the design considerations and information on the fractures; however, it appears this information should also be included in the main text of the CCR. Revise the CCR to address this issue.

GHD RESPONSE:

Agreed. GHD will revise the text within Section 3.3 of the CCR to restate the major conclusions of the "Bedrock Trench Field Data Interim Review Memorandum", as presented in Appendix B.

II. SPECIFIC COMMENTS

SPECIFIC COMMENT 1: Section 3.1.1, Working Platform, Page 5, indicates top of bedrock elevations were found to be higher than expected in some locations, as compared to the investigative corehole drilling data and as a result, rock breaking was performed; however, this is not included in Section 8, Lessons Learned During Pilot Trench. As such, it is not clear if additional coreholes would have provided additional information prior to construction and increased the efficiency of construction. Revise this.section or Section 8, as necessary to address this issue. Ensure this discussion addresses the potential for propagation of factures as a result of the rock breaking and how or if the CCR makes this assessment.

GHD RESPONSE:

Clarification. The balance between the pre-construction design corehole spacing and the amount of rock removed during construction is not considered a "Lessons Learned" or a construction efficiency issue as much as it was a description of the activities necessary to prepare a wide level surface for the rock trencher. An irregular bedrock surface was anticipated based on prior work on the project and the primary mass rock removal work required for the construction of the trench was related more to leveling the top of bedrock surface across the entire width of the working platform (west to east) rather than incomplete knowledge of the precise rock topography (north to south) as defined on the drawings.

Although better identification of bedrock outcrops might have created more pre-construction knowledge, it is unclear whether such knowledge would have enhanced the construction efficiency of the mass rock breaking task. GHD will add a discussion of the irregularity of the top of the epi-karst bedrock surface to Section 8.0 - Lessons Learned During Pilot Trench, however it should be noted that there is little that can be done during design to obviate the potential for additional rock removal during construction of the working platform.

It should be noted that GHD did apply this lesson learned from construction of the Pilot Trench to the design for the future Phase II Trench by recognizing that the bedrock surface has a general cross slope from west to east, such that rock removal would likely be required on the upslope (west) side of the trench alignment in order to construct a level working platform (side to side). This lesson learned does not change the fact that rock removal will be required, but does allow us to recognize this fact and include an estimated quantity of rock breaking on the Form of Bid for the construction contractor so this cost can be accounted for up front.

SPECIFIC COMMENT 2: Section 3.1.2, Electrical Resistivity Imaging, Page 5, indicates the results were found to be inconclusive; however, this is not included in Section 8, Lessons Learned During Pilot Trench. Revise this section or Section 8, as necessary to address this issue. Ensure the discussion addresses what if anything could be done to affect a different result for the Phase II Trench, or why the remaining assessments methods are sufficient without this additional information.

GHD RESPONSE:

Agreed. GHD will add a discussion of the implementation of the ERI survey and its inconclusive results for the Pilot Trench to Section 8.0 – Lessons Learned During Pilot Trench. This investigative method was not as useful as the GPR survey data which yielded much better resolution in the identification of significant fractures and voids in the bedrock in the area of the Pilot Trench.

Text will also be added to the CCR to confirm that the other assessment methods used during trench excavation were sufficient for determination of rock fractures and voids and confirmation of the depth of competent rock beneath any future bedrock trench installations. During design and planning for the next phase of trenching, GHD will evaluate other geophysical methods that might provide better resolution or better identify the competent rock surface.

SPECIFIC COMMENT 3: Section 3.2, Trench Excavation, Page 7, indicates that treated water was batched and tested prior to discharge; however, the discharge location and sample data is not provided. For clarity, provide the discharge location and sample results.

GHD RESPONSE:

Agreed. The text of the Pilot Trench CCR will be revised to include additional information regarding remediation water treatment, including a summary of the discharge location and discharge analytical results.

SPECIFIC COMMENT 4: Section 3.3, Bedrock Quality Verification, Page 8 and 9, indicates seepage from fractures diminished over the dry winter months; however, this section does not provide an analysis of this

observation in relation to fracture flow or a discussion on the impact on the Pilot Trench performance. Revise this section to discuss the impacts of this observation on the trench performance and the ability to assess the fractures.

GHD RESPONSE:

Clarification. The comment in the Pilot Trench CCR that "seepage from the water bearing fractures was noted to have diminished over the dry winter months" was an observation made by field personnel during performance of the final confirmatory videos conducted at a later time than the initial trial videos. This general observation that trench seepage appeared to decrease is an intuitive outcome of drier weather and does not appear to result in any inciteful analysis of trench performance. The inferred impact would be that the long-term operational productivity (i.e., groundwater removal) of the Pilot Trench would therefore reduce during drier weather.

GHD is unsure how these visual observations of reduced flow can quantitatively be related to bedrock fracture flow, but a general discussion of the expected long-term trench performance based on the observations of lower flows during drier weather will be added to the CCR, as requested.

SPECIFIC COMMENT 5: Section 9, Operation, Maintenance, and Monitoring, Page 19, indicates the Pilot Trench Interim Groundwater Monitoring Program and Operation Schedule (Interim Monitoring Program) is included in Appendix I; however, this document was not provided. Include this document in the final CCR. Further, no Operations, Maintenance and Monitoring (OMM) is provided for the Pilot Trench. Include text reflective of OMM for the Pilot Trench.

GHD RESPONSE:

Agreed. The Pilot Trench Performance Monitoring Plan (PMP) document, with its discussion of operation, maintenance and monitoring will be added to the Pilot Trench CCR once approved.

SPECIFIC COMMENT 6: Table 3.4 Summary of Vertical Horizontal Fractures from Final Confirmatory Video, includes column entitled "Fill" with most stations noted as "Clay"; however, it is unclear what this description means. Revise the text of the CCR or Table 3.4, to include a description of the meaning of this column.

GHD RESPONSE:

Agreed. The column entitled "Fill" references the material within the vertical fracture at the time that the final confirmatory videos were recorded. For better clarification, this heading will be revised to be "Fracture Cavity Appearance". The observed conditions include "clay-filled" and "void" (instead of "nothing"). The Pilot Trench CCR text will be revised as follows:

"Table 3.4 presents the stations and approximate depths and/or lengths of the fractures observed from the confirmatory videos. Observations of the fracture cavities made during the review of the final confirmatory videos are provided on Table 3.4 and include both a determination if the cavity formed by the fracture was filled with native material (e.g., clay) or was void of material and an indication if the fracture showed evidence of water flow.

III. EMAIL COMMENTS (7/13/2018)

EMAIL COMMENT 1: Section 3.3 discusses GHD's review of "trial" videos used to determine that the trench had been completed in competent rock and to release the trencher from the site. GM/GHD should further explain how this review in conjunction with the GPR results determined competent rock. Discuss any field decision criteria as part of Construction Quality Assurance that GM/GHD may have used based on conditions observed during trenching activities to decide whether or not to release the trencher, continue potential deeper trenching, or perform "additional exploratory drilling" as noted in the Phase II Trench Design Response to Comment #4b.

GHD RESPONSE:

Clarification. Please refer back to GHD's response to General Comment 1 for a discussion regarding verification that competent rock was encountered along the length of the Pilot Trench. GM extended an invitation for EPA to observe trench construction and kept EPA informed of the progress regarding depth via the confirmatory videos and the "Field Data Interim Review" Memorandum sent to EPA prior to demobilization of the rock trencher.

Although the "trial" videos were not performed at the frequency that the confirmatory videos were performed, the 17 high definition quality "trial" video recordings were conducted at pre-determined critical locations along the Pilot Trench alignment, specifically close to the two ends, beneath Detention Basin #4, in the immediate vicinity of the proposed WW#4, and at select locations in between. Upon review of these "trial" videos, in conjunction with the pre-design coreholes, four GPR surveys that previously correlated the strong reflector to the design top of competent bedrock, and visual observation during field implementation, it was determined by GHD and GM that the rock trencher had achieved the required depth along the entire alignment of the Pilot Trench.

The "Field Data Interim Review" Memorandum that is included in Appendix B of the CCR also discusses some additional considerations that were taken into account when determining that the rock trenching performed had achieved the appropriate depth. It should be noted that draft "Field Data Interim Review" Memorandum was provided to U.S EPA prior to release of the rock trenching machine (within a few days of trench completion), with the subsequent confirmatory videos being performed solely for the purpose of thoroughly documenting the fractures present on both walls of the trench.

EMAIL COMMENT 2: In the discussion of horizontal fractures, two fractures on the west side of the trench at Stations 1+55 and 8+65 were noted to have minimal flow. In both cases it is stated that the observed flow from the horizontal fractures appeared to be hydraulically connected with water sources along the overburden/bedrock interface suggesting contribution from the overburden regime.

- What is the basis for this interpretation?
- Could the flow observed within vertical and horizontal fractures be potential "flow through" within bedrock coming from the west plant or north of the east plant area, for example?

GHD RESPONSE:

Clarification. The horizontal fractures within the trench excavation that were observed to have minimal flow were also visually noted to appear hydraulically connected to the overburden regime based on visual observations of the water quality (i.e., clarity/turbidity) and quantity.


For the fracture located at Station 1+55, Table 3.4 specifically indicates that there was a large V-notch at the top of the trench connected to a vertical fracture at the same station. Although the horizontal fracture was observed to be approximately 3/4 of the way down the trench wall (approx. 15 feet), there was a clear visual connection of the vertical fracture originating from the top of the bedrock to the horizontal fracture at depth.

As for the fracture located at Station 8+65, Table 3.4 notes that this horizontal fracture was 1/4 of the way down the trench wall (approx. 30 feet), but there was a vertical fracture in close proximity (Station 8+60). It should be noted that the horizontal fracture was estimated to extend from Station 8+60 to 8+65, with the vertical fracture at Station 8+60 extending vertically from the top of the trench to the mid-depth (i.e., past the horizontal fracture). As such, it was postulated that the flow observed in the horizontal fracture originated from the vertical fracture that extended down from the top of bedrock. Although it is possible that groundwater flow observed in horizontal and vertical fractures could be considered potential "flow through" within the bedrock formation, the observations in the field during at the two fractures in question appeared to indicate vertical flow from the overburden/bedrock interface was more likely.

EMAIL COMMENT 3: Table 4.1 is missing units.

GHD RESPONSE:

Agreed. The units on Table 4.1 should be mg/m^3 . This will be corrected in the revised CCR.



P:\drawings\13000s\13968\13968-REPORTS\13968-00(394)\13968-00(394)GN\13968-00(394)GN-WA007.dwg Plot Date: MAR 22, 2019



about GHD

GHD is one of the world's leading professional services companies operating in the global markets of water, energy and resources, environment, property and buildings, and transportation. We provide engineering, environmental, and construction services to private and public sector clients.

Rick Hoekstra Rick.Hoekstra@ghd.com 519.340.4153

www.ghd.com