

GM Bedford Powertrain Corrective Action

UPDATES

July 2018

- The **East Plant Area TSCA Vault Annual Report** covering the calendar year of 2017 was submitted to U.S. EPA and IDEM on July 13, 2018 and has been posted to the documents repository.
- **RCRA Quarterly Progress Report #69** covering the second quarter of 2018, was submitted to the U.S. EPA and IDEM on July 12, 2018.
- A public meeting was held July 18, 2018 to provide an update of the project and address questions and concerns from local residents. **July 2018 Presentation materials** have been posted to the community relations tab.
- **Fact Sheet 46** was released July 18, 2017 and can be found in the document repository and community relations tab.

June 2018

- Formal monitoring of the East Plant, West Plant and Vault cover systems for the second quarter was completed on June 5, 2018. Semi-annual cover system inspections will begin in October 2018.
- Conference calls were held with U.S. EPA and IDEM on June 14 and 28, 2018, to discuss items related to the project.
- The revised **Pilot Trench Performance Monitoring Plan** was submitted on June 20, 2018
- GHD provided Responses to Comments for the statistical evaluation to U.S. E.P.A on June 22, 2018.
- **Pilot Trench Construction Completion Report** was submitted to U.S. EPA on June 22, 2018.
- Pilot Trench monthly static groundwater monitoring was completed on June 25, 2018.
- Responses to comments on the Phase 2 Design Report were submitted to U.S. EPA on June 28, 2018.

May 2018

- Conference calls were held with U.S. EPA and IDEM on May 17 and 31, 2018, to discuss items related to the project.
- Responses to U.S. EPA comments on the RFI Report were submitted to U.S. EPA on May 17, 2018.
- The First Half 2018 EI CA750 groundwater quality sampling was completed during the week of May 21, 2018.
- Pilot Trench monthly static groundwater monitoring was completed on May 21, 2018.

April 2018

- Conference calls were held with U.S. EPA and IDEM on April 5 and 19, 2018, to discuss items related to the project.

- **RCRA Quarterly Progress Report #68**, covering the first quarter of 2018, was submitted to the U.S. EPA and IDEM on April 13, 2018.
- GHD provided a Response to Comments for the Second Half of 2017 EI CA750 Groundwater Monitoring Memo on April 23, 2018.
- Pilot Trench monthly static groundwater monitoring was completed on April 30, 2018.

March 2018

- The First Half 2018 EI CA750 static groundwater levels were completed during the week of March 5, 2018.
- Conference calls were held with U.S. EPA and IDEM on March 8 and 22, 2018, to discuss items related to the project.
- **Phase 2 Trench Design Report** was submitted to U.S. EPA on March 12, 2018.
- GHD submitted a Response to Comments for the interim groundwater monitoring plan to the U.S. EPA on March 12, 2018.
- A letter was submitted to U.S. EPA requesting a reduction of landfill cover inspections from quarterly to semi-annually on March 23, 2018 and approved on March 26, 2018.
- Formal monitoring of the East Plant, West Plant and Vault cover systems for the first quarter 2018 was completed on March 26, 2018.
- Pilot Trench monthly static groundwater monitoring was completed on March 27, 2018.
- Tree clearing along the balance of the perimeter fence alignment was completed on March 27, 2018.
- GM submitted the results of the statistical evaluation of replicate samples collected during the Incremental Sampling Plan implementation to the U.S. EPA on March 28, 2018.
- **The Second Half 2017 EI CA750 Sampling Results Memo** was submitted to U.S. EPA on March 29, 2018.

February 2018

- A conference call was held with U.S. EPA and IDEM on February 22, 2018, to discuss items related to the project.
- Pilot Trench monthly static groundwater monitoring was completed on February 26, 2018.

January 2018

- Conference calls were held with U.S. EPA and IDEM on January 11 and 25, 2018, to discuss items related to the project.
- The interim groundwater monitoring plan was submitted U.S. EPA on January 11, 2018.
- **RCRA Quarterly Progress Report #67**, covering the fourth quarter of 2017, was submitted to the U.S. EPA and IDEM on January 12, 2018.
- Guardrail construction around the Stormwater Pond was completed on January 22, 2018.
- Security fence and gates installation (along GM Drive) was completed on January 22, 2018.
- Pilot Trench monthly static groundwater monitoring was completed on January 23, 2018.

December 2017

- A conference call was held with U.S. EPA and IDEM on December 6, 2017, to discuss items related to the project.
- A public meeting was held December 7, 2017 to provide an update of the project and address questions and concerns from local residents. **December 2017 Presentation materials** have been posted to the community relations tab.
- The Second Half 2017 EI CA750 groundwater quality sampling was completed during the week of December 4, 2017. Quarterly static groundwater levels were collected during the same event.
- Pilot Trench monthly static groundwater monitoring was completed on December 12, 2017.
- Formal monitoring of the East Plant, West Plant and Vault cover systems for the fourth quarter 2017 was completed on December 13, 2017.

November 2017

- GHD provided a Response to Comments for the First Half of 2017 EI CA750 Groundwater Monitoring Memo on November 3, 2017.
- A conference call was held with U.S. EPA and IDEM on November 7, 2017, to discuss items related to the project.
- **Fact Sheet 45** was released November 15, 2017 and can be found in the document repository and community relations tab.
- GHD submitted a Response to Comments for the 2016 Vault Annual Report to the U.S. EPA on November 22, 2017
- Pilot Trench monthly static groundwater monitoring was completed on November 28, 2017

October 2017

- **RCRA/CERCLA Quarterly Progress Report #66**, covering the Third Quarter of 2017, was submitted to U.S. EPA and IDEM on October 13, 2017. Progress Report #66 has been posted to the documents repository.
- A conference call was held with U.S. EPA and IDEM on October 5, 2017, to discuss items related to the project.

September 2017

- Conference calls were held with U.S. EPA and IDEM on September 7 and 22, 2017, to discuss items related to the project.
- Formal monitoring of the East Plant, West Plant and Vault cover systems for the third quarter 2017 was completed on September 28, 2017.

August 2017

- Conference call was held with U.S. EPA and IDEM on August 17, 2017, to discuss items related to the project.

July 2017

- Conference calls were held with U.S. EPA and IDEM on July 13 and 27, 2017, to discuss items related to the project.
- **RCRA/CERCLA Quarterly Progress Report #65** covering the Second Quarter of 2017, was submitted to U.S. EPA and IDEM on July 14, 2017. Progress Report #65 has been posted to the documents repository.

June 2017

- A public meeting was held June 14, 2017 to provide an update of the project and address questions and concerns from local residents. **June 14, 2017 Public Information Session** has been posted to the documents repository.
- The annual update meeting with U.S. EPA and IDEM to discuss ongoing, completed and future work on the Site was held at the GHD Site trailer on June 14, 2017.
- Conference calls were held with U.S. EPA and IDEM on June 8 and 22, 2017, to discuss items related to the project.
- Formal Construction Meetings were held on June 7, 15, 21, and 28, 2017.
- The Stormwater Pond access stairs at the north and south inlets were installed June 2, 2017.
- SES commenced demobilizing of the temporary WTP the week of June 5, 2017.
- **Fact Sheet 44** was released June 6, 2017 and can be found in the document repository.
- GHD provided a Response to Comments for the Second Half of 2016 EI CA750 Groundwater Monitoring Memo on June 23, 2017.

May 2017

- Conference calls were held with U.S. EPA and IDEM on May 11 and 25, 2017, to discuss items related to the project.
- Formal Construction Meetings were held on May 3, 10, 18, and 24, 2017.
- The second round of the EI CA750 First Half of 2017 static groundwater levels were completed from May 1 to 4, 2017.
- On May 8, 2017, GHD submitted a revised First Half 2016 EI CA750 Groundwater Monitoring Memo to U.S. EPA.
- The final sediment stabilization work for the Stormwater Pond was completed on May 15 and the liner was installed the week of May 16, 17 and 18, 2017.
- GHD submitted a Response to Comments for the 2015 Vault Annual Report to the U.S. EPA on May 30, 2017

April 2017

- Conference calls were held with U.S. EPA and IDEM on April 13 and 27, 2017, to discuss items related to the project.
- Formal Construction Meetings were held on April 5, 12, 19, and 26, 2017.
- **RCRA/CERCLA Quarterly Progress Report #64**, covering the First Quarter of 2017, was submitted to U.S. EPA and IDEM on April 14, 2017. Progress Report #64 has been posted to the documents repository.
- GHD submitted the **AOI 8 NAPL Recovery Design Report** to U.S. EPA on April 28, 2017.

March 2017

- Conference calls were held with U.S. EPA and IDEM on March 9 and 30, 2017, to discuss items related to the project.
- Formal Construction Meetings were held on March 1, 8, 15, 22 and 29, 2017.
- Weekly sampling of the SES WTP was conducted on March 15, 23 and 30, 2017.
- GHD submitted the **AOI 8 IM Work Plan** to U.S. EPA on March 3, 2017.

February 2017

- Conference calls were held with U.S. EPA and IDEM on February 9 and 24, 2016, to discuss items related to the project.
- Formal Construction Meetings were held on February 1, 8, 15 and 22, 2017.
- On February 23, 2017, the **Unsampled Areas Soil Sampling Work Plan Results Summary Memo** was submitted to U.S. EPA and IDEM.
- On February 17, 2017 GM submitted a Response to Comments for the First Half 2016 EI CA750 Groundwater Monitoring

January 2017

- Conference calls were held with U.S. EPA and IDEM on January 11 and 26, 2016, to discuss items related to the project.
- Formal Construction Meetings were held on January 4, 11, 18 and 25, 2017.
- The **RCRA/CERCLA Quarterly Progress Report #63**, covering the fourth Quarter of 2016, was submitted to U.S. EPA and IDEM on January 13, 2017. Progress Report #63 has been posted to the documents repository.
- A Request to Terminate Groundwater Collection and Monitoring of the GUS Sump was submitted to U.S. EPA on January 18, 2017.

December 2016

- A public meeting was held on December 7, 2016, to provide an update of the project and address questions and concerns from local residents. **December 7, 2016 Public Information Session** has been posted to the documents repository.
- A meeting was held with U.S. EPA and IDEM on December 8, 2016 to discuss comments on the RCRA Facility Investigation and to give an update to current project issues related to the Vault gravel underdrain system pump and the Storm Pond dredging delay.
- Formal Construction Meetings were held on December 7, 14 and 21, 2016.
- The fourth quarter 2016 EI CA750 static groundwater levels and samples were completed the week of December 6, 2016.
- Formal monitoring of the East Plant, West Plant, and Vault Cover Systems for the fourth quarter was completed on December 22, 2016.
- The **Draft Detailed (100%) Design Report Stormwater Pond Sediment Remediation; AOI 10 Interim Measure** was submitted to U.S. EPA and IDEM on December 23, 2016.

November 2016

- **Fact Sheet 43** was released on November 30, 2016 and can be found in the document repository.

- A conference call was held with U.S. EPA and IDEM on November 17, 2016, to discuss items related to the project.

October 2016

- A conference call was held with U.S. EPA and IDEM on October 28, 2016, to discuss items related to the project.
- **RCRA/CERCLA Quarterly Progress Report #62** covering the third Quarter of 2016 was submitted to U.S. EPA and IDEM on October 15, 2016.

September 2016

- A conference call was held with U.S. EPA and IDEM on September 15, 2016, to discuss items related to the project.
- The **First Half of 2016 Environmental Indicator (EI) CA750 Sampling Results memo** was submitted to U.S. EPA and IDEM on September 13, 2016.
- Quarterly monitoring of the East Plant, West Plant and Vault cover systems was completed on September 30, 2016.

August 2016

- A conference call was held with U.S. EPA and IDEM on August 18, 2016, to discuss items related to the project
- The third quarter 2016 EI CA750 monitoring of static groundwater levels was completed during the week of August 8, 2016.
- **Revision 1 Post Closure Plan and Vault Certification** based on the U.S. EPA approved responses to previous comments was submitted on August 25, 2016.

July 2016

- Conference calls were held with U.S. EPA and IDEM on July 14, and 29, 2016, to discuss items related to the project.
- The **East Plant Area TSCA Vault Annual Report** covering the calendar year of 2015 was submitted to U.S. EPA and IDEM on July 15, 2016 and has been posted to the documents repository
- **RCRA/CERCLA Quarterly Progress Report #61** covering the second Quarter of 2016 was submitted to U.S. EPA and IDEM on July 15, 2016.

June 2016

- **Fact Sheet 42** was distributed on June, 2016
- A conference call was held with U.S. EPA and IDEM on June 16, 2016, to discuss items related to the project.
- Public and Community Liaison Panel (CLP) meetings were held on June 29, 2016, to provide an update of the project and address questions and concerns from local residents. **The Presentation materials have been posted to the documents repository.**
- The **Construction Certification Report West Plant Area Resource Conservation and Recovery Act Corrective Action Interim Measures**, dated June 24, 2016, was submitted to U.S. EPA and IDEM on June 27, 2016

May 2016

- The first semi-annual EI CA750 groundwater sampling for 2016 continued the week of May 2, 2016.

April 2016

- Conference calls were held with U.S. EPA and IDEM on April 14 and 27, 2016, to discuss items related to the project.
- The **RCRA/CERCLA Quarterly Progress Report #60**, covering the first Quarter of 2016, was submitted to U.S. EPA and IDEM on April 15, 2016. Progress Report #59 has been posted to the documents repository.
- Environmental Indicator (EI) CA750 monitoring of static groundwater levels was completed the week of April 25.
- The first semi-annual EI CA750 groundwater sampling for 2016 was completed the week of April 25, 2016.
- Sampling of the Stormwater Pond Sediment was completed in the week of April 4.

March 2016

- Conference calls were held with U.S. EPA and IDEM on March 3, 17, and 19, 2016, to discuss items related to the project.
- The **Downstream Parcels Monitoring Report** documenting the results of inspections conducted in 2015 was submitted to U.S. EPA on March 4.
- The Stormwater Pond Sediment Sampling Plan was provided to U.S. EPA on March 24.
- Quarterly monitoring of the East Plant, West Plant, and Vault cover systems was completed on March 31, 2016.
- The **Unsampled Areas Soil Sampling Work Plan – Revision 3** was submitted to U.S. EPA and IDEM on March 30, 2016.

February 2016

- Conference calls were held with U.S. EPA and IDEM on February 4 and 18, 2016, to discuss items related to the project.
- On February 19, 2016, U.S. EPA approved the revised versions of the **Construction Certification Report for the Downstream Parcels Removal Action** and the **Construction Certification Report for the East Plant Area Cover System** and Addendum No. 1.
- Revision 1 of the Pilot **Perimeter Groundwater Collection Trench Study (Pilot Trench)** was submitted to the U.S. EPA and IDEM on February 19.
- The **Second Half 2015 Environmental Indicator (EI) CA750 Sampling Results memo** was submitted to the U.S. EPA and IDEM on February 23, 2016.
- EI CA750 monitoring of static groundwater levels was completed the week of February 1.
- On February 24, 2016, GM submitted the Revision 1 submission of the **GM Bedford Vault 2012 Annual Compliance Report**, dated February 22, 2016.

January 2016

- Conference calls were held with U.S. EPA and IDEM on January 7 and 21, 2016, to discuss items related to the project.
- The **RCRA/CERCLA Quarterly Progress Report #59**, covering the fourth Quarter of 2015, was submitted to U.S. EPA and IDEM on January 15, 2016. Progress Report #59 has been posted to the documents repository.
- On January 20, 2016, GM submitted the Revision 1 submission of the **Construction Certification Report for the Downstream Parcels Removal Action**, dated December 9, 2015.
- U.S. EPA and IDEM toured the site on January 28, 2016 to view the Pilot Trench construction progress.
- The Revision 1 submission of the **Construction Certification Report for the East Plant Area Cover System** was submitted on January 25, 2016.

December 2015

- Public and Community Liaison Panel (CLP) meetings were held on December 9, 2015, to provide an update of the project and address questions and concerns from local residents. The Bedford Times Mail published an article on the meeting on December 11, 2015. **Presentation materials have been posted to the documents repository.**
- A Meeting was held with U.S. EPA and IDEM on December 10, 2015, to discuss the RCRA Facility Investigation Report.
- Formal monitoring of the East Plant, West Plant, and Vault Cover Systems for the fourth quarter was completed on December 16, 2015.

November 2015

- A conference call was held with U.S. EPA and IDEM on November 19, 2015, to discuss items related to the project.
- Responses to U.S. EPA comments on the Unsampled Areas Work Plan were provided to U.S. EPA and IDEM on November 18, 2015.
- **Fact Sheet 41** was distributed on November 25, 2015, and has been posted to the documents repository.

October 2015

- Conference calls were held with U.S. EPA and IDEM on October 16, and 28, 2015, to discuss items related to the project.
- The **RCRA/CERCLA Quarterly Progress Report #58**, covering the third Quarter of 2015, was submitted to U.S. EPA and IDEM on October 15, 2015. Progress Report #58 has been posted to the documents repository.

September 2015

- Conference calls were held with U.S. EPA and IDEM on September 3 and 17, 2015, to discuss items related to the project.
- Environmental Indicator (EI) CA750 monitoring of static groundwater levels was conducted on September 2 and 3, 2015.
- Quarterly monitoring of the East Plant, West Plant and Vault cover systems were completed in September 2015.

- The **RCRA Facility Investigation (RFI) Report** was submitted to U.S. EPA and IDEM on September 30, 2015, and has been posted to the documents repository.

August 2015

- A conference call was held with U.S. EPA and IDEM on August 21, 2015, to discuss items related to the project.
- SES mobilized to the Site in August 2015 to begin site-work preparations for the Pilot Perimeter Groundwater Collection Trench Study.
- A one month extension on the RCRA Facility Investigation (RFI) Report was given by U.S. EPA. The new due date is September 30, 2015.

July 2015

- Conference calls were held with U.S. EPA and IDEM on July 16 and 30, 2015, to discuss items related to the project.
- U.S. EPA approved the AOI 8 Groundwater Source Collection System Interim Measure with additional U.S. EPA comments on July 1, 2015.
- The **RCRA/CERCLA Quarterly Progress Report #57**, covering the second Quarter of 2015, was submitted to U.S. EPA and IDEM on July 15, 2015. Progress Report #57 has been posted to the documents repository.
- U. S. EPA approved the U.S. EPA modified version of the Parcel 400 Sampling Plan and additional delineation sampling was completed.

June 2015

- Conference calls were held with U.S. EPA and IDEM on June 10 and 26, 2015, to discuss items related to the project.
- On June 4, 2015, GM submitted responses to U.S. EPA comments received February 25, 2015 on the Second Half 2014 Environmental Indicator (EI) CA750 Sampling Results memo.
- Monitoring of the East Plant, West Plant and Vault cover systems were completed on June 11, 2015.
- On June 26, 2015, GM provided clarification to U.S. EPA comments regarding the Construction Certification Report for the West Plant Area Interim Measures IM, with confirmation from U.S. EPA that they were satisfied with the responses.
- **Fact Sheet 40** was distributed on June 6, 2015, and has been posted to the documents repository.
- Public and Community Liaison Panel (CLP) meetings were held on June 10, 2015, to provide an update of the project and address questions and concerns from local residents. The Bedford Times Mail published an article on the meeting on June 11, 2015. **Presentation materials have been posted to the documents repository.**

May 2015

- A conference call was held with U.S. EPA and IDEM on May 14, 2015, to discuss items related to the project.
- Environmental Indicator (EI) CA750 groundwater sampling was conducted on May 4 and 5, 2015.

- On May 11, 2015, GM submitted responses to U.S. EPA comments received on March 11, 2015 regarding the AOI 8 Groundwater Source Collection System IM.
- Repairs were made to the piping system of one of the Vault collection sumps on May 26, 2014.

April 2015

- A conference call was held with U.S. EPA and IDEM on April 13, 2015, to discuss items related to the project.
- On April 1, 2015, GM submitted responses to additional U.S. EPA comments on the 2012 Annual Vault Report, the Vault Post-Closure Plan, and the Vault Construction Certification Report, which were received on November 25, 2014.
- The **RCRA/CERCLA Quarterly Progress Report #56**, covering the first Quarter of 2015, was submitted to U.S. EPA and IDEM on April 15, 2015. Progress Report #56 has been posted to the documents repository.
- The Annual Project Status Meeting was held at the Site with GM, U.S. EPA, and IDEM.

March 2015

- Conference calls were held with U.S. EPA and IDEM on March 10 and 26, 2015, to discuss items related to the project.
- Monitoring of the East Plant, West Plant and Vault cover systems were completed in March 2015.
- The **Construction Certification Report for the East Plant Area Cover System** was submitted to the U.S. EPA and IDEM on March 2, 2015.
- On March 26, 2015, GM submitted responses to U.S. EPA comments received on January 27, 2015 regarding the Construction Certification Report for the West Plant Area Interim Measures IM.
- On March 30, 2015, GM submitted responses to additional U.S. EPA comments on the Unsampled Areas Soil Sampling Work Plan received on January 27, 2015.
- On March 31, 2015, GM submitted responses to U.S. EPA comments received on January 30, 2015 regarding the Pilot Perimeter Groundwater Collection Trench Study.

February 2015

- Conference calls were held with U.S. EPA and IDEM on February 9 and 19, 2015, to discuss items related to the project.
- Environmental Indicator (EI) CA750 groundwater sampling was conducted on February 5 and 6, 2015.

January 2015

- Conference calls were held with U.S. EPA and IDEM on January 9 and 22, 2015, to discuss items related to the project.
- The **RCRA/CERCLA Quarterly Progress Report #55**, covering the fourth Quarter of 2014, was submitted to U.S. EPA and IDEM on January 14, 2015. Progress Report #55 has been posted to the documents repository.
- The Second Half 2014 Environmental Indicator (EI) CA750 Sampling Results memo was submitted to the U.S. EPA and IDEM on January 22, 2015

- On January 23, 2015, GM submitted responses to U.S. EPA comments received December 5, 2014 on the Unsampled Areas Soil Sampling Work Plan.

December 2014

- A conference call was held with U.S. EPA and IDEM on December 4, 2014, to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures (IM).
- The **Pilot Perimeter Groundwater Collection Trench Study** was submitted to the U.S. EPA and IDEM on December 2, 2014, and has been posted to the documents repository.
- The First Half 2014 EI CA750 Sampling Results memo was submitted to the U.S. EPA on December 8, 2014.
- The **Construction Certification Report for the Downstream Parcels Removal Action** was submitted to the U.S. EPA and IDEM on December 12, 2014, and has been posted to the documents repository.
- The **AOI 8 Groundwater Source Collection System Interim Measure** was submitted to the U.S. EPA and IDEM on December 31, 2014, and has been posted to the documents repository.
- **Fact Sheet 39** was distributed on December 3, 2014, and has been posted to the documents repository.
- Public and Community Liaison Panel (CLP) meetings were held on December 10, 2014, to provide an update of the project and address questions and concerns from local residents. The Bedford Times Mail published an article on the meeting on December 12, 2014. **Presentation materials have been posted to the documents repository.**

November 2014

- A conference call was held with U.S. EPA and IDEM on November 13, 2014, to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures (IM).
- Environmental Indicator CA750 groundwater sampling was conducted in November 2014.
- A repair on Peerless Road was conducted in November 2014 to address some slight settling.
- The **Downstream Parcels Monitoring and Maintenance Plan** was submitted to the U.S. EPA and IDEM on November 7, 2014, and has been posted to the documents repository.
- The **Construction Certification Report for the West Plant Area Interim Measures (IMs)** was submitted to the U.S. EPA and IDEM on November 12, 2014, and has been posted to the documents repository.

October 2014

- Conference calls were held with U.S. EPA and IDEM on October 16 and 30, 2014, to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures (IM)
- The **RCRA/CERCLA Quarterly Progress Report #54**, covering the third Quarter of 2014, was submitted to the U.S. EPA and IDEM on October 14, 2014. Progress Report #54 has been posted to the documents repository.

- The Unsamplred Areas Soil Sampling Work Plan was submitted to the U.S. EPA on October 31, 2014.

September 2014

- Conference calls were held with U.S. EPA and IDEM on September 11 and 25, 2014, to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures (IM)
- A conference call was held on September 10, 2014 to discuss U.S. EPA's updated risk-based regional screening levels (RSLs) and its newly recommended standard default exposure factors (OSWER directive 9200.1-120, February 2014).
- Copies of the Financial Assurance Mechanisms and Bond and Trust Agreement under the AOC were provided to the U.S. EPA Project Manager on September 11, 2014, with originals being mailed to appropriate U.S. EPA offices.
- On September 18, 2014, GM submitted responses to U.S. EPA comments received on the GM Bedford Vault 2012 Annual Compliance Report, 2012 Vault Post Closure Plan, and East Plant Area Vault Construction Certification Report.

August 2014

- Conference calls were held with U.S. EPA and IDEM on August 8 and 19, 2014, to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures (IM).
- Environmental Indicator CA750 groundwater monitoring was conducted in August 2014.
- The **RCRA CA AOC** for Corrective Action for the Site was signed by U.S. EPA on August 4, 2014, and has been posted to the documents repository.
- Notification was provided to U.S. EPA on August 14, 2014, designating Cheryl Hiatt as the GM Project Manager for the Corrective Action.
- Water management continued in remaining unfinished work areas.

July 2014

- A conference call was held with U.S. EPA and IDEM on July 31, 2014, to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures (IM).
- The **RCRA/CERCLA Quarterly Progress Report #53**, covering the second quarter of 2014, was submitted U.S. EPA and IDEM on July 11, 2014. Progress Report #53 has been posted to the documents repository.
- The **Annual Monitoring Report for the East Plant Area TSCA Vault for Calendar Year 2013** was submitted to U.S. EPA and IDEM on July 15, 2014, and has been posted to the documents repository.
- Water management continued in remaining unfinished work areas.

June 2014

- Water management continued in remaining unfinished work areas.
- **Fact Sheet 38** was distributed on June 6 and has been posted to the documents repository.
- The Annual Review Meeting was held in Bedford with the U.S. EPA and IDEM on June 17, 2014. A Site tour was also given to participants.

- Public and Community Liaison Panel (CLP) meetings were held on June 18, to provide an update of the project and address questions and concerns from local residents. The Bedford Times Mail published an article on the meeting on June 19, 2014. **Presentation materials have been posted to the documents repository.**

May 2014

- Conference calls were held with U.S. EPA and IDEM on May 8 and 29, 2014, to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures (IM).
- Environmental Indicator CA750 groundwater monitoring was conducted the week of May 12.
- Water management continued in remaining unfinished work areas.

April 2014

- Conference calls were held with U.S. EPA and IDEM on April 10 and 24, 2014, to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures (IM).
- The **RCRA/CERCLA Quarterly Progress Report #52**, covering the first Quarter of 2014, was submitted to U.S. EPA and IDEM on April 14, 2014. Progress Report #52 has been posted to the documents repository.
- Water management continued in remaining unfinished work areas.

March 2014

- Conference calls were held with U.S. EPA and IDEM on March 13 and 27, 2014, to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures (IM).
- U.S. EPA approved GM's request to demobilize the water treatment plant that previously treated water collected at Spring 018.
- Water management continued in remaining unfinished work areas.

February 2014

- Conference calls were held with U.S. EPA and IDEM on February 13 and 25, 2014, to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures (IM).
- The Construction Certification Report documenting the concrete sealing construction for Bailey's Branch Creek and Tributary 3 was submitted to U.S. EPA on February 20, 2014.
- Water management continued in remaining unfinished work areas.

January 2014

- Conference calls were held with U.S. EPA and IDEM on January 9 and 29, 2014, to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures (IM).

- The **RCRA/CERCLA Quarterly Progress Report #51**, covering the fourth Quarter of 2013, was submitted to U.S. EPA and IDEM on January 14, 2014. Progress Report #51 has been posted to the documents repository.
- The Construction Certification Report documenting the East Plant Area TSCA Vault was submitted to U.S. EPA on January 8, 2014.
- Water management continued in remaining unfinished work areas.

December 2013

- Public and Community Liaison Panel (CLP) meetings were held on December 4, 2013, to provide an update of the project and address questions and concerns from local residents. The Bedford Times Mail published an article on the meeting on December 5, 2013. **Presentation materials have been posted to the documents repository.**
- A conference call was held with U.S. EPA and IDEM on December 12, 2013, to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures (IM).
- Water management continued in remaining unfinished work areas.

November 2013

- **Fact Sheet 37** was distributed on November 20 and has been posted to the documents repository.
- Conference calls were held with U.S. EPA and IDEM on November 8 and 21, 2013, to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures (IM).
- Water management continued in remaining unfinished work areas.

October 2013

- Conference calls were held with U.S. EPA and IDEM on October 3 and 24, 2013, to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures (IM).
- The **RCRA/CERCLA Quarterly Progress Report #50**, covering the third Quarter of 2013, was submitted to the U.S. EPA and IDEM on October 11, 2013. Progress Report #50 has been posted to the documents repository.
- Water management continued in remaining unfinished work areas.

September 2013

- A conference call was held with U.S. EPA and IDEM on September 12, 2013, to discuss items related to the project.
- Water management continued in remaining unfinished work areas.

August 2013

- Conference calls were held with U.S. EPA and IDEM on August 8 and 29, 2013, to discuss items related to the project.
- Water management continued in remaining unfinished work areas.

July 2013

- Conference calls were held with U.S. EPA and IDEM on July 8 and 24, 2013, to discuss items related to the project.
- Submission of **The Annual Compliance Report of the East Plant Area TSCA Vault for Calendar Year 2012** was submitted on July 11, 2013.
- The **RCRA/CERCLA Quarterly Progress Report #49**, covering the second Quarter of 2013, was submitted to the U.S. EPA and IDEM on July 12, 2013. Progress Report #49 has been posted to the documents repository.
- Water management continued in remaining unfinished work areas.

June 2013

- **Fact Sheet 36** was distributed on June 14 and has been posted to the documents repository.
- Public and Community Liaison Panel (CLP) meetings were held on June 20, 2013, to provide an update of the project and address questions and concerns from local residents. The Bedford Times Mail published an article on the meeting on June 21, 2013. **Presentation materials have been posted to the documents repository.**
- U.S. EPA and IDEM approved the suspension of the Spring 018 water treatment on June 19, 2013. Water from Spring 018 was allowed to flow into Bailey Scale's Creek starting on June 20, 2013.
- A conference call was held on June 27 with the U.S. EPA and the IDEM to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Water management continued in remaining unfinished work areas.

May 2013

- Water management continued in remaining unfinished work areas.
- Conference calls were held with U.S. EPA and IDEM on May 8 and 23, 2013, to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures (IM).

April 2013

- Water management continued in remaining unfinished work areas.
- The **RCRA/CERCLA Quarterly Progress Report #48**, covering the first Quarter of 2013, was submitted to the U.S. EPA and IDEM on April 12, 2013. Progress Report #48 has been posted to the documents repository.
- Conference calls were held with U.S. EPA and IDEM on April 11 and 25, 2013, to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures (IM).

March 2013

- Conference calls were held with U.S. EPA and IDEM on March 12 and 28, 2013, to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures (IM).

- Some final cleanup of the concrete work in Spring 018 was completed in March 2013.
- Water management continued in remaining unfinished work areas.

February 2013

- Conference calls were held with U.S. EPA and IDEM on February 14 and 20, 2013, to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures (IM).
- Concrete sealing work of the creek channel in proximity to Spring 018 was completed.
- Water management continued in remaining unfinished work areas.

January 2013

- **Fact Sheet 35** was distributed on January 3 and has been posted to the documents repository.
- Public and Community Liaison Panel (CLP) meetings were held on January 16, 2013, to provide an update of the project and address questions and concerns from local residents. The Bedford Times Mail published an article on the meeting on January 17, 2013. **Presentation materials have been posted to the documents repository.**
- The **RCRA/CERCLA Quarterly Progress Report #47**, covering the fourth Quarter of 2012, was submitted to the U.S. EPA and IDEM on January 14. Progress Report #47 has been posted to the documents repository.
- Water management continued in remaining unfinished work areas.
- Concrete sealing work of the creek channel in proximity to Spring 018 continued in January.
- Conference calls were held with U.S. EPA and IDEM on January 4 and 31, 2013, to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures (IM).

December 2012

- Conference calls were held on December 13 with the U.S. EPA and the IDEM to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Water management continued in remaining unfinished work areas.
- Concrete sealing work of the creek channel in proximity to Spring 018, a large spring south of Broomsage Road, as well as improvements to the Spring 018 containment berm commenced in December.
- Completed geophysics of the new coreholes along the proposed East Plant Area Groundwater Collection Trench alignment.

November 2012

- Conference calls were held on November 9 and 27 with the U.S. EPA and the IDEM to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Water management continued in remaining unfinished work areas.
- Spring 018 concrete design has been finalized.

October 2012

- Conference calls were held on October 2, 15, and 30 with the U.S. EPA and the IDEM to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- The **RCRA/CERCLA Quarterly Progress Report #46**, covering the third Quarter of 2012, was submitted to the U.S. EPA and IDEM on October 12, 2012. Progress Report #46 has been posted to the documents repository. This report combines both RCRA and CERCLA reporting requirements.
- Water management continued in remaining unfinished work areas.

September 2012

- Conference calls were held on September 6 and 18 with the U.S. EPA and the IDEM to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Water management continued in remaining unfinished work areas.
- Corehole drilling along the proposed East Plant Area Groundwater Collection Trench alignment continued.
- Dye tracer testing was completed in the Spring 018 Area.
- The **July/August 2012 Bi-Monthly Progress Report** was submitted to the U.S. EPA on September 14.

August 2012

- Conference calls were held on August 7 and 23 with the U.S. EPA and the IDEM to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Water management continued in remaining unfinished work areas.
- Corehole drilling along the proposed East Plant Area Groundwater Collection Trench alignment continued.

July 2012

- Water management continued in remaining unfinished work areas.
- Corehole drilling along the proposed East Plant Area Groundwater Collection Trench alignment continued.
- **Fact Sheet 34** was distributed on July 18 and has been posted to the repository.
- A Meeting was held with owners of properties on and adjacent to the creek and with the general community in a combined meeting on July 25th. The purpose of the meeting was to provide an overview of the project and allow residents to visit one-on-one with many of the project team to discuss more specific, individual issues. **Presentation materials have been posted to the repository.**
- The 44th Community Liaison Panel was held on July 25th. Community Liaison Panel meeting minutes from the 43rd Panel are posted in the **Community Relations** section of this website.
- The **May/June 2012 Bi-Monthly Progress Report** was submitted to the U.S. EPA on July 11, 2012.

- The **RCRA/CERCLA Quarterly Progress Report #45**, covering the second Quarter of 2012, was submitted to the U.S. EPA and IDEM on July 11, 2012. Progress Report #45 has been posted to the documents repository.

June 2012

- Water management continued in remaining unfinished work areas.
- Drilling of coreholes along the proposed alignment of the East Plant Area Groundwater Collection Trench has been initiated.

May 2012

- A conference call was held on May 10 with the U.S. EPA and the IDEM to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- A meeting was held with U.S. EPA and IDEM on May 31 to discuss future work at Spring 018, a large spring south of Broomsage Road.
- Water management continued in remaining unfinished work areas.
- The **March/April 2012 Bi-Monthly Progress Report** was submitted to the U.S. EPA on May 15.

April 2012

- A conference call was held on April 5 with the U.S. EPA and the IDEM to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Water management continued in remaining unfinished work areas.
- Restoration repairs to properties north of Broomsage Road were completed this month.
- The Annual Review Meeting was held in Bedford with the U.S. EPA and IDEM on April 26. A Site tour was also given to participants.

March 2012

- Conference calls were held on March 8 and 22 with the U.S. EPA and the IDEM to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Maintenance of temporary liners, soil erosion controls and water management continued in work areas and in tarped areas.
- Vault construction (i.e. closure of the Vault) was completed on March 27th.
- Severson substantially completed construction of the East Plant Area Cover System north of the storm water pond with some vegetative work remaining.
- The **January/February 2012 Bi-Monthly Progress Report** was submitted to the U.S. EPA on March 14.

February 2012

- Conference calls were held on February 9 and 23 with the U.S. EPA and the IDEM to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.

- Maintenance of temporary liners, soil erosion controls and water management continued in work areas and in tarped areas.
- Severson continued construction work on the East Plant Area Cover System north of the storm water pond.

January 2012

- Conference calls were held on January 5 and 20 with the U.S. EPA and the IDEM to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Maintenance of temporary liners, soil erosion controls and water management continued in work areas and in tarped areas.
- Severson continued construction work on the East Plant Area Cover System north of the storm water pond.
- The first round of resampling of the coreholes near the large spring was completed with preliminary results anticipated in February.
- The **November/December 2011 Bi-Monthly Progress Report** was submitted to U.S. EPA on January 13.

December 2011

- No conference calls were held with the U.S. EPA and the IDEM during December. Calls will resume in January 2012.
- Maintenance of temporary liners, soil erosion controls and water management continued in work areas and in tarped areas.
- Severson continued construction work on the East Plant Area Cover System north of the storm water pond.
- The bedrock drilling program initiated in October 2011 near a large spring to install coreholes in support of the detailed design of the bedrock groundwater diversion trench around the spring was completed this month. Resampling of the coreholes will be scheduled for the first quarter of 2012.

November 2011

- Conference calls were held on November 10 and 29 with the U.S. EPA and the IDEM to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Maintenance of temporary liners, soil erosion controls and water management continued in work areas and in tarped areas.
- Severson continued construction work on the East Plant Area Cover System north of the storm water pond.
- Restoration repairs on properties north of Broomsage Road were delayed in November due to unfavorable weather conditions (rain).
- The **September/October 2011 Bi-Monthly Progress Report** was submitted to the U.S. EPA on November 15.

October 2011

- Conference calls were held on October 14 and 27 with the U.S. EPA and the IDEM to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Maintenance of temporary liners, soil erosion controls and water management continued in work areas and in tarped areas.
- Severson continued construction work on the East Plant Area Cover System north of the storm water pond.
- A bedrock drilling program was initiated near a large spring to install coreholes in support of the detailed design of the bedrock groundwater diversion trench around the spring.

September 2011

- Conference calls were held on September 8 and 23 with the U.S. EPA and the IDEM to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Maintenance of temporary liners, soil erosion controls and water management continued in work areas and in tarped areas.
- Severson continued construction work on the East Plant Area Cover System north of the storm water pond.
- **Fact Sheet 33** was distributed on September 22 and has been posted to the repository.
- Meetings were held with owners of properties on and adjacent to the creek and with the general community in a combined meeting on September 29th. The purpose of the meeting was to provide an overview of the project and allow residents to visit one-on-one with many of the project team to discuss more specific, individual issues. **Presentation materials have been posted to the repository.**
- The 43rd Community Liaison Panel was held on September 30th. Community Liaison Panel meeting minutes from the 42nd Panel are posted in the **Community Relations** section of this website.
- The **July/August 2011 Bi-Monthly Progress Report** was submitted to the U.S. EPA on September 15.

August 2011

- Conference calls were held on August 16 and 30 with the U.S. EPA and the IDEM to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Maintenance of temporary liners, soil erosion controls and water management continued in work areas and in tarped areas.
- Severson continued construction work on the East Plant Area Cover System.
- Completed construction of the Cover System (including an asphalt cover) on the west side of GM Drive.
- Completed a prescriptive excavation of a small area west of GM Drive.
- Prescriptive excavation of floodplain soils with low concentrations of PCBs was completed in August.

July 2011

- Conference calls were held on July 15 and 28 with the U.S. EPA and the IDEM to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Maintenance of temporary liners, soil erosion controls and water management continued in work areas and in tarped areas.
- Sevenson continued construction work on the Cover System.
- The **May/June 2011 Bi-Monthly Progress Report** was submitted to the U.S. EPA on July 14.

June 2011

- Conference calls were held on June 10 and 28 with the U.S. EPA and the IDEM to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Maintenance of temporary liners, soil erosion controls and water management continued in work areas and in tarped areas.
- Sevenson continued construction work on the Cover System.
- Removal of the remaining ≥ 50 mg/kg PCBs soil in the creek near Peerless Road was excavated and transported to the Heritage landfill for disposal. Excavation of floodplain soils with low concentrations of PCBs has been started. Soils are being stockpiled for transportation to the East Plant and West Plant Areas in July. This area had been protected by the clay pad of the former staging area.
- **Fact Sheet 32** was distributed on June 16 and has been posted to the repository.
- Meetings were held with owners of properties on and adjacent to the creek and with the general community in a combined meeting on June 23rd. The purpose of the meeting was to provide an overview of the project and allow residents to visit one-on-one with many of the project team to discuss more specific, individual issues. **Presentation materials have been posted to the repository.**
- The 42nd Community Liaison Panel was held on June 23rd. Community Liaison Panel meeting minutes from the 41st Panel are posted in the **Community Relations** section of this website.

May 2011

- A conference call was held on May 12 with the U.S. EPA and the IDEM to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- The Annual Review Meeting was held in Bedford with the U.S. EPA and IDEM on May 26. A Site tour was also given to participants.
- Sevenson resumed construction work on the Cover System. Maintenance of temporary liners, soil erosion controls and water management continued in work areas and in tarped areas.
- The **March/April 2011 Bi-Monthly Progress Report** was submitted to the U.S. EPA on May 13.

April 2011

- Conference calls were held on April 14 and 29 with the U.S. EPA and the IDEM to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Maintenance of temporary liners, soil erosion controls and water management continued in work areas and in tarped areas.
- SES mobilized and completed the placement of clay over the North Lawrence Water Authority (NLWA) waterline. Precipitation and resulting flooding has delayed the remaining removal work in the area. However, clay remains over the areas to be removed.

March 2011

- Conference calls were held on March 1, 17, and 31 with the U.S. EPA and the IDEM to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Maintenance of temporary liners, soil erosion controls and water management continued in work areas and in tarped areas.
- **Fact Sheet 31** was distributed on March 7 and has been posted to the repository.
- Meetings were held with owners of properties on and adjacent to the creek and with the general community in a combined meeting on March 10. The purpose of the meeting was to provide an overview of the project and allow residents to visit one-on-one with many of the project team to discuss more specific, individual issues. **Presentation materials have been posted to the repository.**
- The 41st Community Liaison Panel was held on March 10th. Community Liaison Panel meeting minutes from the 40th Panel are posted in the **Community Relations** section of this website.
- The **January/February 2011 Bi-Monthly Progress Report** was submitted to the U.S. EPA on March 14.
- U.S. EPA approved the **Downstream Parcels Removal Action Work Plan: Addendum No. 3** which presented a revised plan for completing the remaining soil removal work at the former soil pile area west of Peerless Road.

February 2011

- Conference calls were held on February 3 and 15 with the U.S. EPA and the IDEM to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Maintenance of temporary liners, soil erosion controls and water management continued in work areas and in tarped areas.
- Reports detailing 2010 monitoring activities were submitted to U.S. EPA in February and can be found in the Documents Repository section of the website.

January 2011

- Conference calls were held on January 6 and 21 with the U.S. EPA and the IDEM to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Maintenance of soil erosion controls and water management continued in work areas and in tarped areas.

- A series of photos taken from within restored areas have been added to the documents repository. You can download them now for viewing by topics: **Animals, Insects, Fish and Birds; Creeks and Ponds; Floodplain; Habitat Features; Plants and Flowers; All Restoration Topics.**
- The **November/December 2010 Bi-Monthly Progress Report** was submitted to U.S. EPA on January 14, 2011.

December 2010

- A conference call was held on December 1st with the U.S. EPA and the IDEM to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Maintenance of soil erosion controls and water management continued in work areas and in tarped areas.
- A public meeting was held with the owners of properties on and adjacent to the creek along with the general community on December 2nd. The purpose of the meeting was to provide an update and overview of the project and allow residents to visit one-on-one with many of the project team to discuss more specific, individual issues. **Presentation materials have been posted to the repository.**
- The 40th Community Liaison Panel was held on December 3rd. Community Liaison Panel meeting minutes from the 39th Panel are posted in the **Community Relations** section of this website.

November 2010

- A conference call was held on November 12 with the U.S. EPA and the IDEM to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Additional delineation work was conducted at the area covered by Staging Area $i\frac{1}{2}G\frac{1}{2}$.
- All non-essential road traffic related to the project has been suspended for the winter months.
- Severson completed construction work on the Cover System for the season and completed maintenance on temporary covers in preparation for the winter.
- Maintenance of soil erosion controls and water management continued in work areas and in tarped areas.
- **Fact Sheet 30** was distributed on November 22 and has been posted to the repository.

October 2010

- Conference calls were held on October 8 and 28 with the U.S. EPA and the IDEM to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Severson continued construction work on the Cover System.
- Maintenance of soil erosion controls and water management continued in work areas and in tarped areas.
- A work plan to further delineate the area covered by Staging Area $i\frac{1}{2}G\frac{1}{2}$ was approved by U.S. EPA and completed by GM during October. Boreholes were installed at 105 locations between October 7 and October 28. Additional boreholes will be installed in November to refine the delineation.

- The 39th Community Liaison Panel was held on October 1st. Community Liaison Panel meeting minutes from the 38th Panel are posted in the **Community Relations** section of this website.

September 2010

- Conference calls were held on September 2 and 23 with the U.S. EPA and the IDEM to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Severson continued construction work on the Cover System.
- Severson completed removal work and associated hauling of the stockpiled soil pile at Peerless Road and Bud Ikerd Road.
- Maintenance of soil erosion controls and water management continued in work areas and in tarped areas.
- **Fact Sheet 29** was distributed on September 22 and has been posted to the repository.
- A public meeting was held with owners of properties on and adjacent to the creek along with the general community on September 30th. The purpose of the meeting was to provide an update and overview of the project and allow residents to visit one-on-one with many of the project team to discuss more specific, individual issues. **Presentation materials have been posted to the repository.**

August 2010

- A conference call was held on August 20 with the U.S. EPA and the IDEM to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- On August 12, 2010 a Road Information Session was held with nearby residents to discuss truck traffic and road maintenance along the trucking routes, as well as to address questions or concerns related to road traffic and maintenance.
- GM LLC and MLC completed an Agreement in early August to cooperatively complete the remaining excavation work, under the AOC.
- Severson commenced hauling activities from the soil pile at Peerless Road and Bud Ikerd in early August.
- Severson continued construction work on the Cover System. Maintenance of soil erosion controls and water management continued in work areas and in tarped areas.

July 2010

- Conference calls were held on July 15 and 30 with the U.S. EPA and the IDEM to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Severson continued construction work on the Cover System. Maintenance of soil erosion controls and water management continued in work areas and in tarped areas.
- Severson has mobilized to the soil pile at Peerless Road and Bud Ikerd and will commence hauling activities in early August.

June 2010

- Conference calls were held on June 10 and 24 with the U.S. EPA and the IDEM to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Severson continued construction work on the Cover System and has completed the section at GM Drive and 4th St across from the site trailers. Maintenance of soil erosion controls and water management continued in work areas and in tarped areas.
- **Fact Sheet 28** was distributed on June 11 and has been posted to the repository.
- A public meeting was held with owners of properties on and adjacent to the creek along with the general community on June 17th. The purpose of the meetings was to provide an update and overview of the project and allow residents to visit one-on-one with many of the project team to discuss more specific, individual issues. **Presentation materials have been posted to the repository.**
- The 38th Community Liaison Panel was held on June 18th. Community Liaison Panel meeting minutes from the 37th Panel are posted in the **Community Relations** section of this website.

May 2010

- Conference calls were held on May 13 and 27 with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Maintenance of soil erosion controls and water management continued.
- Severson continued construction work on the Cover System.
- The **March/April 2010 Bi-Monthly Progress Report** was submitted to the U.S. EPA on May 14.

April 2010

- A conference call was held on April 1 with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Maintenance of soil erosion controls and water management continued.
- Severson continued construction work on the Cover System.
- Severson completed the small excavation off Bud Ikerd Road.
- The Annual Review Meeting was held in Bedford with the U.S. EPA and IDEM on April 21. A site tour for participants was given on April 20.

March 2010

- A conference call was held on March 1 with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Maintenance of soil erosion controls and water management continued.
- Severson continued construction work on the Cover System.
- Severson continued the small excavation off Bud Ikerd Road.
- The **January/February 2010 Bi-Monthly Progress Report** was submitted to the U.S. EPA on March 12.
- **Fact Sheet 27** was distributed on March 10 and has been posted to the repository.

- Meetings were held with owners of properties on and adjacent to the creek and with the general community on March 17 and 18, respectively. The purpose of the meetings was to provide an overview of the project and allow residents to visit one-on-one with many of the project team to discuss more specific, individual issues. **Presentation materials have been posted to the repository.**
- The 37th Community Liaison Panel was held on March 19th. Community Liaison Panel meeting minutes from the 36th Panel are posted in the **Community Relations** section of this website.

February 2010

- Conference calls were held on February 11 and 26 with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Maintenance of soil erosion controls and water management continued.
- Severson continued construction work on the Cover System.
- Severson continued the small excavation off Bud Ikerd Road.

January 2010

- Conference calls were held on January 7 and 25 with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Maintenance of soil erosion controls and water management continued.
- Severson continued construction work on the Cover System.
- Severson mobilized to the Peerless Road and Bud Ikerd Road area to excavate a small area off Bud Ikerd Road.
- The **November/December 2009 Bi-Monthly Progress Report** was submitted to the U.S. EPA on January 15.

December 2009

- A conference call was held on December 10 with the U.S. EPA and IDEM to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Maintenance of soil erosion controls and water management continued.
- Severson continued construction work on the Cover System.
- **Fact Sheet 26** was distributed on December 2 and has been posted to the repository.
- Meetings were held with owners of properties on and adjacent to the creek and with the general community on December 9 and 10, respectively. The purpose of the meetings was to provide an overview of the project and allow residents to visit one-on-one with many of the project team to discuss more specific, individual issues. **Presentation materials have been posted to the repository.**
- The 36th Community Liaison Panel was held on December 11th. Community Liaison Panel meeting minutes from the 35th Panel are posted in the **Community Relations** section of this website.

November 2009

- Conference calls were held on November 12, and 24 with U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Maintenance of soil erosion controls and water management continued.
- Severson continued construction work on the Cover System.
- The **September/October 2009 Bi-Monthly Progress Report** was submitted to the U.S. EPA on November 13.

October 2009

- Conference calls were held on October 8 and 22 with U.S. EPA, ATSDR, IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Maintenance of soil erosion controls and water management continued.
- Severson continued construction work on the Cover System.
- A request for a schedule extension on the submission of the Final Corrective Measures Proposal (CMP) was submitted to U.S. on October 29.
- **Fact Sheet 25** was distributed on October 1 and has been posted to the repository.
- Meetings were held with owners of properties on and adjacent to the creek and with the general community on October 7 and 8, respectively. The purpose of the meetings was to provide an overview of the project and allow residents to visit one-on-one with many of the project team to discuss more specific, individual issues. **Presentation materials have been posted to the repository.** The 35th Community Liaison Panel was held on October 9th.

September 2009

- Conference calls were held on September 10 and 24 with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- The **July/August 2009 Bi-Monthly Progress Report** was submitted to the U.S. EPA on September 11.
- Maintenance of soil erosion controls and water management continued.
- Severson has remobilized to the site and is continuing the Cover System construction work.

August 2009

- Conference calls were held on August 11 and 27 with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Maintenance of soil erosion controls and water management continued.
- A letter was sent to U.S. EPA on August 6, 2009 requesting the consolidation of the Monthly and Quarterly reports. U.S. EPA approved the submittal of bi-monthly reports in lieu of Monthly reports on August 7, 2009. The July/August 2009 CERCLA Progress Report will be the first bi-monthly report to be submitted.

July 2009

- Conference calls were held on July 14 and 28 with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Maintenance of soil erosion controls and water management continued.
- The **June 2009 Monthly Progress Report** was submitted to the U.S. EPA on July 8th.
- As part of a 363 sale under Chapter 11 of the United States bankruptcy code, a new company (General Motors Company) was formed by selling a substantial portion of General Motors Corporation assets to the General Motors Company, including the Bedford Facility, which continues to operate. A majority of off-Site properties owned by General Motors Corporation prior to restructuring were not transferred and are owned by the former General Motors Corporation, now called Motors Liquidation Company (MLC). Work on those properties is being managed by MLC.

June 2009

- Conference calls were held on June 9 and 23 with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- Maintenance of soil erosion controls and water management continued.
- The **May 2009 Monthly Progress Report** was submitted to the U.S. EPA on June 12th.
- **Fact Sheet 24** was distributed on June 8 and has been posted to the repository.
- Meetings were held with owners of properties on and adjacent to the creek and with the general community on 17 and 18, respectively. The purpose of the meetings was to provide an overview of the project and allow residents to visit one-on-one with many of the project team to discuss more specific, individual issues. **Presentation materials have been posted to the repository.** The 34th Community Liaison Panel was held on June 19th.

May 2009

- Conference calls were held on May 5 and 19 with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures. An additional conference call to discuss the SSC Seeps and Springs Sampling Program was held on May 26 with U.S. EPA and IDEM.
- The **April 2009 Monthly Progress Report** was submitted to the U.S. EPA on May 14th.
- Maintenance of soil erosion controls and water management continued.

April 2009

- A conference call was held on April 1, 2009 with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- The Annual Review Meeting was held in Bedford with the U.S. EPA and IDEM on April 21. A site tour for participants was given on April 20.
- The **March 2009 Monthly Progress Report** was submitted to the U.S. EPA on April 14th.
- Maintenance of soil erosion controls and water management continued.

- December 2008 Quarterly sampling event and January 2009 Low-Flow sampling event results for the monitoring of seeps and springs under the SSC Work Plan, and SSC Addendum No. 7 were submitted to U.S. EPA.

March 2009

- Conference calls were held on March 2 and 17, 2009 with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- The **February 2009 Monthly Progress Report** was submitted to the U.S. EPA on March 13th.
- Maintenance of soil erosion controls and water management continued.
- **Fact Sheet 23** was distributed on March 16 and has been posted to the repository.
- Meetings were held with owners of properties on and adjacent to the creek and with the general community on March 25 and 26, respectively. The purpose of the meetings was to provide an overview of the project and allow residents to visit one-on-one with many of the project team to discuss more specific, individual issues. **Presentation materials have been posted to the repository.**
- The 33rd Community Liaison Panel was held on March 27th. Community Liaison Panel meeting minutes from the 32nd Panel will be posted in the Community Relations section of this website.

February 2009

- Conference calls were held on February 3 and 17, 2009 with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- The **January 2009 Monthly Progress Report** was submitted to the U.S. EPA on February 13th.
- Maintenance of soil erosion controls and water management continued.

January 2009

- Conference calls were held on January 6 and 20, 2009 with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- The **December 2008 Monthly Progress Report** was submitted to the U.S. EPA on January 14.
- Borrow Area operations have been put on hold for the winter months. It is anticipated that soil work will resume in June 2009 after the spring rainy season is over.

December 2008

- Conference calls were held on December 5 and 16, 2008 with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- The **November 2008 Monthly Progress Report** was submitted to the U.S. EPA on December 12.

- Excavation of the creek in the Downstream Parcels and transportation of stockpile materials to the East Plant Area for use as part of the Cover System grading have been put on hold for the winter months. It is anticipated that soil work will resume in June 2009 after the spring rainy season is over.
- Operation of Borrow Areas continued and preparations to close for the winter months were started.
- **Fact Sheet 22** was distributed on December 1 and has been posted to the repository.
- Meetings were held with owners of properties on and adjacent to the creek and with the general community on December 10 and 11, respectively. The purpose of the meetings was to provide an overview of the project and allow residents to visit one-on-one with many of the project team to discuss more specific, individual issues. **Presentation materials have been posted to the repository.**
- The 32nd Community Liaison Panel was held on December 12th. Community Liaison Panel meeting minutes from the 31st Panel are posted in the Community Relations section of this website.

November 2008

- A conference call was held on November 20, 2008 with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- The **October 2008 Monthly Progress Report** was submitted to the U.S. EPA on November 14.
- Transportation of stockpile materials to the East Plant Area for use as part of the Cover System grading continued.
- No ≥ 50 mg/kg PCB material from the creek RA was disposed of at the Heritage Landfill in Roachdale, Indiana.
- Operation of Borrow Area 39-1 continued.
- Tree consolidation, chipping, and mulching continued.
- Excavation of the creek in the Downstream Parcels has been put on hold for the winter months. It is anticipated that soil work will resume in June 2009 after the spring rainy season is over.
- September 2008 Low-Flow results for the monitoring of seeps and springs under the SSC Work Plan were submitted to U.S. EPA.
- U.S. EPA approved the Construction Certification Report for the Western Tributary Parcels Interim Measure.

October 2008

- Conference calls were held on October 7 and 28, 2008 with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- The **September 2008 Monthly Progress Report** was submitted to the U.S. EPA on October 15.
- Transportation of stockpile materials to the East Plant Area for use as part of the Cover System grading continued.
- No ≥ 50 mg/kg PCB material from the creek RA was disposed of at the Heritage Landfill in Roachdale, Indiana.
- Operation of Borrow Area 39-1 continued.

- Tree consolidation, chipping, and mulching continued.
- Excavation of the creek continued in the Downstream Parcels.

September 2008

- Conference calls were held on September 9 and 23, 2008 with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant and West Plant Area Interim Measures.
- The **August 2008 Monthly Progress Report** was submitted to the U.S. EPA on September 12.
- Transportation of stockpile materials to the East Plant Area for use as part of the Cover System grading continued.
- No ≥ 50 mg/kg PCB material from the creek RA was disposed of at the Heritage Landfill in Roachdale, Indiana.
- Operation of Borrow Area 39-1 continued
- Tree consolidation, chipping, and mulching continued
- Excavation of the creek continued in the Downstream Parcels.
- **Fact Sheet 21** was distributed on September 15 and has been posted to the repository.
- Meetings were held with owners of properties on and adjacent to the creek and with the general community on September 24 and 25, respectively. The purpose of the meetings was to provide an overview of the project and allow residents to visit one-on-one with many of the project team to discuss more specific, individual issues. **Presentation materials have been posted to the repository.**
- The 31st Community Liaison Panel was held on September 26th. Community Liaison Panel meeting minutes from the 30th Panel are posted in the Community Relations section of this website.

August 2008

- Conference calls were held on August 12 and 26, 2008 with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- The **July 2008 Monthly Progress Report** was submitted to the U.S. EPA on August 14.
- Transportation of stockpile materials to the East Plant Area for use as part of the Cover System grading continued.
- No ≥ 50 mg/kg PCB material from the creek RA was disposed of at the Heritage Landfill in Roachdale, Indiana.
- Operation of Borrow Area 39-1 continued.
- Tree consolidation, chipping, and mulching continued.
- Excavation of the creek continued in the Downstream Parcels.

July 2008

- Conference calls were held on July 15 and 29, 2008 with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- The **June 2008 Monthly Progress Report** was submitted to the U.S. EPA on July 14.
- Transportation of stockpile materials to the East Plant Area for use as part of the Cover System grading continued.

- No ≥ 50 mg/kg PCB material from the creek RA was disposed of at the Heritage Landfill in Roachdale, Indiana.
- Operation of Borrow Area 39-1 continued
- Tree consolidation, chipping, and mulching continued.
- Excavation of the creek continued in the Downstream Parcels.

June 2008

- Conference calls were held on June 5 and 17, 2008 with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- The **May 2008 Monthly Progress Report** was submitted to the U.S. EPA on June 13.
- Transportation of stockpile materials to the East Plant Area for use as part of the Cover System grading continued.
- No ≥ 50 mg/kg PCB material from the creek RA was disposed of at the Heritage Landfill in Roachdale, Indiana.
- Operation of Borrow Area 39-1 continued.
- Tree consolidation, chipping, and mulching continued.
- Excavation of the creek continued in the Downstream Parcels.
- **Fact Sheet 20** was distributed on June 11 and has been posted to the repository.
- Meetings were held with owners of properties on and adjacent to the creek and with the general community on June 18 and 19, respectively. The purpose of the meetings was to provide an overview of the project and allow residents to visit one-on-one with many of the project team to discuss more specific, individual issues. **Presentation materials have been posted to the repository.**
- A road meeting was held at the Facility on June 17 to discuss the current conditions of the roads with nearby residents.
- The 30th Community Liaison Panel was held on June 20.

May 2008

- A conference call was held on May 13, 2008 with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- The **April 2008 Monthly Progress Report** was submitted to the U.S. EPA on May 14.
- Transportation of stockpile materials to the East Plant Area for use as part of the Cover System grading was halted while additional fill areas in the East Plant Area are being evaluated.
- ≥ 50 mg/kg PCB material from the creek RA was disposed of at the Heritage Landfill in Roachdale, Indiana.
- Operation of Borrow Area 39-1 continued.
- Tree consolidation, chipping, and mulching continued.
- Excavation of the creek continued in the Downstream Parcels.

April 2008

- Conference calls were held on April 1 and 15, 2008 with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.

- The **March 2008 Monthly Progress Report** was submitted to the U.S. EPA on April 15.
- Transportation of stockpile materials to the East Plant Area for use as part of the Cover System grading continued.
- No ≥ 50 mg/kg PCB material from the creek RA was disposed of at the Heritage Landfill in Roachdale, Indiana.
- Operation of Borrow Area 39-1 continued.
- Tree consolidation, chipping, and mulching continued.
- Excavation of the creek continued in the Downstream Parcels.

March 2008

- Conference calls were held on March 4 and 20, 2008 with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- The **February 2008 Monthly Progress Report** was submitted to the U.S. EPA on March 14.
- Transportation of stockpile materials to the East Plant Area for use as part of the Cover System grading layer resumed in March.
- Excavation of the ≥ 50 mg/kg PCB material resumed in March 2008 from the creek RA and was disposed of at the Heritage Landfill in Roachdale, Indiana.
- Operation of Borrow Area 39-1 continued.
- Tree consolidation, chipping, and mulching continued.
- Excavation of the creek continued in the Downstream Parcels.

February 2008

- Conference calls were held on February 5 and 19, 2008 with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- The **January 2008 Monthly Progress Report** was submitted to the U.S. EPA on February 14.
- Transportation of stockpile materials to the East Plant Area for use as part of the Cover System grading layer did not occur in February 2008 but will resume in March 2008.
- No ≥ 50 mg/kg PCB material was excavated in February 2008 from the creek RA and no ≥ 50 mg/kg PCB material was disposed of at the Heritage Landfill in Roachdale, Indiana.
- Operation of Borrow Area 39-1 continued.
- Tree consolidation, chipping, and mulching continued.
- Excavation of the creek continued in the Downstream Parcels.

January 2008

- Conference calls were held on January 7, with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- The **December 2007 Monthly Progress Report** was submitted to the U.S. EPA on January 14.
- Excavation of the creek continued in the Downstream Parcels.
- Operation of Borrow Area 39-1 continued.
- A SSC Quarterly monitoring of high-flow seeps and springs sampling was completed.

- The Year End/Year Beginning Review Meeting was held in Bedford with the U.S. EPA and IDEM on January 24.

December 2007

- Conference calls were held on December 18, with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- The **November 2007 Monthly Progress Report** was submitted to the U.S. EPA on December 14.
- Excavation of the creek continued in the Downstream Parcels.
- Operation of Borrow Area 39-1 continued.
- U.S. EPA approved the Construction Certification Report for the Upstream Parcels RA.
- Dye-trace studies under the Site Source Control (SSC) Work Plan: Addendum No. 5 continued.
- SSC Quarterly monitoring event of seeps and springs was completed.
- Meetings were held with owners of properties on and adjacent to the creek and with the general community on December 5 and 6, respectively. The purpose of the meetings was to provide an overview of the project and allow residents to visit one-on-one with many of the project team to discuss more specific, individual issues. **Presentation materials have been posted to the repository.**
- The 28th Community Liaison Panel was held on December 14. Community Liaison Panel meeting minutes are posted in the Community Relations section of this website.

November 2007

- Conference calls were held on October 14 and 29, with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- The **October 2007 Monthly Progress Report** was submitted to the U.S. EPA on November 14.
- Excavation of the creek continued in the Downstream Parcels.
- Dye-trace study #3 under the SSC Work Plan: Addendum No. 5 has been completed.
- August 2007 Low Flow Results for the SSC Work Plan were submitted.
- Installation of the Lawrence County replacement 8" water line west of Peerless Road was completed.
- Operation of Borrow Area 39-1 continued.

October 2007

- Conference calls were held on October 1, 16 and 30, with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- The **September 2007 Monthly Progress Report** was submitted to the U.S. EPA on October 12.
- Excavation of the creek continued in the Downstream Parcels.
- Operation of Borrow Area 39-1 continued.
- Restoration of Parcels 23-28 was completed.

- Dye-trace study #3 under the SSC Work Plan: Addendum No. 5 was initiated on October 5, 2007.
- Replacement of the North Lawrence Authority Water Authority (NLWA) water line began.
- Meetings were held with owners of properties on and adjacent to the creek and with the general community on October 10 and 11, respectively. The purpose of the meetings was to provide an overview of the project and allow residents to visit one-on-one with many of the project team to discuss more specific, individual issues. **Presentation materials have been posted to the repository.**

September 2007

- Conference calls were held on September 6 and 18, with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- The **August 2007 Monthly Progress Report** was submitted to the U.S. EPA on September 14.
- Excavation of the creek continued in the Downstream Parcels.
- Operation of Borrow Area 39-1 continued.
- GM met with the CLP on September 14 to discuss community issues and concerns.
- Restoration of Parcels 23-28 continued.
- Dye-trace study #2 under the SSC Work Plan: Addendum No. 5 was completed.
- A meeting to discuss the current conditions of the roads with nearby residents was held at the Facility on September 13.
- The general public meeting scheduled for on September 27 was postponed due to a UAW strike at the GM Facility.

August 2007

- Conference calls were held on August 7 and 22, with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- The **July 2007 Monthly Progress Report** was submitted to the U.S. EPA on August 14.
- Excavation of the creek continued in the Downstream Parcels.
- Operation of Borrow Area 39-1 continued.
- Restoration of Parcels 23-28 continued.
- Dye-trace study #1 under the SSC Work Plan: Addendum No. 5 was completed.

July 2007

- A conference call was held on July 17 with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- The **June 2007 Monthly Progress Report** was submitted to the U.S. EPA on July 13.
- Excavation of the creek continued in the Downstream Parcels.
- Operation of Borrow Area 39-1 continued.
- Shoulder repair work along Peerless Road was completed on July 17 and 18. Additional road patching will continue on an as-required basis.
- Restoration of Parcels 23-28 continued.

- Dye-trace studies under the SSC Work Plan: Addendum No. 5 began. The first dye trace test (eosine in the upstream creek) was initiated on July 3. Monitoring of that test is ongoing.

June 2007

- Conference calls were held on June 7 and 19, with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- The **May 2007 Monthly Progress Report** was submitted to the U.S. EPA on June 14.
- Excavation of the creek continued in the Downstream Parcels.
- Operation of Borrow Area 39-1 continued.
- Road shoulder repairs on North Jackson Road and Bailey Scales Road were completed.
- Restoration of Parcels 23-28 began. HIS Constructors, LLC, the selected contractor for the restoration, is performing this work.
- Drilling planned under the SSC Work Plan: Addendum No. 5 was completed. The dye trace investigation will begin in the following months.
- Meetings were held with owners of properties on and adjacent to the creek and with the general community on June 6, and 7, respectively. The purpose of the meetings was to provide an overview of the project and allow residents to visit one-on-one with many of the project team to discuss more specific, individual issues.
- GM met with the Bedford City Council on June 19, to discuss the project status.

May 2007

- Conference calls were held on May 9, and 22, with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- The **April 2007 Monthly Progress Report** was submitted to the U.S. EPA on May 14.
- Operation of Borrow Area 39-1 continued.
- Road shoulder repairs on North Jackson Street and paving of Bailey Scales Road were completed.
- Excavation of the creek continued in the Downstream Parcels.
- SSC Work Plan: Addendum No. 5 investigation of the Spring 018 area continued in May 2007.

April 2007

- Conference calls were held on April 10 and 24, 2007, with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- **March 2007 Monthly Progress Report** was submitted to the U.S. EPA on April 13, 2007, and posted to the website.
- Excavation of the creek continued in the Downstream Parcels.
- SSC Low-Flow Monitoring Event of seeps and springs was conducted April 23, 2007 through April 26, 2007.
- Operation of Borrow Area 39-1 continued in April 2007.
- Restoration continued on Parcels south of Broomsage Road and east of Bailey Scales Road.

- Broomsage Road Bridge was paved during April 2007.
- The Site Source Control Work Plan: Addendum No. 5 investigation of the Spring 018 area continued in April 2007.

March 2007

- Conference calls were held on March 13, and 27, 2007, with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- **February 2007 Monthly Progress Report** was submitted to the U.S. EPA on March 14, 2007, and posted to the website.
- Restoration on Parcels 15, 22, and 216 continued south of Broomsage Road and east of Bailey Scales Road.
- Modifications to the stockpile sampling methods submitted February 1, 2007, were approved by the U.S. EPA on March 26, 2007.
- Operation of Borrow Area 39-1 continued in March 2007.
- Excavation of the creek continued in the Downstream Parcels.
- The Site Source Control Work Plan: Addendum No. 5 investigation of the Spring 018 area continued in March 2007.

February 2007

- Conference calls were held on February 6, and 20, 2007, with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- The **January 2007 Monthly Progress Report** was submitted to the U.S. EPA on February 15, 2007, and posted to the website.
- Meetings were held with owners of properties on and adjacent to the creek and with the general community on February 28, and March 1, 2007, respectively. The purpose of the meetings was to provide an overview of the project and allow residents to visit one-on-one with many of the project team to discuss more specific, individual issues.
- Excavation of the creek continued in the Downstream Parcels.
- Restoration continued on Parcels south of Broomsage Road and east of Bailey Scales Road.
- The Site Source Control (SSC) Work Plan: Addendum No. 5 investigation of the Spring 018 area continued in February 2007.

January 2007

- Conference calls were held on January 4 and 18, 2007, with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- The **December 2006 Monthly Progress Report** was submitted to the U.S. EPA on January 12, 2007, and posted to the website.
- The Year End/Year Beginning Review Meeting was held in Bedford with the U.S. EPA and IDEM on January 25, 2007.
- Broomsage Road culvert replacement activities were completed (with the exception of asphalt paving) on January 22, 2006 and the road was reopened to through traffic.

- Restoration continued on Parcels south of Broomsage Road and east of Bailey Scales Road. Restoration of Parcel 20 was completed during January 2007.
- Excavation of the creek continued in the Downstream Parcels.
- The Site Source Control (SSC) Work Plan: Addendum No. 5 investigation of the Spring 018 area began January 2007.
- Construction of Diversion Channel 3, downstream of the Peerless Road Bridge, was completed in January 2007.

December 2006

- A Conference call was held on December 12, 2006, with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- The **November 2006 Monthly Progress Report** was submitted to the U.S. EPA on December 15, 2006, and posted to the website.
- The Broomsage Road culvert replacement activities continued. Construction will be completed in January 2007.
- Excavation of the creek continued in the Downstream Parcels.
- Restoration of Parcels south of Broomsage Road continued.
- Construction of Diversion Channel 3, downstream of the Peerless Road Bridge continued. It is expected to be completed by mid January 2007, weather permitting.

November 2006

- Conference calls were held on November 8 and 22, 2006, with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- The **October 2006 Monthly Progress Report** was submitted to the U.S. EPA on November 14, 2006, and posted to the website.
- The Broomsage Road culvert excavation was completed and construction of the new culvert is underway. Construction will be completed January 2007.
- Excavation and verification of Parcel 22 was completed and restoration has begun.
- Excavation of the creek continued in the Downstream Parcels.
- Construction of Diversion Channel 3, downstream of the Peerless Road Bridge continued. Berm construction is complete and erosion control to be in place by mid January 2007, weather permitting.

October 2006

- Conference calls were held on October 3, and 19, 2006, with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- The **September 2006 Monthly Progress Report** was submitted to the U.S. EPA on October 13, 2006, and posted to the website.
- Broomsage Road was closed at the culvert over Bailey's Branch on October 16, 2006 in order to complete removal of impacted material. The culvert and surrounding impacted materials are being removed. A school bus turnaround east of the road closure (to allow bus access to east Broomsage) was also completed on October 14, 2006.

- Temporary sediment basins west of Bailey Scales Road were completed during October 2006 in the East Plant Area.
- Excavation of the creek continued in the Downstream Parcels.
- Construction of Diversion Channel 3, downstream of the Peerless Road Bridge continued.

September 2006

- Conference calls were held on September 5 and 22, 2006, with the U.S. EPA, ATSDR, the IDEM, and ISDH to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures.
- The **August 2006 Monthly Progress Report** was submitted to the U.S. EPA on September 14, 2006, and posted to the website.
- Meetings were held with owners of properties on and adjacent to the creek and with the general community on September 27 and 28, 2006, respectively. **Presentation materials from these meetings have been posted.**
- **Fact Sheet 14** was distributed and posted to the website September 15, 2006.
- Excavation of the creek continued in the Downstream Parcels.
- Construction of Diversion Channel 3, downstream of the Peerless Road Bridge continued.

August 2006

- Conference calls were held on August 3, and 22, 2006, with the U.S. EPA, the Indiana Department of Environmental Management (IDEM), and the Indiana State Department of Health (ISDH) to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures (IM).
- **The July 2006 Monthly Progress Report** was submitted to the U.S. EPA on August 14, 2006, and posted to the website.
- Excavation of the creek continued downstream.
- Construction of Diversion Channel 3 (DC3) on the parcels downstream of the Peerless Road Bridge continued.

July 2006

- A conference call was held on July 20, 2006, with the U.S. EPA, the Indiana Department of Environmental Management (IDEM), and the Indiana State Department of Health (ISDH) to discuss items related to the RA and the design and construction of the East Plant Area Interim Measures (IM).
- **The June 2006 Monthly Progress Report** was submitted to the U.S. EPA on July 14, 2006, and posted to the website.
- Excavation of the creek continued downstream.
- Construction of Diversion Channel 3 (DC3) on the parcels downstream of the Peerless Road Bridge was initiated.

June 2006

- A conference call was held on June 6, 13, and 27, 2006 with the U.S. EPA, IDEM, and ISDH, to discuss items related to the Removal Action and the design and construction of the East Plant Interim Measure (IM).

- Meetings were held with owners of properties on and adjacent to the creek and with the general community on June 7 and 8, 2006, respectively. **Presentation materials from these meetings have been posted.**
- **The May 2006 Monthly Progress Report** was submitted to the U.S. EPA on June 14, 2006, and posted to the website.
- Excavation continued downstream.
- North Lawrence Water Authority shut off water on two separate occasions (June 8 and 21, 2006) as a precaution so that creek cleaning activities could be completed in the vicinity of the waterline south of Broomsage Road. GM supplied bottled water to the affected residents during the subsequent boil water advisories.
- Excavation activities were conducted as part of the Western Tributary Interim Measure Work Plan.

May 2006

- A conference call was held on May 9 and 23, 2006 with the U.S. EPA, IDEM, and ISDH, to discuss items related to the Removal Action and the design and construction of the East Plant Interim Measure (IM).
- **The April 2006 Monthly Progress Report** was submitted to the U.S. EPA on May 12, 2006, and posted to the website.
- Excavation continued downstream. Excavation near Broomsage Road resulted in the closure of the road for a few days in order to complete the soil removal and restore the wingwall. The road re-opened on May 25, 2006.
- North Lawrence Water Authority shut off water on two separate occasions (May 3 and 30, 2006) so that creek cleaning activities could be completed in the vicinity of the waterline south of Broomsage Road. Subsequent to each waterline shut-off, North Lawrence Water Authority issued boil water advisories.
- Excavation around the gas line on the one of the floodplain properties was completed and capped.
- Construction of the East Plant Area Vault was completed and placement of the >50 ppm PCB material from East Plant Area began.

April 2006

- A conference call was held on April 11 and 25, 2006 with the U.S. EPA, IDEM, and ISDH, to discuss items related to the Removal Action and the design and construction of the East Plant Interim Measure (IM).
- **The March 2006 Monthly Progress Report** was submitted to the U.S. EPA on April 14, 2006, and posted to the website.
- A Meeting with the U.S. EPA and the Indiana Department of Environmental Management (IDEM) was held on April 24, 2006 in Chicago, Illinois to discuss the East Plant Area Interim Measure.
- Excavation around a gas line on one of the floodplain properties was conducted.
- A meeting with local residents along the truck traffic route was held on April 27, 2006.
- The 22nd Community Liaison Panel was held on April 28, 2006. Minutes from the Community Liaison Panel meetings are posted in the Community Relations section of this website.
- Excavation and restoration activities as part of the Western Tributary Interim Measure Work Plan were conducted.

March 2006

- A conference call was held on March 7 and 28, 2006 with the U.S. EPA and the IDEM, to discuss items related to the Removal Action and the design and construction of the East Plant Interim Measure (IM).
- A Meeting with the U.S. EPA and the Indiana Department of Environmental Management (IDEM) was held on March 23, 2006 in Chicago, Illinois to discuss the Project schedule.
- **The February 2006 Monthly Progress Report** was submitted to the U.S. EPA on March 14, 2006, and posted to the website.
- The filling of Grading Area 2 in the East Plant Area with <50 mg/kg PCB soil material from the creek Removal Action was completed on March 1, 2006. Placement of material in Grading Area 3 began on March 1, 2006. During March 2006, 1,247 tons and 31,042 tons of <50 mg/kg PCB soil material were transported to the Plant property and placed into Grading Areas 2 and 3, respectively.
- Excavation of Diversion Channel No. 2 was completed in March 2006.

February 2006

- A Meeting with owners of properties on and adjacent to the creek was held on February 1, 2006. A public meeting was held on February 2, 2006. These meetings outlined the components of the Removal Action and the East Plant Area Interim Measure and presented an opportunity for the community to ask questions and provide comments. **Presentation materials from these meetings have been posted.**
- The 21st Community Liaison Panel was held on February 3, 2006. Minutes from the Community Liaison Panel meetings are posted in the Community Relations section of this website.
- Conference calls were held on February 7, 21, and 26, 2006, with the U.S. EPA and the Indiana Department of Environmental Management (IDEM) and the Indiana State Department of Health (ISDH), to discuss items related to the Removal Action and the design and construction of the East Plant Interim Measure (IM).
- **The January 2006 Monthly Progress Report** was submitted to the U.S. EPA on February 14, 2006, and posted to the website.
- During February 2006, a total of 42,486 tons of soil was placed into Grading Area 2 from the creek Removal Action.
- Excavation of Diversion Channel No. 2 continued in February 2006.
- Construction of Grading Area 3 was completed in February 2006 and approved for receiving Removal Action < 50 ppm excavation materials on February 28, 2006.
- During February 2006, work continued along the stream channel near Broomsage Road to remove impacted soil and sediment from the creek channel and floodplain.

January 2006

- A conference call was held on January 10, 2006 with the U.S. EPA and the Indiana Department of Environmental Management (IDEM), to discuss items related to the Removal Action and the design and construction of the East Plant Interim Measure (IM).
- On January 25, 2006, an end of the year meeting was held in Bedford with the U.S. EPA and IDEM. The purpose of the meeting was to summarize activities that occurred in 2005 and to outline proposed schedule of activities for 2006.

- **The December 2005 Monthly Progress Report** was submitted to the U.S. EPA on January 13, 2006.
- During January 2006, approximately 29,330 tons of soil was placed into Grading Area 2 from the creek removal action.
- Installation of the clay layer in the East Plant Area landfill vault continued through January 2006.
- Work on Diversion Channel No. 2 continued in January 2006.
- During January 2006, work continued along the stream channel of Parcels 20, 22, 28, 29, 30, 36, and 76 to remove impacted soil and sediment from the creek channel and floodplain.

December 2005

- A conference call was held on December 13, 2005 with the U.S. EPA and the Indiana Department of Environmental Management (IDEM), to discuss items related to the Removal Action and the design and construction of the East Plant Interim Measure (IM).
- **The November 2005 Monthly Progress Report** was submitted to the U.S. EPA on December 14, 2005.
- During December 2005, approximately 23,280 tons of soil was placed into Grading Area 2 from the creek removal action.
- Installation the underdrain as part of the East Plant Area landfill vault, including gravel, pipe, and geotextile placement, was completed in December 2005.
- Work on Diversion Channel No. 2 continued in December 2005.
- During December 2005, work continued along the stream channel of Parcels 20, 21, 28, 30, and 36 to remove impacted soil and sediment from the creek channel and floodplain.

November 2005

- Conference calls were held on November 15 and 29, 2005 with the U.S. EPA and the Indiana Department of Environmental Management (IDEM), to discuss items related to the Removal Action and the design and construction of the East Plant Interim Measure (IM).
- A meeting with U.S. Fish and Wildlife Service (USFWS), Indiana Department of Natural Resources (IDNR), IDEM, and U.S. EPA was held on-Site on November 21, 2005 to discuss restoration and to conduct a site walk.
- **The October 2005 Monthly Progress Report** was submitted to the U.S. EPA on November 14, 2005.
- During November 2005, approximately 35,381 tons of soil was placed into Grading Area 2 from the creek removal action.
- Excavation of Diversion Channel No. 2 continued in November 2005.
- Staging Area G construction continued in November 2005.
- Tree consolidation, chipping and mulching continued in November 2005.
- Newly backfilled areas were hydroseeded and additional erosion control measures were installed on Parcels 12, 13, and 15 during November 2005.
- Construction of an on-Site haul road from Peerless Road to the Parcel 39 borrow area began during November 2005.
- Sewer repairs on Parcels 8, 10, 11, and 12 were completed in November 2005. The disturbed areas were restored.
- Road repair work continued.

- During November 2005, work continued along the stream channel of Parcels 20, 21, 28, 30, and 36 to remove impacted soil and sediment from the creek channel and floodplain.

October 2005

- GM and its contractors (ENTACT and SES) met with the U.S. EPA on-Site on October 5, 2005.
- Conference calls were held on October 11, 25 and 31, 2005 with the U.S. EPA, ATSDR, IDEM, and ISDH to discuss Removal Action progress, and the design and construction of the East Plant Interim Measure (IM).
- A meeting with the U.S. EPA and IDEM was held in Chicago to discuss the East Plant Area IM on October 18, 2005.
- A Meeting with owners of properties on and adjacent to the creek was held on October 5, 2005. A public open-house was hosted at the GM Powertrain Facility October 6, 2005. These meetings outlined the components of the Removal Action and the East Plant Area Interim Measure and presented an opportunity for the community to ask questions and provide comments. Tours of the Removal Action areas were also given. **Presentation materials from these meetings have been posted.**
- **The September 2005 Monthly Progress Report** was submitted to the U.S. EPA on October 14, 2005.
- During October 2005, approximately 17,204 tons of < 50 mg/kg PCB soil material from the creek Removal Action had been placed into Grading Area 2.
- The temporary Diversion Channel 2 bypass around Staging Area F was completed on October 29, 2005.
- Staging Area G construction continued in October 2005.
- During October 2005, work continued along the stream channel of Parcels 20, 21, 28, 30, and 36 to remove impacted soil and sediment from the creek channel and floodplain.

September 2005

- Conference calls were held on September 13 (including an East Plant Area Site Walk) and 27, 2005 with the U.S. EPA, ATSDR, IDEM, and ISDH, to discuss project progress and items related to the design and construction of the East Plant Interim Measure (IM).
- **The August 2005 Monthly Progress Report** was submitted to the U.S. EPA on September 14, 2005.
- During September 2005, approximately 20,371 tons of soil had been placed into Grading Area 2.
- As part of the RCRA Facility Investigation Work Plan Addendum No. 10, 3 locations were drilled and samples collected. Results from the sampling event are pending.
- Landfill Vault excavation was completed in the East Plant Area.
- As part of the RCRA Facility Investigation Work Plan Addendum No. 11, one injection well and one monitoring well have been installed, for the proposed dye trace investigation. The installations of the last 3 monitoring wells are ongoing.
- The last of the bedrock corings, in the East Plant Area interior, were completed in early September as part of the RFI Work Plan: Addendum No. 9.
- Observations on the ongoing Dye Tracing Test (RFI Work Plan: Addendum No. 8) in the East Plant Area continued with Fluoroscein continuing to show in only two locations (SSC System A and F) to date.

- Two rounds of sampling occurred for the Site Source Control monitoring of the springs and seeps under the Phase I and Phase II sampling network. Both high-flow and low-flow conditions precipitation events occurred during September.
- Removal work continued along the stream channel of Parcels 15, 21, 22, 23, 24, 25, 28, 30, 36, and 216, to remove impacted soil and sediment from the creek channel and floodplain.

August 2005

- Conference calls were held on August 2, 16 and 30, 2005 with the U.S. EPA ATSDR, IDEM, and ISDH, to discuss project progress and items related to the design and construction of the East Plant Interim Measure (IM).
- The **July 2005 Monthly Progress Report** was submitted to the U.S. EPA on August 14, 2005.
- RFI Work Plan: Addendum No. 11 was approved by the U.S. EPA on August 17, 2005.
- RFI Work Plan: Addendum No. 10 was approved by the U.S. EPA on August 19, 2005.
- The U.S. EPA issued a letter responding to Public Comments on the East Plant Area Interim Measure.
- The filling of Grading Area 1 in the East Plant Area with < 50 mg/kg PCB soil material from the creek Removal Action was completed on August 29, 2005. Filling in Grading Area 2 began on August 29, 2005. During August, 52,942 tons and 1,637 tons of < 50 mg/kg PCB soil material were transported to the Plant property and placed into Grading Areas 1 and 2, respectively.
- Observations on the ongoing Dye Tracing Test (RFI Work Plan: Addendum No. 8) in the East Plant Area continued with Fluorescein continuing to show in only two locations (SSC System A and F) to date.
- Work as part of the RFI Work Plan: Addendum No. 9 is ongoing. Bedrock corings along the proposed collection system trench alignment and in the East Plant Area interior are in progress.
- On August 24, 2005, GM held a meeting with residents who live along the project truck traffic routes.
- On August 31, 2005, approval for the use of proposed borrow areas 1, 2, and 7, on Parcel 39, was received from the U.S. EPA.
- Removal work continued along the stream channel of Parcels 15, 21, 23, 24, 25, 28, 30, 36, and 216, to remove impacted soil and sediment from the creek channel and floodplain.

July 2005

- A conference call was held on July 13 and 26, 2005 with the U.S. EPA ATSDR, IDEM, and ISDH, to discuss project progress and items related to the design and construction of the East Plant Interim Measure (IM).
- The U.S. EPA Public Comment period on the Interim Measures Alternative Review Report for the East Plant Area ended on July 14, 2005.
- Observations on the ongoing Dye Tracing Test (RFI Work Plan: Addendum No. 8) in the East Plant Area continued with Fluorescein continuing to show in only two locations (SSC System A and F) to date.
- During July 2005, approximately 31,477 tons of < 50 mg/kg PCB soil from the creek Removal Action had been placed into Grading Area 1 in the East Plant Area.

- Work as part of the RFI Work Plan: Addendum No. 9 is ongoing. Bedrock corings along the proposed collection system trench alignment and in the East Plant Area interior are in progress.
- RFI Work Plan: Addendum No. 9 was approved by the U.S. EPA on July 5, 2005.
- **The June 2005 Monthly Progress Report** was submitted to the U.S. EPA on July 14, 2005.
- Removal work continued along the stream channel of Parcels 15, 21, 23, 24, 25, 28, 30, and 216, to remove impacted soil and sediment from the creek channel and floodplain.

June 2005

- Conference calls were held on June 2, 9, 15, 28, and 30, 2005 with the U.S. EPA, ATSDR, IDEM, and ISDH, to discuss project progress and items related to the design and construction of the East Plant Interim Measure (IM).
- The East Plant Area Grading Areas 1 and 2 were verbally approved for use during the June 2, 2005 conference call/meeting by the U.S. EPA. The **Final (100%) Design for Grading Areas 1 and 2** of the East Plant Area was submitted to the U.S. EPA and IDEM on June 10, 2005.
- **The May 2005 Monthly Progress Report** was submitted to the U.S. EPA on June 14, 2005.
- As part of East Plant Area Interim Measure, Grading Areas 1 and 2 were completed on June 13 and 28, 2005, respectively. Filling of Grading Area 1 with Removal Action < 50 mg/kg PCB material began on June 15, 2005. During June 2005, 29,725 tons of material was placed into Grading Area 1.
- The second revision to the Pre Final (95%) Design for the Vault, that is to be constructed in the East Plant Area, was submitted to the U.S. EPA and IDEM (revisions based on comments from U.S. EPA and IDEM) on June 16, 2005.
- The draft Site Source Control Work Plan Addendum No. 4 for the Removal Action and an accompanying draft Seep and Spring Data Package were submitted to the U.S. EPA on June 22, 2005.
- The draft RCRA Facility Investigation Work Plan Addendum No. 10, proposing investigative work within the South Piston Yard, former underground storage tank area, was submitted to the U.S. EPA on June 22, 2005.
- The draft RCRA Facility Investigation Work Plan Addendum No. 11, proposing an additional dye trace test, and injection well and monitoring well installations was submitted to the U.S. EPA on June 24, 2005.
- Observations on the ongoing Dye Tracing Test (RFI Work Plan: Addendum No. 8) in the East Plant Area continued with Fluorescein continuing to show in only one location (SSC System F) to date.
- One round of sampling occurred for the Site Source Control monitoring of the springs and seeps under the Phase I and Phase II sampling network. High-flow conditions were met for the first time this year in June 2005. Samples were collected on June 14, 16, 17, 20, and 21, 2005.
- As part of RFI Work Plan: Addendum No. 9, bedrock corings in the East Plant Area interior are in progress.
- Creek restoration in Parcels 6 through 11 (east of Bailey Scales Road) is complete. Access roads remain.

May 2005

- Conference calls were held on May 5, 10, 16, and 24, 2005 with the U.S. EPA and IDEM, to discuss project progress and items related to the design and construction of the East Plant Interim Measure (IM).
- Broomsage Road was repaved between May 9 and 13, 2005.
- The **April 2005 Monthly Progress Report** was submitted to the U.S. EPA on May 13, 2005.
- As part of RFI Work Plan: Addendum No. 8, two on-Site dye trace studies began with the injection of Fluoroscein into the overburden and Rhodamine WT into the shallow bedrock on March 22, 2005. During the May 2005, dye was detected at monitoring points. Preliminary data from test will be submitted to the U.S. EPA June, 2005.
- As part of RFI Work Plan: Addendum No. 9, bedrock corings along the proposed collection system trench alignment and in the East Plant Area interior are in progress. There are approximately 24 coreholes to complete including four coreholes that required field adjustment. An additional seven borings were advanced and completed in area of interest (AOI) 7 during May, 2005 for geotechnical purposes.
- Installation of major components of GM's new water treatment facility (WTF) continued into May 2005. Performance tests were performed on the 2000 gallon per minute (gpm) system. The 2000 gpm system is operational in the event of an emergency. The 300 gpm system is not complete as the sand vessels have not been installed. Final components of the 300 gpm system and the building are expected to be installed during July and August 2005.
- The new Peerless Road Bridge opened to traffic May 24, 2005.
- Creek restoration in Parcels 6 through 11 (east of Bailey Scales Road) is complete. Access roads and construction fencing remain.

April 2005

- Conference calls were held on April 5 and 26, 2005 with U.S. EPA and IDEM, to discuss project progress.
- Conference calls were held on April 7, 14, 21, and 26, 2005 with the U.S. EPA and IDEM, to discuss items related to the design and construction of the East Plant Interim Measure (IM).
- Tree clearing activities downstream of the Peerless Road Bridge were completed prior to the April 15 deadline.
- **The March 2005 Monthly Progress Report** was submitted to the U.S. EPA on April 14, 2005.
- As part of RFI Work Plan: Addendum No. 8, two on-Site dye trace studies began with the injection of Fluoroscein into the overburden and Rhodamine WT into the shallow bedrock on March 22, 2005. During April 2005, no dye was detected at the monitoring points. Modifications to the Addendum No. 8 Work Plan have been approved by the U.S. EPA to change the well pumping station schedules to better facilitate the longer than expected test.
- As part of RFI Work Plan: Addendum No. 9, 38 corings along the proposed collection system trench alignment have been advanced through the overburden to the top of bedrock. An additional seven borings were advanced to bedrock in Area of Interest (AOI) 7.
- Installation of the new remediation water treatment facility (WTF) was started on March 30, 2005. The major components of the system were placed during April 2005. The system is expected to be operational during May 2005.

- Work on the Peerless Road Bridge began on April 6, 2005. Construction is currently on schedule to be completed and re-opening to traffic the week of May 23, 2005.
- North Jackson Street was repaved between April 4 and 6, 2005.

March 2005

- On March 1, 2005, GM met with the U.S. EPA at the U.S. EPA, Region V offices in Chicago, Illinois to discuss the proposed remedy for the East Plant Area.
- **Fact Sheet 10** was issued on March 8, 2005.
- The **February 2005 Monthly Progress Report** was submitted to the U.S. EPA on March 11, 2004.
- The final **RFI Work Plan: Addendum No. 8** was submitted to the U.S. EPA on March 14, 2005. As part of this work plan, two on-Site dye trace studies began with the injection of Fluorescein into the overburden and Rhodamine WT into the shallow bedrock on March 22, 2005.
- Construction of the water treatment facility for the water collected during remediation activities, located at the south end of GM's stormwater pond, began March 31, 2005.
- The last access agreement was obtained for the downstream section of Pleasant Run Creek. Currently, GM has all of the necessary access agreements to complete the CERCLA removal action work.
- As part of draft RFI Work Plan Addendum No. 9 (which was submitted to the U.S. EPA March 4, 2005), 38 shallow borings have been advanced around the perimeter of the proposed East Plant Area Cover System. Bedrock corings along the proposed collection system trench alignment are ongoing.
- A Community Liaison Panel meeting was held on March 18, 2005 to discuss the proposed remedy for the East Plant Area. Minutes from the Community Liaison Panel meetings are posted in the Community Relations section of this website.
- On March 24, 2005, GM met with the U.S. EPA at the U.S. EPA, Region V offices in Chicago, Illinois to discuss the proposed remedy for the East Plant Area.
- Meetings were held with owners of properties on and adjacent to the creek and with the general community on March 30 and 31, 2005, respectively. These meetings outlined the components of the proposed remedy for the East Plant Area and presented an opportunity to ask questions and provide comments. **Presentation materials from these meetings have been posted.**
- GM met with the Lawrence County Road Department on March 31, 2005 to discuss replacement of the Peerless Road Bridge, located near the corner of Peerless and Bud Ikerd Roads. Work will begin on April 6, 2005, and is expected to be completed in approximately six weeks. The County submitted a notice to the local newspaper advising the community of the bridge closure, placed barricades and signage, and re-routed traffic.

February 2005

- A conference call with the U.S. EPA and IDEM to discuss the proposed remedy for the East Plant Area took place on February 7, 2005.
- Excavation of Diversion Channel No. 1 was completed and the channel became operational on February 10, 2005.
- On February 14, 2004, a meeting was held at the U.S. EPA's Chicago office, regarding the proposed remedy for the East Plant Area.

- The **January 2005 Monthly Progress Report** was submitted to the U.S. EPA on February 15, 2004.
- On February 24, 2005, another conference call with the U.S. EPA and IDEM took place to further discuss the proposed East Plant Area.
- Meetings were held with owners of properties on and adjacent to the creek and with the general community on February 21 and 22, 2005, respectively. These meetings provided updates on the Corrective Action activities. The presentation materials have been posted.
- On February 23, 2005, GM met with the Lawrence County Road Commissioners to discuss current and future road repairs.

January 2005

- Fencing and warning signs have been erected around the historic quarries on Parcels 11 and 12.
- The **December 2004 Monthly Progress Report** was submitted to the U.S. EPA on January 15, 2004.
- On January 19, 2005, a Site tour was given to the U.S. EPA.
- On January 20, 2005, an end of the year meeting was held in Bedford with the U.S. EPA and IDEM. The purpose of the meeting was to summarize activities that occurred in 2004 and to outline proposed activities for 2005. Proposed alternatives for various remedies for the East Plant Area were discussed.
- On January 21, 2005, a meeting was held with the Community Liaison Panel at the Bedford Plant. The next meeting is scheduled for April 29, 2005. Minutes will be posted.

December 2004

- Excavation of the Diversion Channel No. 1 began in December 2004. The diversion channel will re-route creek water around the cleanup area so that removal work can occur during dry conditions.
- On December 9, 2004, a meeting was held at the U.S. EPA's Chicago office, regarding the Proposed Re-Use of Soil Materials with Low-Level PCBs as Backfill and Grading Fill, and the East Plant Area Interim Measure Work Plan.
- The **November 2004 Monthly Progress Report** was submitted to the U.S. EPA on December 15, 2004.
- As a result of local concerns regarding trackout of clean soil materials from the work areas onto public roadways, both contractors have constructed tire washing stations at the exit areas of the truck loading stations, which are in clean areas.

November 2004

- ENTACT mobilized to the site during November 2004. ENTACT was awarded the Contract for the Downstream Parcel Removal Action work in the creek downstream of Broomsage Road.
- The East Plant Area Interim Measure Work Plan and a letter proposing the re-use of soil materials with low-level PCBs (≤ 25 mg/kg) as backfill and grading fill (AOC Proposal Letter) was submitted to the U.S. EPA for review on November 9, 2004.
- The **October 2004 Monthly Progress Report** was submitted to the U.S. EPA on November 15, 2004.

- The **Site Source Control Work Plan: Addendum No. 3** covering the design features for the shallow bedrock collection trench was submitted to the U.S. EPA for review on November 17, 2004.

October 2004

- USFWS response to the U.S. EPA regarding the Biological Assessment of the Indiana Bat indicated that the proposed Removal Action will not adversely impact the Indiana bat population.
- The Quality Assurance Project Plan (QAPP): Addendum No. 1 was submitted to the U.S. EPA and IDEM for approval On October 5, 2004.
- The **September 2004 Monthly Progress Report** was submitted to the U.S. EPA on October 15, 2004.
- Meetings were held with owners of properties on and adjacent to the creek and with the general community on October 27 and 28, 2004, respectively. These meetings provided updates on the Corrective Action activities. The presentation materials have been posted.
- RFI Work Plan Addendum No. 4 results were submitted to the U.S. EPA and IDEM on October 21, 2004.
- The U.S. EPA approved **RFI Work Plan Addendum No. 7** to investigate and delineate four areas on the Plant property west of GM Drive.
- Response to Comments, regarding the Western and Northern Tributary Interim was submitted to the U.S. EPA, October 26, 2004.
- An on-Site meeting with the U.S. EPA and IDEM was held October 28, 2004, to discuss the design of additional controls in the SSC system.
- The fifteenth CLP meeting took place on October 29, 2004. Meeting minutes have been posted.
- **Fact Sheet 9** was issued on October 28, 2004.
- On October 29, 2004, a meeting was held with the Community Liaison Panel at the Bedford Plant. The next meeting will be scheduled for January 21, 2005

September 2004

- GM's representatives made a presentation to a luncheon meeting of the Bedford Kiwanis Club outlining the Corrective Action and Removal Action activities ongoing at the Plant on September 14, 2004.
- GM's representatives manned an information booth set up at the Bedford Plant's Annual Fall Car Show on September 16 & 17, 2004. The booth had handouts and exhibits showing the ongoing work related to the Corrective Action and Removal Action.
- **The August 2004 Monthly Progress Report** was submitted to the U.S. EPA on September 17, 2004.
- On September 20, 2004, the dye monitoring program, as part of the Outfall 002 on-Site dye trace investigation, was completed.
- RCRA Facility Investigation Work Plan: Addendum No. 6 was submitted as final to the U.S. EPA on September 27, 2004. The swallet investigation technical memorandum was submitted with Addendum No. 7. A swallet is an area of fractured bedrock within a creek channel, where surface water drains such that surface water flow is reduced or eliminated.
- Response to Comments, regarding the RCRA Facility Investigation Work Plan: Addendum No. 7, was submitted to the U.S. EPA on September 27, 2004.

- Response to Comments, regarding the Upstream Parcels Removal Action Work Plan: Addendum No. 5, was submitted to the U.S. EPA on September 28, 2004.
- Response to Comments, regarding the Site Source Control Work Plan: Addendum No. 2, was submitted to the U.S. EPA on September 28, 2004.

August 2004

- A meeting was held with owners of property on and adjacent to the creek on August 4, 2004. A general community meeting was held on August 5, 2004. Both of these meetings provided updates on the Corrective Action and Removal Action activities. The presentation has been posted to the website.
- A meeting was held on-Site with the Agencies on August 5, 2004, to discuss Site Source Control at Outfall 002 and in the area north of AOI 4.
- The fourteenth CLP meeting took place on August 6, 2004. **Meeting minutes have been posted.**
- Upstream Parcels Removal Action Work Plan: Addendum No. 5 was submitted to the U.S. EPA for approval on August 11, 2004.
- **The July 2004 Monthly Progress Report** was submitted to the U.S. EPA on August 13, 2004.
- On August 13, 16 & 17, 2004, low-flow sampling was completed, pursuant to the Site Source Control Work Plan.
- RCRA Facility Investigation Work Plan: Addendum No. 7 was submitted to the U.S. EPA for approval on August 18, 2004.
- On August 30, 2004, dye trace testing near Outfall #002 began with the injection of Fluorescein dye into an on-Site monitoring well. The dye recovery monitoring continued at multiple locations.
- Beginning on August 31, 2004, boreholes were completed at Parcel 398 at the locations that had been previously identified for test pits, pursuant to the RFI Work Plan Addendum No. 4. These borings were completed, rather than the planned test pits, at the owner's request. Due to Site activity inhibiting access to certain locations (i.e., haul roads, stockpiles, etc.) there are still eight study locations that require completion.

July 2004

- **The June 2004 Monthly Progress Report** was submitted to the U.S. EPA on July 14, 2004.
- On July 8 and 21, 2004, dye trace investigations were conducted on Swallet #1 and #2, respectively.
- RCRA Facility Investigation Work Plan: Addendum No. 5 was submitted to the U.S. EPA as final on July 26, 2004.
- The **Second Quarter 2004 Progress Report** was submitted to the U.S. EPA on July 27, 2003.
- An Archaeological Contingency Plan was submitted to the U.S. EPA.

June 2004

- On June 10, 2004, an ecological risk meeting was held on-Site with the agencies.

- As part of the community relations initiative, on June 10, 2004, GM held an Open House of five residences on North Jackson Street as well as providing a guided bus tour of the remediation activities.
- The thirteenth CLP meeting took place on June 11, 2004. **Meeting minutes have been posted.**
- **The May 2004 Monthly Progress Report** was submitted to the U.S. EPA on June 14, 2004.
- The final Biological Assessment was submitted to USFWS on June 18, 2004.
- GM made a presentation to a luncheon meeting of the Bedford Board of Realtors on June 25, 2004, outlining the Corrective Action and Removal Action activities ongoing at the Plant on.

May 2004

- **RCRA Facility Investigation (RFI), Work Plan Addendum No. 4**, was approved on May 4, 2004.
- Responses to Comments regarding the RCRA Facility Investigation Work Plan: Addendum No. 4 (submitted February 18, 2004) were issued to the U.S. EPA on May 4, 2004.
- GM made a presentation to a dinner meeting of the Bedford Lions Club outlining the Corrective Action and Removal Action activities ongoing at the Plant on May 10, 2004.
- **The April 2004 Monthly Progress Report** was submitted to the U.S. EPA on May 13, 2004.
- On May 25, 2004, the U.S. EPA approved the **Downstream Parcels Removal Action Work Plan.**
- The **eighth Fact Sheet** was issued May 28, 2004.

April 2004

- **The March 2004 Monthly Progress Report** was submitted to the U.S. EPA on April 15, 2004.
- The **First Quarter 2004 Progress Report** was submitted to the U.S. EPA on April 15, 2004.
- **Site Source Control Work Plan: Addendum 1** was approved April 21, 2004.
- U.S. EPA conducted a tour of the Removal Action work areas for interested students from Indiana University on April 16, 2004.
- A meeting was held with owners of property on and adjacent to the creek on April 28, 2004. A general community meeting was held on April 29, 2004. Both of these meetings provided updates on the Corrective Action and Removal Action activities.
- The twelfth CLP meeting took place April 30, 2004. **Meeting minutes have been posted.**

March 2004

- A meeting was held with U.S. EPA, USFWS, and IDEM to discuss the biological assessment and ecological risk strategy on March 10, 2004.
- On March 11, 2004 a presentation and site tour was completed for the U.S. EPA.
- The **February 2004 Monthly Progress Report** was submitted to the U.S. EPA on March 15, 2004.

- **RCRA Facility Investigation Work Plan: Addendum No. 3** to conduct further investigation of the on-Site hourly parking lot was approved by the U.S. EPA. Work has begun and will be completed in May 2004.

February 2004

- A presentation was provided to local realtors on February 5, 2004 to address questions and concerns on the sale of some GM purchased properties.
- The eleventh CLP meeting took place February 6, 2004. **Meeting minutes have been posted.**
- A meeting was held with the U.S. EPA and IDEM to discuss the geology and hydrogeology of the Site on February 12, 2004.
- The **January 2004 Monthly Progress Report** was submitted to the U.S. EPA on February 15, 2004.
- The **Upstream Parcels Removal Action Work Plan: Addendum No. 2** was approved by the U.S. EPA on February 19, 2004, for the removal of sediment in solution enlarged vertical fractures joints in the bedrock in the creek bed.

January 2004

- A meeting with IDEM and U.S. EPA occurred on January 7 and 8, 2004 to discuss the Corrective and Removal Actions' status.
- The **December 2003 Monthly Progress Report** was submitted to the U.S. EPA on January 15, 2004.
- The **Fourth Quarter 2003 Progress Report** was submitted to the U.S. EPA on January 15, 2004.
- **Fact Sheet 7** was issued January 20, 2004.
- A meeting was held with owners of property on and adjacent to the creek on January 27, 2004. A general community meeting was held on January 28, 2004. Both of these meetings provided updates on the Corrective Action and Removal Action activities.

December 2003

- The **Upstream Parcels Removal Action Work Plan: Addendum No.1** was approved by the U.S. EPA on December 2, 2003, for the removal of impacted fill material located on Parcel 401 and for the closure of the culvert beneath GM Drive near Breckenridge Road.
- Removal of the impacted fill material on Parcel 401 began in January 2004.
- The tenth CLP meeting took place December 12, 2003. Meeting minutes will be posted shortly. **Meeting minutes have been posted.**
- The **November 2003 Monthly Progress Report** was submitted to the U.S. EPA on December 15, 2003.

November 2003

- The **October 2003 Monthly Progress Report** was submitted to the U.S. EPA on November 14, 2003.
- On November 11, 2003, GM donated two homes to the Charity Chapel, a local non-profit organization serving the Bedford community, for use in their mission work. These homes

were among properties GM has purchased through the property plans being offered to residents whose property fit certain criteria.

- Soil, sediment, and loose rock continue to be removed from the existing stream channel on Parcels 3 and 205. Test trenches have been excavated into the bedrock on Parcel 3 and 205, perpendicular to the stream channel, to aid in defining the work necessary to complete the Removal Action limits of staining within the bedrock.

October 2003

- A meeting was held with owners of property on and adjacent to the creek on October 1, 2003. A general community meeting was held on October 2, 2003. Both of these meetings provided updates on the Corrective Action activities.
- The ninth CLP meeting took place October 3, 2003. Meeting minutes will be posted. **Meeting minutes have been posted.**
- The **September 2003 Monthly Progress Report** was submitted to the U.S. EPA on October 14, 2003.
- The **Third Quarter 2003 Progress Report** was submitted to the U.S. EPA on October 14, 2003.
- The Downstream Parcels Removal Action Work Plan was submitted to the U.S. EPA on October 29, 2003
- Fill materials containing PCBs were discovered in the area north of AOI 4 during excavation activities. As a result, test pits were conducted in the area north of AOI 4 and on Parcel 401. An Addendum to the Upstream Parcels Removal Action Work Plan is being developed to address these findings
- Soil, sediment, and loose rock have been removed from the existing stream channel on Parcels 3 and 205.
- Test trenches have been excavated into the bedrock on Parcel 3 and 205, perpendicular to the stream channel, to aid in defining the limits of staining within the bedrock. Rock coring activities have also been conducted along the stream channel to better define the subsurface geology in the area; more specifically, to delineate the bedding transition zone between the Salem and St. Louis limestone units.
- A sample of sediment collected from within the culvert under GM drive, west of the excavation area north of AOI 4, contained levels of PCBs above the cleanup criteria. A Technical Memorandum summarizing the findings of the culvert and investigation will be submitted to the U.S. EPA upon completion.

September 2003

- The **August 2003 Monthly Progress Report**, required by the AOC, was submitted to the U.S. EPA on September 10, 2003.
- Access Agreements have been reached with all property owners in the upstream work areas.
- Tree removal has begun and has been completed on the area north of AOI4 and Parcels 3, 4, 5, and 6.
- Excavation began on the area north of AOI4 on September 11, 2003.
- The blood testing program has been extended to the end of 2003. Please call Becki Akers at 1-866-223-0856.

August 2003

- **Fact Sheet 6** was issued August 11, 2003.
- The **Quality Assurance Project Plan**, required by the AOC, was submitted to the U.S. EPA on August 14, 2003.
- The first Monthly Progress Report, the **July 2003 Monthly Progress Report**, required by the AOC, was submitted to the U.S. EPA on August 19, 2003. Monthly Progress Reports will be submitted to the U.S. EPA on the fifteenth of each subsequent month.
- The **Site Source Control Work Plan**, required by the AOC, was submitted to the U.S. EPA on August 21, 2003.
- The eighth CLP meeting took place August 22, 2003. **Meeting minutes have been posted.**

July 2003

- Bat Mist Netting Survey completed July 31, 2003.
- The **Parcel 22 Removal Action Work Plan** and **Upstream Parcel Removal Action Work Plan's** required by the AOC were approved by the U.S. EPA on July 23, 2003.
- The CERCLA Administrative Order on Consent (AOC) between the U.S. EPA Region V and GM for the Removal Actions along Bailey's Branch and Pleasant Run Creek became effective on July 31, 2003.
- The **Second Quarter 2003 Progress Report** was submitted to the U.S. EPA on July 14, 2003.
- Mobilization of creek cleanup contractor (Sevenson Environmental Services) continued clearing of parcels.
- The GM Bedford Plant Lobby is open by appointment. Please call Becki Akers at 1-866-223-0856.

June 2003

- Indiana Bat Mist Netting Work Plan, was submitted June 2, 2003. Verbal approval was granted by USFWS on June 26, 2003 to proceed with scope outlined in the work plan.
- A meeting to review project status with property owners along the creek or adjacent to property along the creek took place on June 3, 2003 at the Facility.
- On June 4, 2003, a general community meeting took place at the Facility to discuss the same items as discussed at the June 3, 2003 meeting.
- Rule 5 Erosion and Sediment Control Plan Submittal Upstream Parcels 11, 12, 215, 216, and Area North of AOI 4, submitted on June 16, 2003; and
- Regional General Permit - Indiana Department of Environmental Management (IDEM) Notification Form, submitted to IDEM and the ACOE on June 30, 2003.

May 2003

- A seventh CLP meeting took place on May 2, 2003. **Meeting minutes have been posted.**
- RCRA Facility Investigation (RFI), Work Plan Addendum No. 2, submitted on May 22, 2003;
- On May 29, 2003, Sevenson Environmental Services was selected as a contractor to conduct the first phase of the creek cleanup activities.

April 2003

- Approval to begin tree removal on Parcels 205 (GM), 7, 8, 9, 10, 11, 12, and along the stream north of the former landfill eastward to GM Drive was received from the USFWS and the U.S. EPA on April 1, 2003. Tree removal on these parcels took place from April 1, 2003, to April 14, 2003.
- The **First Quarter 2003 Progress Report** was submitted to the U.S. EPA on April 14, 2003.

March 2003

- GM met with State Representative Koch on March 7, 2003 to brief him on the GM Bedford RCRA Corrective Action Project.
- GM received a notice of sufficiency from IDEM for the Erosion & Sediment Control Plan for the upstream parcels on March 17, 2003.
- A conference call occurred on March 27, 2003, with the United States Fish and Wildlife Service, U.S. EPA, and IDEM to discuss issues related to creek cleanup.
- A sixth CLP Meeting took place on March 7, 2003. **Meeting minutes have been posted.**

February 2003

- **Fact Sheet 5** was issued February 13, 2003.
- A meeting with IDEM and U.S. EPA occurred on February 19, 2003 to review the status of the project.
- A meeting with IDNR occurred on February 20, 2003 to discuss GM's floodplain permit application and the hydraulic modeling on the creek system.
- A meeting was held at U.S. EPA's Chicago office on February 21, 2003 to discuss the creek cleanup.
- A Notice of Intent (NOI) to IDEM (associated with Erosion & Sediment Control Plan) for upstream parcels and Parcel 22 was submitted and published in the newspaper to notify the public of the project on February 14, 2003.

January 2003

- A meeting with IDEM and U.S. EPA occurred on January 29, 2003 to discuss the creek cleanup and the current understanding of the hydrogeology of the Site.
- The fifth CLP Meeting CLP Meeting took place on January 10, 2003. **Meeting minutes have been posted.**
- The **Fourth Quarter 2002 Progress Report** was submitted to the U.S. EPA on January 15, 2003.

December 2002

- A Corrective Action Public Information Session took place on December 12, 2002 in Bedford, Indiana.
- The fourth CLP Meeting CLP Meeting took place on December 13, 2002. **Meeting minutes have been posted.**

November 2002

- The third CLP Meeting CLP Meeting took place on November 1, 2002. **Meeting minutes have been posted.**

October 2002

- The second CLP Meeting CLP Meeting took place on October 4, 2002. **Meeting minutes have been posted.**
- The **Third Quarter 2002 Progress Report** was submitted to the U.S. EPA on October 16, 2003.

September 2002

- Bedford RCRA Corrective Action Web Site Launched! Learn about the project and download project-related documents.
- The GM Bedford Plant Lobby is open to the public! The Lobby will be staffed on Tuesdays (10am to 2pm) and Thursdays (4pm to 8pm) for your convenience. **(photos)**
- Congratulations! The GM Bedford Plant celebrated 60 years of operation with an open house including Plant tours on September 12 and 13, 2002. **(photos)**
- The Fact Sheets have been developed to provide an information pamphlet to present GM's general approach to keeping the community informed of the findings and status of activities and to receive input from the community. To date, **Fact Sheet 1** (May 24, 2001), **Fact Sheet 2** (July 16, 2001), **Fact Sheet 3** (February 10, 2002), and **Fact Sheet 4** (September 9, 2002) have been issued.
- The first CLP Meeting CLP Meeting took place on September 10, 2002. **Meeting minutes have been posted.**